



ARCUS

Appendix B:

Environmental Management Programme

For

**THE PROPOSED ELECTRICAL GRID
CONNECTION AND ASSOCIATED
INFRASTRUCTURE FOR THE HIGHLANDS
NORTH WIND ENERGY FACILITY,
EASTERN CAPE PROVINCE**

On behalf of

**HIGHLANDS NORTH WIND ENERGY FACILITY (RF)
(PTY) LTD**

SEPTEMBER 2018



Prepared By:

Arcus Consultancy Services South Africa (Pty) Ltd

Registered in South Africa No. 2015/416206/07

Glossary of Terms

Construction Phase: The activities pertaining to the preparation for and the physical construction of the proposed development

Contractor: Persons/organisations contracted by the Developer to carry out parts of the work for the proposed project

Engineer / Project Director (PD): Person/organisation appointed by the Developer to oversee the work of all consultants, sub-developers, contractors, residents and visitors.

Environment: The environment is defined as the surroundings within which humans exist and that are made up of – the land, water and atmosphere of the earth; micro-organisms, plant and animal life; any part or combination of (i) and (ii) and the interrelationships among and between them; and the physical, chemical, aesthetic and cultural properties and conditions of the foregoing that influence human health and well-being.

Environmental and Social Manager (ESM) also known as the Environmental Control Officer (ECO): Person/organisation appointed by the Developer who will provide direction to the Principal Agent concerning the activities within the Construction site. The ECO will also be responsible to liaise with the independent auditor who will conduct an environmental audit during the construction phase of the project according to the provisions of the Environmental Management Programme.

Independent Auditor: The person or entity who will conduct an environmental audit during the construction phase of the project according to the provisions of the Environmental Management Programme and Environmental Authorisation.

Environmental Management Programme (EMP): The EMP is a detailed plan for the implementation of the mitigation measures to minimise negative environmental impacts during the life-cycle of a project. The EMP contributes to the preparation of the contract documentation by developing clauses to which the contractor must adhere for the protection of the environment. The EMP specifies how the construction of the project is to be carried out and includes the actions required for the Post-Construction Phase to ensure that all the environmental impacts are managed for the duration of the project's life-cycle.

Therefore the EMP will be a working document, which will be reviewed when necessary, or if required by the authorities. A revision will be done once the detailed design of the proposed development has been completed.

Operational Phase (Post Construction): The period following the Construction Phase, during which the proposed development will be operational.

Pre-Construction Phase: The period prior to commencement of the Construction Phase, during which various activities associated with the preparation for the Construction Phase: detailed final designs, micro siting, etc. will be undertaken.

Rehabilitation: Rehabilitation is defined as the return of a disturbed area to a state which approximates the state (where possible) which it was before disruption. Rehabilitation for the purposes of this specification is aimed at post-reinstatement revegetation of a disturbed area and the insurance of a stable land surface. Revegetation should aim to accelerate the natural succession processes so that the plant community develops in the desired way, i.e. promote rapid vegetation establishment.

Site Manager: The person, representing the Contractor, responsible for all the Contractor's activities on the site including supervision of the construction staff and activities associated with the Construction Phase.

Project Area: This refers to the authorised area for the proposed development to take place. Farm portions numbers are outline in the EMP.

Local Community: People residing or present in the region and near the construction activities, including the owners and/or managers of land affected by construction, workers on the land, and people in nearby towns and villages.

Public: Any individual or group concerned with or affected by the Project and its consequences, including the local community, local, regional, and national authorities, investors, workforce, customers, consumers, environmental interest groups, and the general public.

Construction Area / Site: The land on which the Project is to be located. It includes the site, construction campsite, access roads and tracks, as well as any other area affected or disturbed by construction activities. The EMP (particularly the specifications for rehabilitation) is relevant for all areas disturbed during construction.

Access Roads and Tracks: All newly established roads and tracks, and areas cleared or driven over to provide access to/from the construction areas, and for the transportation of the construction workforce, equipment and materials.

Environmental Impact: The effect of an activity on the environment, whether desirable or undesirable. Undesirable or negative environmental impacts will result in damage and/or pollution of, or detriment to the environment, or in danger to the public, whether immediate or delayed.

Environmental Incident: An unexpected or sudden occurrence related to the Project, including major emissions, spills, fires, explosions, floods or erosion leading to serious or potentially serious negative environmental impacts.

Fugitive Dust: Can be defined as natural and/or human-associated dust becoming airborne due to the forces of wind or human activity.

Fauna and Flora / Plants and Animals: Any individual or group of micro-organisms, plants or animals.

General Waste and Construction Rubble It includes waste paper, board, cardboard, benign organic and domestic waste and uncontaminated construction debris such as used bricks, wood, waste concrete, unused subsoil and rubble from excavations or demolished structures.

Heritage Sites and Artefacts: Heritage sites and artefacts can be defined as any object or site of cultural, historical, archaeological or palaeontological significance found in or on the land. Historical objects are objects older than 50 years with architectural, historical, scientific, cultural, social, spiritual, linguistic, technological or aesthetic value. For example: buildings or parts thereof, graves or burial sites, milestones, numismatic objects (i.e. coins and beads), and military objects.

Archaeological objects include material remains resulting from human activity which are older than 100 years and which are in a state of disuse, such as tools, artefacts, human and hominoid remains and artificial features and structures.

Palaeontological objects include any fossilised remains of animals or plants.

Hazardous Substances: Substances which are potentially dangerous and may affect human and/or environmental health. This would be because of the substances' inherent chemical and physical composition, which could be toxic, poisonous, flammable, explosive, carcinogenic or radioactive. Hazardous waste includes, but is not limited to: human excrement, the by-products and wastes associated with the use of hazardous substances (i.e. used fuel, oil, lubricants and solvents), as well as items such as spent batteries, old oil filters, light bulbs, tyres, circuit boards, etc. which requires special collection and handling. When left abandoned, even substances such as scrap metal, wire, tins, broken glass and plastic could be harmful to people, wild and domestic animals. For example: plastic could be ingested by animals; people and animals could be injured by broken glass or metal objects; and animals could get trapped in drums, tins and bottles or get entangled in plastic or metal wiring. Even if buried, such objects may become exposed over time due to wind erosion, scavengers or future human activities. Because of the sensitive nature of the area, these substances are all regarded as 'hazardous waste' for the purposes of this EMP.

Hydrological Features: Hydrological features include, but are not limited to:

- wetlands;
- open water;
- vegetated drainage channels;
- subterranean water;
- marine environments;
- estuarine environments.

Life Support Systems: Life support systems include, but are not limited to: an ecological system in which its outputs are vital for sustaining specialised habitats; an ecological system in which its outputs are vital for sustaining human life (e.g. water purification).

Mitigation: Environmental management measures designed to avoid, limit or remedy undesirable environmental impacts.

Monitoring: Structured observation, measurement and evaluation of environmental data over a period of time to assess the efficiency of environmental mitigation and rehabilitation measures.

Rehabilitation: Measures implemented to restore a damaged Environment.

Sensitive Sites: Environmentally sensitive sites include, but are not limited to:

- Areas with high conservation value due to the presence of important plant specimens, pristine habitats, high biodiversity, important water resources or heritage features and artefacts;
- Areas particularly prone to erosion once disturbed (i.e. steep slopes);
- Vulnerable areas with low potential for rehabilitation / slow rate of recovery (i.e. rock outcrops, steep slopes); and
- Areas in close proximity of sensitive receptors, such as farm homesteads, viewpoints or tourist stopovers.

Specialised habitats: Specialised habitats include, but are not limited to, areas which are:

- Priority breeding habitats;
- Refuge areas;
- Vital for species survival (important for, part, or all of its life cycle);
- Essential for species performance;
- Cryptic habitats, etc.

TABLE OF CONTENTS

1	INTRODUCTION	1
1.1	Background	1
1.2	Details of the Applicant and the Environmental Assessment Practitioner	1
1.3	Purpose and Aims of this Document	2
2	PROJECT DESCRIPTION	2
2.1	Construction Phase	3
2.1.1	Establishment of a Servitude	3
2.1.2	Construction of Power Line Tower Structures	3
2.1.3	Stringing High Voltage Cables	4
2.1.4	Rehabilitation of disturbed areas and protection of erosion sensitive areas.....	4
2.2	Operational Phase	4
2.3	Decommissioning Phase.....	4
3	LEGAL FRAMEWORK.....	4
4	IMPLEMENTATION OF THE ENVIRONMENTAL MANAGEMENT PROGRAMME	8
4.1	Environmental Awareness and Compliance	8
4.2	Roles and Responsibilities for Good Environmental Management	8
4.3	Training and Induction of Employees	10
4.4	Complaints Register and Environmental Incidents Book.....	11
4.5	Construction Environmental Monitoring	11
4.6	Dealing with Non Compliance with the EMP	11
4.7	EMP Amendments and Instructions	11
5	DESIGN PHASE / PRE-CONSTRUCTION PHASE MITIGATION MEASURES	11
5.1	Final Site Assessment by Specialists	12
5.2	Method Statements	13
5.3	Permit Requirements	14
5.3.1	Borrow Pits	14
5.3.2	Water Use License.....	14
5.3.3	Vegetation Search and Rescue	15
5.4	Site Establishment.....	15
5.4.1	Site Clearance	17
5.4.2	Topsoil	18
6	CONSTRUCTION MANAGEMENT PLAN AND MITIGATION MEASURES.....	18
6.1	Eating Areas	19
6.2	Drinking Water	19

6.3	Contaminated Water	19
6.4	Hazardous Substances	19
6.5	Workshop, Equipment, Maintenance and Storage	19
6.6	Dust Control	20
6.7	Potential Construction Phase Impacts	20
7	POST CONSTRUCTION REHABILITATION	45
7.1	Site Clean Up	45
7.2	Rehabilitation	45
7.3	Tolerances	45
8	OPERATIONAL ENVIRONMENTAL MANAGEMENT PROGRAMME	45
8.1	Aims and Purpose	45
8.2	Application	45
8.3	Site Manager	46
8.4	Independent Environmental Control Officer	46
8.5	Financing for Environmental Management	46
8.6	Operational Phase Mitigation Measures	46
8.7	Eskom Procedures	51
9	ALIEN INVASIVE MANAGEMENT PLAN	51
9.1	Purpose of the Alien Invasive Management Plan	51
9.2	Problem Outline	51
9.3	Vulnerable Ecosystems and Habitats	52
9.3.1	Wetlands, drainage lines and other mesic areas	52
9.3.2	Cleared and disturbed areas	52
9.3.3	Construction camps and laydown areas	52
9.4	General Clearing and Guidance Principles	53
9.4.1	Clearing Methods	53
9.4.2	Use of Herbicide for Alien Control	53
9.5	Alien Plant Management Plan	54
9.5.1	Construction Phase Activities	54
9.5.2	Monitoring Actions - Construction Phase	54
9.5.3	Operational Phase Activities	55
9.5.4	Monitoring Actions - Operational Phase	55
9.5.5	Decommissioning Phase Activities	55
9.5.6	Monitoring Actions - Decommissioning Phase	56
10	PLANT RESCUE AND PROTECTION PLAN	56
10.1	Purpose	56
10.2	Effect of removing individual species of conservation concern	57

10.3	Plant Rescue and Protection	57
10.4	Time of Planting	57
10.5	Plant Search and Rescue	57
11	RE-VEGETATION AND HABITAT REHABILITATION PLAN	57
11.1	Map and create management areas	58
11.2	Remove or ameliorate the cause of degradation	59
11.3	Initial Revegetation	60
11.3.1	Natural seed banks and improvement of plant structural and compositional diversity	60
11.4	Monitoring and follow-up action	61
11.5	Timeframes and duration	61
12	OPEN SPACE MANAGEMENT PLAN	62
12.1	Grazing Management	63
13	TRAFFIC MANAGEMENT PLAN	63
14	TRANSPORTATION MANAGEMENT PLAN	64
15	STORM WATER MANAGEMENT PLAN	64
16	EROSION MANAGEMENT PLAN	65
16.1	Purpose.....	65
16.2	Scope and Limitations	65
16.3	Background	65
16.3.1	Types of Erosion	65
16.3.2	Promoting Factors	66
16.4	Erosion and Sediment Control Principles	66
16.5	On-Site Erosion Management.....	67
16.5.1	Concentration of flows into downstream areas	67
16.5.2	Runoff Concentration.....	67
16.5.3	Diversion of Flows	68
16.5.4	Monitoring Requirements	68
17	FIRE MANAGEMENT PLAN	69
17.1	Firebreaks.....	69
18	FUEL STORAGE MEASURES.....	69
18.1	Storage Tanks.....	69
18.2	GENERAL PROCEDURES	70
19	DECOMMISSIONING PHASE.....	73

20 CONCLUSION..... 73

INTRODUCTION

1.1 Background

WKN Windcurrent South Africa (Pty) Ltd (the Developer) are proposing to develop the Highlands Wind Energy Facilities (WEFs), and associated infrastructure including grid connection infrastructure located near the town of Somerset East, in the Eastern Cape Province (Figure 1.1).

There are six components to the proposed development, representing three development phases under separate applications:

- Highlands North WEF;
- Electrical Grid Connection and Associated Infrastructure for Highlands North WEF;
- Highlands Central WEF;
- Electrical Grid Connection and Associated Infrastructure for Highlands Central WEF;
- Highlands South WEF; and
- Electrical Grid Connection and Associated Infrastructure for Highlands South WEF

Arcus Consultancy Services Pty ('Arcus') have been appointed by the Developer to compile and submit Environmental Management Programme (EMPr) to the Department of Environmental Affairs (DEA) as part of the Environmental Impact Assessment process for the Highlands North WEF and associated infrastructure including grid connection. The Highlands North WEF and the Highlands North Electrical Grid Connection have both separately applied for environmental authorisation from the DEA and therefore require separate EMPr's.

This document represents the Environmental Management Programme (EMPr) for the **Electrical Grid Connection and Associated Infrastructure required for the Highlands North WEF.**

1.2 Details of the Applicant and the Environmental Assessment Practitioner

Details of Applicant	
Project Applicant	Highlands North Wind Energy Facility (RF) (Pty) Ltd
Company Registration	2013/211320/07
Contact Person	Alan Wolfromm
Postal Address	PO Box 762 Wilderness 6560
Telephone	082 529 4909
Fax	None
Email	Mrwolf@wkn-windcurrent.com

Environmental Assessment Practitioner	
EAP	Arcus Consultancy Services South Africa (Pty) Ltd
Contact Person	Ashlin Bodasing
Qualifications	BSocSci Geography and Environmental Management
Postal Address	Office 220, 24 Hans Strijdom Avenue, Cape Town, 8001
Telephone	021 412 1529
Fax	None
Email	ashlinb@arcusconsulting.co.za

1.3 Purpose and Aims of this Document

According to the Western Cape’s Department of Environmental Affairs and Development Planning, Guideline for Environmental Management Plan (2005), and Environmental Management Programme (EMPr) is defined as “an *environmental management tool used to ensure that undue or reasonably avoidable adverse impact of the construction, operation and decommissioning of a project are prevented or mitigated, and that the positive benefits of the project are enhanced.*”

This EMPr outlines measures to be implemented in order to minimise adverse environmental degradation and enhance positive impacts associated with wind energy facility grid connections and associated infrastructure. It serves as a guide for the contractor and the workforce on their roles and responsibilities concerning environmental management on site, and it provides a framework for environmental monitoring throughout the construction and operational periods. The purpose of the EMPr is to:

- Encourage good management practices through planning and commitment to environmental issues;
- Define how the management of the environment is reported and performance evaluated;
- Provide rational and practical environmental guidelines to:
 - Minimise disturbance of the natural environment;
 - Prevent pollution of land, air and water;
 - Protect indigenous flora and fauna;
 - Prevent soil erosion and facilitate re-vegetation;
 - Comply with all applicable laws, regulations, standards and guidelines for the protection of the environment;
 - Adopt the best practicable means available to prevent or minimise adverse environmental impacts;
 - Identify and mitigate against any potential impact on ecology;
 - Describe all monitoring procedures required to identify impacts on the environment; and
 - Train employees and contractors with regard to environmental obligations.

2 PROJECT DESCRIPTION

The proposed Grid Connection will connect Substation A to the existing Eskom transmission line (Figure 1.2). Two route alternatives are proposed. The maximum length will be 5 km with a 31 m wide servitude. A 300 m corridor surrounding the proposed line alternatives is to be assessed (150 m each side). The line will either be a 66 kV line, or a 132 kV line.

The type of structures which will support the overhead lines may include:

- Concrete, steel or wood monopoles;
- Guy line supported steel structures;
- Free standing metal lattice towers; or
- Multi-pole structures such as H-towers or K-towers.

Further technical details of the proposed grid connections are presented in Table 2.1.

Table 2.1: Technical Details of Proposed Grid Connections

Applicable DEA Request	Technical Detail
Area occupied by inverter/transformer stations/substations	200 x 250 m substation compound Single storey
Capacity of on-site substation	33 / 132kV and/or 33 / 66kV

Area occupied by both permanent and construction laydown areas	9 000 m ² per phase
Transmission line	Power lines from the on-site substation to Eskom Transmission line would be 66kV or 132kV lines (single or double string) on single pole pylon (wooden, steel or concrete).
Transmission line length	5 km
Servitude corridor	31 m width
Lay down area and construction camp.	Adjacent to on-site substation 150 m x 60 m = 9 000 m ² (0.9 ha) per phase

Electricity will be transferred from the on-site substation to Eskom's existing grid network in the area via 66 kV or 132 kV overhead power lines.

The route for the line will include a servitude corridor of up to 31 m in width. The proposed route for the preferred alternative from the on-site substation has a length of 2.6 km.

As such, the Highlands North Grid Connection corridor will cover an area of approximately 8.06 hectares. The access tracks and any other required infrastructure will be placed within the corridor, the final placement of which will depend, *inter alia*, on the local geotechnical and topographical conditions, as well as on environmentally sensitive areas

The final centre line for the power line will be determined in line with the requirements of the specialist studies conducted and the sensitive areas determined by these specialists.

Following completion of construction and commissioning, it is envisaged that the infrastructure will be transferred to Eskom for operation should this be necessary.

2.1 Construction Phase

2.1.1 Establishment of a Servitude

A servitude is by definition "the right to use someone else's land for a specified purpose", in this case the right to erect, operate and maintain a power line, as well as access rights to carry out these activities. Ownership of the land remains with the original landowner who signs a servitude agreement and keeps overall responsibility for the land.

A topographical survey will be conducted along the preferred alternative to inform the final route and design of the tower foundations, pylons and structures. Once the final servitude route has been confirmed construction of the power line begins. The servitude is generally cleared of wooded plant species and any protruding alien vegetation to reduce fire risk and prevent shortages with vegetation, in line with this EMPr and Eskom requirements and guidelines.

Although existing roads and tracks will be used as much as possible, access roads for minor vehicles may be created for the construction phase as well as for periodic maintenance, in negotiation with the relevant landowner.

2.1.2 Construction of Power Line Tower Structures

The type of structures which will support the overhead lines is yet to be determined and may include:

- Concrete, steel or wood monopoles;
- Guy line supported steel structures;
- Free standing metal lattice towers; or
- Multi-pole structures such as H-towers or K-towers.

The preferred type of tower is dependent on a variety of factors, including the terrain, cost, conductor size, live line compatibility and required electrical characteristics. Tower type selection will therefore be based on additional on-site investigations during the detailed design phase of the project. Similarly, the foundation size and type will depend on the type of tower selected as well as conditions of the local terrain. Tower steel is typically delivered on a 24-ton truck, or on smaller vehicles in difficult terrain. The tower structures are assembled on the ground and erected on the constructed foundations using an 8-ton crane truck. Following this the power lines and conductors are strung from tower to tower. The average span between two 132 kV towers is 200 m but can vary between 150 and 375 m depending on the terrain and ground profile.

2.1.3 Stringing High Voltage Cables

Power lines to be strung are delivered to the site on cable drums that are placed along the servitude at regular intervals. If the area is inaccessible these may be delivered by helicopter. A pilot cable is then lain down by a pilot tractor driven along the route of the power line. This is used to string the conductors between towers in sections from bend to bend by the means of a pulley system. The correct tension required to reduce sagging and comply with minimum clearance distances is then obtained before clamping the conductors and cutting off any excess cabling.

2.1.4 Rehabilitation of disturbed areas and protection of erosion sensitive areas

Following the construction of the grid connection all areas outside of the servitude and other areas required for maintenance will be rehabilitated in accordance with this EMPr.

2.2 Operational Phase

The life span of the power line is approximately 25 years, during which time on-going maintenance is required. Eskom will be responsible for the operational phase and decommissioning phase and must undertake maintenance in accordance with this EMPr and 'Eskom Standard for Bush Clearance and Maintenance within Overhead Powerline Servitudes' (Eskom 2003) and the Transmission Vegetation Management Guideline (Eskom 2009). The guideline promotes minimising the removal of vegetation other than alien vegetation unless it poses a fire hazard.

2.3 Decommissioning Phase

Eskom will be responsible for the decommissioning phase. This will include unstringing the power line cables, disassembling the towers, removing the foundations and rehabilitating the servitude according to this EMPr.

3 LEGAL FRAMEWORK

The following non-exhaustive list of legislation is applicable and was considered in this report:

- Constitution of the Republic of South Africa, 1996 (Act No. 108 of 1996);
- National Environmental Management Act, 1998 (Act No. 107 of 1998);
- Environmental Conservation Act, 1989 (Act No. 73 of 1989);
- National Heritage Resources Act, 1999 (Act No. 25 of 1999);
- National Environmental Management: Biodiversity Act, 2004 (Act No 10 of 2004);
- National Environmental Management: Air Quality Act, 2004 (Act No. 39 of 2004);
- Conservation of Agricultural Resources Act, 1983(Act No. 43 of 1983);
- National Water Act, 1998 (Act No. 36 of 1998);
- Aviation Act, 1962 (Act No. 74 of 1962);
- National Environmental Management: Waste Act, 2008 (Act No. 59 of 2008);

- National Forest Act, 1998 (Act No. 84 of 1998);
- National Environmental Management: Protected Areas Act, 2003 (Act No. 57 of 2003);
- National Roads Act, 1998 (Act No. 7 of 1998);
- Astronomy Geographic Advantage Act, 2007 (Act No. 21 of 2007);
- Mineral and Petroleum Resources Development Act, 2002 (Act No. 28 of 2002);
- Performance Standards and Equator Principles, 2013 (IFC, June 2013);
- Independent Communications Authority of South Africa Act, 2000 (Act No. 13 of 2000; as amended).

An application for Environmental Authorisation, in term of the National Environmental Management Act, Act 107, 1998 (NEMA), Environmental Impact Assessment Regulations, 2014 (as amended, 2017) was submitted to the Department of Environmental Affairs,

- Electrical Grid Connection and Associated Infrastructure for Highlands North WEF;
- Electrical Grid Connection and Associated Infrastructure for Highlands Central WEF;
- Electrical Grid Connection and Associated Infrastructure for Highlands South WEF;
- Highlands North WEF;
- Highlands Central WEF; and
- Highlands South WEF.

The six application were submitted together to the DEA, as part of the basic assessment process for the proposed development.

This EMPr is based on the principles of Integrated Environmental Management (IEM), which promotes to achieve a balance between conservation and development. IEM prescribes a methodology which ensures the complete integration of environmental management principles into all stages of the development process. The basic principles of IEM as per Department of Environmental Affairs and Tourism (2004) are:

- Clarified accountability and responsibility
- Adaptive process and flexibilities
- Identify and define alternative option
- Community empowerment
- Continual improvement
- Dispute resolution
- Environmental justice
- Equity
- Global responsibilities
- Holistic decision-making
- Informed decision-making
- Institutional co-ordination
- Integrated approach
- Polluter pays
- Precautionary approach
- Rigour
- Stakeholder engagement
- Sustainability
- Transparency

The EMPr represents an environmental management tool as advocated by the IEM. It aims to ensure that the conditions of authorisation associated with the project are fulfilled and adhered to during all phases of the projects life cycle.

All listed activities which potentially form part of the proposed grid connections, and which require environmental authorisation, are included in the application for Environmental Authorisation prepared and submitted to the DEA. The activities are indicated in Table 3.2. The draft EMPr will need to be updated to include the recommendations and requirements

that are outlined in the Environmental Authorisation, should this project be authorised by the DEA.

Table 3:2: Listed Activities that form part of the Highlands North Grid Connection Applications

Listing Notices 1 and 3 07 April 2017	Listed Activity	Description of project activity that triggers listed activity
Listing Notice 1 GN R 327 Activity 11	<i>The development of facilities or infrastructure for the transmission and distribution of electricity— (i) outside urban areas or industrial complexes with a capacity of more than 33 but less than 275 kilovolts.</i>	132 kilovolt overhead powerlines will be installed to transfer electricity from the on-site substation to the existing on-site Eskom transmission line.
Listing Notice 1 GN R 327 Activity 19	<i>The infilling or depositing of any material of more than 10 cubic metres into, or the dredging, excavation, removal or moving of soil, sand, shells, shell grit, pebbles or rock of more than 10 cubic metres from a watercourse;</i>	The construction of the overhead powerline could include the excavation of soil in watercourses/drainage line areas, and infilling/deposition may exceed 5 cubic metres and in some instances may exceed 10 cubic metres. Borrow pits for the sourcing of aggregate material may be required. Figure shows the location of water crossings.
Listing Notice 1 GN R 327 Activity 27	<i>The clearance of an area of 1 hectare or more, but less than 20 hectares of indigenous vegetation</i>	The infrastructure associated with the overhead powerline may require clearing of more than 1 hectare of indigenous vegetation but less than 20 hectares.
Listing Notice 3 GN R 324 Activity 4	<i>The development of a road wider than 4 metres with a reserve less than 13,5 metres a. Eastern Cape i. Outside urban areas: (bb) National Protected Area Expansion Strategy Focus areas; (ee) Critical Biodiversity areas as identified in systematic biodiversity plans adopted by the competent authority or in bioregional plans;</i>	Internal and external access roads will be constructed, which are wider than 4 m. The site falls outside of an urban area and parts of the site fall with a NPAESF and a Tier 2 CBA.
Listing Notice 3 GN R324 Activity 14	<i>The development of— (ii) infrastructure or structures with a physical footprint of 10 square metres or more; where such development occurs— (a) within a watercourse; (c) if no development setback has been adopted, within 32 metres of a watercourse, measured from the edge of a watercourse; a. Eastern Cape i. Outside urban areas: (bb) National Protected Area Expansion Strategy Focus areas; (ff) Critical biodiversity areas or ecosystem service areas as identified in systematic biodiversity plans adopted by the competent authority or in bioregional plans;</i>	Bridges and infrastructure associated with the overhead powerline may be constructed within 32 m of a watercourse(s). The site lies outside of an urban area and a portion of the site falls with an NPAESF area and a Tier 2 Critical Biodiversity Area.
Listing Notice 3 GN R324 Activity 23	<i>The expansion of—</i>	The construction of the overhead powerline may include the expansion of existing bridges over watercourses. The site lies

Listing Notices 1 and 3 07 April 2017	<i>Listed Activity</i>	<i>Description of project activity that triggers listed activity</i>
	<p><i>(ii) infrastructure or structures where the physical footprint is expanded by 10 square metres or more; where such expansion occurs—</i></p> <ul style="list-style-type: none"> <i>(a) within a watercourse;</i> <i>(c) if no development setback has been adopted, within 32 metres of a watercourse, measured from the edge of a watercourse;</i> <p><i>a. Eastern Cape</i></p> <ul style="list-style-type: none"> <i>i. Outside urban areas:</i> <ul style="list-style-type: none"> <i>(bb) National Protected Area Expansion Strategy Focus areas;</i> <i>(ee) Critical biodiversity areas as identified in systematic biodiversity plans adopted by the competent authority or in bioregional plans;</i> 	<p>outside of any urban area, and parts of the site fall within a Critical Biodiversity Area.</p>

4 IMPLEMENTATION OF THE ENVIRONMENTAL MANAGEMENT PROGRAMME

This section forms the core of the EMPr and outlines the specific mitigation measures for those key impacts identified in the section above.

4.1 Environmental Awareness and Compliance

The philosophy that has been used for the compilation of this management programme is derived from the principles of the National Environmental Management Act (No. 107 of 1998) which states that development must be socially, economically and environmentally sustainable. Sustainable development requires that:

- The disturbance of ecosystems and loss of biodiversity are avoided (minimised or remedied);
- Pollution and degradation of the environment are avoided or minimised and remedied; Waste is avoided or minimised and re-used or re-cycled where possible and otherwise disposed of in a responsible manner;
- A risk averse and cautious approach is applied;
- Negative impacts on the environment and on people's environmental rights be anticipated; and, prevented and where they cannot altogether be prevented, are minimised and remedied.

The Act makes provision that anyone who causes pollution or degradation of the environment is responsible for preventing impacts occurring, continuing or recurring and for the costs of repair of the environment.

4.2 Roles and Responsibilities for Good Environmental Management

The developer, together with the each appointed contractor will be responsible for environmental management on site during the construction and operational phases of the proposed development. Specific roles and responsibilities are highlighted in the table below.

The Project Company

The Project Company is defined as the legal entity with ownership of the project. It is responsible for adherence to the conditions of the Environmental Authorisation (EA) issued by the DEA, as well as all any other licensing or permitting requirements and ultimately accountable. The Project Company appoints construction and operation managers. During the construction phase of the proposed grid connections the Project Company will be Highlands North Wind Energy facility (RF) (Pty) Ltd. It is envisaged that ownership of the grid connections and associated infrastructure will then be transferred to Eskom Holdings SOC Limited, who will be responsible for the operation and decommissioning phases of the projects.

The Project Company is responsible for managing the construction of the proposed projects. It must appoint suitably experienced engineers who will oversee the management of all activities on site, as well as a suitably qualified Environmental Control Officer. It is responsible for ensuring that the engineers are aware of all EMPr requirements and that these are being correctly implemented and that the Contractor's activities are being monitored. It must ensure that the Contractor is aware of and contractually bound to the provisions of this EMPr. All relevant environmental management procedures required should be included in the tender documents. It must also ensure that the contractor remedies and environmental problems timeously and to the satisfaction of the authorities or ECO if necessary. The project company must notify the authorities should environmental problems not be remedied timeously.

The Contractor

The Contractor is responsible for project delivery, management of the construction programme and quality control. The contractor must inform employees and sub-contractors of their obligations to minimise any environmental impacts caused by their activities and ensure they are informed of the requirements of the EMPr and their implementation. It is the contractor's obligation to promote environmental awareness and an understanding of the environmental features of the construction site. This includes basic training in the identification of protected species as well as archaeological and paleontological objects that could occur on site. This EMPr must be made available to them by the contractor who is also responsible to implement safe, environmentally acceptable working methods, and compliance with Health, Safety and Environment (HSE) responsibilities.

Developer Representative – Environmental Manager

- Review and approve EMPr prior to authorisation by DEA.
- Review and approve any EMPr updates or amendments.
- Ensure environmental requirements are integrated into the project plans, method statements and tender processes.
- Support the site environmental control officer during the construction phase, to ensure implementation of the EMPr.
- Follow up and close out all environmental incidents and non-conformances.
- Appointment a suitably qualified independent environmental control officer during the construction phase.

Principal Contractor Representative - Environmental Control Officer

An independent environmental consultant will arrange for inspections of the construction activities and EMPr implementation throughout the construction phase. After each inspection, the ECO will produce a monitoring report that will be submitted to the client, DEA and Eastern Cape Environmental Department. Relevant sections of the minutes of customary (monthly) site meetings will be attached to the monitoring report.

The Environmental Control Officer (ECO) will be responsible for overseeing the implementation of the EMP during the construction and operations phases, and for monitoring, reviewing and verifying compliance of the contractor with the EMP, record-keeping and updating of the EMP as and when necessary.

The ECO will:

- Be fully knowledgeable with the contents of the EMP;
- Be fully knowledgeable with the contents of all relevant environmental legislation and ensure compliance with them;
- Ensure that the contents of the EMP are communicated to the contractor, all site staff, and the the contractor and /or site manager are made aware of the contents of the EMP, through presentations and discussions;
- Ensure that compliance to the EMP is monitored by regular and comprehensive inspection of the site and surrounding areas;
- Report on any incidents of non-compliance and ensure mitigation measure are implemented as soon as practical.

During *construction*, the Environmental Control Officer will be responsible for the following:

- Meeting on site with the Construction Manager prior to the commencement of construction activities to confirm the construction procedure and designated activity zones;
- Daily / weekly (depending on the extent of construction activities, at any given time) monitoring of site activities during construction to ensure adherence to the specifications contained in the EMP, using a monitoring checklist that is to be prepared

by an independent environmental assessment practitioner at the start of the construction phase;

- Preparation of the monitoring report based on the site visit;
- Conducting an environmental inspection on completion of the construction period and signing off the construction process with the Construction Manager; and
- Maintain an Incidents Register and Complaints Register on site.

During *operation*, the Environmental Control Officer will be responsible for:

- Overseeing the implementation of the EMP for the operation phase;
- Ensure that the necessary environmental monitoring takes place as specified in the EMP;
- Update the EMP and ensure that records are kept of all monitoring activities and results; and
- Maintain an Incidents Register and Complaints Register on site.

During *decommissioning*, the Environmental Control Officer will be responsible for:

- Overseeing the implementation of the EMP for the decommissioning phase; and
- Conducting an environmental inspection on completion of decommissioning and "signing off" the site rehabilitation process.

4.3 Training and Induction of Employees

The contractor has a responsibility to ensure that all personnel involved in the project are aware of and are familiar with the environmental requirements for the project. The EMP shall be part of the terms of reference (ToR) for all contractors, sub-contractors and suppliers. All Contractors have to give some assurance that they understand the EMP and that they will undertake to comply with the conditions therein. All senior and supervisory staff members shall familiarise themselves with the full contents of the EMP. They shall know and understand the specifications of the EMP and be able to assist other staff members in matters relating to the EMP.

The Contractor must ensure that all staff working on site has an environmental induction. The presentation can include the following topics;

- What is meant by "Environment"?
- Why the environment needs to be protected and conserved.
- How construction activities can impact on the environment.
- What can be done to militate against such impacts?
- Awareness of emergency and spills response provisions.
- Social responsibility during construction e.g. being considerate to local residents.

A detailed environmental management and training program must be developed. The purpose of this is to ensure that all staff and workers understand what is required of them. The main components of the program can incorporate the following:

- Concept of sustainability and the reasons for good environmental management and practice
- Potential environmental impacts
- Mitigation measures
- Establishing a chain of responsibility and decision making
- Specific training requirements of certain staff, and the potential hazardous associated with the job.
- Methodologies to be used for field sampling
- Training in the use of field equipment
- Training in identification of non-compliance situations and procedures to be followed in such instances

- Reporting requirements
- Fire management
- HIV/AIDS

4.4 Complaints Register and Environmental Incidents Book

The Contractor must record any complaints received from the community. The complaint must be brought to the attention of the site manager and Environmental Control Officer, who will respond accordingly.

The following information will be recorded:

- Time, date and nature of the complaint;
- Response and investigation undertaken; and,
- Actions taken and by whom.

All complaints received will be investigated and a response (even if pending further investigation) will be given to the complainant within 7 days.

All environmental incidents occurring on the site will be recorded. The following information will be provided:

- Time, date, location and nature of the incident,
- Actions taken and by whom.

4.5 Construction Environmental Monitoring

Environmental audits must be undertaken by an independent environmental consultant who will act as the Environmental Control Officer twice monthly, and on a daily basis or what is deemed necessary by the ECO during times of heavy earth works and vegetation clearing, in order to ensure compliance of all aspects of the EMP.

In order to facilitate communication between the ECO and the Resident Engineer and Contractor, it is vital that a suitable chain of command is structured that will ensure that the ECO's recommendations have the full backing of the project team before being conveyed to the Contractor. In this way, penalties as a result of non-compliance with the EMP may be justified as failure to comply with instruction from the highest authority.

4.6 Dealing with Non Compliance with the EMP

There may be difficulties encountered with carrying out the mitigation measures within the EMP, this may result in non-compliance with the EMP. It may be possible that the contractor and or the developer in place procedures to motivate staff members to comply with the EMP and to deal with deal with non-compliance. The developer must make this known to the contractor at the earliest stage possible, even during the tender phase.

4.7 EMP Amendments and Instructions

No EMP amendments shall be allowed with the approval of the DEA. Amendments may be possible, following discussions with the relevant ECO or environmental consultant, who may propose EMP amendments on behalf of the developer or issue EMP instructions, either corrective actions, remediation or rehabilitation. These correction action must be completed within the specified timeframes.

5 DESIGN PHASE / PRE-CONSTRUCTION PHASE MITIGATION MEASURES

The objectives of the pre-construction phase are:

- To promote environmental awareness.
- To define roles and responsibilities for environmental management;

- To ensure suitable environmental training and induction to all contractors, sub-contractors and labourers; and
- To ensure that all legal obligations and contractual conditions have been met prior to commencing of construction.

Mitigation measures for Legal Compliance.

- Appoint an independent environmental control officer
- Appoint an internal environmental co-ordinator or environmental officer, to oversee day to day environmental activities.
- Staff should be educated as to the need to refrain from indiscriminate waste disposal and/or pollution of local soil and water resources and receive the necessary safety training.
- Before construction begins, all areas to be developed must be clearly demarcated with fencing, by a qualified surveyor.
- The contractor must ensure compliance with conditions described in the environmental authorisation.
- No construction camps are allowed on site. No workers are allowed to stay overnight in the construction area.
- Confirm with ECO, suitable sites for the construction camps (equipment and batching etc.) and storage areas for materials. All construction equipment must be stored within this construction camp and all associated oil changes etc. (no servicing) must take place within this camp.
- Unskilled labourers should be drawn from the local market.
- Training of site staff.
- Environmental awareness training for construction staff, concerning the prevention of accidental spillage of hazardous chemicals and oil; pollution of water resources (both surface and groundwater), air pollution and litter control and identification of archaeological artefacts.
- Project Manager shall ensure that the training and capabilities of the Contractor's site staff are adequate to carry out the designated tasks.
- Staff operating equipment (such as excavators, loaders, etc.) shall be adequately trained and sensitised to any potential hazards associated with their tasks.
- No operator shall be permitted to operate critical items of mechanical equipment without having been trained by the Contractor and certified competent by the Project Manager.

The developer must ensure that the following mitigation measures are applied to the proposed project prior to the construction phase. These measures must be included in an updated EMPr to be submitted to the DEA for approval.

5.1 Final Site Assessment by Specialists

Prior to the submission of the final layout plan to the DEA for approval, the following specialists must visit the site to assist with the micro-siting the layout and do a walkthrough of all power lines:

- Flora and fauna specialists
- Avifaunal specialist
- Aquatic specialist
- Palaeontologist

Following the selection of pylons to be used for the project, the developer must update the layout plan, this together with the following management plans, to be developed, must be submitted to the DEA for approval:

- Traffic Management Plan – this plan will include the necessary arrangements to transport all equipment and infrastructure to site, including the necessary road transport permits.
- Construction Site Traffic Management Plan – this will be in the form of a site layout, showing the flow of traffic during the construction phase taking into consideration existing land users.
- Storm water Management Plan – once the final layout plan has been produced the appointed responsible engineers must produce a storm water management plan for the site, during the construction and operational phases of the project.
- A health and safety plan must be drawn up to ensure worker safety.

The construction of the transmission line may result in water crossings for the expansion of existing and / the construction of new bridges over water courses. The developer must ensure that water use licences are applied for and approved for these, prior to the start of construction. All mitigation measures proposed in the water use licence must be adhered to and included in an updated EMPr and submitted to the DEA for approval.

Develop a Project Layout and Access Plan to show the intended use of the area. The plan shall clearly indicate and/or describe the location and details of:

- Servitudes.
- Areas and routes to be cleared – including the size / width of the cleared areas.
- The construction campsite and rest areas to be used during construction.
- Waste disposal sites to be used during construction.
- Sources of construction materials.
- Power supply during construction.
- Existing roads and tracks to be used as transportation routes, and routes to gain access to construction areas.
- New tracks deemed necessary to provide access to construction activities.
- Any informal residential structures found within the property.
- Affected land use, 1:50 year floodlines.
- Sensitive areas.

5.2 Method Statements

The Contractor shall provide Method Statements for approval by the ECO and the Engineer prior to work commencing on aspects of the project deemed or identified to be of greater risk to the environment and/or which may not be covered in sufficient detail in the construction phase of the EMPr, when called upon to do so by the Engineer or ECO.

A Method Statement is a “live document” in that modifications are negotiated between the Contractor and the ECO/project management team, as circumstances unfold. All Method Statements will form part of the construction phase of the EMPr documentation and are subject to all terms and conditions contained within the construction phase of the EMPr.

Note that a Method Statement is a ‘starting point’ for understanding the nature of the intended actions to be carried out and allows for all parties to review and understand the procedures to be followed in order to minimise risk of harm to the environment.

Changes to, and adaptations of Method Statements can be implemented with the prior consent of all parties.

A Method Statement describes the scope of the intended work in a step-by-step description in order for the ECO and the Engineer to understand the Contractors intentions. This will enable them to assist in devising any mitigation measures, which would minimize environmental impact during these tasks.

For each instance where it is requested that the Contractor submit a Method Statement to the satisfaction of the Engineer and ECO, the format should clearly indicate the following:

- What - a brief description of the work to be undertaken;
- How - a detailed description of the process of work, methods and materials;
- Where - a description/sketch map of the locality of work (if applicable); and
- When - the sequencing of actions with due commencement dates and completion date estimates.
- Who – The person responsible for undertaking the works described in the Method Statement;
- Why – a description of why the activity is required.

All Method Statements are to be to the satisfaction of the ECO, Engineer and, where practical and deemed necessary, should be endorsed as being acceptable by the environmental representative of the Relevant Authority.

Prior to construction the developer must ensure that the contractor supply the following method statements:

- Vegetation clearing;
- Cement mixing;
- Hazardous waste management;
- Emergency preparedness and response;
- Hazardous spills clean up;
- Topsoil stockpiling management;
- Laydown area management;
- Hazardous materials management;

5.3 Permit Requirements

Activities undertaken during site preparation, construction and operation may require additional permits, over and above the Environmental Authorisation. Highlands North Wind Farm RF (Pty) Ltd is responsible for ensuring that they hold the necessary permits in order to comply with national and local regulations. Additional permit requirements are described below.

5.3.1 Borrow Pits

A borrow pit refers to an open pit where material (soil, sand or gravel rock) is removed for use at another location. Highlands North Wind Energy Facility RF (Pty) Ltd or their contractors may want to use borrow pits for certain earthworks operations, such as the construction of roads, embankments, bunds, berms, and other structures.

The establishment of borrow pits is regarded as a mining activity and is legislated in terms of the Mineral and Petroleum Resources Development Act, 2002 (No. 28 of 2002) (MPRDA). A mining permit must be obtained from the Department of Minerals and Energy prior to the establishment of borrow pits on the site.

5.3.2 Water Use License

There are licensing procedures that need to be followed for particular “water uses”. Water uses that may be of relevance to the development and associated road construction include the following:

- Taking of water from a water resource, including a water course, surface water, estuary or aquifer (i.e. borehole)
- Altering the bed, banks, course or characteristics of a water course; and/or
- Impeding or diverting of a flow in a water course.

Under the National Water Act, 1998 (Act No. 36 of 1998), either General Authorisation or a Water Use Licence must be applied for.

5.3.3 Vegetation Search and Rescue

Under the Forests Act, 1998 (Act No. 84 of 1998) (NFA), a license must be applied for from the Department of Agriculture, Forestry and Fisheries (DAFF) for the removal or disturbance of any protected trees on the site, in terms of the List of Protected Tree Species promulgated under the NFA.

5.4 Site Establishment

The object of site establishment is to ensure that an appropriate site is selected for the construction camp/site office and that the site office is managed in an environmentally responsible manner with minimal impact on the environment.

Mitigation Measures

Before establishing the construction office areas, carefully plan the layout and develop a Construction Site Office Plan¹. The Construction Site Office Plan shall provide a description of the site and shall show, on a reasonably scaled map, the intended use of the site. Indicate and/or describe the location, size / quantity / capacity and design of:

- Access routes;
- Ablution facilities (including details on the handling of sewage and wastewater);
- On-site waste management facilities (waste containers, etc.);
- Design of bunds and other structures for containment of hazardous substances;
- Fencing;
- Water storage and supply;
- Power supply (for cooking, space heating, lighting, etc.);
- Fire extinguishers, first aid kit and any other relevant safety equipment;
- Other structures and buildings (offices, storerooms, workshops, etc.);
- Other storage areas and stockpiles (i.e. topsoil, construction materials, equipment, etc.);

Location of areas to be reinstated upon completion of the construction period, providing measures to be used for reinstatement.

- An area within the site must be demarcated for a construction site office, which will include storage area. This area must be fenced off.
- Site establishment shall take place in an orderly manner and all required amenities shall be installed at the lay down area before the main workforce move onto site.
- The construction camp shall have the necessary ablution facilities with chemical toilets at commencement of construction.
- The Contractor shall inform all site staff to make use of supplied ablution facilities and under no circumstances shall indiscriminate sanitary activities be allowed other than in supplied facilities.
- The Contractor shall supply waste collection bins and all solid waste collected shall be disposed of at a registered landfill.
- Potable water for use by on site workers must be made available on a daily basis at the site office and the working areas on site.
- A certificate of disposal shall be obtained by the Contractor and kept on file. Where a registered waste site is not available close to the construction site, the Contractor shall provide a method statement with regard to waste management.

¹ To form part of the Project Layout and Access Plan.

- The disposal of waste shall be in accordance with all relevant legislation. Under no circumstances may solid waste be burnt or buried on site.

Siting, Establishing and Management of Storage Material and Facilities

- Choice of location for storage areas must take into account prevailing winds, distances to water bodies, general onsite topography and water erosion potential of the soil. Impervious surfaces must be provided where necessary.
- Storage areas must be designated, demarcated and fenced.
- Storage areas should be secure so as to minimize the risk of crime. They should also be safe from access by children / animals etc.
- Fire prevention facilities must be present at all storage facilities.
- Proper storage facilities for the storage of oils, paints, grease, fuels, chemicals and any hazardous materials to be used must be provided to prevent the migration of spillage into the ground and groundwater regime around the temporary storage area(s).
- These pollution prevention measures for storage should include a bund wall high enough to contain at least 110% of any stored volume, and this should be sited away from drainage lines in a site with the approval of the Engineer.
- Any water that collects in the bund must not be allowed to stand and must be removed immediately and the hydrocarbon digestion agent within must be replenished.
- All legal compliance requirements with respect to Fuel storage and dispensing must be met.
- All fuel storage tanks (temporary or permanent) and associated facilities must be designed and installed in accordance with the relevant oil industry standards, SANS codes and other relevant requirements.
- Areas for storage of fuels and other flammable materials must comply with standard fire safety regulations
- Flammable fuel and gas must be well separated from all welding workshops, assembly plants and loading bays where ignition of gas by an accidental spark may cause an explosion or fire.
- The tank must be erected at a safe distance from buildings, boundaries, welding sites and workshops and any other combustible or flammable materials.
- Symbolic safety signs depicting "No Smoking", "No Naked Flames" and "Danger" are to be prominently displayed in and around the fuel storage area.
- The capacity of the tank must be clearly displayed and the product contained within the tank clearly identified.
- There must be adequate fire-fighting equipment at the fuel storage and dispensing area or areas.
- The storage tank must be removed on completion of the construction phase of the project.
- All such tanks to be designed and constructed in accordance with a recognised code (international standard).
- The rated capacity of tanks must provide sufficient capacity to permit expansion of the product contained therein by the rise in temperature during storage.
- Only empty and externally clean tanks may be stored on the bare ground. All empty and externally dirty tanks must be sealed and stored in an area where the ground has been protected.
- Any electrical or petrol-driven pump must be equipped and positioned so as not to cause any danger of ignition of the product.
- If fuel is dispensed from 200 litre drums, the proper dispensing equipment must be used.
- The drum must not be tipped in order to dispense fuel. The dispensing mechanism of the fuel storage tank must be stored in a waterproof container when not in use.

- All waste fuel and chemical impregnated rags must be stored in leak-proof containers and disposed of at an approved hazardous waste site.
- The amounts of fuel and chemicals stored on site must be minimised.
- Storage sites must be provided with bunds to contain any spilled liquids and materials.
- These storage facilities (including any tanks) must be on an impermeable surface that is protected from the ingress of storm water from surrounding areas in order to ensure that accidental spillage does not pollute local soil or water resources.
- Clear signage must be placed at all storage areas containing hazardous substances / materials.
- Material Safety Data Sheets (MSDSs) shall be readily available on site for all chemicals and hazardous substances to be used on site. Where possible the available, MSDSs should additionally include information on ecological impacts and measures to minimise negative environmental impacts during accidental releases or escapes.
- Storage areas containing hazardous substances / materials must be clearly signed.
- Staff dealing with these materials / substances must be aware of their potential impacts and follow the appropriate safety measures.
- A suitable Waste Disposal Contractor must be employed to remove waste oil. These wastes should only be disposed of at licensed landfill sites designed to handle hazardous wastes.
- The contractor must ensure that its staff is made aware of the health risks associated with any hazardous substances used and has been provided with the appropriate protective clothing/equipment in case of spillages or accidents and have received the necessary training.
- All excess cement and concrete mixes are to be contained on the construction site prior to disposal off site.
- Any spillage, which may occur, shall be investigated and immediate action must be taken.

5.4.1 Site Clearance

Vegetation clearance should preferably be phased as required to work in certain areas, rather than clearing of the entire site initially. If this is not practical and the entire site is cleared at the start of the contract, it is to be stabilized immediately to control dust. Where ever possible, vegetation shall be trimmed rather than cleared.

Cleared vegetative material is not to be dumped anywhere other than an approved waste disposal site or an area as agreed to with the ECO.

Wherever possible and where the material is suitable, the material should be chipped for later use as mulch in landscaped areas or for stabilization purposes or it should be dumped at a green waste recycling depot for compost production.

Invasive alien plant species, which are removed from the site, are not to be chipped for mulch if they are in a seed bearing state. Such material is to be disposed of at a suitable waste disposal site. Wherever possible, suitable larger stumps should be made available to the local community as fire wood.

Plant material removed from the site is not to be burnt for disposal on site unless a burning permit has been obtained from the local authority.

Sensitive ecosystems in the vicinity of the areas of construction should be demarcated (e.g. using danger tape or droppers) prior to any construction activities, so that these can be avoided.

Removal of vegetation should be kept to a minimum, and cleared areas must be re-vegetated after clean-up. A detailed planting plan should be developed, in consultation with a landscaper and ecologist.

Minimise the development footprint as far as possible and rehabilitate disturbed areas that are no longer required by the operational phase of the development

Demarcate all areas to be cleared with construction tape or similar material. However caution should be exercised to avoid using material that might entangle fauna.

An alien control and monitoring program must be developed to ensure that the site is cleared of alien plants (as listed under the Conservation of Agricultural Resources Act 43 of 1983 - as amended/updated) and kept free from alien plants for the duration of the construction phase.

A low cover of vegetation should be left wherever possible within the construction footprint to bind the soil, prevent erosion and promote post-disturbance recovery of an indigenous ground cover.

5.4.2 Topsoil

Topsoil / top material shall be removed from all areas cleared of vegetation and retained for future landscaping use, where feasible. Top material should exclude litter, building rubble, alien plant material or any other waste.

All topsoil, and specifically any topsoil from areas which are likely to contain bulbs, must be stripped and stockpiled for re-use in rehabilitation. This will constitute at least a 300mm layer.

Topsoil shall be stored in areas demarcated by the ECO and Engineer and in piles not higher than 2 m, and may not be removed from site, or used for any purpose other than in the rehabilitation of the site post-construction. The stockpiles shall not be compacted or disturbed, and shall be domed at the top to promote runoff. The period between the stockpiling of topsoil and its utilization shall be as short as possible, and ideally the topsoil should be transferred to its intended site of use immediately following site clearance and stockpiling. This would also avoid double handling.

Stockpiles that are to be stored for less than three months should be covered with shade-cloth or Geotech fabrics or similarly suitable material to prevent erosion. If stockpiles are to be stored for more than 3 months a protective vegetation layer must be established to cover topsoil stockpiles in order to protect them against erosion and desiccation. If possible, the stockpile must be kept moist in order to maintain the vitality of the vegetation. Vegetation may not consist of weeds, but must comprise of grass or ground covers.

6 CONSTRUCTION MANAGEMENT PLAN AND MITIGATION MEASURES

The following sections form the core of the EMPr during the construction phase of the proposed development. The developer is to ensure that the contractor complies with all mitigation measures during the construction period. The major sources of potential impacts include, the turbine footprint construction, the construction of buildings and infrastructure, the construction of roads and bridges, and vehicle operation, and spillages.

The following is not allowed on site:

- No poaching of any animals or harvesting of any flora;
- No construction camp, for workforce accommodation is allowed on site; contractors are to ensure suitable housing for staff outside of the proposed development footprint.
- No cooking or fires allowed on site;
- No alcohol or drugs are allowed on site;

6.1 Eating Areas

The Contractor shall designate eating areas to the approval of the Engineer which shall be clearly demarcated. Sufficient bins, as specified in 4.5.4a shall be present in this area. Any cooking on Site shall be done on well-maintained gas cookers with fire extinguishers present.

6.2 Drinking Water

The Contractor shall ensure that drinking water is available for all staff on site. If no potable water source is available on site then the Contractor shall import drinking water to the site.

6.3 Contaminated Water

Water containing such pollutants as cements, concrete, lime, chemicals, fuels and hydrocarbons shall be contained and discharged into an impermeable storage facility for removal from the site or for recycling. This particularly applies to water emanating from concrete batching plants and concrete swills, and to runoff from fuel depots/workshops/truck washing areas.

Wash down areas shall be placed and constructed in such a manner so as to ensure that the surrounding areas are not polluted. The Contractor shall notify the Engineer immediately of any pollution incidents on Site.

If construction areas are to be pumped of water (e.g. after rains), this water must first be pumped into a settlement area, and not directly into a natural ecosystem.

A Method Statement shall be required for all wash areas where hydrocarbon and hazardous materials, and pollutants are expected to be used. This includes, but is not limited to, vehicle washing, workshop wash bays and paint equipment cleaning. Wash areas for domestic use shall ensure that the disposal of contaminated "grey" water is sanctioned by the Engineer.

6.4 Hazardous Substances

Hazardous chemical substances (as defined in the Regulations for Hazardous Chemical Substances) used during construction shall be stored in secondary containers. The relevant Material Safety Data Sheets (MSDS) shall be available on Site. Procedures detailed in the MSDS shall be followed in the event of an emergency situation.

If potentially hazardous substances are to be stored on site, the Contractor shall provide a Method Statement detailing the substances/ materials to be used, together with the storage, handling and disposal procedures of the materials.

No paint products and chemical additives and cleaners such as thinners and turpentine, may be disposed of on Site. Brush / roller wash facilities shall be established to the satisfaction of the Engineer. A Method Statement, approved by the Engineer, is required.

6.5 Workshop, Equipment, Maintenance and Storage

Where practical, all maintenance of plants on Site shall be performed in the workshop. If it is necessary to do maintenance outside of the workshop area, the Contractor shall obtain the approval of the Engineer prior to commencing activities.

The Contractor shall ensure that in the workshop and other plant maintenance facilities, including those areas where, after obtaining the Engineer's approval, the Contractor carries out emergency plant maintenance, there is no contamination of the soil or vegetation. The workshop shall have a smooth impermeable floor either constructed of concrete or thick plastic covered with sufficient sand to protect the plastic from damage. The floor shall be bunded and sloped towards an oil trap or sump to contain any spillages of substances (e.g.

oil). A Method Statement detailing the design and construction of the workshop must be submitted.

When servicing equipment, drip trays shall be used to collect the waste oil and other lubricants. Drip trays shall also be provided in construction areas for stationary plant (such as compressors) and for "parked" plant (such as scrapers, loaders, vehicles).

All vehicles and equipment shall be kept in good working order and serviced regularly. Leaking equipment shall be repaired immediately or removed from the Site.

The washing of equipment shall be restricted to urgent or preventative maintenance requirements only. All washing shall be undertaken in the workshop or maintenance areas, and these areas must be equipped with a suitable impermeable floor and sump/oil trap. The use of detergents for washing shall be restricted to low phosphate and nitrate containing and low sudsing-type detergents.

6.6 Dust Control

The Contractor shall take all reasonable measures to minimise the generation of dust as a result of construction activities to the satisfaction of the Engineer and ECO. Dust control measures may include the stabilization of disturbed areas via the rotorvation of straw into the soil surface. In extreme instances, the use of specific dust suppressant additives such as "Dustex" may be necessary in order to limit dust generation from haul roads.

During high wind conditions, the Contractor shall comply with the Engineers instructions regarding dust suppression measures. The Engineer may request the temporary cessation of all construction activities where wind speeds are unacceptably high, and until such time as wind speeds return to acceptable levels.

6.7 Potential Construction Phase Impacts

The following impacts are likely to occur during the construction of the proposed transmission line. Specific mitigation measures for each impact is presented in the table below.

- The accidental, negligent, or deliberate spillage or inappropriate disposal of hazardous substances could result in air, soil and water pollution and may affect the health and well-being of people, plants and animals.
- Excessive noise could be made by the construction activity which would affect neighbouring communities.
- Potential damage to the soil structure, soil compaction and loss of soil fertility.
- Loss of the vegetation cover and increased erosion risks.
- Dust related problems.
- Safety hazards to the public, workers and animals in the area.
- Disturbance to local hydrology from construction activities.
- Pollution of surface water bodies.
- Dust can be a nuisance to the construction workforce and to the public and can negatively affect the growth and recovery rate of plants. Potential sources of fugitive dust include, but are not limited to:
 - Demolition of concrete foundations and existing buildings;
 - Grading / movement of soil;
 - Transportation and unloading of construction materials;
 - Vehicular movement over unsurfaced roads and tracks; and,
 - Wind erosion of stockpiles.
- Construction activities will result in the exposure of the soil to erosive factors, i.e. wind and water, and the compaction of the soil in other areas;

- Illegal poaching and collection of animals and plant material.
- Loss of established indigenous and exotic habitat
- Unnecessary trampling of vegetation and harm to animals.
- Degradation of the scenic quality due to the major earthworks and any unsightly structures.
- Damage or loss of important cultural, historical or pre-historical sites and artefacts.
- Damage to existing roads and tracks, power lines, pipelines, etc.
- Dangerous conditions near road.
- Trespassing and illegal access onto land.

Table 6.1 below presents a summary of the potential impacts as assessed by specialists for the construction phase of the Highlands North Grid Connection.

Table 6.2 below provides the mitigation measures to be implemented for the potential impacts identified.

Table 6.1: Summary of Construction Phase Potential Impacts and Significance Rating for the Preferred Alternative

	Extent	Duration	Intensity	Status	Significance	Probability	Confidence
Geology, Soils and Agricultural Potential Impact							
Soil degradation	L	M	M	Negative	M	M	H
With Mitigation	L	M	L	Negative	L	L	H
Wetlands and freshwater							
Increase in sedimentation and erosion	L	M	L	Negative	M	H	H
With Mitigation	L	L	L	Negative	L	L	H
Impact on localized surface water quality	L	M	L	Negative	M	H	H
With Mitigation	L	L	L	Negative	L	L	H
Terrestrial Ecological Impacts							
Vegetation and listed plant species	L	H	L	Negative	M	H	H
With Mitigation	L	M	L	Negative	L	L	H
Faunal Impacts	L	L	M	Negative	M	H	H
With Mitigation	L	L	L	Negative	L	L	M
Soil Erosion	L	H	M	Negative	M	H	H
With Mitigation	L	L	L	Negative	L	L	H
Alien plant invasion	L	H	M	Negative	M	H	H
With Mitigation	L	L	L	Negative	L	L	H
CBA and Broad-scale Ecological Processes	L	M	L	Negative	M	H	H
With Mitigation	L	M	L	Negative	L	L	H
Avifauna							
Destruction of habitat used by birds	L	M	M	Negative	M	H	M
With Mitigation	L	M	L	Negative	L	L	M
Disturbance and displacement of birds	M	M	M	Negative	M	M	M

	Extent	Duration	Intensity	Status	Significance	Probability	Confidence
With Mitigation	L	M	M	Negative	L	L	M
Bats							
Roost disturbance	L	L	L	Negative	L	L	M
With Mitigation	L	L	L	Negative	L	L	M
Roost destruction	L	H	L	Negative	M	M	M
With Mitigation	L	L	L	Negative	L	L	M
Habitat Modification	L	L	L	Negative	L	L	M
With Mitigation	L	L	L	Negative	L	L	M
Heritage and Archaeology							
Impacts on archaeological resources	L	H	L	Negative	L	L	H
With Mitigation	L	H	L	Negative	L	L	H
Impacts on graves (Alternative 1)	L	H	H	Negative	M	L	H
With Mitigation (Alternative 1)	L	H	L	Negative	L	L	H
Impacts to the cultural landscape	L	M	L	Negative	M	H	H
With Mitigation	L	M	L	Negative	M	H	H
Palaeontology							
Impacts to palaeontological resources	L	H	L	Negative	L	L	M
With Mitigation	L	H	L	Negative	L	L	M
Visual							
Construction activities	L	L	L	Negative	L	L	M
With Mitigation	L	L	L	Negative	L	L	M
Social							
Employment and business opportunities	M	L	M	Positive	M	M	H

	Extent	Duration	Intensity	Status	Significance	Probability	Confidence
With Mitigation	H	L	H	Positive	M	H	H
Presence of construction workers	M	L	M	Negative	M	M	H
With Mitigation	M	L	L	Negative	L	L	H
Influx of job-seekers	M	L	L	Negative	L	L	M
With Mitigation	M	L	L	Negative	L	L	M
Risks to livestock and farming infrastructure	M	L	M	Negative	M	M	H
With Mitigation	M	L	L	Negative	L	L	H
Risk of grass fires	M	L	M	Negative	M	M	H
<i>With Mitigation</i>	<i>M</i>	<i>L</i>	<i>L</i>	<i>Negative</i>	<i>L</i>	<i>L</i>	<i>H</i>
Noise, dust, waste and safety impacts	M	L	M	Negative	M	M	H
With Mitigation	M	L	L	Negative	L	L	H
Establishment of access roads and the construction camp	M	L	M	Negative	M	M	H
With Mitigation	M	L	L	Negative	L	L	H
Traffic							
Vehicle Worker Crashes	L	L	H	Negative	M	L	M
With Mitigation	L	L	L	Negative	L	L	M
Minor road degradation	L	L	H	Negative	M	M	M
With Mitigation	L	L	L	Negative	L	L	M
Minor road dust	L	L	H	Negative	M	M	M
With Mitigation	L	L	L	Negative	L	L	M
Intersection safety	L	L	H	Negative	M	M	M
With Mitigation	L	L	H	Negative	M	L	M

Table 6.2 Construction Phase Mitigation Measures

Mitigation Measure	Responsibility	Frequency
Route Clearing		
Off-road driving and the creation of new tracks, other than those described during Project Layout and Access Plan, are prohibited and will be regarded as unwanted tracks or unwarranted disturbed areas. All unwanted tracks or unwarranted disturbed areas shall be properly rehabilitated	Contractors engineer will be responsible for the creation of new roads. The ECO will be responsible for monitoring this activity	During site establishment Monthly thereafter.
When a new path is created: Carefully plan the route and have it clearly marked out so that drivers exactly know where to drive.	Site engineer/site manager ECO to monitor	Monthly
Establish the track by simply driving over the ground if there are no obvious obstacles (i.e. large rocks, high plants or rough terrain).	ECO to monitor Site engineer/site manager	
Keep tracks as narrow as possible and only drive on marked out routes (as per the Layout and Access Plan).		
No bulldozers will be used in bush clearing outside of the construction footprint. Only inflatable tyre earthmoving equipment must be used to reduce damage to vegetation.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
If obstacles are far enough apart, divert the track around obstacles. Only obstacles that could interfere with the safe construction and operation of the development need to be removed.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Where possible, remove obstacles by hand. Shrubs are to be cut or crushed rather than being completely uprooted in areas where landscaping or rehabilitation will be undertaken on completion of the construction. Leave vegetation in place wherever possible, especially around the perimeter of the site to provide screening and habitat. Indigenous plants can be planted to replace alien vegetation.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Only undertake earthworks in an area if it is unavoidable, and keep the size of platforms as small as possible.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Sensitive sites within the construction area must be demarcated to avoid accidental destruction of sensitive areas. The workforce must be made aware of these areas, and why they are sensitive.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.

Mitigation Measure	Responsibility	Frequency
Impacts on vegetation and listed or protected plant species resulting from construction activities		
Preconstruction walk-through of the approved development footprint to ensure that sensitive habitats and species are avoided where possible.	Developer / Site Engineer ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Ensure that lay-down and other temporary infrastructure is within low-sensitivity areas, preferably previously transformed areas if possible.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Minimise the development footprint as far as possible and rehabilitate disturbed areas that are no longer required by the operational phase of the development.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
A large proportion of the impact of the power line would stem from access roads and these should be minimized as far as possible and not be larger than required.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Preconstruction environmental induction for all construction staff on site to ensure that basic environmental principles are adhered to. This includes topics such as no littering, appropriate handling of pollution and chemical spills, avoiding fire hazards, minimizing wildlife interactions, remaining within demarcated construction areas etc.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Demarcate sensitive areas in close proximity to the development footprint as no-go areas with construction tape or similar and clearly mark as no-go area.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Alien Plant Invasion Risk		
Wherever excavation is necessary, topsoil should be set aside and replaced after construction to encourage natural regeneration of the local indigenous species.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
The recovery of the indigenous grass layer should be encouraged through leaving some areas intact through the construction phase to create a seed source for adjacent cleared areas.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Due to the disturbance at the site as well as the increased runoff generated by the hard infrastructure, alien plant species are likely to be a long-term problem at the site and a long-term control plan will need to be implemented.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.

Mitigation Measure	Responsibility	Frequency
Regular monitoring for alien plants within the development footprint as well as adjacent areas which receive runoff from the facility as there are also likely to be prone to invasion problems.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Regular alien clearing should be conducted using the best-practice methods for the species concerned. The use of herbicides should be avoided as far as possible.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Increased Erosion Risk		
Dust suppression and erosion management should be an integrated component of the construction approach.	ECO to monitor Site engineer/site manager	Weekly
Regular monitoring for erosion problems along the access roads and other cleared areas.	ECO to monitor Site engineer/site manager	Weekly
Erosion problems should be rectified on a regular basis.	ECO to monitor Site engineer/site manager	weekly
Sediment traps may be necessary to prevent erosion and soil movement if there are topsoil or other waste heaps present during the wet season	ECO to monitor Site engineer/site manager	monthly
A low cover of vegetation should be left wherever possible within the construction footprint to bind the soil, prevent erosion and promote post-disturbance recovery of an indigenous ground cover.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Disturbance near to drainage lines or the pan should be avoided and sensitive drainage areas near to the construction activities should demarcated as no-go areas.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Direct Faunal Impacts		
Preconstruction walk-through of the facility to identify areas of faunal sensitivity.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
During construction any fauna directly threatened by the construction activities should be removed to a safe location by the ECO or other suitably qualified person.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.

Mitigation Measure	Responsibility	Frequency
The illegal collection, hunting or harvesting of any plants or animals at the site should be strictly forbidden. Personnel should not be allowed to wander off the construction site.	ECO to monitor Site engineer/site manager / safety officer	During site establishment Monthly thereafter.
No fires should be allowed on site as there is a risk of uncontrolled fires.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
If any parts of site such as construction camps must be lit at night, this should be done with low-UV type lights (such as most LEDs) as far as practically possible, which do not attract insects and which should be directed downwards.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
All hazardous materials should be stored in the appropriate manner to prevent contamination of the site. Any accidental chemical, fuel and oil spills that occur at the site should be cleaned up in the appropriate manner as related to the nature of the spill.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
No unauthorized persons should be allowed onto the site and site access should be strictly controlled.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
All construction vehicles should adhere to a low speed limit (40km/h for cars and 30km/h for trucks) to avoid collisions with susceptible species such as snakes and tortoises and rabbits or hares. Speed limits should apply within the facility as well as on the public gravel access roads to the site.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
All personnel should undergo environmental induction with regards to fauna and in particular awareness about not harming or collecting species such as snakes, tortoises and owls which are often needlessly persecuted.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Avifaunal Habitat Destruction		
Existing roads and farm tracks should be used where possible	ECO to monitor Site engineer/site manager	Prior to construction
The minimum footprint areas of infrastructure should be used wherever possible, including access road widths and lengths	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
A site specific Construction Environmental Management Plan (CEMP) must be implemented, which gives appropriate and detailed description of how construction activities must be conducted to reduce unnecessary destruction of habitat. ECOs to oversee activities and ensure that the site specific	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.

Mitigation Measure	Responsibility	Frequency
construction environmental management plan (CEMP) is implemented and enforced		
Prior to construction, the avifaunal specialist should conduct a site walkthrough, covering the final power line routes to identify any nests/breeding activity of sensitive species, as well as any additional sensitive habitats within which construction activities may need to be excluded	ECO to monitor Site engineer/site manager	Post construction
Following construction, rehabilitation of all areas disturbed (e.g. temporary access tracks and laydown areas) must be undertaken and to this end a habitat restoration plan is to be developed by a specialist and included within the CEMP	ECO to monitor Site engineer/site manager	Throughout construction
Construction of grid infrastructure must consider avifaunal sensitivity zones and avoid areas of higher sensitivities where possible	ECO to monitor Site engineer/site manager	Throughout construction
Any clearing of stands of alien trees on site should be approved first by an avifaunal specialist	ECO to monitor Site engineer/site manager	Throughout construction
Following construction, rehabilitation of all areas disturbed (e.g. temporary access tracks and laydown areas) must be undertaken and to this end a habitat restoration plan is to be developed by a specialist and included within the Construction Environmental Management Plan (CEMP)	ECO to monitor Site engineer/site manager	Throughout construction
The Grid Connection route should, where possible, follow existing linear infrastructure such as roads and power lines, and should be constructed as close as practically possible to the existing infrastructure.	ECO to monitor Site engineer/site manager	Throughout construction
Avifaunal Disturbance and Displacement		
A CEMP must be implemented, which gives appropriate and detailed description of how construction activities must be conducted. ECOs to oversee activities and ensure that the site specific CEMP is implemented and enforced	ECO to monitor Site engineer/site manager	During site establishment. Monthly thereafter.
Prior to construction, the avifaunal specialist should conduct a site walkthrough, covering the final power line route to identify any nests/breeding/roosting activity of sensitive species as well as any additional sensitive habitats. The results of which may inform the final construction schedule, including abbreviating construction time, scheduling activities around avian breeding and/or movement schedules, and lowering levels of associated noise	ECO to monitor Site engineer/site manager	During site establishment. Monthly thereafter.

Mitigation Measure	Responsibility	Frequency
Sensitive zones and no-go areas are to be designated by the specialist (e.g. nesting sites) and must be avoided.	ECO to monitor Site engineer/site manager	Pre-Construction / Design Phase. During site establishment. Monthly thereafter.
Bat Roost disturbance and/or destruction		
It may be possible to limit roost disturbance and abandonment by avoiding construction activities near roosts. These include trees, caves, rocky crevices and buildings along the grid connection route	ECO to monitor Site engineer/site manager	Design phase
It is recommended that a bat specialist survey the confirmed grid connection route for the presence of roosts before any construction activities commence	ECO to monitor. Site engineer/site manager. Developer. Specialist to be appointed.	Pre-Construction / Design Phase. During site establishment. Monthly thereafter.
A no-go buffer zone of 200 m, in which no construction activities may take place or no infrastructure is to come within must be applied around any roosts or potential roosts identified.	ECO to monitor Site engineer/site manager Developer	Preconstruction / design phase During site establishment Monthly thereafter.
The grid connection route can be designed and constructed in such a way as to avoid the destruction of potential roosts, particularly trees, caves, rocky crevices (if blasting is required) and buildings	ECO to monitor Site engineer/site manager	During blasting activities
No construction activities with the potential to physically affect any bat roosts will be permitted without the express permission of a suitably qualified bat specialist following appropriate investigation and mitigation.	ECO to monitor Site engineer/site manager	Weekly
It is recommended that a bat specialist survey the confirmed grid connection route for the presence of roosts before any construction activities commence.	ECO to monitor Site engineer/site manager	Monthly and as required during construction
Roost searches to continue during construction and operational phases.	ECO to monitor Site engineer/site manager	As required by the specialist
A no-go buffer zone of 200 m, in which no construction activities may take place or no infrastructure is to come within must be applied around any roosts or potential roosts identified (limited to rocky crevices and buildings).	ECO to monitor Site engineer/site manager Developer	Preconstruction / design phase During site establishment

Mitigation Measure	Responsibility	Frequency
		Monthly thereafter.
During construction, laydown areas and temporary access roads should be kept to a minimum in order to limit direct vegetation loss and habitat fragmentation, while designated no-go areas must be enforced i.e. no off-road driving	ECO to monitor Site engineer/site manager Developer	Preconstruction / design phase During site establishment Monthly thereafter.
Following construction, rehabilitation of all areas disturbed (e.g. temporary access tracks and laydown areas) must be undertaken and a habitat restoration plan must be developed by a specialist and included within the Construction Environmental Management Plan (CEMP).	ECO to monitor Site engineer/site manager	Post Construction. Weekly thereafter.
A bat specialist should conduct a site walkthrough, covering the final power line routes and the switching station and substation areas, to identify any roosts/activity of sensitive species, as well as any additional sensitive habitats.	ECO to monitor Site engineer/site manager Developer	Preconstruction / design phase During site establishment Monthly thereafter.
Loss of riparian systems and water courses		
Where water course crossings are required, the engineering team must provide an effective means to minimise the potential upstream and downstream effects of sedimentation and erosion (erosion protection) as well minimise the loss of riparian vegetation (small footprint).	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
No vehicles to refuel within drainage lines/ riparian vegetation.	ECO to monitor Site engineer/site manager	Weekly
During the operational phase, monitor culverts to see if erosion issues arise and if any erosion control if required.	ECO to monitor Site engineer/site manager	monthly
Where possible culvert bases must be placed as close as possible with natural levels in mind so that these don't form additional steps / barriers.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Impact on riparian systems through the possible increase in surface water runoff from hard surfaces and or roads on riparian form and function		
Any stormwater within the site must be handled in a suitable manner, i.e. trap sediments, and reduce flow velocities.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Increase in sedimentation and erosion within the development footprint		

Mitigation Measure	Responsibility	Frequency
Any stormwater within the site must be handled in a suitable manner, i.e. trap sediments, and reduce flow velocities.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Impact on localized surface water quality		
Strict use and management of all hazardous materials used on site.	ECO to monitor Site engineer/site manager	Weekly
Strict management of potential sources of pollution (e.g. litter, hydrocarbons from vehicles & machinery, cement during construction, etc.).	ECO to monitor Site engineer/site manager	Weekly
Containment of all contaminated water by means of careful run-off management on the development site.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Strict control over the behaviour of construction workers.	ECO and safety to monitor Site engineer/site manager	Weekly
Working protocols incorporating pollution control measures (including approved method statements by the contractor) should be clearly set out in the EMPr for the project and strictly enforced.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Appropriate ablution facilities should be provided for construction workers during construction and on-site staff during the operation of the facility.	ECO to monitor Site engineer/site manager	Weekly
Visual		
Access and haul roads to use existing farm tracks as far as possible.	ECO to monitor Site engineer/site manager	During site establishment Weekly
Construction camp, stockpiles and lay-down area to be located out of sight of district roads, possibly in the vicinity of the proposed substation and O&M buildings.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Disturbed areas rather than pristine or intact land to preferably be used for the construction camp. Construction camp and laydown areas to be limited in area to only that which is essential	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Measures to control wastes and litter to be included in the contract specification documents.	ECO to monitor Site engineer/site manager	During site establishment Weekly thereafter.

Mitigation Measure	Responsibility	Frequency
Provision to be made for rehabilitation/ re-vegetation of areas damaged by construction activities.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
Disturbance, damage or destruction of well-preserved fossils at or beneath the ground surface during the construction phase (especially due to bedrock excavations, ground clearance)		
Conduct a pre-disturbance inspection of any infrastructure that is to be positioned on sensitive geology. Sensitive specimens will need to be recorded and removed.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
The employment of a palaeontologist during the construction phase, establishment of on-site curation facilities and identification of a repository for specimens.	ECO to monitor Site engineer/site manager	During site establishment When required during construction.
During the construction phase a chance-finds procedure should be applied should substantial fossil remains such as vertebrate bones, teeth or trackways, plant-rich fossil lenses or dense fossil burrow assemblages be exposed by excavation or discovered within the development footprint.	Environmental Control Officer should safeguard the fossils, preferably <i>in situ</i> , and alert the responsible heritage management authority so that appropriate action can be taken by a professional palaeontologist	When required during construction
Archaeological material and rock engravings		
Conduct a final walk down of roads and check pylon positions for archaeological material.	ECO to monitor Site engineer/site manager	During site establishment Monthly thereafter.
In the improbable event of archaeological material being found, this will need to be subject to sampling and removal from site under a permit (Eastern Cape Heritage Authority)	ECO to monitor Site engineer/site manager	Throughout construction
Check dolerite clusters and flat dolerite rafts for rock engravings. Rock engravings must be assigned co-ordinates, photographed (so as to record detail) and moved out of harm's way, or the road adjusted to avoid them.	ECO to monitor Site engineer/site manager	Throughout construction
Graves		
In the event of human bones being found on site, an archaeologist must be informed immediately and the remains removed under an emergency permit. This process will incur some expense as removal of human remains is at the cost of the developer. Time delays may result while application is made to the authorities and an archaeologist is appointed to do the work.	ECO to monitor Site engineer/site manager	Throughout construction

Mitigation Measure	Responsibility	Frequency
All identified grave yards must be mapped and co-ordinates given to the developer and the contractor. These areas must be avoided, as far a practical. The contractor is to ensure that the work force are aware of these areas, and buffers applied around them.	ECO to monitor Site engineer/site manager	Throughout construction
Employment and Business Creation Opportunities		
Where reasonable and practical the proponent should appoint local contractors and implement a 'locals first' policy, especially for semi and low-skilled job categories. Due to the low skills levels in the area, the majority of skilled posts are likely to be filled by people from outside the area	Developer/ site manager	Pre-construction and throughout construction
Where feasible, efforts should be made to employ local contactors that are compliant with Broad Based Black Economic Empowerment (BBBEE) criteria	Developer/ site manager	Pre-construction and throughout construction
Before the construction phase commences the proponent should meet with representatives from the BCRLM and BCRLM to establish the existence of a skills database for the area. If such as database exists it should be made available to the contractors appointed for the construction phase	Developer/ site manager	Pre-construction and throughout construction
The local authorities, relevant community representatives and local farmers should be informed of the final decision regarding the project and the potential job opportunities for locals and the employment procedures that the proponent intends following for the construction phase of the project	Developer/ site manager	Pre-construction and throughout construction
Where feasible a training and skills development programmes for local workers should be initiated prior to the initiation of the construction phase	Developer/ site manager	Pre-construction and throughout construction
The recruitment selection process should seek to promote gender equality and the employment of women wherever possible	Developer/ site manager	Pre-construction and throughout construction
The proponent should liaise with the SBDM and BCRLM with regards the establishment of a database of local companies, specifically BBBEE companies, which qualify as potential service providers (e.g. construction companies, catering companies, waste collection companies, security companies etc.) prior to the commencement of the tender process for construction contractors. These companies should be notified of the tender process and invited to bid for project-related work	Developer/ site manager	Pre-construction and throughout construction
Where possible, the proponent should assist local BBBEE companies to complete and submit the required tender forms and associated information	Developer/ site manager	Pre-construction and throughout construction

Mitigation Measure	Responsibility	Frequency
The SBDM and BCRLM, in conjunction with the local business sector and representatives from the local hospitality industry, should identify strategies aimed at maximising the potential benefits associated with the project.	Developer/ site manager	Pre-construction and throughout construction
Impacts on family structures and social networks associated with the presence of construction workers		
Where possible the proponent should make it a requirement for contractors to implement a 'locals first' policy for construction jobs, specifically for semi and low-skilled job categories.	Developer/ site manager	Pre-construction and throughout construction
The proponent should consider the need for establishing a Monitoring Forum (MF) in order to monitor the construction phase and the implementation of the recommended mitigation measures. The MF should be established before the construction phase commences, and should include key stakeholders, including representatives from the SBDM and BCRLM, farmers and the contractor(s). The MF should also be briefed on the potential risks to the local community and farm workers associated with construction workers.	Developer/ site manager	Pre-construction and throughout construction
The proponent and the contractor(s) should, in consultation with representatives from the MF, develop a code of conduct for the construction phase. The code should identify which types of behaviour and activities are not acceptable. Construction workers in breach of the code should be dismissed. All dismissals must comply with the South African labour legislation;	Developer/ site manager	Pre-construction and throughout construction
The proponent and contractor (s) should implement an HIV/AIDS awareness programme for all construction workers at the outset of the construction phase.	Developer/ site manager	Pre-construction and throughout construction
The contractor should provide transport to and from the site on a daily basis for low and semi-skilled construction workers. This will enable the contractor to effectively manage and monitor the movement of construction workers on and off the site.	Developer/ site manager	Pre-construction and throughout construction
Where necessary, the contractors should make the necessary arrangements to enable low and semi-skilled workers from outside the area to return home over weekends and/ or on a regular basis. This would reduce the risk posed to local family structures and social networks.	Developer/ site manager	Pre-construction and throughout construction
It is recommended that no construction workers, with the exception of security personnel, should be permitted to stay over-night on the site.	Developer/ site manager	Pre-construction and throughout construction
Impacts on family structures, social networks and community services associated with the influx of job seekers		

Mitigation Measure	Responsibility	Frequency
The proponent should implement a "locals first" policy, specifically with regard to unskilled and low skilled opportunities;	Developer/ site manager	Pre-construction and throughout construction
Risk to safety of farmers and farm workers, livestock and damage to farm infrastructure associated with the movement of construction workers on and to the site		
The proponent should enter into an agreement with the local farmers in the area whereby damages to farm property etc. during the construction phase proven to be associated with the construction activities for the development will be compensated for. The agreement should be signed before the construction phase commences.	Developer/ site manager	Pre-construction and throughout construction
Contractors appointed by the proponent should provide daily transport for workers to and from the site. This would reduce the potential risk of trespassing on the remainder of the farm and adjacent properties.	Developer/ site manager	Pre-construction and throughout construction
The proponent should consider the option of establishing a MF that includes local farmers and develop a Code of Conduct for construction workers. This committee should be established prior to commencement of the construction phase. The Code of Conduct should be signed by the proponent and the contractors before the contractors move onto site.	Developer/ site manager	Pre-construction and throughout construction
The proponent should hold contractors liable for compensating farmers in full for any stock losses and/or damage to farm infrastructure that can be linked to construction workers. This should be contained in the Code of Conduct to be signed between the proponent, the contractors and neighbouring landowners. The agreement should also cover losses and costs associated with fires caused by construction workers or construction related activities.	Developer/ site manager	Pre-construction and throughout construction
The Environmental Management Programme (EMP) should outline procedures for managing and storing waste on site, specifically plastic waste that poses a threat to livestock if ingested.	Developer/ site manager ECO to monitor	Pre-construction and throughout construction
The contractors appointed by the proponent must ensure that all workers are informed at the outset of the construction phase of the conditions contained on the Code of Conduct, specifically consequences of stock theft and trespassing on adjacent farms.	Developer/ site manager Safety officer	Pre-construction and throughout construction
The contractors appointed by the proponent must ensure that construction workers who are found guilty of trespassing, stealing livestock and/or damaging farm infrastructure are dismissed and charged. This should be	Developer/ site manager Safety officer	Pre-construction and throughout construction

Mitigation Measure	Responsibility	Frequency
contained in the Code of Conduct. All dismissals must be in accordance with South African labour legislation;		
The housing of construction workers on the site should be strictly limited to security personnel.	Developer/ site manager Safety officer	Pre-construction and throughout construction
Potential loss of livestock, crops and houses, damage to farm infrastructure and threat to human life associated with increased incidence of grass fires		
The proponent should enter into an agreement with the local farmers in the area whereby damages to farm property etc. during the construction phase proven to be associated with the construction activities will be compensated for. The agreement should be signed before the construction phase commences.	Developer/ site manager	Pre-construction and throughout construction
The contractor should provide adequate firefighting equipment on-site.	Site engineer/ site manager Safety officer	Pre-construction and throughout construction
Contractor should ensure that open fires on the site for cooking or heating are not allowed except in designated areas.	Site engineer/ site manager Safety officer	Pre-construction and throughout construction
The contractor should ensure that construction related activities that pose a potential fire risk, such as welding, are properly managed and are confined to areas where the risk of fires has been reduced. Measures to reduce the risk of fires include avoiding working in high wind conditions when the risk of fires is greater. In this regard special care should be taken during the high risk dry, windy winter months.	Site engineer/ site manager Safety officer	Pre-construction and throughout construction
The contractor should provide fire-fighting training to selected construction staff.	Site engineer/ site manager Safety officer	Pre-construction and throughout construction
No construction staff, with the exception of security staff, to be accommodated on site over night.	Site engineer/ site manager Safety officer	Pre-construction and throughout construction
As per the conditions of the Code of Conduct, in the event of a fire proven to be caused by construction workers and or construction activities, the appointed contractors must compensate farmers for any damage caused to their farms. The contractor should also compensate the firefighting costs borne by farmers and local authorities.	Site engineer/ site manager Safety officer	Pre-construction and throughout construction
Potential dust and safety impacts and damage to road surfaces associated with movement of construction related traffic to and from the site		

Mitigation Measure	Responsibility	Frequency
As far as possible, the transport of components to the site along the N10 should be planned to avoid weekends and holiday periods.	Site engineer/ site manager Safety officer and ECO	Pre-construction and throughout construction
The contractor should inform local farmers and representatives from the SBDM and BCRLM Tourism of dates and times when abnormal loads will be undertaken;	Site engineer/ site manager Safety officer and ECO	Pre-construction and throughout construction
The contractor must ensure that damage caused by construction related traffic to the gravel public roads and local, internal farm roads is repaired on a regular basis throughout the construction phase. The costs associated with the repair must be borne by the contractor.	Site engineer/ site manager Safety officer and ECO	Pre-construction and throughout construction. Monthly
Dust suppression measures must be implemented for heavy vehicles such as wetting of gravel roads on a regular basis ² , adhering to speed limits and ensuring that vehicles used to transport sand and building materials are fitted with tarpaulins or covers.	Site engineer/ site manager Safety officer and ECO	Pre-construction and throughout construction. Monthly
All vehicles must be road-worthy and drivers must be qualified and made aware of the potential road safety issues and need for strict speed limits.	Site engineer/ site manager Safety officer and ECO	Daily. Pre-construction and throughout construction
The Contractor should ensure that workers are informed that no waste can be thrown out of the windows while being transported to and from the site. Workers who throw waste out windows should be fined.	Site engineer/ site manager ECO	Daily. Pre-construction and throughout construction
Waste generated during the construction phase should be transported to the registered landfill.	Site engineer/ site manager ECO	Weekly throughput construction
EMP measures (and penalties) should be implemented to ensure farm gates are closed at all times.	Site engineer/ site manager Developer to implement ECO	Daily. Pre-construction and throughout construction
EMP measures (and penalties) should be implemented to ensure speed limits are adhered to at all times.	Site engineer/ site manager Developer to implement ECO	Daily. Pre-construction and throughout construction
Impact on farmland due to construction related activities		

² Treated effluent (non-potable) water should be used for wetting of roads and construction areas

Mitigation Measure	Responsibility	Frequency
The location of pylons, access roads, laydown areas etc. should be informed by the findings of key specialist studies, including the soil and botanical study. In this regard areas of high potential agricultural soils should be avoided.	Site engineer/ site manager Developer to implement ECO	Weekly. Pre-construction and throughout construction
The developer should consult with affected property owners in order to enable them to factor construction activities into their farming schedules.		
The location of access roads, laydown areas etc. should be discussed with the locally affected landowners in the finalisation process and inputs provided should be implemented in the layout as best as possible.	Site engineer/ site manager Developer to implement ECO	Weekly. Pre-construction and throughout construction
All areas disturbed by construction related activities, such as access roads on the site, construction platforms, workshop area etc., should be rehabilitated at the end of the construction phase. The rehabilitation plan should be informed by input from a botanist with experience in arid regions.	Site engineer/ site manager Developer to implement ECO	Weekly post construction
The implementation of a rehabilitation programme should be included in the terms of reference for the contractor/s appointed. The specifications for the rehabilitation programme should be drawn up the Environmental Consultants appointed to undertake the EIA.	Site engineer/ site manager Developer to implement ECO	Tender phase
The implementation of the Rehabilitation Programme should be monitored by the ECO.	Site engineer/ site manager Developer to implement ECO	Weekly
All workers should receive training/ briefing on the reasons for and importance of not driving in undesignated areas;	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Monthly
EMP measures (and penalties) should be implemented to strictly limit all vehicle traffic to designated roads and construction areas. Under no circumstances should vehicles be allowed to drive into the veld.	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Daily
Disturbance footprints should be reduced to the minimum.	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Monthly

Mitigation Measure	Responsibility	Frequency
Compensation should be paid by the developer to farmers that suffer a permanent loss of land due to the establishment of the development. Compensation should be based on accepted land values for the area.	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Monthly
Traffic		
Co-ordinate WEF and GRID build to avoid unnecessary overlapping of construction activities.	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Monthly
Document condition of gravel roads prior to construction.	Site engineer/ site manager ECO	Pre-construction
Upgrade gravel roads to suitable condition for proposed construction vehicles.	Developer to implement ECO	Pre-construction
General Construction Mitigation Measures		
Portable toilets must be supplied to the workforce in areas of activity. One toilet per 14 workers must be implemented. Females must have separate toilets. A licenced contractor must be appointed by the contractor to provide this facility, and ensure that wastes are correctly disposed of. Servicing must take place on a weekly basis, proof of which must be retained on site by the contractor.	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Weekly
Waste skips must be provided in areas of construction activity as well as within the lay down areas, along with waste bins. Wastes must be separated into the following categories: <ul style="list-style-type: none"> • General waste, compactable and non-compactable • Waste paper recycling • Scrap metal • Globes and fluorescent tubes • Rubber waste • Medical waste • Chemical waste • Hazardous waste 	Site engineer/ site manager Developer to implement ECO	Pre-construction and throughout construction. Weekly
Health and Safety		

Mitigation Measure	Responsibility	Frequency
Implementation of safety measures, work procedures and first aid must be implemented on site.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Weekly
Workers should be thoroughly trained in using potentially dangerous equipment	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Weekly
Contractors must ensure that all equipment is maintained in a safe operating condition.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Weekly
A safety officer must be appointed.	Developer to implement	Pre-construction
A record of health and safety incidents must be kept on site.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Weekly
Any health and safety incidents must be reported to the project manager immediately.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction.
First aid facilities must be available on site at all times.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Workers have the right to refuse work in unsafe conditions.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Daily
The contractor must ensure that all construction workers are well educated about HIV/ AIDS and the risks surrounding this disease. The location of the local clinic where more information and counselling is offered must be indicated to workers.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Material stockpiles or stacks, such as, pipes must be stable and well secured to avoid collapse and possible injury to site workers / local residents	Site engineer/ site manager Developer to implement	Pre-construction and throughout construction. monthly checks

Mitigation Measure	Responsibility	Frequency
	ECO and Safety Officer	
An STI and HIV/AIDS awareness campaign should be launched, which is not only directed at construction workers but also at the community as a whole.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Condoms should be distributed by placing them at centrally located points and by ensuring that construction workers and community members are aware of the availability and location of condoms. The distribution of condoms should be approached with the necessary cultural sensitivity.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Access at the construction site should be controlled to prevent sex workers from either visiting and/or loitering at the construction camp.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Daily
Ensure that the local community communicate their expectations of construction workers' behaviour with them.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Personal Protective Equipment (PPE) must be made available to all construction staff and their usage must be compulsory. Hard hats and safety shoes must be worn at all times and other PPE worn were necessary i.e. dust masks, ear plugs etc.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
No person is to enter the site without the necessary PPE.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Daily
Pre-construction, construction and operation activities should be undertaken during daylight working hours between the hours of 07:00 – 17:00 on weekdays and 07:00 – 13:00 on Saturdays. No activity will be allowed on Sundays	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
The workforce is to be provided with sufficient potable water and under no circumstances are they to use untreated water from the local watercourses for drinking.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Noise		

Mitigation Measure	Responsibility	Frequency
Construction site yards and other noisy fixed facilities should be located well away from noise sensitive areas adjacent to the development sites.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
All construction vehicles and equipment are to be kept in good repair.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Portable acoustic shields should be used in the case where noisy equipment is not stationary (for example drills, angle grinders, chipping hammers, poker vibrators).	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Daily
Construction staff working in areas where the 8-hour ambient noise levels exceed 75dBA should wear ear protection equipment.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Daily
Blasting operations are to be strictly controlled with regard to the size of explosive charge in order to minimise noise and air blast, and timings of explosions. The number of blasts per day should be limited, blasting should be undertaken at the same times each day and no blasting should be allowed at night.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
With regard to unavoidable very noisy construction activities in the vicinity of noise sensitive areas, the contractor and ECO should liaise with local residents on how best to minimise impact, and the local population should be kept informed of the nature and duration of intended activities.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Noise suppression measures must be applied to all construction equipment. Construction equipment must be kept in good working order and where appropriate fitted with silencers which are kept in good working order.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Should the vehicles or equipment not be in good working order, the Contractor may be instructed to remove the offending vehicle or machinery from site.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Where possible labour shall be transported to and from the site by the contractor or his Sub-Contractors by the contractors own transport.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Daily

Mitigation Measure	Responsibility	Frequency
Construction activities are to be contained to reasonable hours during the day and early evening. Night-time activities near noise sensitive areas should not be allowed.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks
Construction activities should be undertaken during daylight working hours between the hours of 07:00 – 17:00 on weekdays and 07:00 – 13:00 on Saturdays. No activity will be allowed on Sundays.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. Daily
Should any equipment, such as generators on-site, generating excessive noise, they should be fitted with appropriate noise abatement measures.	Site engineer/ site manager Developer to implement ECO and Safety Officer	Pre-construction and throughout construction. monthly checks

7 POST CONSTRUCTION REHABILITATION

7.1 Site Clean Up

The Contractor shall ensure that all temporary structures, equipment, materials, waste and facilities used for construction purposes are removed upon completion of the project. The site clean-up shall be to the satisfaction of the Engineer and the ECO.

7.2 Rehabilitation

Where appropriate, the contractor shall employ a suitably qualified person (a botanist with experience in restoration of karoo areas) to rehabilitate areas damaged by construction activities during the course of the project. The Contractor shall be responsible for rehabilitating areas identified by the ECO and the Engineer, or recommended by the aforementioned botanist. The Contractor's procedure for rehabilitation shall be approved by the ECO and the Engineer and, where required, the Local Authority environmental representative.

7.3 Tolerances

Environmental management is concerned not only with the final results of the Contractor's operations to carry out the Works but also with the control of how those operations are carried out. Tolerance with respect to environmental matters applies not only to the finished product but also to the standard of the day-to-day operations required to complete the Works.

It is thus required that the Contractor shall comply with the environmental requirements on an ongoing basis and any failure on his part to do so will entitle the Engineer to certify the imposition of a fine subject to the details set out in the Environmental Specification.

8 OPERATIONAL ENVIRONMENTAL MANAGEMENT PROGRAMME

This Specification covers the requirements for controlling the impact on the environment of operational activities.

8.1 Aims and Purpose

This Operational Environmental Management Programme (OEMP) aims to provide Highlands North Wind Farm RF (Pty) Ltd and their contractors with the necessary tools to ensure that the potential impacts on the environment during the operation of the development are minimised. Moreover, it aims to ensure that the infrastructure is operated and maintained according to Best Practice. The OEMP aims to ensure that the development is maintained and operated in an environmentally sensitive and sustainable manner, and that the operation of the development does not result in reasonably avoidable environmental impacts.

The OEMP is a working document that may be amended to enhance its effectiveness for environmental control.

Therefore not all specifications and details are prescribed here but should be discussed and the best possible practicable application made by the responsible parties.

8.2 Application

The application and implementation of the OEMP shall be the responsibility of Highlands North Wind Energy Facility RF (Pty) Ltd. Highlands North Wind Energy Facility RF (Pty) Ltd is to ensure that relevant requirements of the OEMP document are implemented, and that the transmission lines are suitably managed. They may appoint a suitably qualified and

experienced person from within the existing staff to fulfil the role of Environmental Site Manager (ESM).

The implementation of the OEMP, as well as the adherence to any conditions within the Environmental Authorization relating to the operational phase of the development, shall be the responsibility of Highlands North Wind Energy Facility RF (Pty) Ltd.

Should control of the grid connection change from Highlands North Wind Energy Facility RF (Pty) Ltd to Eskom, this OEMP will remain binding and will supplement Eskom's own standard OEMP.

8.3 Site Manager

A suitably qualified and trained individual appointed by Highlands North Wind Energy Facility RF (Pty) Ltd or the owner prior to the operation of the grid connection, will fulfil the role of an Environmental Site Manager (ESM). The primary roles and responsibilities of the ESM will be to:

- oversee the implementation of the EMP on site;
- visit the site on a monthly basis and advise on areas of environmental management, or compliance with the OEMP, requiring attention;
- visit the site more regularly during the first 3 months of operation, during which more frequent monitoring may be required for the establishment of certain programmes or aspects of environmental management;
- be called to site in the case of any emergency situation which may impact on the local environment;
- liaise with various specialists and the local authorities if required, regarding issues relating to environmental management;
- report on compliance with the OEMP specifications to the Highlands North Wind Energy Facility RF (Pty) Ltd;
- facilitate environmental audits and ensure that they are undertaken, as required;
- keep a comprehensive record of environmental management, issues of non-compliance for audit purposes; and
- Undertake any other tasks outlined in this document, on the behalf of Highlands North Wind Energy Facility RF (Pty) Ltd.

8.4 Independent Environmental Control Officer

Since provision has been made for the ESM to be an internal Highlands North Wind Energy Facility RF (Pty) Ltd appointment, they must employ an independent Environmental Professional with a post graduate degree in environmental studies and a minimum of five years of relevant experience to act as the independent environmental auditor for the site. The ECO is to be employed upon completion of the first year of operation, and is to perform an annual formal audit on the management plan, and its implementation by the relevant parties for the duration for the operational phase of the project.

8.5 Financing for Environmental Management

The budget for the implementation of the OEMP shall come out of Highlands Wind Energy Facility RF (Pty) Ltd.'s operational budget. Highlands Wind Energy Facility RF (Pty) Ltd must review the OEMP and allocate the requisite funds to facilitate compliance. Since many of the items addressed in the OEMP relate to required preventative maintenance, operator legal compliance, and responsible environmental management, this cost should not represent significant additional expenditure.

8.6 Operational Phase Mitigation Measures

Table 9:1 Operational Phase Mitigations Measures

Mitigation Measure	Responsibility	Frequency
Increase in sedimentation and erosion within the development footprint		
Any stormwater within the site must be handled in a suitable manner, i.e. trap sediments and reduce flow velocities.	ECO to monitor Site engineer/site manager	Weekly
An approved Stormwater Management Plan must be implemented.	ECO to monitor Site engineer/site manager	Weekly
Impact on localized surface water quality		
Strict use and management of all hazardous materials used on site.	ECO to monitor Site engineer/site manager	Weekly
Containment of all contaminated water by means of careful run-off management on the development site.	ECO to monitor Site engineer/site manager	Weekly
Soil degradation		
Implement an effective system of storm water run-off control using bunds and ditches, where it is required - that is at all points of disturbance where water accumulation might occur. The system must effectively collect and safely disseminate any run-off water from all hardened surfaces and it must prevent any potential down slope erosion.	ECO to monitor Site engineer/site manager	Weekly
Maintain where possible all vegetation cover and facilitate re-vegetation of denuded areas throughout the site, to stabilize disturbed soil against erosion.	ECO to monitor Site engineer/site manager	Weekly
Development of infrastructure to generate clean, renewable energy		
Implement a skills development and training programme aimed at maximizing the number of employment opportunities for local community members.	Developer/ site manager	Throughout operation
Maximise opportunities for local content, procurement and community shareholding.	Developer/ site manager	Throughout operation
Establish a visitor centre. Visitor centers in Scotland have attracted large numbers of visitors to wind farms.	Developer/ site manager	Throughout operation
Creation of employment and business opportunities - Employment		
Where reasonable and practical the proponent should appoint local contractors and implement a 'locals first' policy, especially for semi and low-skilled job categories. Due to the low skills levels in the area, the majority of skilled posts are likely to be filled by people from outside the area.	Developer/ site manager	Throughout operation

Mitigation Measure	Responsibility	Frequency
Where feasible, efforts should be made to employ local contactors that are compliant with Broad Based Black Economic Empowerment (BBBEE) criteria.	Developer/ site manager	Throughout operation
The local authorities, relevant community representatives and local farmers should be informed of the final decision regarding the project and the potential job opportunities for locals and the employment procedures that the proponent intends following for the operational phase of the project.	Developer/ site manager	Throughout operation
The recruitment selection process should seek to promote gender equality and the employment of women wherever possible.	Developer/ site manager	Throughout operation
Where feasible a training and skills development programmes for local workers should be initiated prior to the initiation of the operational phase.	Developer/ site manager	Throughout operation
Creation of employment and business opportunities - Business		
The proponent should liaise with the SBDM and BCRLM with regards the establishment of a database of local companies, specifically BBBEE companies, which qualify as potential service providers (e.g. catering companies, waste collection companies, security companies etc.) prior to the commencement of the tender process for operational contractors. These companies should be notified of the tender process and invited to bid for project-related work.	Developer/ site manager	Throughout operation
Where possible, the proponent should assist local BBBEE companies to complete and submit the required tender forms and associated information.	Developer/ site manager	Throughout operation
The SBDM and BCRLM, in conjunction with the local business sector and representatives from the local hospitality industry, should identify strategies aimed at maximising the potential benefits associated with the project.	Developer/ site manager	Throughout operation
The proponent should implement a training and skills development programme for locals during the first 5 years of the operational phase. The aim of the programme should be to maximise the number of South African's and locals employed during the operational phase of the project.	Developer/ site manager	Throughout operation
The proponent, in consultation with the SBDM and BCRLM, should investigate the options for the establishment of a Community Development Trust.	Developer/ site manager	Throughout operation
Establishment of a community trust funded by revenue generated from the sale of energy. The revenue can be used to fund local community development		
The SBDM and BCRLM should be consulted as to the structure and identification of potential trustees to sit on the Trust. The key departments in the SBDM and BCRLM that should be consulted include the Municipal Managers Office, IDP Manager and LED Manager	Developer/ site manager	Throughout operation
Clear criteria for identifying and funding community projects and initiatives in the area should be identified. The criteria should be aimed at maximising the benefits for the community as a whole and not individuals within the community	Developer/ site manager	Throughout operation

Mitigation Measure	Responsibility	Frequency
Strict financial management controls, including annual audits, should be instituted to manage the funds generated for the Community Trust from the associated WEF	Developer/ site manager	Throughout operation
Cumulative impact associated with the establishment of a number of renewable energy facilities that has the potential to place pressure on local services, specifically medical, education and accommodation		
The Eastern Cape Provincial Government, in consultation with the SBDM and BCRLM and the proponents involved in the development renewable energy projects in the SBDM and BCRLM area should consider establishing a Development Forum to co-ordinate and manage the development and operation of renewable energy projects in the area, with the specific aim of mitigating potential negative impacts and enhancing opportunities. This would include identifying key needs, including capacity of existing services, accommodation and housing and the implementation of an accredited training and skills development programmes aimed at maximising the opportunities for local workers to be employed during the construction and operational phases of the various proposed projects. These issues should be addressed in the Integrated Development Planning process undertaken by the SBDM and BCRLM	Developer/ site manager	Throughout operation
Bird mortality from power line collision		
Develop and implement a carcass search programme for large terrestrial birds, covering the Grid Connection line (or strategic locations along the line selected by the specialist), to be implemented as a minimum over the course of the first two years of operations.	Developer/ site manager ECO to monitor	Weekly
Any mortalities should be reported to the Endangered Wildlife Trust (EWT).	Developer/ site manager	Weekly
Bird mortality from electrocution		
Any new overhead power lines must be of a design that minimizes electrocution risk by using adequately insulated 'bird friendly' structures (in line with standard Eskom guidelines), with clearances between live components of 1.8 m or greater and which provides a safe bird perch	Developer/ site manager ECO to monitor	Monthly
All electrical infrastructure, including transformers and substations, must be designed in line with Eskom's standards that ensure adequate insulation of all components to prevent electrocution of birds	Developer/ site manager ECO to monitor	Monthly
Develop and implement a carcass search programme for large terrestrial birds, covering the Grid Connection line (or strategic locations along the line selected by the specialist), to be implemented as a minimum over the course of the first two years of operations. Any mortalities should be reported to the EWT.	Developer/ site manager ECO to monitor	Weekly
Disturbance to birds resulting in temporary/permanent displacement or disrupting breeding success		
A site specific Operational Environmental Management Plan (OEMP) must be implemented, which gives appropriate and detailed description of how operational and maintenance activities must be conducted to reduce unnecessary disturbance. All contractors are to adhere to the OEMP and should apply good environmental practice during all operations	Developer/ site manager ECO to monitor	Weekly

Mitigation Measure	Responsibility	Frequency
No bird nests must be disturbed or removed from any pylon or substation infrastructure prior to consultation with and approval from the avifaunal specialist	Developer/ site manager ECO to monitor	Weekly
The Manager and field staff responsible for maintenance and repairs on the grid connection line (or a suitably appointed Environmental Manager) must be trained by an avifaunal specialist to identify the potential priority species and Red Data species as well as the signs that indicate possibly breeding by these species. If a priority species or Red Data species is found to be breeding (e.g. a nest site is located) on the operational Grid Connection site, the nest/breeding site must not be disturbed and an avifaunal specialist must be contacted for further instruction	Developer/ site manager ECO to monitor	Weekly
Operational phase bird monitoring, in line with applicable guidelines, must be implemented to include monitoring of the Grid Connection route and must include monitoring of all raptor nest sites for breeding success.	Developer/ site manager ECO to monitor	Weekly

8.7 Eskom Procedures

Eskom requirements for work at or near Eskom infrastructure.

- Eskom's rights and services must be acknowledged and respected at all times.
- Eskom shall at all times retain unobstructed access to and egress from its servitudes.
- No mechanical equipment, including mechanical excavators or high lifting machinery, shall be used in the vicinity of Eskom's apparatus and/or services, without prior written permission having been granted by Eskom. If such permission is granted the owner must give at least seven working days' notice prior to the commencement of work. This allows time for arrangements to be made for supervision and/or precautionary instructions to be issued by the relevant Eskom Manager
- Eskom's rights and duties in the servitude shall be accepted as having prior right at all times and shall not be obstructed or interfered with.
- Under no circumstances shall rubble, earth or other material be dumped within the servitude restriction area. The owner shall maintain the area concerned to Eskom's satisfaction. The owner shall be liable to Eskom for the cost of any remedial action which has to be carried out by Eskom.
- Equipment shall be regarded electrically live and therefore dangerous at all times.
- In spite of the restrictions stipulated by Regulation 15 of the Electrical Machinery Regulations of the Occupational Health and Safety Act, 1993 (Act 85 of 1993), as an additional safety precaution, Eskom will not approve the erection of houses, or structures occupied or frequented by human beings, under the power lines or within the servitude restriction area.
- Eskom may stipulate any additional requirements to highlight any possible exposure to Customers or Public to coming into contact or be exposed to any dangers of Eskom plant.
- Any third party servitudes encroaching on Eskom servitudes shall be registered against Eskom's title deed at the owner's own cost. If such a servitude is brought into being, its existence should be endorsed on the Eskom servitude deed concerned, while the third party's servitude deed must also include the rights of the affected Eskom servitude.

9 ALIEN INVASIVE MANAGEMENT PLAN

9.1 Purpose of the Alien Invasive Management Plan

The purpose of the Alien Invasive Management Plan is to provide a framework for the management of alien and invasive plant species during the construction and operation of the Wind Energy Facility. The broad objectives of the plan includes the following:

- Ensure alien plants do not become dominant in parts or the whole site through the control and management of alien and invasive species presence, dispersal & encroachment
- Initiate and implement a monitoring and eradication programme for alien and invasive species
- Promote the natural re-establishment and planting of indigenous species in order to retard erosion and alien plant invasion.

9.2 Problem Outline

Alien plants replace indigenous vegetation leading to severe loss of biodiversity and change in landscape function. Potential consequences include loss of biodiversity, loss of grazing resources, increased fire risk, increased erosion, loss of wetland function, impacts on drainage lines, increased water use etc.

In addition, the Conservation of Agricultural Resources Act (Act 43 of 1983), as amended in 2001, requires that land users clear *Declared Weeds* from their properties and prevent the spread of *Declared Invader Plants* on their properties.

Table 3 of CARA (the Conservation of Agricultural Resources Act) lists all declared weeds and invader plants. Alien plants are divided into 3 categories based on their risk as an invader.

- Category 1 - These plants must be removed and controlled by all land users. They may no longer be planted or propagated and all trade in these species is prohibited.
- Category 2 – These plants pose a threat to the environment but nevertheless have commercial value. These species are only allowed to occur in demarcated areas and a land user must obtain a water use licence as these plants consume large quantities of water.
- Category 3 – These plants have the potential of becoming invasive but are considered to have ornamental value. Existing plants do not have to be removed but no new plantings may occur and the plants may not be sold.

The following guide is a useful starting point for the identification of alien species: Bromilow, C. 2010. *Problem Plants and Alien Weeds of South Africa*. Briza, Pretoria.

9.3 Vulnerable Ecosystems and Habitats

Certain habitats and environments are more vulnerable to alien plant invasion and are likely to bear the brunt of alien plant invasion problems at the site. In addition, construction activities and changes in water distribution at the site following construction are also likely to increase and alter the vulnerability of the site to alien plant invasion.

Areas at the site which are likely to require specific attention include the following:

- Wetlands, drainage lines and other mesic areas
- Cleared and disturbed areas such as road verges, crane pads and construction footprints etc.
- Construction camps and lay-down areas which are cleared or are active for an extended period.

9.3.1 Wetlands, Drainage Lines and Other Mesic Areas

There are a relatively large number of drainage lines at the site as well as a number of artificial wetlands. Disturbance within these areas often results in alien plant invasion on account of the greater water and nutrient availability in this habitat. Although there are no turbines within such areas, numerous road crossings will be required. The disturbance footprint within such areas should be minimized and these areas should be checked for alien species more than the surrounding landscape.

9.3.2 Cleared and Disturbed Areas

Cleared and disturbed areas are clearly vulnerable to invasion on account of the lack of existing plant cover to resist invasion as well as the disturbance created during construction which promoted the germination and establishment of alien plant species.

9.3.3 Construction Camps and Laydown Areas

Construction camps and lay down areas are either cleared of vegetation or prolonged activities in these areas result in negative impact on indigenous vegetation. In addition, repeated vehicle and human activity in these areas usually results in the import of alien plant seed on clothes, dirty vehicles or with construction machinery and materials

9.4 General Clearing and Guidance Principles

- Alien control programs are long-term management projects and should include a clearing plan which includes follow up actions for rehabilitation of the cleared area. Alien problems at the site should be identified during pre-construction surveys of the development footprint. This may occur simultaneously to other required reaches and surveys. The clearing plan should then form part of the pre-construction reporting requirements for the site.
- The plan should include a map showing the alien density & indicating dominant alien species in each area.
- Lighter infested areas should be cleared first to prevent the build-up of seed banks.
- Pre-existing dense mature stands ideally should be left for last, as they probably won't increase in density or pose a greater threat than they are currently.
- Collective management and planning with neighbours may be required in the case of large woody invaders as seeds of aliens are easily dispersed across boundaries by wind or water courses.
- All clearing actions should be monitored and documented to keep track of which areas are due for follow-up clearing.

9.4.1 Clearing Methods

- Different species require different clearing methods such as manual, chemical or biological methods or a combination of both.
- However care should be taken that the clearing methods used do not encourage further invasion. As such, regardless of the methods used, disturbance to the soil should be kept to a minimum. Fire is not a natural phenomenon in the area and fire should not be used for alien control or vegetation management at the site.
- The best-practice clearing method for each species identified should be used. The preferred clearing methods for most alien species can be obtained from the DWAF Working for Water Website. <http://www.dwaf.gov.za/wfw/Control/>

9.4.2 Use of Herbicide for Alien Control

Although it is usually preferable to use manual clearing methods where possible, such methods may create additional disturbance which stimulates alien invasion and may also be ineffective for many woody species which re-sprout. Where herbicides are to be used, the impact of the operation on the natural environment should be minimised by observing the following:

- Area contamination must be minimised by careful, accurate application with a minimum amount of herbicide to achieve good control.
- All care must be taken to prevent contamination of any water bodies. This includes due care in storage, application, cleaning equipment and disposal of containers, product and spray mixtures.
- Equipment should be washed where there is no danger of contaminating water sources and washings carefully disposed of in a suitable site.
- To avoid damage to indigenous or other desirable vegetation, products should be selected that will have the least effect on non-target vegetation.
- Coarse droplet nozzles should be fitted to avoid drift onto neighbouring vegetation.
- The appropriate health and safety procedures should also be followed regarding the storage, handling and disposal of herbicides.

For all herbicide applications, the following guidelines should be followed:

Working for Water: Policy on the Use of Herbicides for the Control of Alien Vegetation.

9.5 Alien Plant Management Plan

9.5.1 Construction Phase Activities

The following management actions are aimed at reducing soil disturbance during the construction phase of the development, as well as reducing the likelihood that alien species will be brought onto site or otherwise encouraged.

Construction Phase Action	Frequency
The ECO is to provide permission prior to any vegetation being cleared for development.	Daily
Clearing of vegetation should be undertaken as the work front progresses – mass clearing should not occur unless the cleared areas are to be surfaced or prepared immediately afterwards.	Weekly
Where cleared areas will be exposed for some time, these areas should be protected with packed brush, or appropriately battered with fascine work. Alternatively, jute (Soil Saver) may be pegged over the soil to stabilise it.	Weekly
Cleared areas that have become invaded can be sprayed with appropriate herbicides provided that these are such that break down on contact with the soil. Residual herbicides should not be used.	Weekly
Although organic matter is frequently used to encourage regrowth of vegetation on cleared areas, no foreign material for this purpose should be brought onto site. Brush from cleared areas should be used as much as possible. The use of manure or other soil amendments is likely to encourage invasion.	Weekly
Clearing of vegetation is not allowed within 32 m of any wetland, 80 m of any wooded area, within 1:100 year floodlines, in conservation servitude areas or on slopes steeper than 1:3, unless permission is granted by the ECO for specifically allowed construction activities in these areas	Weekly
Care must be taken to avoid the introduction of alien plant species to the site and surrounding areas. (Particular attention must be paid to imported material such as building sand or dirty earth-moving equipment.) Stockpiles should be checked regularly and any weeds emerging from material stockpiles should be removed.	Weekly
Alien vegetation regrowth on areas disturbed by construction must be controlled throughout the entire site during the construction period.	Monthly
The alien plant removal and control method guidelines should adhere to best-practice for the species involved. Such information can be obtained from the DWAF Working for Water website.	Monthly
Clearing activities must be contained within the affected zones and may not spill over into demarcated No Go areas.	Daily
Pesticides may not be used. Herbicides may be used to control listed alien weeds and invaders only	Monthly
Wetlands and other sensitive areas should remain demarcated with appropriate fencing or hazard tape. These areas are no-go areas (this must be explained to all workers) that must be excluded from all development activities.	Daily

9.5.2 Monitoring Actions - Construction Phase

The following monitoring actions should be implemented during the construction phase of the development.

Monitoring Action	Indicator	Timeframe
-------------------	-----------	-----------

Document alien species present at the site	List of alien species	Pre-construction
Document alien plant distribution	Alien plant distribution map within priority areas	3 Monthly
Document & record alien control measures implemented	Record of clearing activities	3 Monthly
Review & evaluation of control success rate	Decline in documented alien abundance over time	Biannually

9.5.3 Operational Phase Activities

The following management actions are aimed at reducing the abundance of alien species within the site and maintaining non-invaded areas clear of aliens.

Operational Phase Action	Frequency
Surveys for alien species should be conducted regularly. Every 6 months for the first two years after construction and annually thereafter. All aliens identified should be cleared.	Every 6 months for 2 years and annually thereafter
Where areas of natural vegetation have been disturbed by construction activities, revegetation with indigenous, locally occurring species should take place where the natural vegetation is slow to recover or where repeated invasion has taken place following disturbance.	Biannually, but revegetation should take place at the start of the rainy season
Areas of natural vegetation that need to be maintained or managed to reduce plant height or biomass, should be controlled using methods that leave the soil protected, such as using a weed-eater to mow above the soil level.	When necessary
No alien species should be cultivated on-site. If vegetation is required for aesthetic purposes, then non-invasive, water-wise locally-occurring species should be used.	When necessary

9.5.4 Monitoring Actions - Operational Phase

The following monitoring actions should be implemented during the construction phase of the development.

Monitoring Action	Indicator	Timeframe
Document alien species distribution and abundance over time at the site	Alien plant distribution map	Biannually
Document alien plant control measures implemented & success rate achieved	Records of control measures and their success rate. A decline in alien distribution and cover over time at the site	Quarterly
Document rehabilitation measures implemented and success achieved in problem areas	Decline in vulnerable bare areas over time	Biannually

9.5.5 Decommissioning Phase Activities

The following management actions are aimed at preventing the invasion, by alien plant species, of the re-vegetated areas created during the decommissioning phase. Re-vegetation of the disturbed site is aimed at approximating as near as possible the natural vegetative conditions prevailing prior to operation.

Decommissioning Phase Action	Frequency
All damaged areas shall be rehabilitated if the infrastructure is removed and the facility is decommissioned	Once off
All natural areas must be rehabilitated with species indigenous to the area. Re-seed with locally-sourced seed of indigenous grass species that were recorded on site pre-construction.	Once off, with annual follow up re-vegetation where required
Maintain alien plant monitoring and removal programme for 3 years after rehabilitation.	Biannually

9.5.6 Monitoring Actions - Decommissioning Phase

The following monitoring and evaluation actions should take place during the decommissioning phase of the development

Monitoring Action	Indicator	Timeframe
Monitor newly disturbed areas where infrastructure has been removed to detect and quantify any aliens that may become established for 3 years after decommissioning and rehabilitation	Alien plant surveys and distribution map	Biannually until such time as the natural vegetation has recovered sufficiently to resist invasion.
Monitor re-vegetated areas to detect and quantify any aliens that may become established for 3 years after decommissioning and rehabilitation	Alien plant surveys and distribution map	Biannually for 3 years
Document alien plant control measures implemented & success rate achieved	Records of control measures and their success rate. A decline in alien distribution and cover over time at the site	Annually for 3 years

10 PLANT RESCUE AND PROTECTION PLAN

10.1 Purpose

The purpose of the plant rescue and protection plan is to implement avoidance and mitigation measures to reduce the impact of the development on listed and protected plant species and their habitats. Although this report identifies those species suitable for search and rescue at the site, it is important to note that a preconstruction walk-through of the site would also be important to refine the list of species identified for search and rescue, as well as locate such species prior to construction.

The objective of reusing plants on the project area is to prevent the loss of species either directly or through future extinction and minimising impacts of development on population dynamics of species of conservation concern.

Preserving the natural configuration of habitats as part of ecosystems, thus ensuring a diverse but stable hydrology, substrate and general environment for species to be able to become established and persist.

10.2 Effect of Removing Individual Species of Conservation Concern

Species of conservation concern are declining either due to overexploitation or because their range of occupancy is limited and further infringed on by development. Most plant populations require a certain minimum number of individuals within a population or metapopulation to allow for sufficient genetic transfer between individuals. This prevents genetic erosion and hence weakening of the ability of individuals to persist in their environments. Similarly, where the distance between metapopulations is significantly increased due to fragmentation and the resultant loss of some populations, populations may suffer genetic decline due to restricted movement of pollen. Pollinators or other species that depend on a particular plant species for a specific microhabitat or food source may be equally affected because of the reduction of available resources. Therefore the aim of plant rescue actions are always to maintain as many individuals of a plant population in as close proximity to the original habitat as possible to minimise loss of individuals and fragmentation of populations to prevent the creation of future extinction debts of the development.

10.3 Plant Rescue and Protection

Successful plant rescue can only be achieved if:

- Species can be removed from their original habitat with minimal damage to the plant, especially the roots.
- All plants removed are safely stored and treated according to their specific requirements prior to being transplanted again.
- They are relocated into a suitable habitat and protected from further damage and all disturbances to aid their re-establishment.
- Timing of planting activities is planned with the onset of the growing season.
- Steps are taken where necessary to aid the initial establishment of vegetation, including occasional watering.

10.4 Time of Planting

- All planting shall be carried out as far as is practicable during the period most likely to produce beneficial results (i.e. during the peak growing season), but as soon as possible after completion of a section of earthworks.
- Drainage line rehabilitation preparation must be done during autumn, and planting of appropriate species in these areas should commence during early spring after the first rains.

10.5 Plant Search and Rescue

Prior to construction, once all the areas where topsoil will be removed or areas will be transformed have been demarcated, the ECO and contractor will be responsible to remove all bulbous species from the topsoil, as well as succulents and small indigenous shrubs that can be transplanted. These are to be kept in a raised, protected position in a designated area until they can be replanted again as part of the rehabilitation process. Further details are listed in the Re-vegetation and Habitat rehabilitation Plan.

11 RE-VEGETATION AND HABITAT REHABILITATION PLAN

The Revegetation and Habitat Rehabilitation Plan addresses the need to mitigate all impacts leading to disturbed vegetation, loss of species and/or agricultural potential, disturbed soil surfaces, and generally bare soils prone to erosion and further degradation on the proposed development site. The plan overlaps to some degree with the Erosion Management Plan, and for successful rehabilitation, it is imperative that this plan is at all times used in conjunction with other EMPs mentioned.

The objective of the plan is therefore to provide:

- Protocols for the removal, temporary storage and replanting of plant species of conservation concern
- Protocols for the rehabilitation of vegetative cover across the project area.
- Tools for planning the rehabilitation work and responding to unforeseen events
- Guidelines on implementation and post-implementation tasks
- Criteria for evaluating rehabilitation success.
- A summary of items to be included in the rehabilitation budget to ensure that there is sufficient allocation of resources on the project budget so that the scale of EMP-related activities is consistent with the significance of project impacts.

The objective of rehabilitation and revegetation of the development area is:

- Preventing the loss of species either directly or through future extinction and minimising impacts of development on population dynamics of species of conservation concern.
- Preserving the natural configuration of habitats as part of ecosystems, thus ensuring a diverse but stable hydrology, substrate and general environment for species to be able to become established and persist.
- Preserving or re-creating the structural integrity of natural plant communities. Actively aid the improvement of indigenous biodiversity according to a desirable end state according to a previously recorded reference state. This reference state, if healthy, will be dynamic and able to recover after occasional disturbances without returning to a degraded state.
- Improving the ecosystem function of natural landscapes and their associated vegetation.
- Successful rehabilitation can only be achieved with:
 - »A long-term commitment
 - »Practical, adaptive management
 - »Viable goals of desired outcomes

Prior to vegetation rehabilitation, all stakeholders involved should be consulted to determine:

- What the rehabilitation is ultimately aiming for– rehabilitation of cropping/grazing lands or rehabilitation of indigenous vegetation, after soil erosion and storm water management is in place and IAPs have been cleared?
- A clear definition of incompatible and compatible vegetation on and in the immediate surroundings of the development must be defined and maintained as such. No tree or shrubs shall be allowed to grow to a height in excess of the horizontal distance of that tree or shrub from the nearest newly developed structure or to grow in such a manner as to endanger the development or its operation
- Who will take long-term ownership and hence responsibility for the rehabilitation and its subsequent monitoring and management? Continued monitoring of vegetation establishment and composition, as well as erosion detection will have to be coupled with continued follow-up maintenance of rehabilitation and erosion control from commencement of activity up to the decommissioning phase.
- The ultimate objective for rehabilitation should focus on the stabilisation of soil erosion, retaining agricultural potential of transformed areas and /or the establishment of a dense and protective plant cover and the maintenance of habitats to enable vegetation to persist and flourish on rehabilitated areas indefinitely, ultimately relying only on environmental resources.

11.1 Map and Create Management Areas

The entire project area must be mapped and divided into management areas indicating:

- Current land cover

- Roads and residential
- Areas with IAPs, subdivided further in sparse or dense infestations where applicable
- Transformed areas
- Untransformed indigenous vegetation

For every one of the management areas, the project proponent, in consultation with the land users, will have to decide what intervention will be necessary, desirable, and feasible to enable the development of the project and long-term sustainable maintenance of infrastructure. Thus for every management area there must be an operational outline on:

- what will happen there
- what needs to be mitigated – including storm water- and erosion management
- which management units need priority intervention/mitigation
- how will this mitigation / intervention be done (method statements) including schedule of work
- realistic and desirable end states including list of species that should be established to initiate rehabilitation after initial revegetation
- approximate timeframes
- monitoring protocol to evaluate success or failures of interventions
- establish permanently marked transects and monitor with fixed-point photography who will be responsible for doing what how will different actions be integrated to achieve and maintain or improve the desirable end state of the environment of that management unit

Special attention will have to be given to drainage zones, as these not only have very active morphodynamics, but are also distributors of seeds – both indigenous and of IAPs. Thus clearing a downstream invasion of aliens to enable maintenance of the development will be futile if the upstream IAPs are not cleared or at least aggressively controlled.

11.2 Setting Realistic Rehabilitation Goals

Rehabilitation efforts typically aim at improving ecosystem function that consists of a series of processes, which can in the end be evaluated against a desired outcome or reference state of the vegetation and environment.

Attainable goals of rehabilitation on the project area should be possible and viable for at least the following:

- Stabilisation of soils
- Stabilisation of riparian areas
- Storm water reduction through management and wetland integrity
- Clearing of IAPs
 - The degree to which IAPs can be cleared from the project area needs to be determined according to desirability, available project funding, personnel and project requirements
- Restoring and/or rehabilitating vegetative cover on non-transformed areas to obtain an acceptable vegetation cover that can be maintained or persists on its own indefinitely

11.3 Remove or Ameliorate the Cause of Degradation

This will include:

- Physical rehabilitation of topsoil where it has been removed.

- Topsoil on areas that have not been cultivated are considered as the upper 20 - 30 cm only. These contain the most important nutrients, micro flora and –fauna essential for nutrient cycling processes. Topsoils are also an important source of seeds.
- Subsoils and overburden substrata lack the above elements and will first have to be used for physical rehabilitation of landscapes as and where necessary, and then overlain with topsoils
- Stabilisation of topsoils and prevention of erosion – refer to the Erosion management plan
- Removal of all invasive vegetation – refer to the Alien Invasive Management Plan
 - Where it is desirable to use brush or logs of the cleared vegetation for soil stabilisation, such material must be free of regenerative material – e.g. seeds or root suckers

11.4 Initial Revegetation

Immediately after clearing of vegetation, the soil surface must be inspected for signs of erosion and stabilised as soon as possible. After completion of construction, such erosion stabilisation should preferably be with a cover of vegetation. A dense initial grass or other perennial cover will be desirable. The appropriate seed mix should be determined in consultation with an ecologist familiar with the area. The aim of the first vegetation cover is to form a protective, relatively dense indigenous layer to slow runoff, increase moisture infiltration into the soil, and gradually change the soil nutrient status in order for it to be more favourable for other desirable indigenous vegetation to become established.

11.4.1 Natural seed banks and improvement of plant structural and compositional diversity

It is expected that soil seed banks of indigenous vegetation will be present to initiate initial vegetation cover, but may not be sufficient to establish an acceptable cover of desirable species. After deciding which indigenous species should be re-introduced, seed should be ideally collected from site or an environmentally-matched site nearby.

Seed collection may be done throughout the year as seed ripens, but can also be restricted to summer, when a large amount of the perennial seed should have ripened. Seeds should be stored in paper or canvas bags dusted with insecticide, and sown at the onset of the rainy season.

Alternatively, slower-growing perennials may be raised from seed or cuttings in a nursery and then transplanted once established. It will be beneficial to investigate if community members would be able to create and maintain such a nursery, or if there are nurseries in the area, that raise indigenous flora from the area.

The final vegetation cover should resemble the original (non-encroached) vegetation composition and structure as far as practicable possible or permissible within each management unit.

For drainage areas:

- First restore drainage line morphology following the guidelines of the Erosion Management Plan – without that ecological recovery cannot be initiated
- Determine if natural seed sources may be present further upstream
- If such upstream seed sources are still present, rehabilitation of riparian vegetation after soil erosion management will most likely occur naturally, PROVIDED that follow-up monitoring of the establishment of vegetation is carried out, and all invasive species eradicated as they emerge. This can only be achieved with a long-term commitment (> 5 years minimum)

- Should no upstream seed resources be available, suitable species (as determined in consultation with an ecologist) should be sown or planted.

11.5 Monitoring and follow-up action

Throughout the lifecycle of the development, regular monitoring and adaptive management must be in place to detect any new degradation of ecosystems affected by the development, and remedy these as soon as detected.

During the construction phase, the ECO and contractor will be responsible for initiating and maintaining a suitable monitoring system. Once the development is operational, the project proponent will have to identify a suitable entity that will be able to take over and maintain the monitoring cycle and initiate adaptive management as soon as it is required. Monitoring personnel must be adequately trained.

The following are the minimum criteria that should be monitored:

- Composition and density of replanted vegetation, distinguishing between species introduced for initial revegetation only and species that are part of the pre-determined desirable end state
- Associated nature and stability of surface soils
 - It is recommended that permanent transects are marked and surveyed annually according to the LFA technique (Tongway and Hindley 2004), adapted to integrate both surface soil characteristics and the vegetation to be monitored
- Re-emergence of IAPs
 - If noted, remedial action must be taken immediately according to Working for Water specifications
- Nature and dynamics of riparian zones
 - Stability of riparian vegetation
 - Any form of bank erosion, slumping or undercutting
 - Stability of channel form and width of streams – if this increases, it shows that vegetation on plains and/or riparian areas and upper drainage lines are not yet in a stable enough state to be fully functional in reducing excess runoff and the ecosystem overall is losing valuable resources

11.6 Timeframes and duration

- Rehabilitation will occur during construction, as areas for the re-application of topsoil and revegetation become available or where revegetation can be initiated after clearing of invasives or to stabilise erosion.
- The initial revegetation period post construction is estimated to be over a period of 6 (minimum) to 12 months (maximum), or a time period specified by the Horticultural Landscape Contractor, particularly if planting of trees and shrubs occurs.
- The rehabilitation phase (including post seeding maintenance) should be at least 12 months (depending on time of seeding and rainfall) to ensure establishment of an acceptable plant cover is achieved (excluding invasive plant species or weeds).
- If the plants have not established and the acceptable plant cover is not achieved within the specified maintenance period, maintenance of these areas shall continue until acceptable plant cover is achieved (excluding alien plant species or weeds).
- Additional seeding or planting may be necessary to achieve acceptable plant cover. Hydroseeding may have to be considered as an option in this case.
- Any plants that die, during the maintenance period, shall be replaced by the Horticultural Landscape Contractor (at the Horticultural Landscape Contractor's cost if it was due to insufficient maintenance).

- Succession of natural plant species should be encouraged
- Monitoring of rehabilitation success and follow-up adaptive management, together with clearing of emerging invasives shall be carried on until the decommissioning phase has been completed.

12 OPEN SPACE MANAGEMENT PLAN

The objective of open space management is to restore, enhance and rehabilitate open spaces, improve climate change adaptations through the minimisation of biodiversity loss, and mitigate against environmental degradation. Management actions consider open spaces and natural areas as well as community perceptions of these.

In the context of the proposed grid connections and substations the primary purpose of the open plan management plan is therefore to:

- Minimise visual impact on the character of the area; and
- Maintain biodiversity within the area to ensure that no long-term negative impacts occur on the local environment.

The proposed grid connection connections and associated infrastructure have the potential to impact negatively on the character of the area, as identified in the Visual Impact Assessment conducted during the impact assessment phase. The following actions must be implemented to minimise this visual impact:

- Grid connection route to avoid visually sensitive peaks, major ridgelines, scarp edges and slopes steeper than 1:5 gradient
- Substation to be sited in unobtrusive low-lying areas, away from roads and habitations, and screened by berms and/or tree-planting where feasible.
- Operations and maintenance buildings and parking areas to be located in an unobtrusive area and consolidated to avoid sprawl of buildings in the open landscape.
- Access roads to be in sympathy with the contours, avoid steep 1:5 slopes and drainage courses, and kept as narrow as possible.
- Access and haul roads to use existing farm tracks as far as possible.
- Construction camp, stockpiles and lay-down area to be located out of sight of district roads, possibly in the vicinity of the proposed substation and O&M buildings.
- Disturbed areas rather than pristine or intact land to preferably be used for the construction camp. Construction camp and laydown areas to be limited in area to only that which is essential.
- Measures to control wastes and litter to be included in the contract specification documents.
- Provision to be made for rehabilitation/ re-vegetation of areas damaged by construction activities.

In order to maintain biodiversity the Alien Invasive, Plant Rescue and Protection and Re-vegetation and Habitat Management Plans must be adhered to.

In addition the following actions should implemented by the Contractor and Project Company:

- Promote environmental awareness in all employees and sub-contractors and create an understanding of the environmental sensitivities of the project site;
- No waste, including organic matter may be disposed of anywhere on site, except in provided bins placed at convenient locations, especially during the construction period. Disciplinary actions should be taken against littering.
- Open spaces are to be kept free of alien plants and weeds;
- Indigenous plants may not be collected or removed from the site;
- Access to the facility should be strictly controlled
- All visitors and contractors should be required to sign-in

- Signage at the entrance should indicate that disturbance to fauna and flora is strictly prohibited

The following activities should not be permitted by anyone except the landowner or his representatives:

- No fires within the site
- No hunting, collecting or disturbance of fauna and flora, except where required for the safe operation of the facility and only by the Environmental Officer on duty and with the appropriate permits and landowner permission.
- No driving off of demarcated roads
- No interfering with livestock

12.1 Grazing Management

The development of the wind energy facility will not prevent the site from being used for its current land-use of livestock production. Extensive livestock grazing is compatible with biodiversity maintenance provided that it is implemented according to the basic principles of sustainable grazing management. While the majority of these are beyond the scope of the current plan, the following basic principles should be adhered to:

- A grazing management plan for the site should be developed in cooperation with Agricultural Extension services.
- The stocking rate applied should be within the recommended limits as identified by the Department of Agriculture.
- Livestock should be rotated through the different paddocks at the site in a manner which allows for the growth and recovery of the vegetation between grazing events.
- Precautions should be taken to ensure that the development of the site does not increase the risk of stock theft within the facility. These include access control as previously described, as well as security patrols.

13 TRAFFIC MANAGEMENT PLAN

The objective of the traffic management plan is the prevention of incidents from the use of vehicles and disturbance of local traffic on public roads during the construction, operation and decommissioning phases of the proposed projects. Traffic volumes are most likely to increase during the construction phase. However, due to the remote location of the site, and the low volume of traffic on public roads in the area the impact is expected to be low.

Actions to be implemented by the Contractor and Project Company:

- Site-specific traffic plan to be developed and implemented during the detailed design phase prior to construction;
- Limit use of private cars by arranging mini bus transport service for workers;
- Monitor for overloading of vehicles;
- Use only well trained, suitably qualified and experienced drivers in possession of an appropriate and valid driver's license;
- All vehicles must be roadworthy and serviced regularly;
- Clear and visible signage must be placed on and around site, clearly demarcating safe entry and exit points;
- Require all drivers to abide by standard road and safety procedures on site;
- When travelling on public roads all speed limits and rules of the road must be adhered to; and
- Limit dust generation by applying dust suppressants and postponing dust generating activities during period of strong winds and enforcing a strict speed limit of 40 km/h on unpaved roads.

Monitoring actions to be conducted by the ECO

- Maintain incidents/complaints register for community complaints;
- Monitor dust generation and implementation of management actions detailed above.

14 TRANSPORTATION MANAGEMENT PLAN

The Transportation Management Plan aims to ensure the safe transportation of all components required for the construction of the proposed projects to the construction site. This includes the substation transformers, electrical cables and pylon structures.

The following actions should be implemented by the Project Company and Contractor:

- Apply for all relevant permits for abnormal loads and route clearances with the relevant authorities prior to construction;
- Appoint a qualified specialist to conduct a detailed site-specific Transport Risk Assessment during the detailed design phase and prior to construction;
- Determine the pre-construction condition of the road immediately prior to construction by carrying out a condition assessment or from recent pavement management system condition assessments if available from the Provincial Authorities;
- Public notices regarding any planned abnormal load transports must be placed at the construction site to inform affected parties;
- Abnormal loads must conform with legal maximum dimensions, and vehicles carrying abnormal loads must display sufficient signage;
- Any roads damaged during the transportation of components, or from other construction vehicles must be rehabilitated and returned to pre-construction conditions.

The following monitoring activities should be carried out by the ECO:

- Conduct site audits and report non-compliance with the above-mentioned conditions.

15 STORM WATER MANAGEMENT PLAN

The objective of the storm water management plan (SWMP) is to prevent increased soil erosion, to contain any contaminated run-off and to avoid water logging and pollution. The Erosion Management Plan (see below) must therefore be seen in conjunction with the SWMP. Actions are listed that will ensure that storm water is channelled in a controlled manner from roads and substations towards natural drainage lines, without impeding natural surface flows.

- Develop and implement a site-specific storm water management plan during the detailed design phase of the projects and prior to construction;
- In the detailed design phase of the project minimise any water crossings and utilise existing roads wherever possible;
- Enforce 32 m construction buffers of all rivers, streams and waterbodies;
- Should new roads be required to cross any banks or channels these must be secured with erosion protection (ie. gabions etc);
- Monitor for erosion during the clearing of vegetation;
- Avoid hard-engineered surfaces (ie. construct gravel roads and not asphalt roads wherever possible);
- Roads in steep areas must be equipped with side drainages and culverts that channel the run-off to natural drainage lines without gaining velocity and causing erosion;
- Construction camps and temporary ablution facilities must be located beyond the 1:100 year floodline;
- Stockpiles must be located on flat areas and protected from erosion;
- The substation site design must include side water outlets and an adequate slope to allow storm water run-off from the paved areas;
- Prevent surface run-off from areas of potential contamination.

16 EROSION MANAGEMENT PLAN

16.1 Purpose

The purpose of the erosion management plan is to implement avoidance and mitigation measures to reduce the erosion potential and the likely impact of erosion associated with the construction and operational phases of the proposed facility. As part of the management plan, measures to protect hydrological features from erosion damage are included.

16.2 Scope and Limitations

This plan is intended at introducing measures aimed at reducing the negative impacts of erosion on biodiversity as well as reducing the vulnerability of the site to erosion problems during the construction and operational phases of the development. The focus is on managing runoff and reducing the construction phase impact on ecologically sensitive areas. The plan does not cover engineering-side issues which are of relevance to soil management and erosion. Therefore issues such as the potential presence of heaving clays, compressible soils, perched water tables, dispersive soils and corrosive groundwater at the site are beyond the general scope of this study and are not directly dealt with. These issues would need to be addressed and their relevance assessed during detailed geotechnical investigation of the site.

16.3 Background

16.3.1 Types of Erosion

Erosion comes in several forms, some of which are not immediately obvious. The major types of erosion are briefly described below:

Raindrop impact

This is the erosion that occurs due to the “bomb blast” effect of raindrop impact. Soil particles can be blasted more than a meter into the air. Apart from loosening soil particles, the effect can also break soil aggregates apart and form a clay seal on the surface which resists infiltration and results in increased levels of runoff. This effect is most important when large areas of exposed soils are present. If the site is cleared, then this effect will play an important role as it results in the soil surface becoming sealed which reduces infiltration and increases runoff, leading to erosion.

Sheet Erosion

This is the removal of a shallow and uniform layer of soil from the surface. It is caused initially by raindrop splash and then by runoff. Sheet erosion is often difficult to see as no perceptible channels are formed. Accumulated sediment at the bottom of the slope is often the only indicator. This is likely to be an important erosion type at the site given the gently sloping nature of the site and the susceptible soils.

Rill Erosion

This is the removal of soil from the surface whereby small channels or rills up to 300 mm are formed. It is caused by runoff concentrating into depressions, wheel tracks etc.

Gully Erosion

This is the removal of soil from the surface and sub-surface caused by concentrated runoff eroding channels greater than 300mm deep. Gully erosion often begins as rill erosion.

Wind Erosion

Wind erosion results from soil particles being picked up, bounced or moved by the wind. Wind erosion is primarily a problem in arid areas and may affect sands soils as well as fine-textured soils. Vegetation cover is usually an effective barrier to wind erosion, but large soils losses or degradation can occur in disturbed areas or on croplands.

16.3.2 Promoting Factors

Rainfall characteristics

High-intensity, short-duration storm events have much greater erosion potential than low intensity, longer duration storm events with the same runoff volume. Intense storms produce larger raindrops, and are more likely to break up the soil and dislodge particles.

Soil erodibility

Soil erodibility is determined by the soils ability to resist detachment and transport due to rainfall, runoff and infiltration capacity. Well-structured soils with a high clay content are generally least erodible. Some clays are dispersible meaning that they break down when wet and become highly erodible. Silts and fine sands are highly erodible.

Length and Steepness of Slope

Steeper slopes cause runoff velocities to increase, resulting in increased erosion. As the slope length increases the opportunity for runoff to concentrate and achieve an erosive velocity increases.

Soil Surface Cover

Soil surface cover such as vegetation and mulch protect the soil surface from raindrop impact, reduce flow velocity, disperse flow, and promote infiltration and the deposition of sediment. This is a basic principle underlying many erosion control approaches which aim to modify the surface characteristics in order to reduce the flow velocity and reduce the potential for erosion. In this regard it is important to note that many of the practices which are used to enhance rehabilitation potential are also useful in reducing erosion potential.

16.4 Erosion and Sediment Control Principles

The goals of erosion and sediment control during and after construction at the site should be to:

- Protect the land surface from erosion;
- Intercept and safely direct run-on water from undisturbed upslope areas through the site without allowing it to cause erosion within the site or become contaminated with sediment.
- Progressively revegetate or stabilise disturbed areas.
- Prevent damage to hydrological features such as drainage lines or wetlands, either within or adjacent to the site.

These goals can be achieved by applying the following principles:

1. Integrate project design with site constraints.
2. Plan and integrate erosion and sediment control with construction activities.
3. Minimise the extent and duration of disturbance.
4. Control stormwater flows onto, through and from the site in stable drainage structures.
5. Use erosion controls to prevent on-site damage.

6. Use sediment controls to prevent off-site damage.
7. Control erosion and sediment at the source.
8. Stabilise disturbed areas promptly.
9. Inspect and maintain control measures.

16.5 On-Site Erosion Management

Exposed and unprotected soils are the main cause of erosion in most situations. Therefore, the erosion management plan and the revegetation and rehabilitation plan should be closely linked to one another and should not operate independently, but should rather be seen as complementary activities within the broader environmental management of the site and should therefore be managed together.

General factors to consider regarding erosion risk at the site includes the following:

- Soil loss will be greater during wet periods than dry periods. Intense rainfall events outside of the wet season, such as occasional unseasonal showers can also however cause significant soil loss. Therefore precautions to prevent erosion should be present throughout the year.
- Soil loss is related to the length of time that soils are exposed prior to rehabilitation or stabilization. Therefore the gap between construction activities and rehabilitation should be minimized. Allied to this the fact that topsoil does not store well and should preferably be used within a month or at most within 3 months to aid in the revegetation and rehabilitation of disturbed areas.
- Phased construction and progressive rehabilitation are important elements of the erosion control strategy.
- The extent of disturbance will influence the risk and consequences of erosion. Therefore large areas should not be cleared at a time, especially in areas such as slopes where the risk of erosion is higher.

16.5.1 Concentration of flows into downstream areas

Road crossings over drainage lines, streams and wetlands can impact downstream wetland ecosystems. Crossings that result in narrowing of the downstream system can result in concentration of flows and channelisation downstream. This may result in a loss of wetland function, and result in the drying out and shrinkage of the wetland area. Erosion and increased vulnerability to invasion of drier banks by alien vegetation may occur.

- Culverts should be adequately spaced such that they do not result in shrinkage of downstream wetlands. Where roads cross minor drainage channels, a single culvert may be adequate, aligned with the downstream drainage line. Where more substantial wetland systems are intercepted by a road, sufficient culverts should be provided such that downstream shrinkage of wetland width does not occur. Moreover, culverts should be aligned, as far impossible, with existing, natural channels.
- All crossings of drainage systems should ensure that both surface and shallow subsurface flows can be accommodated where appropriate and that unnatural channelisation does not occur downstream.

16.5.2 Runoff Concentration

The increase in hardened surfaces associated with roads, and other infrastructure will lead to a significant increase in volume and velocity of flow generated from these areas during large rainfall events.

Runoff from road surfaces is usually channelled off of the road surface towards the downslope side of the road. On steep slopes, the volumes and velocity of runoff generated

may result in erosion of the surrounding areas. Therefore specific measures to curb the speed of runoff water is usually required in such areas, such as rock beds or even gabions. In addition, these areas should be monitored for at least a year after construction to ensure that erosion is not being initiated in the receiving areas. Once erosion on steep slopes has been initiated, it can be very difficult to arrest.

16.5.3 Diversion of Flows

Diversion of flows from natural drainage channels may occur when roads interrupt natural drainage lines, and water is forced to run in channels along the manipulated road edge to formalized crossing points. Even slight diversion from the natural drainage line can result in excessive downstream erosion, as the new channel cuts across the slope to reach the valley bottom. Should the access road to the site traverse any major drainage lines, the following principles should apply:

- Adequate culverts should be provided along the length of all roads to prevent diversion of flow from natural drainage lines.
- Culverts should be carefully located, such that outlet areas do in fact align with drainage lines.
- The downstream velocity of runoff should be managed, such that it does not result in downstream erosion – on steep slopes, where roads have been constructed on cut areas, allowance should be made for culverts to daylight sufficiently far down the slope that their velocities are managed and erosion does not occur.
- Where necessary, anti-erosion structures should be installed downstream of road drains – these may comprise appropriate planting, simple riprap or more formal gabion or other structures.
- Roads and their drainage system should be subject to regular monitoring and inspection, particularly during the wet season, so that areas where head cut erosion is observed can be addressed at an early stage.

16.5.4 Monitoring Requirements

16.5.4.1 Construction Phase

The following monitoring actions should be implemented during the construction phase of the development

Monitoring Action	Indicator	Timeframe
Identify all river and drainage line crossings affected by the development	Map of sites of potential concern	Preconstruction
Monitor cleared areas for erosion problems	Record of monitoring site, problems encountered and remedial actions implemented	Monthly during the rainy season and following significant rainfall events otherwise
Monitor vegetation clearing activities near sensitive areas such as wetlands or drainage lines	Activity log of monitoring actions and any mitigation and avoidance measures implemented	Monthly during the rainy season and following significant rainfall events otherwise
Monitor revegetated and stabilised areas	Record of monitoring site, problems encountered and remedial actions implemented	Monthly during the rainy season and following significant rainfall events otherwise

16.5.4.2 Operational Phase

The following monitoring actions should be implemented during the operational phase of the development:

Monitoring Action	Indicator	Timeframe
Monitor for the development of new erosion problems across the site, with a focus on areas where water has been diverted or collected from upslope onto downslope areas	Map of erosion problem areas	Quarterly
Document erosion control measures implemented	Records of control measures and their success rate.	Quarterly
Document the extent of erosion at the site and the remedial actions implemented	Decline in erosion and vulnerable bare areas over time	Biannually

17 FIRE MANAGEMENT PLAN

The National Veld and Forest Fires Act states that it is the landowner's responsibility to ensure that the appropriate equipment as well as trained personnel are available to combat fires.

Although fires are not a regular occurrence at the site, fires may occasionally occur under the right circumstances. Ignition risk sources in the area include the following:

- Lightning strikes
- The railway line which runs through the facility
- Personnel within the facility
- Infrastructure such as transmission lines

17.1 Firebreaks

Extensive firebreaks are not recommended as a fire risk management strategy at the site. The site is very large compared to the extent of the infrastructure and the maintenance of firebreaks would impose a large management burden on the operation of the facility. In addition, the risk of fires is not distributed equally across the site and within many of the lowlands of the site, there is not sufficient biomass to carry fires and the risk of fires within these areas is very low. Rather targeted risk management should be implemented around vulnerable or sensitive elements of the facility such as substations or other high risk components. Within such areas, the extent over which management action needs to be applied is relatively limited and it is recommended that firebreaks are created by mowing and that burning to create firebreaks is not used as this in itself poses a risk of runaway fires. Where such firebreaks need to be built such as around substations, a strip of vegetation 5 10 m wide can be cleared manually and maintained relatively free of vegetation through manual clearing on an annual basis. However if alien species colonise these areas, more regular clearing should be implemented.

18 FUEL STORAGE MEASURES

18.1 Storage Tanks

The storage tanks will be within contained areas to prevent spills contaminating soil and water, and with a design to capture and contain a volume of spill of at least 110% of the

volume of stored fuel. These containers can be built in concrete and painted with anti-corrosive paint. The floor of the container must be inclined to permit the collection of the spilled liquids.

The storage tanks must also have a cover protection on top, prepared for drainage and collection of runoff.

18.2 GENERAL PROCEDURES

- Transport routes for the transport of fuel will be clearly indicated;
- Pollution control equipment (spill and leak cleaning kits) must be readily available;
- Ensure personnel training, including: measures to prevent fuel spills, to treat/clean fuel spills, how to react on spill of flammable liquids on clothing and in the inhalation of vapours, leaks simulations; fuel vapour recovery processes, etc. Keep records of all training;
- Maintain the premises and equipment in a clean and tidy state;
- Regularly clean outdoor areas with a broom;
- Wastewater from outside areas must be directed to the contaminated water drainage system, and not enter the storm water system;
- Used oils (waste oil) will be collected, re-used, stored and disposed of in line with disposal procedures for hazardous wastes;
- Ensure the proper management of other hazardous wastes (contaminated soils, used spilling kits, waste lube, etc).

18.3 Filling Operations

- Isolate the area by cones and a rope;
- Prohibit refuelling operations during tank filling operations;
- Avoiding having people who are not involved in the operation within a 10 metre radius;
- Prohibit smoking and the use of mobile telephones or any other ignition sources during tank filling operations or vehicle refuelling, within a 3 metre radius;
- Use a tight-fill cap to completely seal off the connections between the tubing and the truck's and station's tanks;
- Engines must be turned off during refuelling;
- Prevent overflowing and spilling situations when the storage tanks are being filled (verify filling sensors and be aware of overflow alarms).

18.4 Preventing Accidents with fuel mixtures

- Establish a procedure to deal with the potential occurrence of these situations, such as:
- The chemicals and reaction mechanisms associated with the substances mixed or blended must be well understood and documented
- Chemical and process hazards must be understood and addressed and the facilities should ensure that process equipment, controls, and procedures are designed, installed and maintained to safely operate the process
- All employees should understand the chemical and process hazards
- Facilities should establish a system for Standard Operating Procedures and ensure that they are understood and followed
- Display clear and informative messages for users of the station, as to how to deal with this situation;
- Prepare a procedure to suitably dispose of wastes recovered from the batches of fuel mixture.

18.4.1 Spill Kits

- Emergency spill kits of absorbent material (e.g. sand) must be provided and stored next to the higher risk sites, and must be easily-accessible, ideally outside, in order to allow an immediate response when a spill occurs. This will be clearly labelled and ready for use.
- Drums for the storage of contaminated material must be provided.
- An accurate drawing of the local drainage system shall be posted next to the spill kit.

18.5 Closure Phase

- During the closure phase, there may be loss of product into the soil, as a result of a deliberate or accidental release during closure and removal of tanks and tubing. In addition, this risk may arise outside of the facility site, if the tanks and/or tubing are not properly disposed of.
- In the closure phase, it is important to remove all tanks and pipes. A risk may arise if the tanks are left on site with residual products. As the integrity of the equipment will no longer be ensured or monitored.
- During closure, it must be ensured that facilities do not present a risk to the environment, health or safety. Measures must be taken to ensure that the closure does not result in an unacceptable risk, including:
 - Any and all waste products will be removed from the tanks. Care will be taken to ensure that no product is lost into the soil. Tank closure must be carried out safely, with the removal of explosive vapours, for example by filling the tanks with water or inert gases. All tanks will be safe prior to their removal from the ground. Similar methods will be employed prior to the removal of the pipes.
 - Water used in this process will be contaminated with residual product, and thus a water contamination risk may arise if the contaminated water is not disposed of in a way which is appropriate for hydrocarbon contamination. This would normally imply the removal to a suitable waste handling facility.
 - According to best environmental practices, the tanks, tubing and distributors will be disposed of. However, if the tanks remain in situ, it will be ensured that the procedure is safe. After making the tanks inert and safe, they will be filled in with sand, concrete, inert mud or hydrophobic foam.
 - The tanks and associated tubing which are no longer considered appropriate or safe for fuel storage will not be used for storage of other hydrocarbons, without first ensuring their integrity.
 - The oil/water separators will be removed for disposal, off the facility site. Otherwise they will be filled in a similar way to the tanks. Regardless of the fate of the oil/water separator, all liquid and mud waste will be removed (off the facility site) and all the inlets and outlets will be sealed.
 - Whatever drainage system left behind will be modified to ensure that it does not serve as a path for pollutants to reach groundwater or other waters.
 - If the deactivation is temporary, product can be left in the tanks. In this case, all monitoring procedures will be carried out as if the facility were in operation. If for any reason the monitoring cannot carry on, the tanks will be emptied and made inert.
 - Personnel involved in the closure of a filling and fuel station will be aware and respect obligations with regards to waste disposal, in line with the best practices described above.

Environmental Aspect	Action or Measure
<p>Prevent accidental spills from entering the stormwater drainage system</p>	<p>Provide cleaning equipment conceived specifically to deal with minor spills as may occur at the station. Place a clearly-identified spill kit in a visible location for each fuelling line.</p>
	<p>Develop a step-by-step guide to use of the spill kit.</p>
	<p>Develop an evacuation plan and/or response procedures for emergencies involving large fuel spills.</p>
	<p>Train the whole team in the emergency response procedures. Make sure that all staff knows where the emergency equipment is to be found and is acquainted with its maintenance.</p>
	<p>Label all of the stormwater drains on site in the proximity of the facilities as "Clean Water Only".</p>
	<p>Inspect the fuel distribution area in order to confirm that rainwater drained or emptied from the roof doesn't enter the areas marked out.</p>
	<p>Check whether the embankment around the fuel distribution area is in good condition and has the capacity to contain a fuel leak in the event of an emergency.</p>
<p>Minimise the risks of environmental contamination and from issues of workers' health and safety</p>	<p>Provide training to the staff regarding the disposal of material contaminated with fuel, such as absorbent material from the spill kit, soaked in fuel.</p>
	<p>Ensure that the product safety cards for all fuels and oils are up-to-date and accessible at all times.</p>
<p>Minimise the risks of fuel leaks as may result in pollution of the sub-soil and groundwater</p>	<p>Check if there is fuel, from a possible leak, in the spill containment sumps installed at the tank's discharge nozzle.</p>
	<p>Check if there is fuel, from a possible leak, in the all tanks containment sumps, installed on the manhole to the storage tanks. In the event of suspected leakage, report it immediately.</p>
	<p>Check if there is fuel or lube, from a possible leak in the containment sumps installed under the tanks.</p>
<p>Minimise the risks of fuel leaks as this may result in pollution of the sub-soil and groundwater</p>	<p>Check if there is fuel, from a possible leak, in the chambers of the containment sumps installed under the pumps</p>
<p>Minimise the risks of harmful emissions to the atmosphere and the loss of fuel</p>	<p>Check that lids, flanges and connections are closed.</p>
	<p>Confirm that the ventilation conduits are not blocked.</p>
	<p>Supervise the fuel deliveries.</p>
<p>Minimise the risks of water pollution</p>	<p>Carry out an Oil-Water Separator inspection to ensure effective treatment.</p>
<p>Integrity control</p>	<p>Adequate maintenance and calibration of the monitoring equipment</p>

19 DECOMMISSIONING PHASE

Should the transmission line be decommissioned a decommissioning plan must be produced. The plan must include details on the decommissioning and dismantling of the lines, taking in consideration the potential environmental impact associated with it. Environmental monitoring plans must be produced so ensure no pollution occurs during this phase. The plan must include the steps that will be taken to rehabilitate the area after the lines are dismantled, as well as recycling options of the equipment and structures.


20 CONCLUSION

In terms of the National Environmental Management Act 107 of 1998 everyone is required to take reasonable measures to ensure that they do not pollute the environment. Reasonable measures include informing and educating employees about the environmental risks of their work and training them to operate in an environmentally acceptable manner.


Furthermore, in terms of the 'Act', the cost to repair any environmental damage shall be borne by the person responsible for the damage.

It is therefore imperative that the management plan is successfully implemented, as a failure to comply could have legal implications.

The environmental impacts on the site will not be significant if the construction management is well implemented, and a set of operational guidelines are developed by the long term site management body.



- Site Land Parcels Boundary
- Proposed Development Area
- Existing Road
- Proposed Roads
- North WEF Turbine Location
- Central WEF Turbine Location
- South WEF Turbine Location
- North WEF Substation (A)
- Central WEF Substation (B)
- South WEF Substation (C1)
- ⊗ South WEF Substation (C2)
- North Grid Alternative 1
- North Grid Alternative 2
- Central Grid Alternative 1
- Central Grid Alternative 2
- South Grid Alternative 1
- South Grid Alternative 2
- South Grid Alternative 1&2




Produced By: AA	Ref: 2780-REP-043
Checked By: SC	Date: 11/09/2018

**Highlands WEFs
Development Plan**
Figure 1

**Highlands North Grid
Environmental Management
Programme**

Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), swisstopo, © OpenStreetMap contributors, and the GIS User Community

- Land Parcel Boundary
- Existing Eskom Transmission Line
- Highlands North Grid Corridor Alternative 1
- Highlands North Grid Corridor Alternative 2
- Highlands North WEF Substation Complex



Produced By: AA	Ref: 2780-REP-039
Checked By: SC	Date: 10/09/2018

**Highlands North Grid
Development Plan**
Figure 2

**Highlands North Grid
Environmental Management
Programme**

Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), swisstopo, © OpenStreetMap contributors, and the GIS User Community