

EROSION MANAGEMENT PLAN

1. PURPOSE

Exposed and unprotected soils are the main cause of erosion in most situations. Therefore, this erosion management plan and the revegetation and rehabilitation plan are closely linked to one another and should not operate independently, but should rather be seen as complementary activities within the broader environmental management of the site and should therefore be managed together.

This Erosion Management Plan addresses the management and mitigation of significant impacts relating to soil erosion. The objectives of the plan are to provide:

- A general framework for soil erosion and sediment control, which enables the contractor to identify areas where erosion can occur and be accelerated by construction related activities.
- An outline of general methods to monitor, manage and rehabilitate erosion, ensuring that all erosion resulting from all phases of the development is addressed.

2. RELEVANT ASPECTS OF THE SITE

The majority (66%) of the farm Konkoosies falls within land type Ag37. The remainder of the farm falls within land types Af14 (25 %) and Ae67 (8%). Characteristics of these soil types are detailed below:

Land type Ag37:

1. Mispah form on the high lying areas. Soil depth varies from 100 – 200 mm. Soils are very sandy in nature.
2. Hutton soils form lower down the slopes. Soil depth varies from 200mm to 300mm. In certain areas these soils are deeper. Soils are sandy to sandy loam.
3. Dundee and Oakleaf soils are found in the lower lying areas (valley bottom) which have depths of up to 1000 mm. Soils are very sandy.
4. The major soil restriction is solid rock.

According to the 'Environmental Potential atlas for the Northern Cape-Generalised Soil Description', the soils within the study area are considered to be soils with minimal development, usually shallow on hard or weathered rock, with or without intermittent diverse soils. Lime is indicated as being generally present in part, or most, of the landscape. The general soil depth in the area is <450mm, with <15% clay content within the topsoil.

Because of the major areas consist of either Mispah or Glenrosa soil forms, the soil potential is low. The major use of the land type is therefore extensive grazing.

The expected impact of the project on site soils is considered to be low, due to the erection of the PV facility. There are, however, some mitigation measures that would need to be implemented to prevent and contain erosion associated with soil disruptions during the construction phase.

3. EROSION AND SEDIMENT CONTROL PRINCIPLES

The goals of erosion control during and after construction at the site should be to:

- » Protect the land surface from erosion;
- » Intercept and safely direct run-off water from undisturbed upslope areas through the site without allowing it to cause erosion within the site or become contaminated with sediment; and
- » Progressively revegetate or stabilise disturbed areas.

These goals can be achieved by applying the management practices outlined in the following sections.

3.1. On-Site Erosion Management

General factors to consider regarding erosion risk at the site includes the following:

- » Soil loss will be greater during wet periods than dry periods. Intense rainfall events outside of the wet season, such as occasional summer thunder storms can also cause significant soil loss. Therefore precautions to prevent erosion should be present throughout the year.
- Soils loss will be greater on steeper slopes. Ensure that steep slopes are not devegetated and subsequently become hydrophobic (i.e. have increased runoff and a decreased infiltration rate) increasing the erosion potential.
- » Soil loss is related to the length of time that soils are exposed prior to rehabilitation or stabilisation. Therefore the gap between construction activities and rehabilitation should be minimised. Phased construction and progressive rehabilitation are therefore important elements of the erosion control strategy.
- » The extent of disturbance will influence the risk and consequences of erosion. Therefore site clearing should be restricted to areas required for construction

purposes only. As far as possible, large areas should not be cleared at one time, especially in areas where the risk of erosion is higher.

- » Roads should be planned and constructed in a manner which minimises their erosion potential. Roads should therefore follow the contour as far as possible. Roads parallel to the slope direction should be avoided as far as possible.
- » Where necessary, new roads constructed should include water diversion structures present with energy dissipation features present to slow and disperse the water into the receiving area.
- » Roads and other disturbed areas should be regularly monitored for erosion. Any erosion problems recorded should be rectified as soon as possible and monitored thereafter to ensure that they do not re-occur.
- » Compacted areas should have adequate drainage systems to avoid pooling and surface flow. Heavy machinery should not compact those areas which are not intended to be compacted as this will result in compacted hydrophobic, water repellent soils which increase the erosion potential of the area. Where compaction does occur, the areas should be ripped.
- » All bare areas should be revegetated with appropriate locally occurring species, to bind the soil and limit erosion potential.
- » Silt fences should be used where there is a danger of topsoil or material stockpiles eroding and entering streams and other sensitive areas.
- » Gabions and other stabilisation features should be used on steep slopes and other areas vulnerable to erosion to minimise erosion risk as far as possible.
- » Activity at the site after large rainfall events when the soils are wet and erosion risk is increased should be reduced.
- » Topsoil should be removed and stored separately during construction activities, and should be reapplied where appropriate as soon as possible in order to encourage and facilitate rapid regeneration of the natural vegetation on cleared areas.
- » Regular monitoring of the site for erosion problems during construction (ongoing) and operation (at least twice annually) is recommended, particularly after large summer thunderstorms have been experienced.

3.1.1. Erosion control mechanisms

The contractor may use the following mechanisms to combat erosion when necessary:

- Reno mattresses.
- Slope attenuation.
- Hessian material.
- Shade catch nets.
- Gabion baskets.
- Silt fences.

- Stormwater channels and catch pits.
- Soil bindings.
- Geofabrics.
- Hydro-seeding and/or re-vegetating.
- Mulching over cleared areas.
- Boulders and size varied rocks.
- Tilling.

3.2. Engineering Specifications

A detailed Stormwater Management Plan describing and illustrating the proposed stormwater control measures must be prepared by the Civil Engineers and this should include erosion control measures. Requirements for project design include:

- Erosion control measures to be implemented before and during the construction period, including the final stormwater control measures (post construction).
- The location, area/extent (m²/ha) and specifications of all temporary and permanent water management structures or stabilisation methods must be indicated within the Stormwater Management Plan.
- An onsite Engineer or Environmental Officer is to be responsible for ensuring implementation of the erosion control measures on site during the construction period.
- The Developer holds ultimate responsibility for remedial action in the event that the approved stormwater plan is not correctly or appropriately implemented and damage to the environment is caused.

3.3. Monitoring

The site must be monitored continuously during construction and operation in order to determine any indications of erosion. If any erosion features are recorded as a result of the activities on site the Environmental Officer (during construction) or Environmental Manager (during operation) must:

- » Assess the significance of the situation.
- » Take photographs of the soil degradation.
- » Determine the cause of the soil erosion.
- » Inform the contractor/operator that rehabilitation must take place and that the contractor/operator is to implement a rehabilitation method statement and management plan.
- » Monitor that the contractor/operator is taking action to stop the erosion and assist them where needed.

- » Report and monitor the progress of the rehabilitation weekly and record all the findings in a site register.
- » All actions with regards to the incidents must be reported in a monthly compliance report which will be submitted to the Competent Authority (during construction) and kept on file for consideration during the annual audits (during construction and operation).

The Contractor/ Developer (in consultation with an appropriate specialist) must:

- » Select a system/mechanism to treat the erosion.
- » Design and implement the appropriate system/mechanism.
- » Monitor the area to ensure that the system functions like it should. If the system fails, the method must be adapt or adjust to ensure the accelerated erosion is controlled.
- » Continue monitoring until the area has been stabilised.

4. CONCLUSION

The Erosion Management Plan is a document to assist the Developer with guidelines on how to manage erosion. The implementation of management measures is not only good practice to ensure minimisation of degradation, but also necessary to ensure compliance with legislative requirements. This document forms part of the EMPr, and is required to be considered and adhered to during the design, construction, operation and decommissioning phases of the project.

SOIL MANAGEMENT PLAN

1. PURPOSE

Some of the most significant impacts on soil properties occur as a result of activities associated with construction. Construction activity can have adverse impacts on soil in a number of ways by:

- » Covering soil with impermeable materials, effectively sealing it and resulting in significant detrimental impacts on soils' physical, chemical and biological properties, including drainage characteristics.
- » Contaminating soil as a result of accidental spillage or the use of chemicals.
- » Over-compacting soil through the use of heavy machinery or the storage of construction materials.
- » Reducing soil quality, for example by mixing topsoil with subsoil.
- » Wasting soil by mixing it with construction waste or contaminated materials, which then have to be treated before reuse or even disposed of at landfill as a last resort.

Careful management of topsoil and subsoil is an important aspect of sustainable use of materials that are being stripped. Without a proper Soil Resource Plan there is the risk of losing, damaging or contaminating valuable soil resources. The purpose of this Soil Management Plan is to outline principles for soil management to ensure the integrity of the resource during and post-construction. This plan should be read together with the Emergency Response Plan in order to minimise the risk of contamination of soils.

2. SOIL HORIZONS

Topsoil

The top-most soil layer (0-25 cm) in undisturbed areas. This soil layer is important as it contains nutrients, organic material, seeds, communities of micro-organisms, fungi and soil fauna. All the contents of the topsoil layer are necessary for soil processes such as nutrient cycling, and support growth of new plants. The biologically active upper layer of soil is fundamental in the development of soils and the sustainability of the entire ecosystem. Fungi, algae, cyanobacteria and non-vascular plants form a 'living crust' on the soil surface that influences the retention of resources (principally nutrients and water), as well as reducing the potential for soil erosion.

In general, the greatest concentration of seeds (i.e. up to 90% of the seedbank) is found in the top 5-10 cm of topsoil. Soil nutrients and other biological elements also have a higher concentration in the top 5 – 10 cm of soil, but can occur up to 25 cm.

Subsoil

Soil generally deeper than 25 cm. The subsoil contains lower levels of nutrients, but the soil texture is still suitable for plant growth.

Overburden

All the soil below the subsoil layer, generally characterised by a fine soil texture which is sometimes high in clay and salt content which makes plant growth difficult. Such soils comprise a sterile growth medium, devoid of nutrients, and depending on the clay content, are of high salinity and often phytotoxic. Even shallow-lying overburden soils are largely depleted of nutrients. These soils constitute an unsuitable medium for the establishment of plants.

3. PRINCIPLES FOR SOIL MANAGEMENT

3.1. The correct handling of topsoil

- » Before beginning work on site, topsoil should be stripped from all areas that will be disturbed by construction activities. Appropriate equipment must be used and appropriate work practices must be implemented for soil stripping as mishandling soil can have an adverse effect on its properties.
- » Topsoil should be stripped in the driest condition possible.
- » Topsoil must be retained on site in order to be used in site rehabilitation. The correct handling of the topsoil layer is in most cases the key to rehabilitation success.
- » It is important that the correct depth of topsoil is excavated in order to ensure good plant growth. If excavation is too shallow, then an important growth medium for new seedlings could be lost. If excavation is too deep, this could lead to the dilution of the seed and nutrient rich topsoil with deeper sterile soil.
- » Topsoil and subsoil layers must never be mixed. The mixture of topsoil with the deeper sterile soil hinders the germination of seeds which are buried too deep in the soil layer. Mixture of soil layers also leads to the dilution of nutrient levels which are at highest concentration within the topsoil, resulting in lower levels of nutrients available for new seedlings.
- » To enable soil to be reused on site at a later stage, it needs to be stored in temporary stockpiles to minimise any damage or loss of function. Stockpiles should not be higher than 2m. Alternatively topsoil berms can be created on the site boundaries. There are a number of important considerations when creating stockpiles - including soil erosion, pollution to watercourses and the risk of flooding. These will be affected by the size, height and method of forming stockpiles, and how they are protected and maintained.
- » Topsoil must be stored separately from other soil in heaps until construction in an area is complete.

- » The duration of topsoil storage should be minimised as far as possible. Storing topsoil for long periods leads to seed bank depletion following germination during storage, and anoxic conditions develop inside large stockpile heaps.
- » All stockpiles must be positioned away from drainage lines.
- » Sediment fencing should be erected downslope of all stockpiles to intercept any sediment and upslope runoff should be diverted away from stockpiles.

3.2. Stripping of Subsoil

The following protocols must be followed when stripping subsoil:

- » On many sites subsoil will not need to be stripped but merely protected from damage. However, on other sites it might need to be temporarily removed. Where subsoil is required to be stripped, this should be undertaken before commencement of construction from all areas that are to be disturbed by construction activities or driven over by vehicles.
- » Subsoil stripping depths depend on the correct identification of the sub-soil types on an ad-hoc basis, where no formal survey data exists.
- » Subsoil should be stripped in the driest condition possible.
- » To enable soil to be reused on site at a later stage, it needs to be stored in temporary stockpiles to minimise any damage or loss of function. There are a number of important considerations when creating stockpiles - including soil erosion, pollution to watercourses and the risk of flooding. These will be affected by the size, height and method of forming stockpiles, and how they are protected and maintained.
- » All stockpiles must be positioned away from drainage lines.
- » Sediment fencing should be erected downslope of all stockpiles to intercept any sediment and upslope runoff should be diverted away from stockpiles.