



BELMONT BORROW PIT METHOD STATEMENT

BELMONT BORROW PIT METHOD STATEMENT		DOCUMENT NO				
Contractor		Contract No				
Contact Person						
Contract Period						
THIS DOCUMENT I	MUST BE COMPLETED USING THE TRANSNET PROJECT	TS CONSTRUCTION ENVIRONM	IENTAL MANAGEMENT			
PLAN, WHICH INC	LUDES THE STANDARD ENVIRONMENTAL SPECIFICA	TIONS.				
For	Method Statement for the mining of Belmont borrow pit					
Scope	The purpose of mining this borrow pit is to obtain suitable material to be used for earthworks construction					
	main activities associated with mining of the borrow pit will include the clearing of the borrow pit area (i.e. removal					
	of trees and grass), removal of topsoil to stockpile, construction of access roads/ramps, excavation of the borrow pit					
	material to stockpile, loading the borrow material into tipper trucks, processing the borrowed material for use in					
	earthworks construction, management of the borrow pit, and closure and rehabilitation of the borrow pit.					
	Permits for the use of borrow pits must be obtained before any work can start on the borrow pit. Daily excavation					
	inspection sheets are to be completed and all works is to be inspected by foreman and site engineer. Records of					
	competency, risk assessments, toolbox talks and DSTI's will be kept at site office for reference.					
	The following specifications are to be adhered to:					
	• SANS 1200					
	Additions and variations to SANS 1200					
	TCP Construction Environmental Management Plan (ENV-STD-001 Rev00)					
	General Conditions of Contract (GCC02)					
	Special Conditions of Contract (GCC10) – New Edition, June 2008.					
	A Search and Rescue Contractor will conduct work along five/eight metre wide strips which will be bush cut (chipped					
	in situ) in order to provide vehicular access to the target points/borrow pit. Where plant specimens are required to					
	be removed the soil is loosened around the plant, once identified, and then carefully lifted out of the ground and					
	placed into woven bags for ease of transportation to an approved designated site, where they are replanted by the					
	Planting Team into a pre-prepared area.					
	Clearing and Grubbing					
	This task involves the clearing and removal of trees and grass to designated areas identified by the engineer.					
	The borrow pit area is to be surveyed before any work commences					
	The relevant data is then submitted to the Electric states.	nvironmental Officer for approval o	f the borrow area			
	Environmental guidelines according to the Eff	MP must be adhered to				
	All trees and grass is to be removed and gru	bbed material is dozed into stockpi	les			
	 Loaders and tippers remove the grubbed ma engineer 	terial to the designated stockpile a	rea identified by the			
	Stripping of Topsoil					
	This task involves the removal of topsoil material to stoo	kpile, identified by the engineer, fo	r future use.			
	The borrow pit area is to be surveyed before	any work commences				
	The topsoil is to be dozed or graded to stock	•	it area as specified by the			
	engineer					

HMG-EM-FM-015 Rev 1 Page 1 of 3



BELMONT BORROW PIT METHOD STATEMENT

	Topsoil is moved to designated stockpile are with the use of loaders and tippers					
	The size	The size and quantity of equipment to be used is determined by the conditions on site				
	Stockpiling procedures are to be followed as per the EMP					
	• Water ca					
	Management of Borrow Pit					
	This task involves the management of the face of excavations, barricading and providing access to the borrow pit.					
	Side slo	pes of the borrow pit to be	e trimmed to correct slope angle exc	ept for the live borrow pit face		
	 Floor of borrow pit to be checked regularly to ensure smooth and safe driving surfaces Berms to be constructed on the edges of the borrow pit Drainage measures to be put in place to prevent damming of water Water carts to be used for dust suppression Testing of materials is to be done in accordance with quality plan 					
	Guidelines according to the EMP must be adhered to					
	Rehabilitation of Borrow Pit					
	This task involves the rehabilitation of the borrow pit by the laying and spreading of top soil onto the borrow					
	excavation.					
	excavation.					
Where	The site (Belmont	Borrow Pit) is located jus	st East of the existing Belmont cros	ssing station, along the rail route		
	between Kimberley and De Aar.					
	X-coordinate: 3255824.000					
	Y-Coordinate: 61723.000					
When	May 2014 – May 2017					
Drawing Plan	Refer to the drawing H339473-3212-10-042-0005-001					
Spoil/Waste site	To be identified by e	engineer.				
Restriction to the	Excavations should avoid bush clumps as far as possible, particularly those containing protected tree					
Works	species.					
	Where bush clumps cannot be avoided, a search and rescue exercise will be required.					
Personnel, Plant	Geotechnical Contra	ctor who will use the follo	wing equipment:			
and Equipment	Excavators					
	 Dozers 					
	 Tipper Trucks (12 m³) 140H Graders Water Trucks (14 kl) 					
	Lowbed Truck (For transporting machines on and off site)					
	Search and Rescue	Contractor who will use th	ne following equipment:			
		ols (pick, fork, screwdriver				
Description of how r		ntal impacts will be pre				
Activity	Impact	F	Mitigation	Monitoring		
Borrow pit excavation		mper natural	Backfill soil immediately	No waste shall be disposed		
23/10/1 pic excuration		regetation of plants.	after the soil profile has	of by burning or burying.		
		cidental removal of	been recorded. Do not			
				: general 11222		
	ser	sitive species.	compact soil once it has	generated shall be		
			been backfilled.	disposed of at a licensed		

HMG-EM-FM-015 Rev 1 Page 2 of 3





BELMONT BORROW PIT METHOD STATEMENT

Completed By Approved (Transnet Capital Projects Environmental Office Countersigned	Print Name	Print Name and Surname Print Name and Surname		completion	particular of contract. Date Date
(Transnet Capital Projects Environmental Offic	er) Print Name	Print Name and Surname Print Name and Surname Permits Issued		Signature Signature	
Site Mobilization Permit		Permit to Commence with Works		Date Issued	

HMG-EM-FM-015 Rev 1 Page 3 of 3