

## PRINCIPLES FOR EROSION MANAGEMENT

### 1. Purpose

An Erosion Management Plan addresses the management and mitigation of significant impacts relating to soil erosion. The objective of the plan is to provide:

- » A general framework for erosion management, which enables the contractor to identify areas where erosion can be accelerated from their action; and
- » An outline of general methods to monitor, manage and rehabilitate erosion in ensuring that all erosion caused by this development is addresses.

### 2. Legislation and Standards

Soil conservation pertaining to erosion has been a topic within legislation from the 1930's to today in South Africa. Internationally, standards have been set by the International Finance Corporation and the World Bank to address soil erosion in construction and decommissioning of areas. Therefore this document will ensure that the developer meets the South African legislative requirements and the IFC standards with regards to monitoring, managing and rehabilitating soil erosion on the wind energy facility site.

Relevant legislation:

- » Conservation of Agricultural Resources Act No 43 of 1983;
- » Environmental Conservation Act No 73 of 1989;
- » National Forestry Act No 84 of 1998;
- » National Environmental Management Act No 107 of 1998; and
- » The Department of Water Affairs and Forestry, February 2005. Environmental Best Practice Specifications: Construction Integrated Environmental Management Sub-Series No. IEMS 1.6. Third Edition. Pretoria.

### 3. Areas with a high soil erodibility potential

The following areas are generally associated with high soil erodibility potential:

- » Any areas without vegetation cover;
- » Excavated areas;
- » Steep areas;
- » Areas where the soil has already been degraded ;
- » Dispersive, duplexed soil areas;
- » Areas with fine grained soil material with a low porosity;
- » Areas which undergo overland flow of water;
- » Areas close to water;
- » Irrigated areas;

- » Compacted areas;
- » Rivers;
- » Drainage lines;
- » Any areas where developments cause water flow to accelerate on a soil surface; and
- » Coarse, gravelly covered surfaces.

#### **4. Precautionary management activities to avoid erosion**

In the assessment process the ECO and the contractor must assess all:

- » Infrastructure and equipment placements and function to ensure that the infrastructure or equipment is not causing accelerating soil erosion on the site.
- » Construction activities to ensure that no erosion indicators are forming as a result of the construction activities.

### **5. Monitoring**

#### **5.1. General Erosion**

The ECO must assess the site for erosion indicators in the monitoring process, which include:

- » Bare soil;
- » Desiccation cracks;
- » Terracettes;
- » Sheet erosion;
- » Rill erosion (small erosion features with the same properties and characteristics as gullies);
- » Hammocking (Soil build-up);
- » Pedestalling (Exposing plant roots);
- » Erosion pavements;
- » Gullies; and
- » Evidence of Dispersive soils.

In the assessment process, the ECO and the contractor must assess all:

- » Infrastructure and equipment placements and function to ensure that the infrastructure or equipment is not causing accelerated soil erosion on the site.
- » Construction activities to ensure that no erosion indicators are forming as a result of the construction activities.

If any activities or placement of equipment cause pooling on the site, degrade the vegetation, result in removal of the surface or subsurface soil horizons, create compacted surfaces with steep gradients, or minimise runoff areas, the erosion potential on the site will increase.

If any erosion features start forming or are present as a result of the activities mentioned above the ECO must:

- » Assess the situation;
- » Take photographs of the soil degradation;
- » Determine the cause of the soil erosion;
- » Inform and show the relevant contractors the soil degradation;
- » Inform the contractor that rehabilitation must take place and that the contractor is to implement a rehabilitation method statement and management plan;
- » Monitor that the contractor is taking action to stop the erosion and assist them where needed;
- » Report and monitor the progress of the rehabilitation weekly and recorded all the findings in a site diary; and
- » All actions with regards to the incidents must be recorded in a monthly compliance report which will be submitted to the department.

The contractor/ developer (with the ECO's consultation) must:

- » Select a system to treat the erosion;
- » Design the treatment system;
- » Implement the system;
- » Monitor the area to see if the system functions like it should. If the system fails, the method must be adapted or adjust to ensure the accelerated erosion is controlled; and
- » Monitoring must continue until the area has been stabilised.

## **5.2. Stormwater Management**

The ECO is responsible for monitoring the site and the activities to ensure that no unnatural soil degradation is taking place. The ECO must assess the site for erosion indicators such as:

- » Bare soil;
- » Exposed plant roots, pedestalling;
- » Sheet erosion;
- » Rill erosion;
- » Hammocking;
- » Erosion pavements;
- » Terracettes; and
- » Gullies.

In the assessment process the ECO and the contractor must assess all:

- » Disturbed watercourse areas by the development: roads, bridges, river crossings, cabling, permanent laydown areas, crane pads and any other remaining hard surfaces; and
- » Construction activity limited to specified areas. Stockpiles of aggregate and material will be positioned at least 50 m away from drainage lines and wetlands.

If any erosion features are present as a result of the activities mentioned above the ECO must:

- » Assess the situation;
- » Take photographs of the soil degradation;
- » Determine the cause of the erosion;
- » Inform and show the relevant contractors the soil degradation;
- » Inform the contractor that rehabilitation must take place and that the contractor is to implement a rehabilitation method statement and management plan;
- » Monitor that the contractor is taking action to stop the erosion and assist them where needed;
- » Monitor and document the rehabilitation process weekly; and
- » All actions with regards to the incidents must be reported in the monthly compliance monitoring report.

The contractor/ developer must (with the ECO's consultation):

- » Select a system to treat the erosion;
- » Design the treatment system;
- » Implement the system;
- » Monitor the area to ensure that the erosion has been addressed adequately; and
- » Monitor the soil rehabilitation process until the area has been stabilised.

## **6. Rehabilitation**

The following erosion control measures and rehabilitation specifications must be implemented to ensure that good environmental practice is conducted and environmental compliance is achieved.

### **6.1. General Erosion Management**

This sections discussion addresses the equipment required to remediate erosion, the precautionary measures which must be taken to avoid erosion and mitigation requirements for already degraded areas.

#### **6.1.1. Equipment**

The civil works contractor may use the following instruments to combat erosion when necessary:

- » Reno mattresses;
- » Slope attenuation;
- » Hessian material;
- » Shade catch nets;
- » Gabion baskets;
- » Mulching Run-off control (increase the amounts of runoff areas to disperse the water);
- » Silt fences;
- » Storm water channels and catch pits;
- » Shade / catch nets;

- » Soil bindings;
- » Geofabrics;
- » Hydroseeding and/or re-vegetating (if appropriate and advised by an ecological/botanical specialist);
- » Mulching over cleared areas;
- » Stone packing; and
- » Tilling (roughing the surface).

### 6.1.2. Methods to prevent accelerated erosion

The following practises must be considered and adhered to:

- » Ensure steep slopes are stabilised.
- » Ensure that steep slopes are not stripped of vegetation (only in cases where re-vegetation is planned to take place) and left to dry out and become water repellent (which will cause increased runoff and a decreased infiltration rate) increasing the erosion potential.
- » Ensure that all water on site (rain water or water wastage from the construction process) does not result in any surface flow (increase velocity and capacity of water) as a result of poor drainage systems.
- » Ensure that pooling of water on site is avoided, as the site and the general area consists of dispersive soils, pooling will cause an increase of infiltration on one area, causing the subsurface to begin eroding.
- » Ensure that heavy machinery does not compact those areas which are not intended to be compacted (i.e. areas intended to be managed), as this will result in compacted hydrophobic, water repellent soils which increase the erosion potential of the area. Where compaction does occur, the areas should be ripped.
- » Ensure that compacted areas have adequate drainage systems to avoid pooling and surface flow.
- » Prevent the concentration or flow of surface water or stormwater down cut or fill slopes, or along pipeline routes or roads, and ensure measures to prevent erosion are in place prior to construction.
- » Ensure that stormwater and any runoff generated by hard surfaces should be discharged into retention swales or areas with rock rip-rap. These areas should be grassed with indigenous vegetation, if appropriate. These energy dissipation structures should be placed in a manner that surface flows are managed prior to being discharged back into a natural watercourse to support the maintenance of natural base flows within the ecological systems and prevent erosion, i.e. hydrological regime (water quantity and quality) is maintained.
- » Ensure siltation and sedimentation through the use of the erosion equipment mentioned.
- » Ensure that all stormwater control features have soft engineered areas that attenuate flows, allowing for water to percolate into the local ground watertable in low quantities (to reduce runoff but prevent subsurface erosion).
- » Minimise and restrict site clearing to areas required for construction purposes only and restrict disturbance to adjacent undisturbed natural vegetation.
- » Ensure that vegetation clearing is conducted in parallel with the construction progress across the site to minimise erosion and/or run-off.

- » Ensure that large tracts of bare soil which would cause dust pollution in high winds, or have high erosion susceptibility and increase sedimentation in the lower portions of the catchment are controlled through temporary surface covering.
- » Ensure no diversion of water flows in catchment occurs.
- » Ensure that dust control measures are implemented, but prevent over-wetting/ saturating the area (to cause pooling) and run-off (that may cause erosion and sedimentation).
- » Authorised watercourse (stream) crossings should not trap any run-off, thereby creating inundated areas, but allow for free flowing watercourses.

### 6.1.3. Mitigation for previously degraded areas

Previously degraded areas could pose a threat to construction activities in the area and must therefore be stabilised, then remediated and rehabilitated through:

- » Protecting, stabilise and isolate the degraded areas to ensure no further damage is caused by erosion due to construction activities.
- » Increase the drainage in the area but avoid pooling.
- » Prevent increasing sedimentation in areas that have been choked by soils from degraded areas.
- » Once construction has been completed, a method statement must be drafted for the rehabilitation of the previously degraded areas, using equipment mentioned above and implemented.
- » Stabilisation of steep slopes must be undertaken.
- » Ensure that bare soil is covered and hydro seeded to reduce topsoil loss.

## 6.2. Methodologies

The following erosion control measures and rehabilitation specifications may be required to be implemented to ensure that good environmental practice is conducted and environmental compliance is achieved.

- » Topsoil covered with a geotextile or hessian material and a grass seed mixture (see Rehabilitation Specifications).
- » Logging or stepping following the contours of the slope, to reduce surface runoff.
- » Earth or rock-pack cut-off berms.
- » Packed branches to roughen the surface and promote infiltration.
- » Benches (sand bags).
- » Stabilisation of near vertical slopes (1:1 – 1:2), if created during construction, will be required to utilise hard structures that have a natural look. The following methods may be considered:
  - Gabions (preferred method with geotextile material);
  - Retaining walls; and
  - Stone pitching.
- » The slopes of all stream diversions must be protected. The following methods may be considered:
  - Reno mattresses (preferred method), ensure that the reno mattresses are buried deep into the subsurface, to avoid undercutting from the water;

- Coarse rock (undersize rip-rap);
  - Sandbags; and
  - Stone packing with geotextile.
- » Where feasible, use rubber dams as stream diversions when establishing authorised water course crossings if advised by the aquatic specialist. Although (and considering that these are non-perennial watercourses) the recommendation is to construct watercourse crossings during dry periods (or no flow periods), where possible. Recommendations / control measures stipulated by the aquatic specialist contained within the approved water use authorisation application will however take precedence in this instance.
- » Any concentration of natural water flow caused by road works or hardstands areas will be treated as follows:
- if water flow is sub-critical, nothing is required; and
  - if water flow is supercritical, the outlets will be provided with protection (either gabions or stone pitching – depending on the flows) to release water subcritical back into the watercourse at a low velocity.

### 6.3. Engineering Specifications

A detailed Stormwater Management Plan describing and illustrating the proposed stormwater control measures must be prepared by the Civil Engineers and this includes erosion control.

Requirements for project design:

- » Erosion control measures to be implemented before and during the construction period, including the final stormwater control measures (post construction).
- » The location, area/extent (m<sup>2</sup>/ha) and specifications of all temporary and permanent water management structures or stabilisation methods.
- » A resident Engineer to be responsible for ensuring implementation of the erosion control measures on site during the construction period.
- » The Developer holds ultimate responsibility for remedial action in the event that the approved stormwater plan is not correctly or appropriately implemented and damage to the environment is caused.
- » Concrete lined drains placed adjacent to road to transfer the water to the existing water courses.
- » At the point where stormwater is discharged, energy dissipaters to be constructed to reduce the flow rate of run-off.
- » All cut and fill banks will be seeded with an approved seed mix (as per the rehabilitation specifications and advised by an ecologist/botanical specialist, where appropriate) to ensure bank stabilisation and the elimination of potential erosion. Reno mattresses may be used to ensure that the area remains stable.

## 6.4. Rehabilitation Specifications

- » Employ a Horticultural Landscape Contractor to fulfil the rehabilitation of disturbed areas post-construction.
- » A detailed Rehabilitation Plan describing and illustrating the proposed rehabilitation activities on site must be prepared i.e. areas of top soiling, seeding and replanting of vegetation; species mix; requirements for fertilisation; seed sowing rates; watering etc. (i.e. bill of quantities).
- » The following document should be consulted for further support with respect to information regarding rehabilitation, namely: The Department of Water Affairs and Forestry, February 2005. Environmental Best Practice Specifications: Construction Integrated Environmental Management Sub-Series No. IEMS 1.6. Third Edition. Pretoria.
- » These specifications may be modified by the Horticultural Landscape Contractor in consideration of site conditions at the time.

## 6.5. Post- and during construction rehabilitation activities

- » Correct and appropriate stockpile management of topsoil will be required during the construction phase.
- » Rehabilitation of disturbed areas will be implemented as these areas become available for rehabilitation.
- » Disturbed areas will include, for example: construction camp site, areas where underground cabling has been laid/buried, roadsides of new access roads.

## 7. Rehabilitation steps to mitigate the eroded areas

The rehabilitation steps provided below are meant to serve as general rehabilitation of eroded areas. However, rehabilitation is to be advised by a suitably qualified ecologist/botanist and recommendations made by the specialist in the site specific rehabilitation plans will take precedence. Nonetheless, the steps provided can serve as a guide in the absence of or to supplement site specific rehabilitation plans.

- » Stockpiled topsoil must be spread over disturbed areas (150 – 200mm thick) just prior to planting/seeding.
- » Rip and scarify along the contours of the newly spread topsoil prior to watering and seeding.
- » Organic fertilizers or compost shall be used if site conditions require it and can be applied as part of hydro-seeding applications.
- » Seed should be sown into weed-free topsoil that has been stockpiled (i.e. original topsoil from the site).
- » Indigenous plants shall be used to rehabilitate disturbed areas.
- » Applying the seed through hydromulching (hydro-seeding) is advantageous (or organic mulching after seeding).
- » Watering is essential and rehabilitation should ideally occur during the wet season.



- » The topsoil in the area is vulnerable to erosion therefore the hydro-seeded surfaces must be covered with a shade cloth material or natural fibre (hessian material) to reduce the loss of soil while the plants establish.

### 7.1. 'Watering' to avoid erosion

- » Movement of livestock in newly rehabilitated areas must be restricted, where possible, while taking into consideration drinking areas/paths.
- » Watering the rehabilitated areas should be undertaken in the wet/rainy season essential but if this is not possible, an initial watering period (supplemental irrigation) will be required to ensure plant establishment (germination and established growth).
- » Generous watering during the first two weeks, or until the seeds have germinated, is required (unless adequate rainfall occurs) i.e. seed beds will need to be kept moist for germination to occur.
- » For grass to establish (once germination has occurred), rainfall or irrigation is needed at regular intervals, ideally every few days and possibly every day if weather conditions require it.
- » During dry periods, with no rainfall, 100 litres per m<sup>2</sup> (or 100mm of rain) over a month or more, may be necessary to establish plants capable of surviving dry weather (or otherwise specified by the Horticultural Landscape Contractor).

### 7.2. Seeding

The developer should make use of an appropriate mix of grass species for rehabilitation (to be determined in consultation with a suitably qualified ecologist) and they must be mixed for sowing either in summer or in winter. Grass species application (Rutherford, 2006) is at the rate specified as kg/ha.

### 7.3. Steep slopes

- » Areas that have a steep gradient and require seeding for rehabilitation purposes should be adequately protected against potential run-off erosion e.g. with coir geotextile netting or other appropriate methodology.
- » Provision for wind should also be made on these slopes to ensure the fine grained soil is not removed.

### 7.4. Maintenance and duration

- » Rehabilitation will occur during construction, as areas for plant rehabilitation become available.
- » The rehabilitation period post construction is estimated to be over a period of 6 (minimum) to 12 months (maximum), or a time period specified by the ecologist / Horticultural Landscape Contractor, particularly if planting of trees and shrubs occurs.
- » The rehabilitation phase (including post seeding maintenance) should be at least 6 months (depending on time of seeding and rainfall, and only if appropriate as advised by the ecologist / Horticultural Landscape Contractor) to ensure establishment of plants with a minimum 80% cover achieved (excluding alien plant species).

- » If the plants have not established and the 80% is not achieved within the specified maintenance period, maintenance of these areas shall continue until at least 80% cover is achieved or an acceptable level of cover appropriate to the vegetation type (excluding alien plant species).
- » Additional seeding may be necessary to achieve 80% cover or an acceptable level of cover appropriate to the vegetation type.
- » Any plants that die during the maintenance period must be replaced (where appropriate).
- » Succession of natural plant species should be encouraged.

## 8. Conclusion

The Erosion Management Plan is a document to assist the contractor, the Developer and the ECO with guidelines on how to manage erosion. The implementation of management measures is not only good practice to ensure minimisation of degradation, but also necessary to ensure compliance with legislative requirements. This document forms part of the EMPr, and is required to be considered and adhered to during the design, construction, operation and decommissioning phases of the project.

## 9. References

- Department of Environmental Affairs. (1983). *Conservation of Agricultural Resources Act 43 of 1983*. Pretoria: Department of Environmental Affairs.
- Coetzee, K. (2005). *Caring for Natural Rangelands*. Scottsville: University of KwaZulu-Natal Press.
- Commission, F. R. (2009, March 10). *Forestry Commission*. Retrieved August Tuesday, 2012, from Forestry Commission: Forest Research : [www.forestry.gov.uk](http://www.forestry.gov.uk)
- Tongway, D. J., & Ludwig, J. A. (2004). *Heterogeneity in arid and semi arid lands*. Queensland: Sustainable Ecosystems.
- van der Linde, M., & Feris, L. (2010). *Compendium of South African Legislation*. Pretoria: Pretoria University Press.