ELITHENI DOLERITE PIT

Implementation & Construction Programme

ID	Task Activity	Resources Required	Resp.	Predec essor	Durat ion		Start	End	Wee	k Wee	k Week 3	Week 4	٧
	OVERALL PROGRAMME				730	days	26 December 2011	25 December 2013					
1	Planning				56	days	26 December 2011	20 February 2012					
2	Approved Mining Permit from DMR		DNL			days	26 December 2011	26 December 2011	Ì				Г
3	Compile Quotations	Scope of Work	RGR,DNL	2	7	days	26 December 2011	02 January 2012					
4	Compile Contracts	Scope of Work	RGR,DNL	2	7	days	26 December 2011	02 January 2012					
5	Apply for TTP for explosives		RGR, DNL	2	56	days	26 December 2011	20 February 2012					
6	Notify DMR of Appointed persons	Appointment letters	DNL	2	7	days	26 December 2011	02 January 2012					Г
7	Surveying				3	days	02 January 2012	05 January 2012					
8	Marking out of Fence area	ACME	RGR	3	1	days	02 January 2012	03 January 2012					
9	Marking out of First Strip	ACME	RGR	8	1	days	03 January 2012	04 January 2012	11				
10	Do initial volume survey	African Land Surveys	RGR	3	3	days	02 January 2012	05 January 2012	11				
11	Rehab. Site Preparation				6	days	02 January 2012	08 January 2012					Г
12	Relocate & rescue plants		KVZ, DNL	3	2	days	02 January 2012	04 January 2012	11		<u> </u>		
13	Strip & stack topsoil		KVZ, DNL	12	4	days	04 January 2012	08 January 2012					
14	Access Road				14	days	26 December 2011	09 January 2012					Г
15	Construct road	Earthmoving Contractor	DNL	2	13	days	26 December 2011	08 January 2012					
16	Install road signs		KVZ, DNL	15	1	days	08 January 2012	09 January 2012	1				
17	Site Establishment				8	days	03 January 2012	11 January 2012					
18	Install Perimeter Fence & Gate	Fencing Contractor	KVZ, DNL	8	7	days	03 January 2012	10 January 2012	11				
19	Install Waste Bins & Safety Signs		KVZ, DNL	18	1	days	10 January 2012	11 January 2012	1			ı	
20	Commission Plant & Production				710	days	08 January 2012	18 December 2013					
21	Drilling & Blasting	Drill & Blast Contractor	RGR,	15	710	days	08 January 2012	18 December 2013	11				Γ
22	Loading & Hauling	Load & Haul Contractor	KVZ, DNL	15	710	days	08 January 2012	18 December 2013					
23	Rehabilitation				7	days	18 December 2013	25 December 2013					ſ
24	Place boulders on crest	Civil Contractor	KVZ, DNL	22	7	days	18 December 2013	25 December 2013]				
25	Apply for closure certificate		RGR,DNL	24	0	days	25 December 2013	25 December 2013					

