

Savannah Environmental (Pty) Ltd | Directors: KM Jodas, J Thomas, M Matsabu Company Reg No.: 2006/000127/07

VAT Reg No.: 4780226736

UMMBILA EMOYENI WIND ENERGY FACILITY SPLITTING OF EA AND SPV RENAMING, & EMPr AND LAYOUT APPROVAL FOR PHASE 1 AND ASSOCIATED GRID CONNECTION **INFRASTRUCTURE**

Ummbila Emoyeni Wind Energy Facility – DFFE Ref No.: 14/12/16/3/3/2/2160 Ummbila Emoyeni Electrical Grid Infrastructure – DFFE Ref No.: 14/12/16/3/3/2/2162

MEETING NOTES OF THE PRE-APPLICATION MEETING HELD ON MONDAY, 27 MARCH AT 11H00 **VENUE: VIRTUAL MEETING, MICROSOFT TEAMS**

Notes for the Record prepared by:

Chantelle Geyer

Savannah Environmental (Pty) Ltd

E-mail: chantelle@savannahsa.com

Please note that these notes are not <u>verbatim</u>, but a summary of the comments submitted and discussion at the meeting. Recording of the meeting also available

Please address any comments to Savannah Environmental at the above address

UMMBILA EMOYENI WIND ENERGY FACILITY SPLITTING OF EA AND SPV RENAMING, & EMPr AND LAYOUT APPROVAL FOR PHASE 1 AND ASSOCIATED GRID CONNECTION INFRASTRUCTURE MEETING ATTENDEES

| Name | Position | | | | | |
|---|--------------------------|--|--|--|--|--|
| Department of Forestry, Fisheries and the Environment | | | | | | |
| Nyiko Nkosi | Case Officer | | | | | |
| Ditebogo Chantell Mabusela | Case Officer | | | | | |
| Zama Langa | Case Officer | | | | | |
| Dr. Danie Smit | Deputy Director | | | | | |
| Muhammad Essop | Deputy Director | | | | | |
| Seriti Green | | | | | | |
| Ben Brimble | Development Director | | | | | |
| Belinda Mills | Project Manager | | | | | |
| Debbie Weldon | Project Manager | | | | | |
| Savannah Environmental | | | | | | |
| Jo-Anne Thomas | Director and EAP | | | | | |
| Karen Jodas | Director | | | | | |
| Chantelle Geyer | Environmental Consultant | | | | | |

WELCOME AND INTRODUCTION

Jo-Anne Thomas welcomed the attendees at the Pre-Application Meeting. After introducing herself, she requested the project team to introduce themselves to the officials and thereafter requested the officials to introduce themselves to the project team.

She presented the agenda and purpose of the meeting.

APOLOGIES

Ms. Nyiko Nkosi submitted an apology on behalf of Ms. Julliet Mahlangu who was unable to attend the meeting.

BACKGROUND AND TECHNICAL ASPECTS REGARDING THE PROPOSED PROJECT

Jo-Anne Thomas presented the following:

- » a brief overview of the approved Ummbila Emoyeni Wind and Grid project;
- » provided details of the proposed splitting of the EA for Ummbila Emoyeni Wind Energy Facility and Grid Connection Infrastructure;
- » discussed the Ummbila Emoyeni Wind Energy Facility EMPr and layout approval process for Phase 1; and
- » requested to change SPV names for Ummbila Emoyeni Wind Energy Facility EA and Ummbila Emoyeni Electrical Grid Infrastructure EA

She ended the presentation by providing the way forward and opening the platform for discussion.

The presentation is attached as **Appendix A** to the meeting notes.

DISCUSSION SESSION

The following main points were raised and discussed during the meeting:

- » A concern was raised by the DFFE officials with regards to the approved wind farm being split into five phases, however there were only three substations approved in the EA. Therefore, each phase for the wind farm will not consist of all of the required infrastructure (i.e. substations and possibly access roads). It was stated that there is a risk that the phases which do not contain the required associated infrastructure such as an onsite substation will not be approved.
- » Seriti Green indicated that where associated infrastructure is not included in the proposed split project, separate EIA processes for the additional substations that will be required for Wind Farm 2 and 4 could be undertaken, should it be required.
- » Clarity was requested and provided on the splitting of the MTS infrastructure that forms part of the grid EA. Following the split, one EA will consist of a 400kV MTS that will include a LILO 400kV power line (to be ceded to Eskom), and the other EA will include the 132kV infrastructure, such as the collector substation and overhead power lines from each wind farm to the MTS (to be retained by the SPV).
- » It was confirmed that the 400kV MTS and LILO power line forms part of the approved EA for the grid connection infrastructure and not the wind farm.
- » A request was made by the DFFE officials to edit the table provided in slide 4 to clearly indicate which split/phase falls under which EA.
- » Clarity was requested and provided on the infrastructure included in each proposed phase of the wind farm. A table is provided as **Appendix B** to indicate the infrastructure associated with each phase as well as details of the associated SPVs.
- » The DFFE advised that a motivation for the need and desirability of the request to split the EAs will need to be included in the amendment application.
- » An explanation was provided by Seriti Green on the requirement for the project to be built in phases due to the large extent (900MW) of the approved project EA. It is not feasible to build such a large project in one phase, therefore the proposal was made to split the project into smaller phases (i.e. ~150MW per phase). Each project/phase will have its own off-taker with the Lender requirements to have each project/phase ring fenced.
- As stated in the EIA Report, the need and desirability of the 900MW Ummbila Emoyeni Renewable Energy Farm is based on the energy requirements in terms of the IRP as well as the Just Energy Transition, especially in the Mpumalanga Province.
- » The energy from the first phase has been committed to Seriti Resources and the project is planned to be constructed in the near future.
- » It was advised that the project is authorised for up to 900MW and up to 111 turbines and that all infrastructure does not have to be constructed as part of one phase. It was noted however that Condition 8 within the EA states that construction should be concluded within 5 years of

- commencement, therefore restricting the approach to construct a small portion of the project at a time. The DFFE advised that an application could be submitted to remove Condition 8.
- » It was advised by the DFFE that the applicant cannot apply for approval of the EMPr and layout for only Phase 1 until the decision on the split has been made. The two processes cannot run concurrently.
- » Two options were provided on the way forward:
 - 1. To continue with the split of Phase 1 from the remainder of the project and then undertake the further split later. A detailed motivation would be required.
 - 2. To amend Condition 8 which includes the requirement for the construction to be concluded within 5 years of commencement, and continue with Phase 1 of the project.

WAY FORWARD AND CLOSURE

Jo-Anne Thomas thanked the participants for making time to attend the meeting and for their valuable inputs into the amendment process.

The meeting was closed at 11h49.

LIST OF ABBREVIATIONS AND ACRONYMS

| DFFE | Department of Forestry, Fisheries and the | LED | Local Economic Development | |
|------|---|-----|------------------------------|--|
| | Environment | | | |
| EA | Environmental Authorisation | | Loop-In-Loop-Out | |
| EIA | Environmental Impact Assessment | | Main Transmission Substation | |
| IRP | Integrated Resource Plan | SPV | Special Purpose Vehicle | |

Appendix A - Presentation

UMMBILA EMOYENI WIND ENERGY FACILITY SPLITTING OF EA AND SPV RENAMING, & EMPr AND LAYOUT APPROVAL FOR PHASE 1 AND ASSOCIATED GRID CONNECTION INFRASTRUCTURE

MPUMALANGA PROVINCE

March 2023

savannah

1

BRIEF PROJECT OVERVIEW Userning frampular fra

AGENDA

- Welcome and Introduction
- Overview of the approved Ummbila Emoyeni Wind and Grid project
- Provide details of the proposed splitting of the EA for Ummbila Emoyeni Wind Energy Facility
- Discuss the Ummbila Emoyeni Wind Energy Facility EMPr and layout approval process for Phase 1
- Request to change SPV names for Ummbila Emoyeni Wind Energy Facility EA and Ummbila Emoyeni Electrical Grid Infrastructure EA
- Way Forward
- Discussions and Questions

savannah

2

DETAILS OF PROPOSED SPLITTING

 Applicant proposes that the WEF project and EA be divided up and new SPVs assigned to each phase:

| **** | Artielly | Project Name | 997 | Total State of the last of the | MW Ne |
|------|--------------------|-----------------------|-----------------------------------|--|-------|
| | WEF | Unimbile Erroyers One | Line Sela Embyers City (Phy) List | B | A) |
| 10 | WEF | Ummbila Emoyeni Two | Ummiola Emoyeni Two (Pty) Ltd | 25 | 220 |
| - | WEF | Ummbila Emoyoni Three | Ummbile Emoyeni Three (Pty) Ltd | 25 | 220 |
| • | WEF | Ummbila Emoyeni Four | Ummbila Emoyeni Four (Pty) Ltd | 19 | 160 |
| | WEF | Ummbila Emoyeni Five | Ummbite Emoyeni Five (Pty) Ltd | 17 | 140 |
| , | BESS | Ummbila Emoyeni Seven | Ummbila Emoyeni Seven (Pty) Ltd | | |
| i. | DESS | Ummbila Embyani Elght | Ummbile Emoyeni Eight (Pty) Ltd | | |
| 1 | Grid | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | | |
| | MTS (distribution) | Ummittle Emoyeni One | Umerabilia Emoyeni One (Pty) Ltd | | |
| | MTS (transmission) | ESKOM | ESROM | | |
| | | | Total | 111 | 200 |

savannah

FINAL EMPRS

- The EMPrs and layout were not approved in the EAs
- Specialist walk through surveys completed and management plans being compiled
- Possible to complete split amendment and EMPr & layout approval process concurrently?

savannah

6

DISCUSSION AND QUESTIONS

savannah

WAY FORWARD

savannah

Appendix B – Table of Infrastructure Associated with the Proposed Phases

| Activity | <u>Description</u> | Project Name | <u>SPV</u> | <u>LPI</u> | <u>Owner</u> |
|-----------------|-------------------------------|-----------------------|---------------------------------|----------------------|-----------------------------|
| BESS | BESS 1 (400MWh) | Ummbila Emoyeni Seven | Ummbila Emoyeni Seven (Pty) Ltd | T0IS0000000004220001 | VENTER GERHARDUS |
| BESS | BESS 2 (400MWh) | Ummbila Emoyeni Eight | Ummbila Emoyeni Eight (Pty) Ltd | T0IS0000000004220001 | VENTER GERHARDUS |
| Activity | <u>ltem</u> | Link to WEF Phase | SPV | | |
| Grid | MTS distribution | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004580002 | VENTER GERHARDUS |
| | MTS transmission + 400kV lin | ESKOM | ESKOM | T0IS0000000004580002 | VENTER GERHARDUS |
| s per EA co-ord | Collector SS 1 | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004220001 | VENTER GERHARDUS |
| | Collector SS 2 | Ummbila Emoyeni Three | Ummbila Emoyeni Three (Pty) Ltd | T0IS0000000002640001 | LOMBARD JOHAN ANDRE |
| | Collector SS 3 | Ummbila Emoyeni Five | Ummbila Emoyeni Five (Pty) Ltd | T0IS0000000004670000 | ZWARTS JAN HENDRIK |
| | IPP SS 1 | Ummbila Emoyeni Four | Ummbila Emoyeni Four (Pty) Ltd | T0IS0000000002640000 | NICJAC PIETERSE BOERDERY CC |
| | IPP SS 2 | Ummbila Emoyeni Two | Ummbila Emoyeni Two (Pty) Ltd | T0IS0000000004220000 | ERASMUS PIETER FRANCOIS |
| | IPP SS 3 | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004220001 | VENTER GERHARDUS |
| Activity | <u>ltem</u> | Link to WEF Phase | | | |
| Auxiliary | Batching Plant - all 3 | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004580002 | VENTER GERHARDUS |
| nfrastructure | Construction Compound - all 3 | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004580002 | VENTER GERHARDUS |
| | O&M Office 1 | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004220001 | VENTER GERHARDUS |
| | O&M Office 2 | Ummbila Emoyeni Three | Ummbila Emoyeni Three (Pty) Ltd | T0IS0000000002640001 | LOMBARD JOHAN ANDRE |
| | O&M Office 3 | Ummbila Emoyeni Five | Ummbila Emoyeni Five (Pty) Ltd | T0IS0000000004670000 | ZWARTS JAN HENDRIK |
| | Temp Laydown Area | Ummbila Emoyeni One | Ummbila Emoyeni One (Pty) Ltd | T0IS0000000004580002 | VENTER GERHARDUS |
| | | | | | |