

PART B: VOLUME 3

ENVIRONMENTAL MANAGEMENT PROGRAMME

Geluk Mine Project

Development of an Iron and Vanadium Ore surface mine on farms Geluk 512KS, Geluk Oos 513KS & Ironstone 847KS at Magnet Heights, Magisterial District of Sekhukhune, Limpopo Province

Prepared for:



Rakhoma Mining Resources Pty Ltd Van Eck Road, Ferrobank, Emalahleni, 1035, SOUTH AFRICA P O Box 567, Emalahleni, 1035

Tel: 013 696 6004 Fax: 013 696 6217

Prepared by: Naledzi Group Pty Ltd

145 Thabo Mbeki Street, Fauna Park, Polokwane, 0699 Suite 320, Postnet Library Gardens, Private Bag X 9307,

Polokwane, 0700

Tel: 015 296 3988 Fax: 015 296 4021

Email: botham@naledzi.co.za / dmusetsho@naledzi.co.za

Document date: July 2016

ENVIRONMENTAL MANAGEMENT PROGRAMME (EMPr) AND CLOSURE PLAN

Compiled in terms of Appendix 4 and 5 of the Environmental Impact Assessment (EIA) Regulations of 2014 (GNR. 982) and submitted as contemplated in Regulations 23 of the EIA Regulations of 2014

DISCLAIMER

Naledzi Group Pty Ltd has prepared this Environmental Management Programme (EMPr) and Closure Plan for the sole use of Rakhoma Mining Resources Pty Ltd and the appointed mine contractors/subcontractors to this project, in accordance with generally accepted consulting practices and for the intended purposes, as stated in the agreement under which this work was prepared. The report is also intended for review by the relevant competent authorities. Interested & Affected Parties (I&APs) are also privy to the review of the report to provide input to the Environmental Impact Assessment (EIA) process. This report may not be relied upon by any other party without the explicit written agreement of Rakhoma and Naledzi. No other warranty, expressed or implied, is made as to the professional advice included in this report.

DOCUMENT CONTENT

VOLUME 3

PART B: ENVIRONMENTAL MANAGEMENT PROGRAMME (EMPr)

ANNEXURE A: REHABILITATION AND CLOSURE PLAN

CONTENTS

| PAI | RT B: ENVIRONMENTAL MANAGEMENT PROGRAMME (EMPR) | 3 |
|------------|--|----|
| 1. | INTRODUCTION: PURPOSE OF EMPR | 3 |
| 2. | DETAILS OF ENVIRONMENTAL ASSESSMENT PRACTITIONER | 4 |
| 2.1 | Details of EAP who prepared the EMPr | 4 |
| 2.2 | Expertise of EAP who prepared the EMPr | 4 |
| 3 | DETAILS OF APPLICANT (ENVIRONMENTAL AUTHORISATION HOLDER) . | 4 |
| 4 | DESCRIPTION OF THE ASPECTS OF THE MINING OPERATION | 5 |
| 5 | COMPOSITE MAP | 5 |
| 6 STA | DESCRIPTION OF MANAGEMENT OBJECTIVES INCLUDING MANAGEMEN | |
| 7 MA | ENVIRONMENTAL MANAGEMENT PROGRAMME: ENVIRONMENTAL NAGEMENT MEASURES TABLE | 18 |
| 7.1 | CONSTRUCTION PHASE – MANAGEMENT MEASURES | 18 |
| 7.2 | OPERATIONAL PHASE MANAGEMENT MEASURES | 32 |
| 7.3 | DECOMMISSIONING AND CLOSURE PHASE MANAGEMENT MEASURES | 55 |
| 7.4 | POST CLOSURE PHASE MANAGEMENT MEASURES | |
| 8 | FINANCIAL PROVISION | 68 |
| 9. THI | MONITORING COMPLIANCE WITH PERFORMANCE ASSESSMENT AGAINS E EMPR | |
| 10. | ENVIRONMENTAL AWARENESS PLAN | 77 |
| 11. | SPECIFIC INFO REQUIRED BY COMPETENT AUTHORITY | 81 |
| 12. | UNDERTAKING BY EAP | 81 |
| 13. | UNDERTAKING BY APPLICANT | 81 |
| 14. | CONCLUSION | 82 |
| Tab | ST OF TABLES ble 1: Environmental Management Measures for the proposed construction of Geluk Miject | |
| Tab | ole 2: Environmental Management Measures for the Operational Phase of Geluk Mine ject | |
| Tab Min | ble 3: Environmental Management Measures for the Decommissioning Phase of Gelukne Project | 55 |
| | ble 4: Environmental Management Measures for the After Closure Phase of Geluk Mir ject | |
| LIS | ST OF FIGURES | |
| Figu | ure 1: Proposed Groundwater monitoring network | 73 |

1. INTRODUCTION: PURPOSE OF EMPR

Naledzi Pty Ltd was appointed by Rakhoma Mineral Resources Pty Ltd to submit an Environmental Management Programme (EMPr) inclusive of a Closure & Rehabilitation Plan for the proposed development, operation and later closure of the proposed Geluk Mine.

This document is prepared as a requirement in terms of Regulation 23 (1-4), Appendix 4 and 5 of the Environmental Impact Assessment (EIA) Regulations of 2014 promulgated under the National Environmental Management Act (Act 107 of 1998) (NEMA). Dually, the Mineral Petroleum Recourses Development Act, 28 of 2002 (MPRDA) imposes on-going environmental management and mitigation obligations through the mine life cycle through an EMPr . The MPRDA Regulations of 2004 requires than an EMPr conforming to Regulation 51 of MPRDA must be submitted to Department of Mineral Resources (DMR). The EMPr also requires the applicant to set out the financial provision for mitigation. Regulations 51 (a)(i) of MPRDA further requires environmental objectives and goals for closure to be included in the EMPr which highlight the need to plan for closure of the operations.

This EMPr document and Closure Plan forms part of the Environmental Impact Report (EIR) compiled for the proposed project in pursuit of obtaining Environmental Authorisation (EA) and Waste Management License in terms of the NEMA and NEM: WA. Various potential environmental aspects and impacts have been identified and considered in the EIA process. These impacts require proactive management, which is achieved through the implementation of an EMPr.

The EMPr is a guideline document that sets out what needs to be considered to mitigate identified potential impacts and describes how this could be achieved. It is therefore not a specification of exact methods. The document provides a basis for managing, mitigating and monitoring the environmental impacts associated with all phases of the mine development in terms of the NEMA.

The requirements/procedures are binding on Rakhoma Mining Resources Pty Ltd, who would ultimately be the holder of the EA and Mining License after DMR approves the EIR and EMPr. Part and parcel of implementation of the EMPr will be the environmental awareness training of staff, employees, contractors and sub-contractors who will be operating on the proposed mining right area. Creating awareness will ensure greater success rate of conformance to the EMPr.

This section of the report serves to prescribe measures to reduce, limit, eliminate or compensate for impacts, to acceptable/insignificant levels. The term 'mitigate' means to 'allay, moderate, palliate, temper, and intensify'. In environmental terminology this term is used as follows:

- mitigation of a negative impact;
- to reduce the significance of an impact;
- mitigation/optimisation of a positive impact;

This EMPr is a working document; alterations can be made with regards to management measures or implementation of more stringent measures. If there are any changes to the EMPr, such will be submitted to DMR for approval before measures are implemented on the development of the Geluk Mine project.

2. DETAILS OF ENVIRONMENTAL ASSESSMENT PRACTITIONER

2.1 Details of EAP who prepared the EMPr

Naledzi Group Pty Ltd

Contact: Marissa Botha / Desmond Musetsho

Physical address: 145 Thabo Mbeki Street, Fauna Park, Polokwane, 0699 **Postal:** Postnet Suite 320, Library Gardens, P/Bag X 9307, Polokwane, 0700

Tel: 015 296 3988 Fax: 015 296 4021

Email: botham@naledzi.co.za / dmusetsho@naledzi.co.za

A team of qualified and experienced consultants was assembled for this project. The following consultants are involved in this project:

Mr. Desmond Musetsho (M.Sc (.Env Mngt) - Reviewer, Quality Control, EAP

Ms. Botha MI – EAP, Drafting of EMPr

2.2 Expertise of EAP who prepared the EMPr

Marissa Botha is a Senior Environmentalist and Public Participation Consultant. She has over 12 years' experience in environmental management and is responsible for the management of environmental projects, such as Environmental Impact Assessments processes (Scoping and EIA), Basic Assessment Processes and Environmental Management Programmes. She is also responsible for conduct and management of Applications for Prospecting Rights, Mining Permits and Mining Rights.

NEC has conducted Basic Assessment processes and Environmental Impact Assessment processes for multiple projects within the provinces of Gauteng, Mpumalanga, North West, Northern Cape and Limpopo.

Please refer to attached CV's under EIR Volume 1 - Appendix 1

3 DETAILS OF APPLICANT (ENVIRONMENTAL AUTHORISATION HOLDER)

Applicant (Environmental Authorisation Holder, Mining License Holder):

Rakhoma Mining Resource Pty Ltd Van Eck Road, Ferrobank, Emalahleni, 1035, Mpumalanga Province P O Box 567, Emalahleni, 1035

Contact Person:

Ms. Mbavhi Ngobeni

Position: Company Secretary and Legal Repetitive

4

Email: mbavhin@vanchem.co.za

4 DESCRIPTION OF THE ASPECTS OF THE MINING OPERATION

The draft EIR and EMPr document comprises "Volumes" which have been set out as follows:

- Volume 1 – Environmental Impact Report (EIR) (PART A)

The EIR comprises 8 Sections named section A - H. Section B contains a Description of the Scope of the proposed activity.

- Volume 2 Specialist Reports
- Volume 3 Environmental Management Programme (EMPr) (PART B)

The requirements to describe the aspects of the activity that are covered in the draft EMPr are already included in Volume 1 of the EIR (PART A) under Section B of the greater document. The reader is referred to Section B of the EIR (PART A).

5 COMPOSITE MAP

An overall sensitivity map superimposing the proposed Geluk Mine project, its associated infrastructure on the environmental sensitive areas on the project site is attached as PLAN C. All areas to be avoided due to their sensitivity are indicated on PLAN C by bufferzones.

Please note the mine plan currently indicated on PLAN C is preliminary and will be reformed to comply with the delineated environmentally sensitive areas specified by the recommended buffer zones.

6 DESCRIPTION OF MANAGEMENT OBJECTIVES INCLUDING MANAGEMENT STATEMENT

6.1 Closure objectives for the proposed Geluk Mine project site

Closure and rehabilitation is a continuous series of activities that begin with planning prior to the project's design and construction, and end with achievement of long-term site stability and the establishment of a self-sustaining ecosystem. Not only will the Implementation of this concept result in a more satisfactory environmental conclusion, but it will also reduce the financial burden of closure and rehabilitation. The following points outline the main objectives for rehabilitation and closure:

- Make all areas safe for both humans and animals;
- Make all areas stable and sustainable;
- Prevent soil and surface/groundwater contamination by managing all water on site to
- acceptable and agreed standards;
- Utilise approved sites for the safe disposal of all waste either onsite or off site;

- Follow a process of closure that is progressive and integrated into the short and long term plans, and that will assess the closure impacts proactively at regular intervals throughout project life;
- Establish a sustainable cover to prevent erosion risk and enhance ecological
- succession:
- Strive to rehabilitate the soil and land capability to emulate pre-disturbance land capability;
- Maintain or restore biodiversity at levels that are sustainable in the long term;
- Monitor key environmental variables (i.e. soils, erosion, vegetation, groundwater,
- surface water and air quality) to demonstrate stability of rehabilitated areas, this will be done for five years after closure or up until such a time all areas create a sustainable cover and ecosystem;
- Minimise negative impacts and maximise positive benefits on the local community;
- Comply with local, district and national regulatory requirements;
- Promote active partnerships with local communities, where possible; and
- Follow a comprehensive consultation and communication process with all Stakeholders.

The closure aims and objectives set as part of the mine closure planning process aims to ensure that the final land use plan is achieved and that the area is sustainable in the long-term from an environmental and social point of view.

The general area/region is characterised by grazing activities and due to this, the land affected by mining activities would be suited for grazing activities. The management measures were developed based on the assumption that grazing would be an acceptable final land use.

6.2 Management of environmental damage, pollution, extraneous water and ecological degradation caused by the Geluk Mine Project

The mining methodology greatly impacts on the rehabilitation methods required. Strip mining, the suggested mining methodology at the proposed Geluk Mine, can make use of progressive rehabilitation. Stripped overburden can be placed directly back into the previous strip that was mined and topsoil replaced in as quick a time period as possible, thereby increasing the chance of successful rehabilitation. Soil stockpiles should be placed as close to the open pits as possible to reduce soil handling.

The following actions will be undertaken by Rakhoma Mining Resources / Geluk Mine to ensure that the closure objectives are met during all the phases of the Geluk Mine.

The MPRDA, 2002 and its associated regulations require that all infrastructure associated with mining operations to be removed and the surface occupied by such structures be rehabilitated as close as possible to the original land use. The proposed project site postmining land use will be grazing.

6.2.1 Offices, Workshops and Screening Plant

Infrastructure, including foundations, access roads to the buildings will be removed, unless liability is taken over by another party. If complete infrastructure removal is chosen the following steps will be followed:

• Re-usable items, will be removed from the site

- Remaining structures will be demolished to 1m below surface and demolition rubble removed;
- Soil will be tested for contamination. If contamination is discovered, the soil will be removed and disposed of in the appropriate waste disposal facility;
- Once the site has been cleared of all infrastructure and rubble and no contamination is present, exposed underlying material will be reshaped to create a gently sloping, freedraining topography. Natural drainage lines will be re-instated to limit erosion and sediment build up within local river courses;
- In terms of remaining infrastructure, once the site has been cleared of all infrastructure and rubble, the exposed underlying materials will be reshaped to create a gently sloping, free draining topography;
- Topsoil will be replaced to a minimum of 350mm thick in all rehabilitated areas (300mm for end land use of grazing, added 50mm allows for some compaction). If borrow pits are utilised, borrow pits from where topsoil originates will be rehabilitated and revegetated to create sustainable cover that prevents erosion and enhances natural succession. This will be included in the monitoring programme;
- Compaction will be reduced as compaction limits the effectiveness of replaced soils;
- Topsoil will be fertilised and ripped to 200 mm. The fertiliser requirements can only be determined once a fertility assessment is carried out at the proposed Geluk Mine;
- The area will be reseeded with grass mix (Table 1 and Table 2)
- Alien invasive species will be removed which establish on newly exposed soils and this will be done on an ongoing basis for at least 3 years;
- Pollution will be controlled.
- Revegetated areas will remain as "No-Go areas initially to allow recolonisation of the vegetation and all livestock animals must be kept out. Continual monitoring and maintenance will be undertaken. Basal cover will be 10-15%. Assessments will be carried out after each growing season for 5 years. Bare areas of >4m need to be reseeded with the grass species specified in Table 1.

6.2.2 Haul Road and Access Roads

Roads that can and will be used for rehabilitation/monitoring or by other users post-closure will be left in situ provided this is agreed upon by all parties concerned. If there is no future use for roads on site, they will require the following actions:

- Replacing of topsoil;
- Ripping the soil to 200mm to reduce compaction;
- Reseeding with grasses listed in Table 1;
- Prevention of access to the roads to allow regeneration of vegetation;
- Removal of alien invasive species;
- Again, revegetated areas are to remain as "No-Go" areas initially to allow recolonization of the vegetation and all livestock animals must be kept out. Continual monitoring and maintenance will be undertaken. Basal cover will be 10-15%. Assessment will be carried out after each growing season for 5 years. Bare areas of >4m need to be reseeded with grass species in Table 1.

6.2.3 Open Cast Pits (concurrent rehabilitation required)

Stripped mined areas/ void will be backfilled with overburden which was removed from the area that is currently being mined. Rehabilitated areas will be shaped and profiled to be free

draining and to roughly emulate the surrounding surface topography. Natural drainage lines will be re-instated to limit erosion and sediment build up in local river courses.

Water flow off the facility will be encouraged thereby limiting ingress and contributing towards the long-term integrity of the local water resource.

Topsoil will be replaced to a minimum of 350mm thick in all rehabilitated areas (300mm is required for an end land use of grazing and the additional 50mm allows for compaction). Borrow pits from where the topsoil originates will be rehabilitated, and revegetated to create sustainable cover that prevents erosion and enhances nature succession. This will be included in the monitoring programme.

Topsoil will be fertilised and ripped to 200 mm to reduce compaction. The fertiliser requirements can only be determined once a fertility assessment is carried out at the proposed Geluk Mine.

The rehabilitated pit areas will be reseeded with grasses as per Table 1. Species will be replanted that were stored/grown in the nursery will be replanted.

Alien invasive species will be removed and access to revegetated areas will be prevented to allow regeneration of vegetation.

Robust care and maintenance plans will be implemented. Revegetated areas will remain as "No Go" areas initially to allow recolonization of the vegetation and all livestock animals will be kept out. Continual monitoring and maintenance will be implemented. Basal cover will be 10-15%. Assessments will be carried out after each growing season, for 5 years. Bare areas of >4 m need to be reseeded with the grass species in Table 1.

A Geochemistry Analysis through laboratory work will be conducted to test the waste and ore material to be generated by the Geluk Mine as there is a risk of influx of oxygen into the system (stockpiles) and rainwater entering the dumps which can cause leaching/contamination.

6.2.4 <u>Processed and unprocessed Stockpiles</u>

The processed and unprocessed stockpiles will be designed in accordance to the specifications for Class C landfill sites (Old GLB+ landfill facilities). It will require impermeable liners.

For closure the infrastructure, including foundations, liners will be removed:

- The re-usable items will be removed from site:
- Remaining structures will be demolished to 1m below surface and the demolition rubble removed;
- Soil will be tested for contamination. If contamination is discovered, the soils will be removed and disposed of in appropriate waste disposal facility;
- Once the site has been cleared of all infrastructure and rubble and no contamination is
 present, the exposed underlying material will be reshaped to create gently sloping
 free-draining topography. Natural drainage lines will be re-instated to limit erosion
 and sediment build up within local river courses;

- Topsoil will be replaced to a minimum of 350 mm thick in all rehabilitated areas (300 mm is required for an end land use of grazing and the additional 50 mm allows for some compaction). If borrow pits are utilised, the borrow pits from where the topsoil originates will be rehabilitated, and revegetated to create sustainable cover that prevents erosion and enhances natural succession. This will be included in the monitoring programme.
- Topsoil will be fertilised and ripped to 200mm to reduce compaction. The fertiliser requirements can only be determined once a fertility assessment is carried out at the proposed Geluk Mine;
- Cleared areas will be reseeded with grasses in Table 1, species stored/grown in the nursery will be replanted;
- Alien invasive species will be removed;
- Access to revegetated areas will be prevented to allow regeneration of vegetation;

6.2.5 <u>Topsoil Stockpiles</u>

Once all stockpiled topsoil has been replaced onto the rehabilitated areas the topsoil stockpile will be rehabilitated. The correct topsoil will be replaced to a minimum of 350 mm thick in all rehabilitated areas (300 mm is required for an end land use of grazing and the additional 50 mm allows for some compaction). If borrow pits are utilised, the borrow pits from where the topsoil originates will be rehabilitated, and revegetated to create sustainable cover that prevents erosion and enhances natural succession. This will be included in the monitoring programme.

Topsoil will be fertilised and ripped to 200 mm to reduce compaction. The fertiliser requirements can only be determined once a fertility assessment is carried out at the proposed Geluk Mine.

Bare areas/rehabilitated areas will be reseeded with grasses in Table 1 and replanted with species that were stored in the nursery as well as species that were grown in the nursery.

Alien invasive species will be removed and revegetated areas will be prevented to allow regeneration of vegetation. Robust care will be taken and maintenance plans will be implemented to ensure full rehabilitation.

6.2.6 Managing ecologically degraded areas

For the Geluk Mine project, the exclusion approach will be implemented. Sensitive ecological features on site which would be at risk for degradation will be excluded from development by means of buffer zones. These features include:

- Shakwaneng River and associated tributaries/drainage lines;
- Mountain/ridges on the eastern and western portion of the project site;

The Geluk Mine project site has been superimposed with the identified environmentally sensitive features (Plan C).

The following buffer zones have been implemented:

Ecological buffer: A 200m bufferzone is to be implemented from both the western portion and eastern portion mountains/ridges on the Geluk Mine project site. This area

- will be an exclusion zone from mining as it contains the most faunal and floral species with little to no alien vegetation encroachment. This mountain range is essential to maintain biodiversity and therefore strongly recommended as an exclusion zone;
- Aquatic Buffer 1: A 200m buffer zone is to be upheld from the Shakwaneng River. Legislation requires that infrastructure and mining activities is placed above the 1: 50 and 1: 100 year flood zone or 100m away from the centre line of a stream/river, yet the Aquatic specialists recommends 200m due to the topography and risk for erosion and sedimentation of the Shakwaneng river. One stream crossing for the haulage road will however be required over the river.
- Aquatic Buffer 2: 100 m buffer zone is implemented from drainage lines;

The aquatic buffer zone will have various advantages for the Shakwaneng River; it will trap sediment, trap nutrients and pollutants, help control flooding, improve habitat for fish, animals and birds. As soil erosion and sedimentation into the Shakwaneng River is an identified significant impact, the greater the bufferzone the more beneficial to trapping the former mentioned aspects.

The ecological buffer zone will be implemented to advert the effect of negative ecological impacts that may prevail on the project site ecology; it will significantly maintain biodiversity lost through clearance of the Sekhukhune Mountain Bushveld vegetation unit and maintain habitat for faunal species.

Placement of mine infrastructure and pits must adhere to the recommended buffer zones as set out in PLAN C. Currently the mine plan is preliminary and must be reformed to conform to the buffer requirements.

Shakwaneng River

Mining activities in the catchment of the Shakwaneng River have the potential to disturb part of it hydrological and riverine vegetation function within the local catchment. The main goal for the Shakwaneng River will be to maintain its Present Ecological State (PES). Also the quality of surface water may be affected by mining.

The rehabilitation of the mining area must thus be done in order to re-instate the pre-mining hydrology and vegetation through the life of mine.

The following measures will be implemented to manage ecologically degraded areas:

- Toe trenches will be constructed below mining pits;
- Concurrent rehabilitation of mining pits will be undertaken;
- Runoff water from waste rock dumps (if any), stockpiles and contaminated stormwater will be channelled into pollution control dams (PCD) to avoid effects on aquatic ecosystems. The water in the PCD will be reused during mining operations;
- Runoff will be routinely monitored for acidity and salinity as an early warning for potential increases in salinity and acid drainage water;
- Pollution sources will be isolated through clean and dirty water separation and will be monitored throughout the life of mine;
- The quality of water leaving the property should be monitored on a regular basis to ensure compliance of the various constituents with the standards approved by government. Samples will be analysed for particulate and soluble contaminants as

well as biological. Additional monitoring will include aquatic bio-monitoring (invertebrates, habitat, water quality and fish) on a bi-annual basis (high and low flow) to determine the ecological functioning and health of the rivers and streams, in and around the rehabilitated areas;

• Ongoing alien plant control will be undertaken during construction and operation particularly within disturbed areas.

The hydrology of the project site is determined by the topography of the site. It determines in which direction the surface runoff is flowing over the area. The main objective at closure is to return the pre-mining topography as close to the original landscape as possible.

The topography design of the rehabilitated areas will ensure that there is no ponding of water and ensure a free draining environment. Mined out areas will be filled with available material and landscaped as close as possible to pre-mining topography. It is envisaged that the final landscape will be slightly elevated in height compared to the pre-mining state.

Potential seepage/leachate/contamination from the stockpiles is likely to migrate in south westerly direction towards the Shakwaneng River. Only 16 % of the initial 100 % concentration at the source is predicted to reach the groundwater table beneath the stockpiles. Less than 2% may end up in the Shakwaneng River, and no borehole is predicted to be impacted. Water Quality monitoring will be undertaken on a bi-annual basis.

Sekhukhune Mountain Bushveld vegetation:

This ecological unit will be reinstated to be safe, stable and non-polluting. The area will be re-instated for the purposes of grazing.

A sustainable cover will be established to prevent erosion risk and to enhance ecological succession. The soil and land capability will be rehabilitated to match the pre-mining land capability. The biodiversity will be restored at levels that are sustainable in the long-term.

It is proposed that if the Geluk mine proceeds, it must contribute meaningfully to conservation in the region. Conservation of natural land and the creation of corridors in the area would aid ecosystems, and fauna and flora. Corridors and conservation areas should be identified by qualified ecologists for a Biodiversity Action Plan (BAP).

6.2.7 Managing extraneous water as a result of the Geluk Mine Project

The mining at Geluk will progress below the regional water level and dewatering will be required to provide a safe working environment. An estimation inflow ranging between 0 and 297 m3/day into the proposed pits is anticipated. The inflows will be pumped back to surface via a return water system for reuse in the mining operation.

During the closure phase groundwater levels will recover towards their original state. The probability of decant occurring at the site is low, however should decant occur it would at area of lowest surface elevation where the pit shell of the mining blocks intersect surface topography. The decant volume would be in the order of 0.5 l/s (maximum). There are no mitigation measures for groundwater level rebound and the impact would be low. The open pits should be backfilled using suitably graded materials to mimic the natural groundwater environment as far as possible.

The stockpile areas will be cleared and vegetated during the closure phase, while the waste rock dump (if any) slopes should be vegetated and graded to allow runoff and prevent infiltration of rainwater to the material.

Multiple-level monitoring wells will be installed to monitor base-flow quality within the identified sensitive zones and to monitor groundwater level behaviour in the rehabilitated workings. The objective during the closure phase would be to continue with the groundwater quality and groundwater level monitoring for a period of 2-4 years after mining ceases in order to establish post-closure groundwater level and quality trends. The monitoring information will be used to update, verify and recalibrate the predictive tools used during the Geohydrological Assessment.

6.3 Potential risk for Acid Mine Drainage (AMD)

No waste and ore material was available for geochemical analysis. Hence a desktop Geochemical study was done with the recommendation of future laboratory work.

The overall outcome was that the waste or ore material to be generated by the Geluk Mine will have a low to negligible potential for metal leaching (AMD).

A review of the available geohydrological, hydrochemical, geology and other relevant documents and background information was done determine the processes involved in the formation of the lithologies to be classified and assessed. The review included a case study of similar projects to define the best way forward and to make recommendations based on the current knowledge of the local and regional geochemical assessments. The data sources reviewed as part of the desktop study:

- Assay results;
- Geological summaries and logs;
- Groundwater data from Naledzi Waterworks;
- Literature on the geological setting and mineralogy associated with the site;
- Case studies:
- Summaries and conclusions from previous Vanadium projects done for Vanchem in the Bushveld Complex;
- Summaries and conclusions of geological and geochemical studies done for mines in the Steelpoort region (Chrome and Platinum mines).

The gabbro-norite dominated formations of the study area and the magnetite rich ore body are mostly dominated by the following minerals (Cawthorn et al. 2006):

- Othopyroxene (Enstatite (MgSiO3) and ferrosilite (FeSiO3));
- Plagioclase (Na. Ca)Al2Si2O8:
- Magnetite (Fe3O4);

Trace amounts of:

- Olivine at the base of the ore body (end-members forsterite (Mg2SiO4) and fayalite (Fe2SiO4));
- Apatite (Ca10(PO4)6(OH,F,Cl)2);
- Muscovite (KAl2(Si3Al)O10(OH,F)2);
- Chlorite ((Mg,Fe)5Al(AlSi3O10)(OH)8); and
- Siderite (FeCO3).

Plagioclase composition ranges between a mixture of albite and anorthsite 40-70% anorthsite. Most rocks of the eastern BIC contain 50% Plagioclase and magnetite. The magnetite layering of the study area and most of the Upper Zone rocks make up 8% of rock mineralogy.

The assay results provided by the client for the tested material and the core borehole logs confirm the mineralogy and chemistry. From the assay results (XRF tests on the ore material) the ore body and associated mineralogy is dominated by Fe, Al2O3, SiO2 and TiO2. Smaller amounts of Cr2O3, CaO, MnO and V2O5 are also present. The minerals are mostly dominated by large percentages of silicate and clay minerals that are neutralising. The plagioclase can offer buffering capacity, yet influx of oxygen into the system can lead to decreased pH once reaction takes place.

The conclusions from tests conducted on similar projects with the same geology and mineralogical setting indicate:

- The pH of all samples showed a neutral range with low electrical conductivity values confirming the low metal leach (ML) potential from the waste material;
- ➤ The result of the sample classification is Type 3 waste (Moderate risk/hazardous) for all samples. Some elements are above the ideal TCT0 concentrations if disposed. A Class C landfill site facility is to be designed for disposal, stockpile facilities;
- The main parameters of concern were Ba, Cd, Co, Cu, Ni, Sb, V and F.

Areas with shallow groundwater levels and higher conductivity can be at risk if contaminants should leach from pollution sources like waste dumps, tailings facilities and ore stockpiles.

It is recommended that future work on testing the potential for AMD include the following tests, and should be performed on a minimum of 30 samples per material to conclude with accurate results and conclusions, as well as to confirm the findings of the desktop study:

- Acid Base Accounting (ABA) and Net Acid Generation (NAG) tests;
- X-Ray Fluorescence (XRF) and X-Ray Diffraction (XRD);
- Leachable concentration to be determined by the Australian Standard Leaching Procedure for Wastes, Sediments and Contaminated Soils (AS 4439.3-1997), as specified in the NEMWA Regulations (2013); and Total Concentration values to be determined by aqua regia digestion and analysis with ICP methods.

6.4 Steps to investigate, assess, evaluate the impact for AMD

In order to assess the impacts on groundwater, a desktop study, hydrocensus and a numerical groundwater model was undertaken.

The hydrocensus primary objective was to identify the baseline groundwater use and users within the Geluk Mine project area. The presence of springs, distribution of boreholes and hand dug wells were located and recorded. The detailed hydrocensus was conducted within 2km radius of the farms Geluk, Geluk Oos and Ironstone. Details obtained were: current groundwater use, - users, static water level and the discharge rate.

A groundwater numerical flow model was prepared which reflects the site specific conditions as accurately as possible to achieve the highest level of confidence in simulating impacts.

This is a reliable method of quantifying potential impacts on the groundwater regime. The model attempts to mimic the site's groundwater conditions.

6.4.1 Groundwater Flow Modelling

PMWIN Pro 8, which is a MODFLOW based modelling software package, was used for the simulations. MODFLOW and PMWIN Pro are internationally recognised modelling packages that have been proven to be capable of simulating these types of groundwater flow and contaminants transport assessments to a high level of accuracy.

The outcome indicated that a certain amount of groundwater flow could be expected to enter the model domain from part of the catchment designated as inactive cells. To account for this, a recharge rate of 20mm/a was used for topographically higher areas and a rate of 15.6mm/a for the valley floor.

The groundwater flow model was done to determine the inflow rate of groundwater over time into pits during mining, to determine the cones of depression associated with pit dewatering, and to identify changes in groundwater levels in local wells and springs. It also determined the effects of pit dewatering and mine water supply on baseflow discharge to surface water.

6.4.2 Transport model - Plume of contamination

The transport model was done in MODFLOW and PMWIN Pro. It determines the pathways of seepage from WRF's and Stockpiles and further determines the post-closure groundwater flow regime folloing the end of mining and pit flooding.

A Plume of contamination simulated from the stockpiles. It indicates that potential leachates will likely migrate in southwesterly direction towards the Y 26-20 mining block and the Shakwaneng River. Only 16 % of the initial 100 % concentration at the source is predicted to reach the groundwater table beneath the stockpiles. Less than 2% may end up in the Shakwaneng River, and no borehole is predicted to be impacted.

6.4.3 Risk Assessment

It is recommended that a detailed mine closure plan should be prepared during the operation phase including a risk assessment, water resource impact prediction.

6.5 Mine Design Solutions to be implemented to avoid / remedy AMD

The waste and ore materials that will be generated by the proposed Geluk Mine have been cautiously classified as Type 3 waste (moderate risk/hazardous) and have a low potential for leaching. As per legislation a facility design of Class C landfill site is required in terms of legislation. The product-, ore stockpiles and waste rock dumps (if any) will be constructed/designed with an impermeable liner with adequate stormwater design to divert dirty water from the stockpiles areas/facilities to the PCD.

The probability of decant occurring at the site is low, however should decant occur it would at area of lowest surface elevation where the pit shell of the mining blocks intersect surface topography. The plume migration model indicated its migration would be in a southwesterly direction. The potential of plume contamination is 16% into the groundwater table and less than 2% into the Shakwaneng River. The potential of pollution is thus very low to negligible.

It is recommended that the preliminary mine design be reformed to adhere to the bufferzones implied on PLAN C and take cognisance of the potential transport of contamination from stockpiles in the south-westerly direction towards the Shakwaneng River and drainage lines. Placement of stockpiles must be as far as possible from the river and its associated drainage lines and areas of shallow groundwater levels.

A groundwater monitoring network will be designed to comply with the risk based source-pathway-receptor principle. The groundwater-monitoring network will contain monitoring positions which can assess the groundwater status at certain areas. Both the impact on water quality and water quantity will be catered for in the monitoring system. The boreholes in the network will cover the following: contaminant sources, receptors and potential contaminant plumes.

Furthermore monitoring of the background water quality and levels will be implemented, namely:

Groundwater monitoring will be conducted to assess the following potential impacts:

- Groundwater Quantity: which will be achieved by monitoring the pit dewatering volumes during operations and the groundwater levels of monitoring boreholes at the site area; and
- Groundwater Quality: This will be achieved through sampling of the groundwater in the boreholes at the recommended frequency.

6.6 Measures put in place to remedy any residual / cumulative impact resultant from AMD

The probability of decant occurring, which can contaminate water due to rebound of water level after closure, is low. However if decant occurs it would be at areas of lowest surface elevation. There are not mitigation measures for groundwater level rebound and the impact would be low. The open pits will be backfilled using suitably graded materials to mimic the natural groundwater environmental as far as possible.

The numerical model should be updated bi-annually by using the available monitoring data to re-calibrate and refine the impact predictive scenarios.

Any downstream water users and surrounding groundwater users affected by residual / cumulative impacts resultant from AMD must be compensated and supplied for clean water.

6.7 Volume / Rate of water use required for mining

The mine will require potable water and mine service water. The water will be sourced from recycled mine return water and Sekhukhune District Municipality. The latter, is still to be confirmed through a services agreement.

The potable water demand has been estimated to be 5280 litres per day (5.28m³/day) (NRR Mining Electricity and Water Demand Report, 2016). The mine service water consumption is estimated to be a maximum requirement of 370m³/day. Any Mine return water will be pumped back to surface via a return water system. The return water will comprise water used by drill rigs, wash down water and groundwater encountered. The mine return will be recycled and used as mine service water. Due to water losses through evaporation, wasted potable water from the local municipality will be used as makeup water.

A copy of the Electricity and Water Requirements Report by NRR Mining is attached under Volume 1 as Appendix 4.

6.8 Has a Water Use License been applied for

During the operation of the Geluk Mine a number of water uses identified under Section 21 of the NWA will take place. The project requires a Water Use License Application in terms of Section 40 of the NWA. An integrated Water Use License Application will be prepared during August – September 2016 (with the availability of a final Mine layout plan) and will be submitted to the Regional office of DWS: Olifants Management Catchment Agency.

The application process is integrated and conducted parallel with the EIA Process. The potential water uses include:

- Section 21 (a): taking water from a water resource (water from dewatering of pits);
- Section 21 (b): Storage of water (clean water in Braithwaite tanks and return water dam for dewatering of mine pits)
- Section 21 (c): Impeding or diverting the flow of water in a watercourse (Water crossing for the permanent haulage road over the Shakwaneng River; other access roads to cross drainage streams)
- Section 21 (i): altering the bed, banks, course or characteristics of a watercourse (Water crossing for the permanent haulage road over the Shakwaneng River; other access roads to cross drainage streams);
- Section 21 (g): Disposing of waste in a manner which may detrimentally impact on a water resource; and (dust suppression, and storing of stockpile waste water if any)
- Section 21(j) Removing, discharging or disposing of water found underground if it is necessary for the efficient continuation of an activity or for the safety of people (dewatering of mining strips)

The WULA will be applied for once the improvement of the Mine layout plan for identification of potential water uses is completed.

An Integrated Water and Waste Management Plan will accompany the WULA.

6.9 Roles and Responsibilities for Implementation of this EMPr

The practical implementation of the EMPr is the responsibility of the Site Manager. Should these guidelines require alteration or additions during the construction, operation and decommissioning of the proposed mine this shall be done at the discretion of the responsible Site Manager. The Site Manager shall ensure that any alterations are communicated, explained to and discussed with all affected parties. It is the responsibility of the applicant to ensure that the Site Manager, employees and contractors are capable of complying with all the statutory requirements which must be met in order to construct operation and decommission the mine, which includes the adherence and implementation of the EMPr.

Applicant (EA, WML and WUL Holder)

Ensure that the Environmental Site Officer, Site Manager, employees and contractors are capable of complying with all the statutory requirements which must be met in order to construct, operate and decommission Geluk Mine, which includes the adherence and implementation of the EMPr.

Mine Manager

- Practical implementation of EMPr
- Review site inspection reports and implement recommendations contained therein;

Mine Contractor (CO)

Comply with the conditions and management measures as set out in the EMPr

Environmental Site Officer (SO)

- Establish an effective environmental control program.
- Establish routine management, liaison and reporting systems and prepare management reports.
- Monitor the environmental aspects and advise the Contractor of actions required.
- Manage the Contractor's methods of working with regard to the potential environmental impacts and recommend safeguards.
- Undertake site inspections on a day-to-day basis and notify the Contractor and Environmental Control Officer of any problems.
- Liaise in collaboration with the Environmental Control Officer with the local and surrounding communities and act as a channel for their concerns.

Environmental Control Officer (ECO)

- Monitor the implementation of the EMPr.
- Advise the Contractors on environmental issues during implementation of the EMPr.
- Ensure continuous auditing of the construction, operation and decommissioning activities for adherence to the EMPr.
- Inspect the mine site regularly.

7.1 CONSTRUCTION PHASE – MANAGEMENT MEASURES

| Aspect / Impact | Environmental | Impact Management | • | Management Measures | Responsibility for | Frequency and | Responsibility for | Completion |
|----------------------|-----------------------|---------------------------|---|--|-----------------------|--------------------------|---------------------------|-----------------|
| | Feature | Objective | Outcome | | | Timeframes | Monitoring | Date |
| | | | PLAN | NING AND CONSTRUCTION PHA | SE | | | |
| | | | | | _ | | | _ |
| | | - | | ssociated facilities and surface infrast | | | <u> </u> | |
| | | | | oridge, control room, mining pits, w | ater structures, wate | er supply structures, mo | bile crushing and screen | ning plant, fin |
| product stockpile, o | verburden and topsoil | stockpiles, run of mine p | ad) | | | | | |
| soil due to erosion, | Soil, Agricultural | Good quality topsoil is | Enough soil, of | Vegetation clearing must not be | Mine contractor | Daily | ECO | Throughout |
| compaction and | Potential and Land | | | undertaken more than 10 days in | | Daily | Leo | the Planning |
| contamination | Capability | successful | 1 1 | advance of the work front. | LCO | | | and |
| pollution of | Capability | rehabilitation. | | | | | | Construction |
| resource) | | Tenuomitution. | support vegetation | (prevent crosion) | | | | Phase |
| csource) | | Protection of soil | growth to ensure | Contractors must only clear bushes | | | | Thase |
| | | resources | successful | and trees larger than 1 m. Remaining | Mine Manager | Daily | ECO | |
| | | | rehabilitation | vegetation must be stripped with the | Mine Contractor | | | |
| | | Effective rehabilitation | | topsoil to conserve as much of the | | | | |
| | | for post-mining land use | | nutrient cycle, organic matter and | | | | |
| | | (grazing) and soil | | seed bank as possible. | | | | |
| | | reclamation | | - | | | | |
| | | | | All long term stockpiles should be | Mine Contractor | Monitor stockpiled | Environmental Site | |
| | | | | clearly and permanently | ECO | spo; quality on an | Officer | |
| | | | | demarcated and located in defined | | annual basis | ECO | |
| | | | | no-go areas and re-vegetated. | | | | |
| | | | | Monitor stockpiles. Ensure that | | | | |
| | | | | losses from the piles are minimized | | | | |
| | | | | and that additional damage to | | | | |
| | | | | the physical, chemical or biotic | | | | |
| | | | | component is minimised. | | | | |
| | | | | | Mine Contractor | As and when removed | ECO | |
| | | | | Temporary soil stockpiles must be | | from pits | | |
| | | | | placed as close as possible to the | | | | |
| | | | | areas that will be progressively | 3.6' 3.6 | D 11 34 1 1 1 1 1 | TGG | |
| | | | | rehabilitated. | Mine Manager | Daily. Monitor height. | ECO | |
| | | | | Tanadi dadadada 1 | Mine Contractor | | | |
| | | | | Topsoil stockpiles are to be kept | | | | |
| | | | | to a maximum height of 2 m to | | | | |
| | | | | maintain soil fertility and reduce | | | | |
| | | | | erosion. | | | | |
| | 1 | 1 | i e e e e e e e e e e e e e e e e e e e | • | • | 1 | 1 | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|------------------------------|--|--|--|----------------------------------|-----------------|
| | | | | Stockpile Stripping Guide: Hutton and Oakleaf soils should be stripped and stockpiled together. Topsoil and subsoil must be stockpiled separately.(Stripping depth 800mm-1m) | | Daily | ECO | |
| | | | | Mispah and Glenrosa soils can be stripped and stockpiled together. Only 200mm will be stripped due to shallow soil depth. | | | | |
| | | | | Katspruit and Dundee must not be stripped and stockpiled as it has high clay content and is located along the river and drainage lines. | | | | |
| | | | | Soils must be stripped using truck and shovel method to limit compaction. | | Initiation of construction. Monitor for erosion on a monthly basis and | ECO | |
| | | | | Minimize the project footprint and proper storm water management designs must be in place. Erosion control measures must be implemented in areas sensitive to erosion and where erosion has | | repair instantly. | | |
| | | | | already occurred such as edges of slopes, exposed soil. These measures include but are not limited to - the use of sand bags, hessian sheets, silt fences, retention or replacement of vegetation and geotextiles such as soil cells which must be used in the protection of slopes. | Mine Manager | As soon as construction is complete. | ECO | |
| | | | | All disturbed areas around the new infrastructure including offices, workshops etc must be rehabilitated as soon as construction in this area is complete or near complete and not left until the end of the construction phase of the project to be | Mine Engineer | Before construction activities at river commences – still completed | ECO | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|------------------------------|---|------------------------------|--|---|---|----------------------------------|-----------------------------------|
| | | | | rehabilitated. | officer | | J | |
| | | | | Where any construction will take place adjacent to any drainage channels or the Shakwaneng River, install sediment barriers along the | Mine Manager/employees | Daily | ECO | |
| | | | | edge of the construction servitude to contain sediment and spoil within the construction area. (stream crossing) | Mine Manager Environmental Site Officer | During construction camp establishment | ECO | |
| | | | | No release of any substance i.e. cement, oil, that could be toxic. | | | ECO | |
| | | | | Do not place the construction camp infrastructure that can potentially cause pollution in sensitive areas such as close to drainage lines, or steep slopes. | Mine Manager Contractor ECO | Daily | | |
| | | | | Spillages of fuels, oils and other potentially harmful chemicals must be cleaned up immediately and contaminants properly drained and disposed of using correct solid/hazardous waste facilities. Any contaminated soil must be removed and the affected area rehabilitated immediately. | | | | |
| | , , | To ensure that topsoil / soil is not colonised with alien species and | will be re-instated on | | Mine Manager Mine Contractor | Daily | ECO | Through planning and construction |
| disturbed areas and result in further • soil erosion | Ecological impact | 1 | curb erosion of soils | Rehabilitate disturbed areas as soon as construction in this area has ended. | Contractor ECO | Once construction is completed | ECO | phase |
| alien infestationeffect the | Aquatic Impact Assessment | Maintain Indigenous Faunal and floral biodiversity | | Erosion and sediment control techniques will be implemented where needed. | | As required. | | |
| faunal and floral habitat by lowering biodiversity • impact on | | | | On-going alien plant control will be undertaken in disturbed areas to ensure clearing / eradication of alien species. | Mine Manager/ Mine Contractor | Monitor on-going basis. Eradicate as colonises. | ECO | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|-------------------------------------|---|---|---|--|---|----------------------------------|----------------------------|
| | reature | Objective | Outcome | | action/intervention | 1 interrames | Monitoring | Date |
| riparian vegetation | | | | Edge effects of all phases, such as erosion and alien plant species proliferation, which will affect faunal habitats adjacent to the development area, need to be strictly managed by either chemical and mechanical removing alien invasive vegetation within the mining footprint. The removal of this vegetation will provide job opportunities for community members. | Mine Contractor | On-going. Eradicate and remediate as required. | ECO | |
| | | | | Re-instate indigenous vegetation (grasses and indigenous trees) in | Mine Contractor ECO | Monitor re- | ECO | |
| | | | | disturbed areas as soon as practically possible once construction ceases so as to stabilise against erosion and sedimentation. | | establishment of indigenous vegetation on a monthly basis to prevent erosion. | | |
| Loss of indigenous vegetation, floral and faunal habitat and ecological structure | Ecological Impact (Fauna and Flora) | Maintain Indigenous Floral and Faunal Biodiversity and conserve as much of the habitat and faunal structure as possible | and aquatic habitats are excluded from development and protected by buffer zones to lower the | The boundaries of the development footprint areas are to be clearly demarcated. Activities and construction workforce must remain within the demarcated footprint area. No activities (other than construction of stream crossing) are to infringe upon the riparian habitat along the Shakwanang River. | Mine Manager ECO Mine Contractor | Daily | ECO | Through construction phase |
| | | | promptly rehabilitated and planted with indigenous vegetation. | Once footprint boundary is pegged, a qualified botanist/ecologist must walk the site to identify all conservation-important species (including red-data species). Species must be relocated to similar habitat with assistance of suitable ecologist. | Appointed | Once-off. Before construction starts | ECO | |
| | | | conservation concern | Floral species of special concern must be relocated or placed in a nursery. The clearing of vegetation, during the construction phase, must be kept to a minimum and must be within the project | ECO | As and when required. Keep floral species until required for rehabilitation. | ECO | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--------------------------------------|-------------------------------------|--|------------------------------|--|--|--|----------------------------------|-------------------------|
| | reature | Objective | Outcome | boundaries. | Mine Manager | Timerrames | ECO | Date |
| | | | | boundaries. | ECO ECO | Once-off | LCO | |
| | | | | Plant permits must be obtained | Leo | | | |
| | | | | from the relevant authorities prior | | | | |
| | | | | to any construction activities | | | | |
| | | | | commencing. | ECO, Mine | | ECO | |
| | | | | - | personnel/contractor | As and when found. | | |
| | | | | Any bird nests that are found | | | | |
| | | | | during the construction period | | | | |
| | | | | must be reported to the | | | | |
| | | | | Environmental Control Officer | | | | |
| | | | | (ECO). | Appointed | D-f11' | ECO | |
| | | | | A qualified harmatalogist must be | Herpetologist | Before and during | ECO | |
| | | | | A qualified herpetologist must be present on site, during site | | construction activities. As and when large | | |
| | | | | transformation, to identify and | | transacts of vegetation | | |
| | | | | safely remove all South African | | is cleared / removed. | | |
| | | | | Rock Pythons, Soutspansberg Flat | | is cleared / Terrio ved. | | |
| | | | | Lizard, Sekhukhune flat lizard | | | | |
| | | | | (subspp. Fitzsimons) or other slow | | | | |
| | | | | moving species, should they occur | Mine Manager | | | |
| | | | | on the proposed mining site. | ECO | Daily. Through LoM | ECO | |
| | | | | All buffer zones as set out in the | | | | |
| | | | | Composite Sensitivity Plan | | | | |
| | | | | (Shakwaneng River, drainage lines, | | | | |
| | | | | eastern mountain) must be strictly | | | | |
| | | | | adhered to. These are excluded from | Mine Contractor | As and when | Environment Control | |
| | | | | development/mining. | | construction completed. Monitor | Officer | |
| | | | | Disturbed areas must be | | annually. | | |
| | | | | rehabilitated immediately after | | | | |
| | | | | construction has been completed | | | | |
| | | | | in that area by planting | | | | |
| | | | | appropriate indigenous plant | | | | |
| | | | | species. Vegetation rehabilitation is | | | | |
| Codimentation and | A quatia E a avvatarra | Limit the gianificance of | Contain | to be monitored. Adhere to a 200m buffer zone from | Mina Managar | | ECO and Mina Manager | Throughout |
| Sedimentation and soil erosion water | Aquatic Ecosystem (Shakwaneng River | Limit the significance of impacts on the | Contain sedimentation to | Shakwaneng River and 100m buffer | Mine Manager Mine Contractor | On-going. | ECO and Mine Manager | Throughout construction |
| sources | and associated | = | mining pits and area | from associated drainage lines. | with Contractor | on-going. | | phase |
| Sources | tributaries, | hydrology of the | of works. Maintain | Demarcate construction footprint | | | | phase |
| | Steelpoort River) | • | PES of Shakwaneng | areas with danger tape / demarcate | | | | |
| | | | River and Steelpoort | the riparian buffer zones to prohibit | | | | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--|------------------------------|---|--|---|----------------------------------|-----------------|
| | | channels Limit changes in insitu water quality of the Shakwaneng River. | River | access. Toe trenches and silt traps will be built below mining pits/strips to contain erosion and sedimentation. | Mine Contractor | Once off. Maintain and clean as required. | ECO and Mine Engineer | |
| | | | | Attenuation structures must be placed between the road upgrade and the river so as to be no closer than 300m from the river. Attenuation of storm water from the road upgrade is important to control the velocity of runoff towards the Shakwaneng River. | _ | Once off attenuation structure placement. On-going stormwater monitoring. | ECO and Mine Engineer | |
| | | | | Attenuation measures during construction include, but are not limited to - the use of sand bags, | Mine Manager Mine Contractor | Implementation as and when required. | Mine Engineer | |
| | | | | erosion control blankets, and silt fences. | Mine Manager Mine Contractor | As and when required. | ECO | |
| | | | | Progressive rehabilitation of disturbed areas must be undertaken. | Mine Manager Mine Contractor | As and when required. | ECO | |
| | | | | Materials for construction, other than sourced from the approved quarries/pits, must be sourced from a licensed commercial source. All construction material must be stockpiled as far away from the Shakwaneng River as possible. No sand excavation must take place from banks of the Shakwaneng River. | Mine Manager Mine contractor | Daily | ECO | |
| | | | | Any topsoil removed from the road footprint must be stockpiled separately from subsoil material and be stored suitably for use in rehabilitation activities. | | Once off | ECO and Mine Engineer | |
| | | | | Install sediment barriers (silt catchers and Reno mattresses) across the entire work servitude to prevent the | Appointed Aquatic | Once prior and during | ECO | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental | Impact Management | _ | Management Measures | Responsibility for | Frequency and | Responsibility for | Completion |
|--------------------|-------------------|-------------------------|----------------------|--|---------------------|-----------------------|----------------------|--------------|
| | Feature | Objective | Outcome | | action/intervention | Timeframes | Monitoring | Date |
| | | | | migration of silt towards the | specialist | construction till one | | |
| | | | | Shakwaneng River. | | (1) year after | | |
| | | | | | | construction. | | |
| | | | | On-going aquatic bio-monitoring | | | | |
| | | | | (In situ water quality, habitat | | | | |
| | | | | assessment, SASS 5 where/if flow | | | | |
| | | | | conditions allow for effective | | | | |
| | | | | sampling and Diatom analysis) | | | | |
| | | | | must take place to determine | Mine Manager | | ECO | |
| | | | | trends in ecology and assess any | Mine | As and when | | |
| | | | | impacts requiring mitigation. | Contractor/mine | rehabilitation is | | |
| | | | | | personnel | required. | | |
| | | | | Stabilise, re-shape and rehabilitate | personner | required. | | |
| | | | | disturbed areas as soon as practically | | | | |
| | | | | possible with indigenous wetland and | | | | |
| | | | | riparian vegetation. Such | | | | |
| | | | | rehabilitation should be informed | | | | |
| | | | | | | | | |
| | | | | by a suitable replanting and re- | N.C. N.C. | | ECO | |
| | | | | vegetation programme, sand bags, silt | | | ECO | |
| | | | | fencing, etc. A mix of rapidly | Mine Contractor | | Mine Engineer (road, | |
| | | | | germinating seed as soon as possible. | | Regularly. Implement | stream crossing) | |
| | | | | | | further protection as | | |
| | | | | Bank erosion must be monitored at | | required. | | |
| | | | | regular intervals during the | | | | |
| | | | | construction (and operational) | | | | |
| | | | | phase in order to assess whether | | | | |
| | | | | further river bank | | | | |
| | | | | protection/stabilisation works are | | | | |
| | | | | required. | | | | |
| | | | | _ | | | | |
| Pollution of water | Aquatic Ecosystem | Ensure the construction | Contain, clean-up of | No washing of construction | Mine Contractor | Daily | ECO | Through |
| resources and soil | (Shakwaneng River | | | equipment in close proximity to the | | 3 | | planning and |
| | and associated | | | Shakwaneng Rivers is permitted. | | | | construction |
| | tributaries, | result in detrimental | | Similar minering that were as permitted. | | | | phase |
| | Steelpoort River) | | 1 * * | Obey the prohibited 200m bufferzone | | | | phase |
| | Steelpoort River) | resources and soil. | | from Shakwaneng River and 100m | Mine Manager/ | On-going | ECO | |
| | | resources and son. | | bufferzone from drainage line when | Contractor | On-going | | |
| | | | | locating construction camps. | ECO | | | |
| | | | | | LCO | | | |
| | | | - | Spillages of fuels, oils and other | Mina | | ECO | |
| | | | - | | | A 1 1 '11 | ECO | |
| | | | resources and soil. | be cleaned up immediately and | | As and when spillages | | |
| | | | | contaminants properly drained and | | occur. | | |
| | | | | disposed of using proper | | | | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental | Impact Management | _ | Management Measures | Responsibility for | Frequency and | Responsibility for | Completion |
|--------------------|--------------------|--|--|--|---------------------|---|--------------------|--------------|
| | Feature | Objective | Outcome | solid/hazardous waste facilities (not | action/intervention | Timeframes | Monitoring | Date |
| | | | | to be disposed of within the natural | | | | |
| | | | | environment). Any contaminated soil | | | | |
| | | | | must be removed and the affected | | | | |
| | | | | area rehabilitated immediately. | | | | |
| | | | | | | | | |
| | | | | Materials needed for construction | | | | |
| | | | | must be stored in a construction | Mine Manager | Daily | ECO | |
| | | | | camp in the applicable manner i.e. | Mine Contractor | • | | |
| | | | | hazardous substances must be stored | | | | |
| | | | | in bunded areas; sand and stone in | | | | |
| | | | | such a manner to reduce wind and | | | | |
| | | | | water pollution, etc. | | | | |
| Impact on | Groundwater | Pre-mining groundwater | | Water abstraction for use during | | Monitored on a regular | ECO | During the |
| groundwater | | level will be gathered. | water level data to | construction should be monitored | Geohydrologist | basis/daily. | | construction |
| quantity due to | | Maintain ann Amatan | inform manage | (both volume and drawdown | ECO | | | phase, |
| abstraction | | Maintain groundwater quantity available to | _ | impacts) with records kept by | | | | operation. |
| | | surrounding | levels and impact on groundwater quantity. | the site safety and environmental department. | | | | |
| | | groundwater users. | groundwater quantity. | department. | | | | |
| | | Manage impacts on | | Measure all borehole levels. | | Measure water levels in | ECO | |
| | | groundwater | | Tyledddio all borellore levels. | Geohydrologist | all boreholes on a | | |
| | | environment. | | | ECO | monthly basis. | | |
| Decreased water | Groundwater impact | Pre-mining groundwater | Low to negligible | Workshop and laydown areas | Mine Manager | Bund once-off. Spill- | ECO | Throughout |
| quality due to | 1 | quality will be gathered. | | should be suitably bunded to | Mine Engineer, | kits must permanently | | construction |
| groundwater | | | groundwater. | prevent the release of contaminants | contractor, ECO | be available. | | phase |
| contamination from | | Detect changes in | Maintain pre-mining | into the environment. These areas | | | | |
| fuel and | | background | | should also be equipped with spill | | | | |
| hydrocarbons | | groundwater quality, | | kits and suitably trained personnel to | | | | |
| spillages from | | early detection of | agricultural use. | mitigate any spills that may occur. | | | | |
| transportation | | contamination. | | | | | | |
| vehicles and | | | G 1 4 | Groundwater quality and | | N/ (11 1: 6 | | |
| storages | | Observe groundwater | | quantity monitoring should be | • | Monthly sampling for | ECO and | |
| | | changes in groundwater | | implemented during the construction phase to allow for the | Mine Contractor | water quality analysis for the first 2 years of | ECO and | |
| | | refine and improve | | development of a baseline water | ECO | mining | Geohydrologist | |
| | | ± | requirements and | quality and quantity dataset. | | construction/operation | | |
| | | | comply with SA | quanty and quantity datasets | | construction/operation | | |
| | | | | Domestic waste should be disposed | Mine | Waste to be removed on | | |
| | | model and provide info | | of at a dedicated, suitable landfill | Manager/waste | a weekly basis. | ECO | |
| | | to guide continuous | | disposal site. | department | <i>y</i> = | | |
| | | | Agricultural use. | • | | | | |
| | | groundwater | _ | Good housekeeping practices should | | At all times. | | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|---|--|---|--|---|----------------------------------|---|
| | | management approaches and action. | | be implemented and adhered to. Dirty footprints should be minimized and suitably contained. | | | ECO | |
| Fugitive particulate emissions and vehicle exhaust gasses will result from construction site | Air Quality impact | Ensure that the air quality impacts do have a detrimental impact on the surrounding communities, vegetation | Comply with NAAQS and NDCR for residential (<600mg/m²/day) and non-residential areas (<1200mg/m²/day). Comply with dust fall out rate <400mg/m²/day close to crops/ subsistence farming in urban areas. | Wet suppression where feasible on stockpiles and materials handling activities will be undertaken. Minimise extent of disturbed areas. Reduction of frequency of disturbance. Early re-vegetation of disturbed area. Chemical Stabilisation of disturbed soil. Reduction of surface wind speeds through the use of windbreaks and source enclosures. Enforce low vehicles speeds on unpaved roads. Due to close proximity of sensitive | | Management should be undertaken on a daily basis. No monitoring proposed for construction phases. | ECO | Management to be undertaken for construction phase. |
| | | | | receptors chemical binders should be applied to unpaved roads such as Dustex or Dust-a-side. | Mine Engineer ECO | | | |
| Shift in immediate noise levels for temporary basis due to use of | Noise aspect | increased noise levels do not have a detrimental impact on | the establishment of the mine and creation | Machinery with low noise levels complying with manufacturers specifications to be used. | Mine Contractor ECO | Daily | ECO | Construction Phase |
| construction machinery and activities | | onsite employees and surrounding communities | comply with the National Noise | Activities should take place during day time period only. | Mine Manager Mine Contractor | On-going | ECO and Mine Manager | |
| | | | Control Regulations, SANS 10103: 2008 and International Finance Corporation's | Noise monitoring must take place on site and at sensitive receptors. | Mine Manager Acoustic specialist | Noise monitoring to be undertaken on monthly basis after which frequency change to quarterly basis. | Acoustic specialist, ECO | |
| | | | Environmental Health and Safety | | | | ECO | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| | Environmental | Impact Management | _ | Management Measures | Responsibility for | Frequency and | Responsibility for | Completion |
|--------------------|---|--|--|--|---|---|--|-----------------------------------|
| | Feature | Objective | Outcome | | action/intervention | Timeframes | Monitoring | Date |
| | | | Regulations for noise levels for residential and industrial areas. | Develop a mechanism to record and respond to complaints. | Mine Manager ECO | Once-off | | |
| | | | | Notify adjacent landowners prior to undertaking activities that may generate high noise levels that may cause a nuisance. | Community Liaison Officer, Mine Manager | As and when required. | ECO | |
| | | | | Construction site workers must be equipped with earplugs for use during excessive noise generating activities. | Mine Contractor Health and Safety Officer | Daily | Mine Health and Safety Officer/ Mine Contractor | |
| identified site of | Sites of archaeological and cultural significance | Protect / conserve site of cultural and heritage resources | associated infrastructure will comply with the National Heritage Resources Act, 25 of 1999 and adhere to | The 3 cemeteries within the built up areas (Mogashoa, Maphopha west, Mapohopha east) and two stone wall sites in proximity to the Shakwaneng River towards Mogashoa will be conserved. All 3 cemeteries are fenced off and do not fall within the mining area. The stone walls fall within the 500m restriction to mining area. No impact is foreseen. | ECO | None required. | ECO | Throughout the construction phase |
| | | | | All new activities (Engineering aspects such as access routes, water, and sewage and electricity lines should be designed not to disturb these areas.(NO-GO Areas) | Mine engineer ECO | Regular visual inspections of the stone wall sites are to be conducted to determine if there is any damage from mining. | ECO | |
| | | | | These sites must be avoided by the Mining activities. | Mine Contractor ECO | On-going/Daily | ECO | |
| | | | | In case of chance finds all work in the vicinity of finds must be ceased, the area demarcated with visible tape and will be reported to South African Heritage Resources Agency (SAHRA) and Limpopo Heritage | ECO and accredited Archaeologists | As and when resources are found and identified | ECO Archaeologist | |
| | | | | Resources Agency (LIHRA) immediately. | ECO and accredited | | ECO | |
| | | | | An accredited archaeologist (ASAPA | | As and when required | Archaeologist | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--------------------------|---|---|---|--|--|---|--|
| | | | | registered) must be commissioned to assess the find and determine mitigation measures required. If there is a need to relocate the find permits/ authorisation will be required from SAHRA / LIHRA. | ECO and accredited Archaeologists | When required. | ECO Archaeologist | |
| Transportation or ore and goods, construction vehicles, private vehicles and public transport on local road network | | Ensure that the traffic generated by the Geluk Mine project does not negatively impact on the functioning of the road network and road safety | Road network, intersections operating in accordance with acceptable levels of services, comply with road safety | A two way priority stop controlled intersection, with priority on the D2219 Road will be constructed for the mine. The access intersection will be constructed with exclusive turning lanes on the D2219 Road. | Mine owner Appointed Road Engineer | Implemented within Year 1-3 of construction. Once-off | ECO Mine Engineer Road Agency of Limpopo | Implemented within year 1-3 of construction. |
| (D2219 and R555) will increase traffic in the local area and the surrounding road network | | | requirements | Approval will be obtained from Limpopo Roads Agency for the construction of the proposed road upgrades along the D2219. | Appointed road engineer Mine owner | Once-off | ECO, RAL | |
| | | | | Street lighting for safety purposes at the access to the mine intersection will be provided. | Road Engineer, contractor | Once-off | ECO, RAL | |
| | | | | Provision of road signage and road markings. Construction of public transport bays in the vicinity of the mine's goods. | Road Engineer, contractor Road Engineer, | Once-off | ECO, RAL | |
| | | | | in the vicinity of the mine's access intersection. | contractor | Once-off | ECO, RAL | |
| | | | | Construction of a new bridge to replace the existing Malekane Steelbridge. The construction of this bridge should be a joint project between all the existing and future mine in the vicinity. The construction of the bridge will be beneficial to both the mines and the community. | Mine owner Future and existing mines in study area | Once-off | ECO, RAL | |
| Impact on motorists along the D2219, tourist, local communities impact and landscape | | The visual impact from the construction of the mine and associated infrastructure should not have a detrimental | proposed to lower the significance of the | Locate the construction camp in areas already disturbed, or where it isn't necessary to remove established vegetation. | Mine Contractor and ECO | Once-off | Mine Contractor | Throughout construction phase |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|---------------------------|---|------------------------------|--|--|--|----------------------------------|------------------------------------|
| character | | impact on the landscape character, surrounding local communities and motorists. | | Keep the mining site and camp neat and organised to portray tidy appearance. | Mine Contractor and ECO | Daily | ECO | |
| | | motorists. | | Remove rubble off site as soon as possible / place in a container to keep site free from additional unsightly elements. | | Daily | ECO | |
| | | | | Rehabilitate / vegetate disturbed areas as soon as practically possible after construction. Implemented to restrict long stages of exposed soil and possible erosion resulting in indirect landscape and visual impacts. | | Implement as required. Disturbed areas will be monitored against the Rehabilitation and Closure Plan | ECO | |
| | | | | Dust suppression procedures should be implemented especially on windy days. | Mine Contractor ECO | Daily, specifically windy days | ECO | |
| | | | | Screen the construction camp and lay-down yards by enclosing the entire area with dark green / black shade cloth of no less than 2m height. | Mine Contractor, ECO | Once-off | ECO | |
| Impact on economy due to increased demand for goods and services | Socio-Economic Impacts | Ensure that the positive economic impact is sustained for the construction phase. | | Goods and Services will be procured locally as far as possible as per the mines Local Economic Development and Procurement Plan. | Appointed Mine Contractor Procurement Officer | Will be monitored against Rakhoma's LED and Procurement Strategy | Rakhoma/Procurement officer | Throughout the construction phase. |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental | Impact Management | | Management Measures | Responsibility for | Frequency and | Responsibility for | Completion |
|---|----------------------------------|--|--|---|--|---|----------------------------|-------------------------------|
| | Feature | Objective | Outcome | | action/intervention | Timeframes | Monitoring | Date |
| Impact on employment | Socio-economic impact | Ensure that local communities and labour are employed and positive the socio- | Employment and recruitment will be undertaken in accordance to | stipulates employment .of local labour as well as by appointed | Appointed Mine Contractor Mine owner | Records will be kept for audit purposes | Rakhoma HR Department | During the construction phase |
| | | economic impact is sustained. | Rakhoma's recruitment strategy. | The Mine Contractor will comply with Mining Charter and the Social Labour Plan; therefore recruit labour from the local community as far as possible. | Community Liaison Officer | | | |
| Potential Squatting due to perception of work | Socio-economic impact | Measures must be taken to eliminate job seekers/squatting to the mining area and unrealistic expectations from the community | site and keep open communication with labour sending | planned job opportunities which will be available during the construction phase. Unrealistic expectations must be cleared between the mine and local communities, traditional | Mine owner Appointed Mine Contractor Community Liaison | Signs of squatting and increased job seekers in the local area and to the mine site must be monitored regularly (weekly). | | During the construction phase |
| | | | the labour plan. | If squatting is evident and numerous job seekers continue to approach the mine, a meeting is to be held with the traditional authorities and local communities to attend to the matter. | Officer | | | |
| Waste Management | Ground and Surface Water impacts | Minimise waste, recycle as much as possible of the waste generated. Remove waste to appropriate licensed | Ensure that waste management complies with the recommendations as set out in the Waste | and stored in demarcated areas on | Mine Manager Appointed waste contractor | Every 4 days. Removal of waste is to be undertaken on a weekly basis. | Mine Manager Mine Manager | During construction |
| | | disposal facilities on a regular basis. | | General waste is to be removed from the construction site o to Jane Furse Landfill Site. | contractor | Weekly basis. Monitor waste volumes removed by waste documents | | |
| | | | | Used oil and grease needs to be stored in drums located in a designed bunded area with a collecting sump in place. | Mine Contractor/Mine Manager | Daily | ECO | |
| | | | | A central salvage yard for the sorting and temporary storage of waste prior to collection by a waste contractor must be established. At the salvage yard building rubble and | Min Manager | Once-off | Mine Engineer | |

Table 1: Environmental Management Measures for the proposed construction of Geluk Mine project

| Aspect / Impact | Environmental | Impact Management | Impact Management | Management Measures | Responsibility for | Frequency and | Responsibility for | Completion |
|--------------------------------|---------------|-------------------------|-------------------------------------|---|------------------------------|--------------------------------|----------------------|--------------|
| | Feature | Objective | Outcome | | action/intervention | Timeframes | Monitoring | Date |
| | | | | scrap metal could be stored in an open air scrap and salvage areas. | | Daily | Mine Manager | |
| | | | | As much of the waste as possible is to | Mine Manager | Dany | | |
| | | | | be recycled or reused (onsite or | Mine Contractor | | | |
| | | | | offsite) so that as little waste as | | | | |
| | | | | possible will have to be disposed of. | | | | |
| | | | | The volumes of conventional recyclable materials, such as wood, | | | | |
| | | | | paper, plastics and glass are unknown | | | | |
| | | | | but should sufficient space be | | | | |
| | | | | allocated these could be accumulated | | | | |
| | | | | to warrant transportation to recycling | | | | |
| Erosion and | Surface Water | Ensure that there is no | Maintain | facilities. | Mine Engineer | Once off | Mine engineer | During the |
| Sedimentation, | Surface water | detrimental impact on | Shakwaneng and | Construct toe trenches, silt traps, | Contractor | Once on | With engineer | construction |
| impact on water | | surface water | Steelpoort river | pollution control dam, clean water diversion system and dirty water | | | | phase |
| quality and quantity | | (Shakwaneng River) | Present Ecological | collection channels first, before | | | | |
| due to construction activities | | | State, pre-mining water quality and | undertaking any activities; | | | | |
| activities | | | comply with | | Mine Manager/ | As and when required. | ECO and Mine manager | |
| | | | recommendations as | Service vehicles in workshops. | workshop mechanic | 1 | | |
| | | | set in the Water | Refuelling of vehicles and | | | 1500 | |
| | | | Management Plan | construction equipment from a | construction vehicle drivers | As and when required. | Mine Manager and ECO | |
| | | | | tanker/tank must be done in a | machine operators | | | |
| | | | | designated dirty area and spill kits must be available on site. | 1 | | | |
| | | | | must be available on site. | Mine Manager | | | |
| | | | | Spillages should be cleaned up | Contractor / trained | As and when spillages | ECO and Mine Manager | |
| | | | | immediately and contaminated soil | staff | occur. | | |
| | | | | must be remediated/disposed of at a licensed landfill site. | | | | |
| | | | | incensed fandrin site. | Mine Manager | | Mine Manager and ECO | |
| | | | | Sanitation facilities must be provided | Mine Contractor | Provided on-going | | |
| | | | | in the form of chemical toilets that | | basis. Serviced every 2 weeks. | | |
| | | | | are serviced regularly. | Mine contractor | WOORD. | | |
| | | | | No construction equipment, fuel | | | ECO | |
| | | | | tanks, associated infrastructure may | | Once-off | | |
| | | | | be placed 200m from the | | | | |
| | | | | Shakwaneng River or 100m from any | Mine Manager | | ECO | |
| | | | | drainage line. | ECO | | | |

| Table 1: | Environmental | Management Mea | asures for the pro | posed construction | of Geluk Mine project |
|-----------|---------------|-------------------------|--------------------|----------------------|--------------------------|
| I WOIC II | | TITULING CITICITY TITUL | abares for the pro | posed collect detion | of Gerait Willie project |

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility for action/intervention | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|------------------------------|---|--|---|----------------------------------|-----------------|
| | | J | | Provide environmental awareness training to construction staff and workers on site. | | Regular job specific training is to be provided | 9 | |

7.2 OPERATIONAL PHASE MANAGEMENT MEASURES

| Table 2: | Environmental | Management | Measures fo | or the O | perational H | Phase of | Geluk Mine Project |
|----------|---------------|------------|-------------|----------|--------------|----------|--------------------|
| | | | | | | | |

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|---|---|--|----------------------------------|--|---------------------------------------|-----------------------------------|
| | | | | OPERATIONAL PHASE | | | | |
| • | | | | surface infrastructure (access road from ing and screening plant, final product s | | | | and access roads, |
| Opening of mining pits, temporary waste rock dumps (it | , | operational aspects do not have a detrimental | | Concurrent rehabilitation must be undertaken with strip mining. | Mine contractor, Mine Manager | when mining pits are | officer/co-ordinator Mine Surveyor | Throughout the Life of Mine |
| any), and overburden yards/piles. | | impact on the topography of the site | Align actual final topography to agreed planned landform. | Contouring of the filled-in areas must aim to achieve the approximate original contours that existed before mining. Rehabilitated mine pits must not have any ponding of water and must ensure a free draining environment. | Withe Contractor | rehabilitated to align with planned final topography. Monitoring should be undertaken throughout the life of mine | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--------------------------|---|--|---|--|---|--|--|
| Transportation of product to Roossenekal Rail siding – Dust from haulage trucks transporting ore along unpaved access road | Air Quality and Dust | To ensure that there is no detrimental impact on the individual residential units at the rails siding and Vlaklaagte residential settlement (sensitive receptors) | Comply with NAAQS and NDCR. Maximum total daily dustfall (total monthly dustfall) of not greater | Control vehicle speeds on unpaved roads to 30km/hour. Due to close proximity of sensitive receptors chemical suppressants must be applied to unpaved roads in close proximity to sensitivity receptors to reduce impact from source to 80-90% control efficiency. A dust fallout network comprising of ~3 single dust fallout buckets is recommended at the railway siding: - Placement of a dust bucket at closest sensitive receptors to the northwest and southeast of the railway siding (Bucket 1 and Bucket 2); - Placement of a dust bucket along unpaved access road (Bucket 3). Dust fallout rates must be below 600mg/m²/day averaged over 30 days. Site inspections and progress reporting must be undertaken. | Mine Contractor Mine Manager ECO Mine Manager Rail Siding site manager ECO Mine Environmental Co-ordinator | The management and monitoring of all operations at railway siding should be evaluated on a daily basis and appropriate actions taken to minimise dust generation and impacts. On-going, continuous ambient air quality must take place through monitoring of dust fallout network to be implemented facilitating data collection over 1-month averaging period. Daily Site inspections and progress reporting to be undertaken on a quarterly basis. | Mine Environmental Co-ordinator | Throughout the of the Rail Siding operations |
| Dust from Vehicle entrainment on unpaved roads, material handling, in-pit mining operations and storage piles. Wind | Air Quality and Dust | To ensure that the mining operations does not have a detrimental impact on local communities (sensitive receptors) | All operations must be within ambient air quality criteria: Comply with NAAQS and NDCR. Maximum total daily | unpaved roads 30km/hour. The impacts from unpaved road surfaces may be mitigated with water sprayers (assuring ~75% | Mine Environmental | Daily, continuous enforcement Daily | Safety Official, Mine Environmental co- ordinator Environmental co- ordinator | Throughout life of mine |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|--------------------------------|--|--|--|---|---|--------------------|
| erosion from exposed mining surfaces | | | than 600mg/m²/day for residential areas. Maximum total daily dustfall to be less than | Due to close proximity of local communities chemical suppressants must be applied to unpaved roads in close proximity to sensitive receptors to reduce impact from source to 80- | Appointed Dust | Regular application will be required. | Environmental co- ordinator | |
| | | | efficiency at sources: 80-90% - Haulage and Unpaved roads | 90% control efficiency. (dusttex / Dust-a-side). At the mobile crushing plant, management measures that will be feasible are water sprayers on crushing activities and telescopic chute with water sprayers. | | Once off design of mobile crusher and daily water spraying. The management and monitoring of all operations at mine site should be evaluated on a daily basis and appropriate | Environmental co- ordinator Dust management contractor | |
| | | | Absence of visible plume at all tipping points and outside crushing operations. | Progressive backfilling rehabilitation efforts during the operation of the mine must be implemented. | Mine Contractor Environmental co- ordinator Environmental Co- | basis and appropriate actions taken to minimise dust generation and impacts. | Mine Contractor | |
| | | | Reduce health impacts. | A dust fallout network comprising of ~7 single dust fallout buckets is recommended at the mine operation: - 1 downwind of product stockpile; | ordinator | Daily monitoring. Ongoing continuous ambient air quality must take place through monitoring | Environmental co- ordinator | |
| | | | | 1 downwind of RoM Stockpile 1 along main unpaved road 1 along unpaved access road; 1 downwind of active mining pit; 1 at the closest receptor north and 1 at the closest receptor south of the mine operation; | Environmental Co-ordinator | | ordinator | |
| | | | | Dust fallout rates must be 600mg/m²/day (residential areas) and below 1200mg/m²/day (non-residential areas) averaged over 30 days. | Air Quality Specialist | daily | Environmental Co- ordinator | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|---------------------------------|--|--|---|---|--------------------|
| | | | | Site inspections and progress reporting must be undertaken. | | Annual Audit Reporting by specialist will be required to | Environmental Co- ordinator | |
| | | | | The following recommended distances must be upheld from residential dwellings to be inline with local air quality standards: | Mine Engineer Mine Contractor to responsible for placement of infrastructure and | authorities, persons affected by pollution. | Air Quality Specialist | |
| | | | | VEHICLE ENTRAINMENT: Recommended distances of residential dwellings from unpaved roads used to transport the RoM | roads | Daily monitoring of distances to receptors ensuring compliance. | | |
| | | | | must be 1200m (unmitigated) and 310m (unmitigated). Recommended distances from residential dwellings to unpaved | | | Mine engineer Environmental Co- ordinator | |
| | | | | roads to transport product on unpaved roads is 680m (unmitigated) and 140m (mitigated) | | | | |
| | | | | Recommended distances from residential dwellings from unpaved roads used to transport product and RoM is 1300m (unmitigated) and 420m (mitigated). | | | | |
| | | | | CRUSHING& SCREENING ACTIVITIES | | | | |
| | | | | Recommended distance from residential dwellings is 900m (unmitigated) and 600m (mitigated). | | | | |
| | | | | ACTIVE MINING PITS Recommended distance from residential dwellings is 900m (unmitigated) and 600m (mitigated.) | | | | |
| | | | | STOCKPILE AREAS: | | | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|--------------------------------|--|---|--|--|--|----------------------------|
| | | | | Recommended distance of residential dwellings from stockpile areas is 50m. | Community Liaison Officer Environmental Co- | | | |
| | | | | MINING TO CROP ACTIVITY Distances to mining activities from crop activities due to unmitigated operations must be 320m and mitigated operations 230m. | Ordinator | Bi-annual Community Forum meetings should take place | | |
| | | | | Stakeholder / Community Forum Meetings should be held to discuss any air quality issues, discuss solutions. Communities Forum meetings will be announced via a Community Liaison officer which will communicate in writing with the affected traditional authorities. | | | Community Liaison Officer Environmental Co- ordinator | |
| Increase in noise due to mine traffic, operation of emergency diesel | | permanent shift in | Ensure that the noise levels generated by the mine operation comply with the | A 500m restriction to mining will be implemented to residential | Mine Engineer Mine Manager Contractor | | Safety Officer Environmental Co- ordinator | Throughout Life of Mine |
| generator, haulage of ore to and from sites including Roossekenal Rail siding, crushing activities, blast hole drilling. | | impact on onsite | National Noise Control Regulations, SANS 10103: 2008 and International Finance Corporation's Environmental Health and Safety | Noise from additional traffic between different sites must be monitored. Emergency generators will be placed in such a manner that it is 500m away from residential areas. | Acoustic specialist Mine Manager Mine Contractor Drilling and blasting | Monitor noise from traffic on annual basis. Once off. | Acoustic specialist Environmental Co- ordinator / Safety officer Mine Contractor/Engineer | |
| | | | levels for residential and industrial areas. | Drilling with drilling rig to be done in such a manner and must be 500m away from any residential areas. | contractor Mine Contractor Mine Contractor Environmental Co- | Daily/On-going | Mine Contractor Drilling and Blasting contractor | |
| | | | | For haulage of material to the crusher and to and from the WRD including maintenance activities, machinery with low noise levels which complies with manufacturing specifications are to be used. | ordinator Acoustic specialist | Daily | Safety officer | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|--------------------------------|--|--|--|--|---|--------------------------|
| | | | | Noise from hauling of material to the crusher, waste rock dump, Roossekenal Rail Siding, blasthole drilling and maintenance activities should be monitored. Haulage of ore product to Roossenekal Rail Siding is to be undertaken during daytime period only. (Dayshift) Crushing activities to will be monitored and a noise survey will be done. | Mine Manager Transportation contractor | Noise monitoring must be done on a quarterly basis. Daily Crushing activities to be monitored on a monthly basis, after which frequency can change to quarterly basis. Overall noise and vibration monitoring to be undertaken on monthly basis after | Acoustic specialist – submit progress report Mine Manager Acoustic specialist | |
| | | | | | | which frequency may be changed to quarterly. | | |
| | | | | community leaders of baseline noise and vibration monitoring should take place. A system by which complaints are recorded and investigated must be in place. | Community Liaison Officer Environmental Co- ordinator | Bi-annually | Environmental Co- ordinator | |
| Impact of mine operation noise on onsite employees | _ | generated onsite are | applicable noise limits. Mine Health and Safety Act 1996 Regulations state an | Areas of high noise levels should be clearly demarcated as NOISE ZONES. It must be stated at noise zones that hearing protection equipment must be worn. | | Noise levels on site will be monitored and the use of ear protection by employees. | Health and Safety Officer | Through the Life of Mine |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|----------------------------|--|--|---|---|--|---|----------------------------|
| | | | more than 85dBA. No deterioration in hearing greater than 10% amongst occupationally exposed individuals | ear buts/ear protection for hearing protection. | | | | |
| Blasting of overburden and ore seam may impact on surrounding residential structures and services | Noise and ground vibration | designed in such a manner that ground vibration and over | • | 500m blasting restriction for mining from residential settlements are implemented on the mine operations. Blasting to take place under | Appointed Drill and Blast Contractor Drilling and Blasting | Throughout life of mine Twice a week as per | EHSO Environmental Health and Safety Officer Safety Officer | Throughout Life of Mine |
| | | | buildings. Limit flyrock to site of blast. | controlled conditions and by using the safe blasting methods at all times. A distance of 500m must be | | planned blasting. As and when blasting | Mine Engineer | |
| | | | | maintained at all times between residential area, water pipeline and blast site and an earthberm of 10.0m to be erected in vicinity of residential | contractor Mine Engineer | designs are done and conducted. Earth berm to be erected once-off. | Safety Officer | |
| | | | | Blasting activities to be monitored and ground vibration and noise survey to be implemented. | Appointed specialist | Ground vibration and noise survey monitoring to be done on monthly basis after which frequency can change to | Safety Officer Environmental Co- ordinate, Specialist | |
| | | | | Ground vibration to be carried out at the abutting noise sensitive areas. | Appointed specialist | quarterly basis. Permanent monitoring of ground vibration at sensitive receptors. | Appointed contractor. Records submitted in progress report to Environmental Co- ordinator | |
| | | | | The feeder road D2219 is to be closed for traffic during blasting. | Safety officer/mine personal | During blasts, for duration of blast until zone declared safe by blast contractor and | Safety Officer –safety team | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|--|--|--|---|--|---|-----------------------------------|
| | | | | Boom gates are to be constructed in | Mine Engineer Mine owner | safety officer. Closed of twice a week | Safety Officer –safety team | |
| | | | | the northern extent along the D2219 and southern extent along the D2219 from where traffic is to be closed off during blasting activities for the duration of blast. | | Life of operation | Mine Manager Safety officer | |
| | | | | No Blasting must be undertaken during night time. | Mine engineer Mine contractor | | | |
| | | | | Rakhoma will blast twice a week at 13:00pm. A blasting schedule is to be displayed on a sign board at both | | Schedules to be permanently displayed | Drilling and Blasting Contractor Safety officer | |
| | | | | boom gates for traffic entering the Mining Right Area from the north and south. | | Monthly basis | Community Liaison Officer Environmental Co- | |
| | | | | Regular feedback to the community leaders of baseline noise and vibration monitoring should take place. A system by which complaints are recorded and investigated must | Drilling and Blasting contractor | | ordinator | |
| | | | | be in place. | contractor | As and when blasting is undertaken. Continuously | Safety officer | |
| | | | | Blasts must be designed in such a manner that ground vibration and over pressure levels are adhered to. In order to comply with the above, the following measures should be implemented. | | | Drilling and Blasting contractor | |
| Loss of landscape quality, impact or residences within a 2km radius o | n n f | Ensure that Geluk Mine does not have detrimental visual impact on residences | Management is proposed to lower the significance of the visual impact to | Routinely conduct rehabilitation of scarred areas rehabilitation of stripped mined areas. | Mine contractor Environmental co- ordinator | Regular inspections should be undertaken to identify areas requiring further | Environmental co- ordinator | Throughout the Life of Mine |
| proposed Gelul Mine, tourists and | | surrounding the Mining Right Area. | acceptable standards | Maintain the landscape to a high aesthetic standard to retain a high | Mine contractor | rehabilitation, stockpiles do not | Environmental Co- | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--|---|---|---|--|--|---|-----------------------------|
| motorists. | | | | visual quality for visitors and observer. Refrain from installing permanent lighting where light is required intermittently. | Safety officer Contracted Dust controller | exceed 2 m in height Continuous | ordinator Safety officer | |
| | | | | Dust suppression procedures should be implemented especially on windy days. | Controller | Daily, more intensively on windy days | Dust Control Contractor Environmental co- ordinator | |
| Proliferation of alien invasive species will lower biodiversity due to surface disturbance (clearing of vegetation for mining pits and | Ecological Impact (Fauna and Flora) Soils, Agricultural Potential, Land Capability | Avoid spreading of alien invasive species and encroachment into indigenous vegetation | Maintain indigenous floral biodiversity in exclusion areas and buffer zones, indigenous vegetation not targeted for mining. | Alien invasive plant species should be chemically and mechanically removed within the mining footprint. The removal of this vegetation will provide job opportunities for community members. | contractor/community members | Implement Alien Invasive Control Plan. Monitor spread of alien species on a regular basis (monthly) | Environmental co- ordinator | Through the Life of Mine |
| result in erosion | | | g. | Annual surveys, aimed at updating the alien plant list and establishing and updating the invasive status of each of the alien species, should be carried out (can be done by Geluk staff). | | Annually | Environmental Co- ordinator | |
| | | | | Follow-up control of alien plant seedlings, saplings and coppice regrowth is essential to maintain the progress made with initial control work, and to prevent suppression of planted or colonizing grasses. Before starting new control operations on new infestations, all required follow-up control and | Appointed contractor/community members | As and when required | Environmental Co- ordinator | |
| | | | | rehabilitation work must be completed in areas that are originally prioritized for clearing and rehabilitation. | - | Annually | | |
| | | | | Implement alien invasive plant monitoring. | | | Environmental Co- ordinator | |
| Destruction of | Ecological Impact | Restrict project | Maintain or restore | A 200m buffer zone must be upheld | Appointed Mine | Monitoring should take | Environmental | Through the |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|---|---|---|---|---|----------------------------------|-----------------|
| indigenous vegetation (habitat of fauna and flora species) due to clearing of indigenous | (Fauna and Flora) | footprint Rehabilitate all disturbed areas Implement a monitoring programme | biodiversity at levels that are sustainable in long term. Impacts will remain at a critically high level | 200m bufferzone from the Shakwaneng River and 100m bufferzone from drainage lines as per | Contractor Mine Manager Environmental co- ordinator | place on a regular basis and action as and when required. | coordinator | life of mine |
| vegetation for opening up of mining strips. | | | | <u> </u> | contractor | As and when bush is cleared. | Environmental coordinator | |
| | | | mining condition | organic matter and seed bank as possible. Rehabilitation must take place | Mine contractor/appointed contractor | Concurrent to operations | Mine Manager Environmental | |
| | | | | concurrent to operations, and post-closure. | Environmental coordinator | Daily | coordinator | |
| | | | | Harvesting and collection of any flora must be strictly prohibited. | | Induction course and monthly meetings | Environmental coordinator | |
| | | | | Education and awareness campaigns on faunal species and their habitat are recommended to help increase awareness, respect and responsibility towards the environment for all staff and contractors. | Safety officer Environmental Coordinator | Daily. Report incidents as and when incidents | Environmental coordinator | |
| | | | | A speed limit of 30km/h must be implemented on mine roads to minimise risk to fauna from vehicles and that signage is erected | | occur. | Environmental coordinator | |
| | | | | to this effect. Any kills/incidents must be reported immediately to the ECO and EWT (www.ewt.org.za). As per construction phase a | | As and when areas are targeted for transformation to create mining pits | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|---|---|--|--|-------------------------------------|--|----------------------------|
| | | | | qualified herpetologist must be present on site to identify and safely remove all species of concern when transformation takes place at the mine site. | Safety officer | Daily | Environmental coordinator | |
| | | | | No trapping or hunting of fauna is to take place. Access control must be implemented to ensure that no illegal trapping or poaching takes place. | Environmental | As and when identified on site | Safety Officer | |
| | | | | Should any Red Data faunal species be noted within the mining pit footprint, these species must be relocated to similar habitat with the assistance of a suitably qualified Ecologist. | | Once off AS and when required | Environmental co- ordinator | |
| | | | | Corridors and conservation areas should be identified by qualified ecologists for a Biodiversity Action Plan (BAP). | | | Environmental co- ordinator | |
| | | | | If it is necessary to remove protected trees, permits will be required from DAFF. Various species may occur on site. | | | Environmental co- ordinator | |
| Sedimentation and Soil Erosion result in alternation in hydrological regime due to increased stormwater flood | | Implement storm water management Erosion protection Control sediment migration from mine site to Shakwaneng | Maintain the current PES of the Shakwaneng River and avoid pollution | Long term attenuation measures, such as attenuation/infiltration trenches, swales along roadways/pavements are to be implemented at site. | Mine Engineer | One off | The Environmental co- ordinator will be responsible to monitor all management measures | Throughout Life of Mine |
| peaks (increased impermeable surfaces) | | River Control sedimentation at mining pits Protect, uphold bufferzone to | | Surface water and storm water should not be concentrated, or flow down cut or fill slopes without erosion protection measures being in place. | , and the second | Once off and monitored for erosion. | | |
| | | Shakwaneng and drainage lines | | Exposed soils must be rehabilitated as soon as practically possible to limit the risk of erosion. Erosion | | Visual inspections for | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|----------------------------|--------------------------|---|--|--|----------------------|--|---|--------------------------|
| | | | | control measures must be employed where required. Bank erosion must be monitored at regular intervals during the operational phase in order to assess whether further river bank protection/stabilisation works are required. | Mine engineer | Monitor at regular levels and implement further stabilisation works when necessary. Once off | | |
| | | | | Berms/ earthen walls should be vegetated in order to avoid erosion and sedimentation. Runoff water from the waste dumps, stockpiles and contaminated storm water should be channelled into pollution control dams to avoid effects on the aquatic ecosystem. The water in these pollution control dams should be reused during the mining operations if possible. | | Clean and dirty water separation systems must be monitored on a regular basis. – daily basis Once off | | |
| | | | | Demarcated and bunded stockpiles and waste dumps should also be placed in areas where groundwater and surface water pollution can be avoided. | Appointed specialist | Quarterly basis | | |
| | | | | The runoff should be routinely monitored for acidity and salinity as an early warning for potential increases in salinity or acidic drainage water. | | | | |
| Pollution of water sources | Aquatic Ecosystem | Ensure that the mine does not have a detrimental impact the water sources | Maintain current insitu water quality of aquatic ecosystems, prevent pollution to Shakwaneng River | Spillages of fuels, oils and other potentially harmful chemicals must be cleaned up immediately and contaminants properly drained and disposed of using proper solid/hazardous waste facilities | Mine Personnel | As and when spills occur. | Environmental Coordinator will be responsible for all monitoring aspects. | Through the Life of Mine |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|---------------------------------|--|---------------------------|---|----------------------------------|--------------------|
| | | | | (not to be disposed of within the natural environment). The proper storage and handling of hazardous substances (hydrocarbons and chemicals) needs to been ensured. All employees handling fuels and other hazardous materials are to be properly trained. Storage containers must be regularly inspected so as to prayent looks. | Workshop | Daily. | | |
| | | | | inspected so as to prevent leaks. Any contaminated soil must be removed and the affected area rehabilitated immediately. Portable toilets must be placed along | Mine Manager//contractor | As and when spills occur. | | |
| | | | | the lines that must be on impervious level surfaces that are lipped to prevent spillage. | | Once off | | |
| | | | | Litter traps are to be installed at all storm water outlets. These will need to be cleaned out in accordance with a regular maintenance programme. Training programs must provide information on material handling and | Environmental coordinator | One off. Clean on regular basis (quarterly) | | |
| | | | | spill prevention and response, to better prepare employees in case of an emergency. Water quality should be routinely | | An induction course with monthly meetings will be held. | Aquatic specialist | |
| | | | | monitored at aquatic ecosystems. | | Routinely monitor water quality at aquatic ecosystems. Sites up and downs stream of the mine activities – monthly | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--|---|---|--|---|--|--|-----------------------------------|
| Alien Invasive species | Aquatic Ecosystem | Control spread of alien invasive species, clear/eradicate such species and allow colonisation of disturbed areas with indigenous vegetation | Shakwaneng River PES status maintained | Herbicides must be carefully applied, in order to prevent any chemicals from entering the river. Spraying of herbicides within or near to the Shakwaneng River is strictly forbidden. Monitor disturbed areas by mining activities for colonisation by exotics or invasive plants and control these as they emerge. | Appointed Mine | Regular monitoring for spread of alien invasive species to be undertaken – weekly basis | | Throughout the Life of Mine |
| Use of heavy machinery and mine vehicles during mining operations will lead to Soil disturbance, erosion and compaction of soils | | for successful rehabilitation. Ensure that soil resources are protected and not lost through erosion, disturbance, compaction or | Correct topsoil stripping and stockpiling will ensure that enough soil is available for rehabilitation and for soils to have adequate quality to support vegetation growth to ensure successful rehabilitation. | Erosion control measures must be implemented in areas sensitive to erosion. These measures include but are not limited to - the use of sand bags, hessian sheets, silt fences, retention or replacement of vegetation and geotextiles such as soil cells which must be used in the | Mine Personnel | Once off. Maintenance implemented on erosion protection structures. Progressive monitoring to take place on quarterly basis | Mine Engineer Environmental Coordinator | Throughout the Life of Mine |
| Pollution of soil resources due to mismanagement of waste, pollutants | Soils, Agricultural Potential, Land Capability | Prevent/minimise pollution of soil resources | Ensure protection of soil resources and ensure that soil resources are not lost to contamination | Proper management and disposal of operational waste must occur during the lifespan of the mine. No release of any substance i.e. grease, oil, that could be toxic. Spillages of fuels, oils and other potentially harmful chemicals must be cleaned up immediately and contaminants properly drained and disposed of using correct solid/hazardous waste facilities. Remove contaminated soils and | Appointed Mine Contractor Mine Personnel/ Contractor Mine Contractor / mine personnel | Monitored on a daily basis. Daily As and when spills occur | Mine Personnel / Environmental coordinator | Throughout the Life of Mine |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|---|--|---|------------------------------|---|----------------------------------|--------------------------|
| | | | | rehabilitate the area. | | | | |
| Pit inflows, reduction in borehole yield and groundwater contamination from stockpiles | Groundwater impact | changes in background | impacts to insignificant levels. Improve calibrations | Minimize the footprint of dirty areas, such as the pollution control dams, stockpile areas, workshops and diesel storage areas. The storm water management | Mine Engineer Mine engineer | All monitoring boreholes must be monitored for measurement of water levels on a monthly basis. | Environmental | Through the Life of Mine |
| sconpies | | Compare observed changes in groundwater levels, | guide improvement in groundwater management actions. | measures should be implemented and be updated as new surface infrastructure is implemented. | | IN-pit dewatering volumes must be monitored and | | |
| | | flow and quality to those predicted | | Static groundwater levels should be monitored to ensure that any deviation of the groundwater flow | Appointed Hydrogeologist | recorded on a daily basis. | | |
| | | | | from the idealised predictions is detected in time. The numerical model should be | | Groundwater numerical model should be updated bi- annually | | |
| | | | | updated using the available | | | | |
| | | | | monitoring data to re-calibrate and refine the impact predictive scenarios. | | Monthly sampling for water quality analysis for first 2 years of | | |
| | | | | The monitoring results must be interpreted annually by a qualified | | mining operations. Thereafter monitoring done on quarterly basis | | |
| | | | | hydrogeologist and the monitoring network audited annually as well to ensure compliance with regulations. | | on all monitoring boreholes. A full analysis during monthly sampling and | | |
| | | | | All old exploration boreholes must be sealed off to prevent the infiltration of surface contamination, if any, to | Mine contractor | a full analysis in April and October during quarterly sampling and abbreviated analysis in | | |
| | | | | groundwater. | Mine personnel | January and July. | | |
| | | | | The waste rock dumps at the site should be clad and vegetated to prevent oxidation of the waste | | The dewater product in from mine pits are to be sampled on a | | |
| | | | | material and infiltration of rainwater into the complexes. | Mino overs | quarterly basis for water quality analysis. | | |
| | | | | | Mine owner Hydrogeologist | Process water from | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|---|---|---|--|---|---|-----------------------------------|
| | | | | A detailed geochemical study should be completed for the site, to determine contaminants that may emanated from the mining, processing and/or waste disposal activities. The results of this study should be used to update the numerical groundwater model. A risk assessment, water resource impact prediction is to be prepared. as stipulated in the DWS Best Practice Guidelines. Monitoring of the mine/process | Appointed specialist Appointed Hydrogeologist | PCD, return water dam must be monitored on a monthly basis by conducting a water sampling analysis for first 2 years of mining operations. Thereafter monitoring should be at a quarterly basis. A Full analysis should be done. Rainfall must be monitored on a daily basis at the mine. | | |
| | | | | water should be conducted throughout the operational phase in order to identify any poor quality water that may be released into the environment. Groundwater users need to be fairly compensated located within the predicted drawdown cone as a result of pit dewatering. | | The groundwater monitoring network must be audited annually. | | |
| Ore stockpiles, waste rock dumps (if any) will have a low potential for metal leaching. Water Quality impairment may take place due to runoff from stockpiles. | impact | Ensure that the mining operations do not contribute to water pollution and overall degradation in the PES of the Shakwaneng and Steelpoort Rivers | within pollution control system on | All ore laydown areas need to be designed with storm water control and a liner, an impervious layer. The storm water management system should capture all contaminated storm water from the stockpiles and convey it through silt traps and finally the PCD. | Mine Engineer Mine engineer | Once off Daily | Environmental Coordinator Mine engineer | Throughout the Life of Mine |
| Mine operation may lead to erosion and sedimentation into Shakwaneng River and tributaries. | | | 200m bufferzone of Shakwaneng or 100 m buffers of drainage lines. Limit risk for water | Water quality in the PCD should be monitored. Silt is to be removed from the PCD on a regular basis to maintain storage capacity. | Appointed specialist Mine contractor | Monthly basis Regular basis. As required. | Appointed specialist Mine contractor Environmental | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--|---------------------------------------|--|--|--|---|--|--------------------------|
| | | | quality impairment due to runoff from ore stockpiles, waste rock dumps (if any). | Toe trenches and silt traps are to be regularly cleaned. Sediment, soil and silt in trenches and traps can be left to dry and used as part of the backfill material for mining strips. | | Visual inspections should be conducted at trenches and traps to determine need for maintenance. Regular inspections are to be undertaken. | Coordinator | |
| | | | | Clean storm water and dirty water should be separated and controlled as per GNR 704 of NWA. | Mine engineer | Daily | Mine Engineer | |
| | | | | A storm water channel should be maintained along the mine perimeter to ensure mine water from outside the property is diverted around the mine site into the nearest water source. | Mine engineer | For the life of mine/Permanently | Mine engineer | |
| | | | | Chemical toilets used during the operational phase of the mine must be emptied on regular bases (vacuumed from toilets by vacuum trucks) by a waste collector. Once emptied the sewage waste must be disposed of at the closest Waste Water Treatment Plant. | | Weekly basis | Environmental Coordinator | |
| | | | | Ensure that oil traps are well maintained, if oil traps are utilised. All hazardous waste should be removed by a suitably qualified service provider and disposed of to an approved permitted landfill site. | Mine personnel Mine management/waste department | Maintain on monthly basis Hazardous waste is to be disposed of as and when required (volumes justify disposal to Holfontein). | Environmental Coordinator Environmental Coordinator | |
| Mobile machinery, equipment will be used in the mining process which will require fuel and fuel storage facilities | Surface Water impact Groundwater impact Soil contamination | Prevent/reduce spillages from fuel | Fuel transfers will take place in bunded areas and potential for spillages are minimized | Fuel is to be stored within a bunded area, underlain by a concrete slab, and sloped towards a sump for spillage removal. The bund must at least accommodate the full volume | Mine engineer | Daily | Environmental Coordinator | Through the life of mine |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|---|---|--|--|-------------------------------|--|---|-----------------------------------|
| (fuel storage tanks) | | | | of one of the containers. Provide impervious paving adjacent to fuel tanks, upon which vehicles must park during refuelling. | Mine contractor | Once off | | |
| | | | | Method of fuel transfer is by means of pump/dispenser. | Mine contractor/engineer | Daily | | |
| | | | | Clean small fuel spills with an approved absorbent material, such as "Drizit" or Spill-sorb". | Mine personnel | When spills occur | | |
| | | | | A Spill Kit must be available at the fuel transfer point/depot to absorb and clean up small/large fuel spills. The used spillage kit is to be disposed of as hazardous waste at a hazardous waste disposal site. | willic manager | Permanently available Spill Kit. | | |
| Potential unearthing of site of cultural or heritage significance during excavations | Sites of archaeological and cultural significance | Protect and record any chance find heritage or cultural resources | Comply with the National Heritage Resources Act, 25 of 1999 and follow procedures for change finds | heritage feature find. | Mine Manager Mine Contractor | For duration of investigation by archaeologist and until SAHRA, LIHRA issues permit for relocation | Environmental Coordinator Accredited Archaeologist | Throughout the life of mine |
| | | | | The find should be reported to the South African Heritage Resources Agency (SAHRA) and Limpopo Heritage Resources Agency (LIHRA) immediately. | Liivii Oiiii Ciitai | | | |
| | | | | An accredited archaeologist (ASAPA registered) must be commissioned to assess the find and determine mitigation measures required. | | | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|---|---|--|---|-----------------------------|--|--|------------------------------------|
| | | | | If there is a need to relocate the find permits/ authorisation will be required from SAHRA / LIHRA. | Accredited Archaeologist | | | |
| Potential damage to stonewall structures | Sites of archaeological and cultural significance | Protect / conserve stone wall structures | Comply with the National Heritage Resources Act, 25 of 1999 | | Liivii oiiiiiciitai bite | - | - | Throughout the life of mine |
| Impact on road safety and increase in traffic on D2219 and R555 due to haulage of ore, public and commercial trips from mine | Local and surrounding road | Ensure road safety and low impact on the local and surrounding road network | Road network, intersections operating in accordance with acceptable levels of services, comply with road safety requirements | The capacity of the roads is sufficient to carry the existing traffic, added development traffic and future demand traffic. No road upgrades are proposed for the operational phase. Road upgrades recommended in Table 1 under the construction phase must be implemented within Years 1-3 of the construction and operational phase. (Malekane Bridge replacement, controlled access intersection to mine from D2219, pedestrian Transportation of ore to the Roossekenal Rail Siding must take place during day shift. | Mine Manager Appointed | Permanently | Mine Manager | For the duration of Mine operation |
| Domestic Waste/ General generated from the mine operations and personnel, offices | Waste Management | Avoid littering and pollution | Disposal of waste according to Waste Management Plan for Geluk Mine | disposed at Jane Furse Landfill Site. | Contractor Mine personnel | General waste removed to Jane Furse Landfill on monthly basis Empty bins on weekly basis. | Mine Manager Environmental Coordinator Waste Management officer | Through the Life of Mine |
| | | | | into which bins can be emptied. The skip is either to be emptied by the local municipality / private waste | municipality/private | Permanent basis | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|---------------------------------|---|----------------------------|--|----------------------------------|--------------------|
| | | | | contractor. The collection and transport of waste should be done as frequently as possible to a waste disposal site. | | Skip to be emptied on monthly basis. As and when full. | | |
| | | | | Care should be taken to ensure that non-hazardous materials do not become polluted. Where possible non-hazardous materials should be separated and should be collected in designated areas in the salvage yard. | | Daily | | |
| | | | | A dedicated reclamation area for reusable non – hazardous materials should be established there may include areas for paper, wood etc. Other re-usable wastes such as toner cartridges stored in this area in | ordinator/waste manager | Once off | | |
| | | | | specifically marked containers. A waste management record (ie. Waste manifests, certificate of safe disposal etc.) Should be kept by the department responsible for waste for audit purposes. | | As and when waste is disposed and collected by waste contractor is safe disposal document is to be obtained. Once off | | |
| | | | | A central salvage yard for sorting and temporary storage of waste prior to collection by a waste contractor is to be constructed. At the salvage yard building rubble and scrap metal could be stored in an open air scrap and salvage areas. | | Once off | | |
| | | | | A covered store needs to be established for the storage of medical waste and laboratory chemicals (if any). | | When the mine is in its first 1 years of production | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|---|---|--|---|---|---|---|-----------------------------------|
| | | | | A full inventory of waste streams must be prepared and waste categorised in terms of nature, classification and final disposal option. | Appointed waste specialist | At regular intervals when events occur that merit review. | Appointed waste specialist | |
| | | | | The Waste Management Plan must be reviewed / updated based on the inventory. | | | | |
| Hazardous Waste | Waste management | Prevent pollution from hazardous waste generated at the Geluk Mine | dispose hazardous waste as per the | Landfill in Gauteng until an alternative closer site can be | Mine Manager / | Hazardous waste is to be disposed of as and when required (volumes justify disposal to Holfontein). | Mine Manager Environmental coordinator | Throughout the life of mine |
| | | | according to the NEM:WA, 2008 | Transport of hazardous waste an appropriate manifest system should be developed and implemented. Records should be kept for audit purposes. | | | | |
| Sewage Waste | Waste Management | Ensure that sewage waste handling and disposal does not result | Maintain and regularly service of chemical toilets | Rental Chemical toilets will be used during the mining operations. | Mine Manager | Service every 2 weeks | Mine Manager / Mine Personnel | Throughout the Life of Mine |
| | | in pollution | | Chemical toilets are to serviced regularly. Effluent from chemical toilets will be emptied (vacuumed by means of vacuum trucks) by a waste collected and disposed of at the closest waste water treatment works in Jane Furse. | Contractor | | | |
| Mine Waste | Waste Management (surface and groundwater pollution) | Minimise potential pollution from mining waste | contaminants into ground water and prevent any of the material from running into the | Determine the mineralogical and chemical nature of waste material and ore generated as part of the project. Waste and ore needs to be samples and analysed as per NEM:WA. 30 samples per material type (waste rock, ore, overburden) is required to conclude accurate results for it potential hazard to the environment. | contractor to prepare samples Appointed Hydrogeologist conduct analysis. | AS soon as construction and excavations take place a samples need to be taken for testing. | Environmental Coordinator | Throughout life of Mine |
| | | | | Class C landfill site facilities with | Mine Engineer | | | |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--------------------------|---|--|---|--|---|-------------------------------------|-----------------------------------|
| | | | | impermeable liners with storm water control and liner, an impervious layer will be developed for ore stockpiles and waste dumps. The storm water should capture all contaminated storm water from these piles and convey it to a silt trap and finally a PCD. Silt generated on the mining and | Mine contractor | Once off Constant basis | | |
| | | | | operational areas can be trapped and left to settle in containment dams. Water from paddocks/silt traps can be re-used in plant and silt can be left to dry for later use in rehabilitation of mined areas. | Mine contractor | | | |
| | | | | All hard and soft overburden, topsoil and waste rock generated from the mine operations will be temporarily stored and used as backfill for rehabilitation of mining pits. | Mine Manager | Concurrent to mining Monthly basis records should be kept of | | |
| | | | | Records should also be kept by the mine of all mining waste placement and mineral processing. The waste management facilities are | Mine engineer | mining waste placement and mineral processing. Constant basis | | |
| | | | | to comply with the Waste Management License conditions as issued by DMR. | | | | |
| Creation of new employment: contractors, skilled and unskilled employment (30 | Socio-Economic Impact | Provide employment opportunities to the local communities | Sustain positive impact from mine in job opportunities | Local labour will be employed as far as possible in line with Rakhoma's Social and Labour Plan. | Rakhoma HR Officer Appointed Mine Contractor | Throughout the life of mine | Rakhoma HR Officer Mine Contractor | Throughout the life of mine |
| years) Positive impact on economy due to increased demand for goods and services | Socio-Economic Impact | - | | Goods and Services will be procured locally as far as possible as per the mines Local Economic Development and Procurement Plan. | Mine Manager Appointed Mine Contractor Procurement Officer | Will be monitored against Rakhoma's LED and Procurement Strategy | Rakhoma/Procurement officer | Through the life of mine |

Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|---------------------------------------|--|--|--|----------------|---|--|-----------------------------------|
| | | | Development and Procurement Programme which encourages local communities and promotes economic benefits and improved quality of life for residents | | | | | |
| Impact on community due to nuisance impacts from dust, noise, visual impact and blasting. | Socio-Economic Impact | Ensure that the mining operations do not have a detrimental impact on the local communities | Manage nuisance impacts to acceptable | All management measures proposed for noise, air quality, visual impact and blasting as recommended must be adhered to. Recommended compliance to NAAQS and NDCR by placing mining operations at minimum distances to residential areas must be strictly complied with. A Complaints register must be kept on site and complaints must be recorded. Complaints shall be investigated within 24 hours, corrective action implemented and feedback should be given to the complainant on remedial action taken. Regular feedback on complaints on mine activities can take place through regular Community Forum Meetings between Geluk Mine and traditional leadership. | Officer | As and when required. Community forum meetings with traditional authorities are to take place on a regular basis (to be determined by community. | Environmental coordinator Community Liaison officer | Through the life of mine |
| Potential health and safety impact on mine employees and local communities surrounding the proposed Geluk Mine. | Social Impact Mine Health and Safety | Ensure safe and healthy working environment for mine employees. Ensure a healthy and safe environment for | | A Mine Manager will be appointed | | Operation of mine (LOM) | Mine Manager / appointed Health and Safety Consultant Mine Manager/Health | Throughout the Life of Mine |

| Table 2: Environmental Management Measures for the Operational Phase of Geluk Mine Project | | Table 2: | Environmental | Management | Measures f | or the O | perational | Phase of | Geluk Mine I | Project |
|--|--|----------|---------------|------------|------------|----------|------------|----------|--------------|---------|
|--|--|----------|---------------|------------|------------|----------|------------|----------|--------------|---------|

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|---------------------------------|--|-----------------|-----------------------------|----------------------------------|-----------------|
| | | employees but directly | | protective equipment). | | annually | | |
| | | affected by activities at | | | D 11 | | | |
| | | the mine. | | Identify the relevant hazards and | | | | |
| | | | | assess related risks to which persons | _ | | | |
| | | | | who are employees at Geluk Mine | | Operation of mine | | |
| | | | | may be exposed to whilst working at | Contractor | (LOM) | | |
| | | | | the mine and provide health and | | | | |
| | | | | safety training to its employees. | 34. 34 | | | |
| | | | | | Mine Manager | | | |
| | | | | The mine is to monitor and control | | | | |
| | | | | environmental aspects at the mine | | 0 | | |
| | | | | which affect, the health and safety of | | Operation of mine | | |
| | | | | employees and other persons (noise, dust). | | (LOM) | | |
| | | | | dust). | Mine Manager | | | |
| | | | | Rakhoma is to compile an annual | Willie Mallagei | | | |
| | | | | report on health and safety at the | | | | |
| | | | | mine including the statistics and | | | | |
| | | | | compile a medical report. | | Annually | | |
| | | | | complie a medical report. | | Timuany | | |
| | | | | A 500m restriction from mining to | | | | |
| | | | | residential areas will be implemented | Mine Manager | | | |
| | | | | at the Geluk Mine due to blasting | _ | | | |
| | | | | activities in compliance with GNR | | Operation of mine | | |
| | | | | 584 of 10 July 2015 under MHSA, | | (LOM) | | |
| | | | | 1996. | | · - ··-/ | | |

7.3 DECOMMISSIONING AND CLOSURE PHASE MANAGEMENT MEASURES

| Table 3: Environmental Management | Measures for the Decommissioning I | Phase of Geluk Mine Project |
|-----------------------------------|------------------------------------|-----------------------------|
|-----------------------------------|------------------------------------|-----------------------------|

| Aspect / Impact | Environmental | Impact Management | Impact Management | Management Measures | Responsibility | Frequency and | Responsibility for | Completion Date | | |
|------------------------------------|---|-------------------|-------------------|---------------------|----------------|---------------|--------------------|------------------------|--|--|
| | Feature Objective Outcome Timeframes Monitoring | | | | | | | | | |
| DECOMMISSIONING AND CLOSUDE DILASE | | | | | | | | | | |

DECOMMISSIONING AND CLOSURE PHASE

ACTIVITIES: Backfilling of opencast pits; removal of buildings, infrastructure including foundations; rehabilitation of disturbed areas

OVERALL OBJECTIVE OF THIS PHASE: The closure aims and objectives are to ensure that the final Land use Plan is achieved and that the area is sustainable in the long-term from an environmental and social

| Table 3: | Environmental M | Aanagement Measure | s for the Decom | missioning Phase | of Geluk Mine Project |
|-----------|-------------------------|---------------------|-----------------|----------------------|--------------------------|
| I dole o. | Lii vii Oilliiciicai iv | ranagement wreasure | o loi die Decom | iniboroming i mase (| or Geram Millie I Tojece |

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|-------------------------------------|---|--|----------------------|---|-------------------------------|---|
| point of view. | | | | | | | | |
| The general area/region is assumption that grazing we | | | this, the land affected | by mining activities would be s | suited for grazing a | activities. The managem | ent measures were de | veloped based on the |
| Incorrect contouring and sloping of topography may impact on the final land use. | 7 | Re-instate the premining topography | Create a sustainable topography for the long term end land use: grazing | Once the site has been cleared of all infrastructure and rubble, the exposed underlying materials should be reshaped to create a gently sloping, free-draining topography. Final rehabilitation of strips will take place with backfilling of | Appointed contractor | The topography achieved during the rehabilitation will be continuously monitored and surveyed to compare to planned topography. | | Through the decommissioning and closure phase |
| | | | | overburden and ore fines into mine voids. | Appointed contractor | | | |
| | | | | Contouring of filled in areas must achieve approximate original contours which existed before mining. | | | | |
| | | | | Surplus overburden must be used to as fill material and shaped back to pre-mining topography. | | | | |
| | | | | The topography design of the rehabilitated areas is to ensure that there is no water ponding experienced and will ensure a free draining environment. | Appointed | | | |
| | | | | The mined out areas are to be filled with all the available material, thereafter, a gentle gradient of less than 1:7 will need to be created so that surface flow drains away from rehabilitated areas. | | | | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|-----------------------------|---|---|--|--|----------------------------------|--|
| Compaction, erosion and contamination of soil. | | | Rehabilitate the soil and land capability | the constructed landscape is to be verified by a surveyor. A detailed topography design is to be investigated in detail during the life of mine. Final profile achieved should be acceptable in terms of surface water drainage requirements and the end land use objectives and there should be an alignment of actual final topography to agreed planned landform. Soil should be tested for contamination. If contamination is discovered, soil should be removed and disposed of in the appropriate waste disposal facility. Compaction should be reduced. If erosion has occurred, usable soil should be sourced and replaced and shaped to reduce the recurrence of erosion. Keep grazers out of the rehabilitation areas, if possible for 1- 2 growing seasons, until a suitable vegetation cover has established. Heavy machinery should not be used to spread and level soils during replacement. Truck and shovel method should be used. | Appointed contractor Appointed contractor Appointed contractor Appointed contractor | As and When contaminated soils are encountered. Throughout rehabilitation area will need to be monitored on an ongoing basis for any signs of soil compaction | Soil specialist | Throughout Decommissioning and Closure Phase |
| | | | | End-tipping could be instituted | | | | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|-----------------|--------------------------|--------------------------------|------------------------------|--|-----------------|--|----------------------------------|------------------------|
| | | 7 | | so the trucks depositing the soil do not drive over tipped soils. | | | | |
| | | | | Only the designated access routes are to be used to reduce any unnecessary compaction. | | | | |
| | | | | Compacted areas are to be ripped to loosen the soil structure and vegetation cover should be re-instated. | Contractor | | | |
| | | | | Progressive monitoring must take place on at least a quarterly basis and should involve the following: | | Progressive monitoring must take place on a quarterly basis. | | |
| | | | | Inspection of stripping depths; Inspection of stockpiles to check degradation and/pollution; Soil compaction levels as | Son specialist | | | |
| | | | | son compaction levels as measured with a penetrometer in stockpiles; Erosion occurrences Erosion monitoring of rehabilitated areas should | | | | |
| | | | | be undertaken and zones with excessive erosion should be identified. Erosion can either e quantified or the occurrence | | | | |
| | | | | there-of simply recorded for the particular location; - Inspection of soil surfaces before replacing soil to | Soil Specialist | | | |
| | | | | ensure that pre mined topography is matched; and - Fertility analysis (exchangeable cations K, Ca, Mg and Na and P, soil | | | | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|--|--|---|---|--|--|--|
| | | | | 400 m). | | | | |
| Generation of PM10 and PM2.5, gaseous emissions from vehicle tailpipes due to rehabilitation activities, | Air Quality | Ensure that the decommissioning and closure of Geluk Mine does not have a | Comply with NAAQS and NDCR. Maximum total daily dustfall (total monthly | Short term controls include wet suppression and chemical suppressants. | Appointed contractor | On-going | Environmental Coordinator | Throughout the decommissioning phase |
| demolition of structures. | | detrimental impact on air quality and result in unacceptable air pollution at sensitive receptors (local | dustfall) of not greater than 600mg/m2/day for residential areas. Maximum total daily dust fall to be less | Long term controls include revegetation of disturbed areas with locally indigenous grass species, indigenous trees. | Appointed contractor | On-going | | |
| | | communities) | than 1200mg/m2/day non-residential areas. | Measure dust fall by means of dust fall collection buckets until vegetation cover is well established. | Environmental Coordinator | Measure dust fall on a monthly basis. | Interpretation of data by air quality specialist Environmental Coordinator | |
| | | | | Continuously monitor PM10 concentrations. | Facinamental | Daily Basis | | |
| | | | | Progressive backfilling and rehabilitation efforts. | Environmental coordinator Appointed contractor | On-going | Environmental Coordinator | |
| Backfill of mined out areas, planting of grass and vegetation at rehabilitated areas and removal of | Noise impact | Decommissioning and Closure activities at the Geluk Mine must not result in unacceptable | Ensure that the noise levels generated by the mine operation comply with the | Use machinery with low noise levels which complies with manufacturers specifications. | Appointed | Daily | Environmental Coordinator | Throughout the Decommissioning and Closure Phase |
| infrastructure may have an impact on ambient noise levels | | noise levels | National Noise Control Regulations, SANS 10103: 2008 | Activities are to take place during daytime period only. | Appointed contractor | Daily | | |
| | | | and International Finance Corporation's Environmental Health and Safety Regulations for noise | Noise monitoring must be implemented on a quarterly basis. | Acoustic specialist | Quarterly basis | Acoustic specialist | |
| | | | levels for residential and industrial areas. | | | | | |
| Restoration of the landscape and topography will take place. Residents within a 5km radius of the site will experience visual intrusion. Residents in close proximity will experience a higher | Visual Impact | Ensure that rehabilitation works do not cause detrimental negative visual impact on communities. | Restore the landscape to a sustainable end land use. Restore | All structures and infrastructure will be removed as per the rehabilitation and closure plan. Implement dust suppression with water or chemicals; Limit vehicle movement at | Appointed Contractor Appointed contractor | Regular inspections will be conducted to ensure rehabilitation works are in accordance to the rehabilitation and closure plan. | | Throughout the Decommissioning and Closure Phase |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--------------------------|---|---|---|---|--|--|--|
| visual intrusion due to their proximity. | | | | night. Post-mining the topography is the most important factors to be considered. Generally contouring of the filled-in areas must aim to achieve the approximate original contours that existed before mining. Vegetate rehabilitated areas with indigenous grasses and indigenous trees. | Environmental Coordinator Mine Surveyor Appointed contractor | | | Through and the |
| Incorrect rehabilitation could lead to further degradation of the ecology | Ecological Impact | Maintain or restore biodiversity at levels that are sustainable in the long term; | Prevent erosion; Avoid soil loss; Restore the land to the agreed land capability; Reduce sedimentation into aquatic ecosystems such as rivers and wetlands; Re-establish ecosystem processes (succession) to ensure that a sustainable land use can be established without requiring fertilizer additions. | Remove all mine infrastructure and dispose of it in accordance with applicable regulatory requirements. Concurrent rehabilitation must take place as soon as possible. If topsoil is replaced within one year this will help maintain topsoil biological activity and keeps the seed bank in the topsoil viable. This viable seedbank will create an effective basis for rehabilitated areas where these soils are used. | Appointed Contractor Appointed contractor | Monitoring of rehabilitation must be undertaken for at least 5 years. Progressively with mining during operational phase. | Contractor Environmental coordinator Botanist/Ecologist | Throughout the decommissioning and closure phase |
| | | | Restore the biodiversity of the area as far as possible. | Soils should be stockpiled in a manner that limits compaction. Fertiliser requirements will most likely be necessary due to the low fertility of the soil types. However a fertility analysis will need to be undertaken in order to determine exact fertiliser requirements. | Appointed contractor Soil Specialist Appointed Contractor | Daily Once off | Environmental coordinator Soil specialist | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring Completion Date |
|-----------------|--------------------------|--------------------------------|------------------------------|--|--------------------|-----------------------------|---|
| | | | | Remove all weeds and alien | | As and when | Ecologist/Botanist |
| | | | | plants from the site and which | | required. | |
| | | | | has established on newly | | | |
| | | | | exposed soils. | | | Environmental |
| | | | | | Appointed | | Coordinator |
| | | | | Rip compacted soils and shape the surface of the site to be free draining. | contractor | | |
| | | | | draming. | Environmental Site | | |
| | | | | Rehabilitated areas must be | | On-going for at | Botanist, |
| | | | | | Botanist/Ecologist | least 3 years | Environmental |
| | | | | establishment of re-vegetated | Botamby Leologist | rouse o yours | Coordinator |
| | | | | areas to a ground cover of at | | | |
| | | | | least 85%. | | Rehabilitation | |
| | | | | | Appointed | monitoring will take | Environmental |
| | | | | Rehabilitation must take place | Contractor | place up to 5 years | Coordinator/ Botanist |
| | | | | concurrent to operations and | | after closure | |
| | | | | post-closure. | | | |
| | | | | Indigenous vegetation species | | | |
| | | | | as prescribed under the | | | |
| | | | | Rehabilitation and Closure Plan | | | Environmental |
| | | | | for the Sekhukhune Mountain | Coordinator | | Coordinator/ |
| | | | | Bushveld and Central Sandy | | | |
| | | | | Bushveld are recommended for | | | |
| | | | | revegetation | | Once off | |
| | | | | | | | Environmental |
| | | | | Truncheons should be placed | | | Coordinator/ Botanist |
| | | | | within the site to encourage | | | |
| | | | | recolonization through bird | | | |
| | | | | dispersal. | | Once off | |
| | | | | | | | Environmental |
| | | | | Higher diversity of species | Appointed | | Coordinator/ Botanist |
| | | | | should be planted. Source | contractor | | |
| | | | | indigenous species and grasses | | | |
| | | | | suitable for grazing should be | | | |
| | | | | planted.such as Rhodes grass, | | | |
| | | | | Finger grass, Couch grass, Teff, | | o cc | |
| | | | | White Buffalo, Weeping love | | Once off | Determine . |
| | | | | grass. | contractor | | Botanist |
| | | | | Indigenous grasses that can be | | | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| | nvironmental eature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|----------------------------------|--|---|---|----------------------|--|--|--|
| | | | | sourced for planting include Aristida canescens, Heteropogon contortus, Panicum maximum, Setaria, lindenbergiana, Themeda triandra. Alien Invasive Species must be continually removed after | Appointed contractor | At least 3 growing seasons | Environmental Coordinator/ Botanist | |
| | | | | rehabilitation has occurred for at least three growing seasons to ensure the seed bank is depleted. Continual monitoring will be needed for seeds that are likely to be blown in from adjacent areas. | Appointed contractor | Up to 5 years after decommissioning | Botanist | |
| | | | | Appropriate veld management should be applied to areas of secondary indigenous vegetation and especially the grassland and wetland vegetation of untransformed habitats. | | Up to 5 years after decommissioning Annually (up to 5 | Botanist | |
| | | | | Vegetation Monitoring Programme is to be implemented. | Appointed contractor | years after decommissioning | Botanist | |
| | | | | Biodiversity Assessments by external experts must be undertaken to establish the full range plants that have become established. | | | | |
| | | | | | Ecologist/Botanist | | | |
| | urface Water quatic Ecosystem | Maintain pre-mining EIS and PES of Shakwaneng River, | Correctly functioning drainage systems post rehabilitation. | Establish a sustainable cover to prevent erosion risk and enhance ecological Succession. | Appointed | Once with continuous monitoring | Botanist Environmental coordinator | Throughout Decommissioning and Closure Phase |
| landscaping shaping, contouring of strip mined areas. | | drainage line and Steelpoort River | Water Quality of surface run off is to | Hydrocarbons and hazardous substances must be stored in bunded areas and refuelling | Appointed | Daily | Environmental | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--------------------------|---|--|---|----------------------|--|----------------------------------|------------------------|
| Pollution from fuel, hydraulic fluids, degreaser, other chemical. | | Prevent soil and surface/groundwater contamination by managing all water on | | should take place in contained areas, when rehabilitation activities are undertaken. | | | Coordinator | |
| | | site to acceptable and agreed standards. Monitor functionality of surface water drainage | Detect contaminants in Shakwaneng River, Steelpoort River and drainage lines, remediate contaminant source. | The water management system (clean water, dirty water collection channels and PCD) must be last structures to be demolished. | Appointed contractor | Once off. | Appointed Contractor | |
| | | systems post rehabilitation. | contaminant source. | Vehicles and heavy machinery used during closure and rehabilitation should be serviced and checked on a regular basis to prevent leakages and spills. | Appointed contractor | As and when required servicing. Leak checks every day. (check below vehicles for oil or fuel drippings). | Environmental Coordinator | |
| | | | | Ensure that the drainage on the recreated profile (contoured mining strips/pits) is correct and detect early when any drainage structures are not functioning efficiently. These structures are to be repaired or replaced before significant erosion damage is caused. | | Annual basis Done after 1 st major rain and after major storm. | Mine Engineer | |
| | | | | Rehabilitated areas must be | | Monitor aspect for 5 | Mine Engineer | |
| | | | | shaped to be free-draining. Qualities of all water leaving the property should be monitored on a regular basis to ensure compliance with NWA/ | contractor | years. Quarterly basis | Aquatic Specialist | |
| | | | | WUL requirements. Samples should be analysed for biological, particulate and soluble contaminants. | Aquatic Specialist | | | |
| | | | | Additional monitoring should include aquatic bio monitoring (invertebrates, habitat, water | | Bi-annual basis | Aquatic Specialist | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|--------------------------|---|--|---|---|--|--------------------------------|--|
| | | | | quality and fish) to determine biological functioning and health of rivers and streams in and around the rehabilitated areas. | Aquatic Specialist | | | |
| Groundwater contamination, rebound of water levels within backfill material which may decant. Pollution plume may affect down gradient water use. | Groundwater Impact | To monitor potential groundwater contamination and minimise groundwater contamination from pollution plume to | The groundwater quality needs to comply with the requirements under the NWA and water use license conditions | The open pits should be backfilled using suitably graded materials to mimic the natural groundwater environment as far as possible. | Appointed Contractor | Once-off | Environmental Coordinator | Throughout the Decommissioning and Closure Phase |
| gradient water use. | | down gradient water users. | set out by DWS. | The stockpile areas should be cleared and vegetated during the closure phase, while the waste rock dump slopes should be vegetated and graded to allow runoff and prevent infiltration of rainwater to the material. | Appointed contractor | Once off | Mine engineer | |
| | | | | Continue to monitor all boreholes for water level and | Hydrogoologist | Monthly | Hydrogeologist | |
| | | | | quality measurements. Monitor the Decant Point | Hydrogeologist Environmental Coordinator | Visual inspection of the decant point must be conduct on a monthly basis. | Environmental Coordinator | |
| | | | | Multi-level monitoring wells must be installed to monitor base-flow within identified sensitive zones and to monitor groundwater level behaviour in rehabilitated workings. Results should be used to validate predicted impacts on groundwater availability and quality after closure. | Appointed contractor Hydrogeologist | Until 2-4 years after closure Annually | Hydrogeologist Hydrogeologist | |
| | | | | Present Monitoring Programme results to Government on annual basis to determine | | | | |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|-------------------------------|--|---|--|--|--|--|--|
| | | | | compliance with closure objectives. | | Annually | Hydrogeologist | |
| | | | | Audit the monitoring network. | Hydrogeologist | | | |
| If no heritage of cultural resources were found during the operational phase other than the 2 stone wall sites (within the 500m mining restriction area). It is not likely that any other features would be unearthed as backfilling of pits will take place from overburden piles and ore fines. No further excavations will be required. | archaeological importance | Ensure there is no detrimental impact on any site of cultural or archaeological importance | Decommissioning and closure phase is to comply with the National Heritage Resources Act, 25 of 1999. | If any cultural or heritage features are found or unearthed the procedures for finds must be followed as stipulated for construction phase. | Officer | As discovered. | Environmental Site Officer | Throughout the decommissioning and Closure Phase |
| Road Safety and increase in traffic on R555 and D2219. | Traffic impact | Ensure safe road conditions for vehicles, pedestrians on the local road network. | - | Traffic is set to decrease during the decommissioning and closure phase. Transport of ore will cease. The mitigation measures implemented in the Construction and operational phase stage 1 will serve all the phases of the mine's life span. Therefore no upgrades are proposed for this stage. | Appointed Contractor | None required | _ | - |
| Sudden loss of employment / jobs, local spending on goods and services | Social and Economic Impact | Minimise negative impacts and maximise positive benefits on the local community; Promote active partnerships with local communities, where possible. Follow a comprehensive consultation and | Development and LED opportunities throughout the Life of Mine to allow employees access to alternative livelihood opportunities in other sectors. | A Social Closure Plan will be formulated 2 years before planned mine closure. Rakhoma will make every effort to ameliorate the social and economic impact on its | Mine Manager Rakhoma HR Department | Monitor the employee skills development programme and LED opportunities and success through life of mine | Rakhoma HR Department Community Liaison Officer | Through the Life of Mine |

Table 3: Environmental Management Measures for the Decommissioning Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|-------------------------------|--|--|--|----------------|-----------------------------|----------------------------------|-------------------------|
| | | communication process with all stakeholders. | | Programmes and the creation of LED opportunities for employees and their households in local communities, the negative socio-economic impacts of closure should be minimised. This will enable the employee to access alternative livelihood opportunities in other sectors of the economy. | | | | |
| Mine closure /production stop will result in weakening of local economy | Social and Economic Impact | Minimise the impact on the local economy | Strengthen local economy through diversification to manage negative impact from mine closure | Efforts should be made to diversify the local economy to reduce the dependence on the mining sector. Once mining operations are finished the sudden impact of employment loss from mining could be absorbed if the locality economy diversifies. The local municipality should be made aware of this possible impact of mine closure. | | On-going basis | Mine Manager Mine owner | Throughout Life of Mine |

7.4 POST CLOSURE PHASE MANAGEMENT MEASURES

Table 4: Environmental Management Measures for the After Closure Phase of Geluk Mine Project

| Aspect / Impact | Environmental | Impact Management | Impact Management | Management Measures | Responsibility | Frequency and | Responsibility for | Completion |
|-----------------|---------------|-------------------|-------------------|---------------------|----------------|---------------|--------------------|------------|

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures POST CLOSURE PHASE | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|---|---|--------------------------------|------------------------------|--|----------------|-----------------------------|----------------------------------|--|
| Listed Activity: Mon Unstable rehabilitated areas | itoring of rehabilitation Vegetation, soils, erosion, groundwater, groundwater, air quality | establishes on | 0, 11 1 1 1 1 1 1 | Monitor key environmental variables | Coordinator | Up to 5 years after closure | Environmental Coordinator | Until final desired ecosystem is established |

Table 4: Environmental Management Measures for the After Closure Phase of Geluk Mine Project

| Aspect / Impact | Environmental Feature | Impact Management Objective | Impact Management Outcome | Management Measures | Responsibility | Frequency and Timeframes | Responsibility for Monitoring | Completion Date |
|--|--------------------------|--------------------------------|---------------------------------------|---|------------------------------|------------------------------|----------------------------------|--------------------------|
| | | | | years after closure or up until such a time all areas create a sustainable cover and ecosystem; | | | | |
| Potential remaining risk for groundwater contamination due to backfilled pits, stockpile yards | | | will comply with the SA Water Quality | Continue with groundwater quality and level sampling/monitoring for a period of 2-4 years after mining ceases to establish post-closure groundwater level and quality trends. | Environmental Coordinator | 2-4 years | | 4 year post mine closure |
| | | | | Monitoring information is to be used to update, rectify, and recalibrate predictive groundwater tools to increase confidence in closure objectives and management plan. | Hydrogeologist | | | |
| | | | | Groundwater monitoring database updates must be updated on a monthly basis. | Hydrogeologist | Monthly basis | | |
| | | | | An Annual Compliance Report must be completed and submitted to authorities for evaluation and comment for up to 2 years after closure. | Hydrogeologist | Submitted on an annual basis | | |

8 FINANCIAL PROVISION

The National Environmental Management Act 107 of 1998 (NEMA) under Section 24P states:

"An applicant for an environmental authorisation relating to prospecting, exploration, mining or production or related activities on a prospecting, mining ore exploration area, must make provision for prescribed financial provision, before the Minister responsible for mineral resources issues the environmental authorisation, comply with the prescribed financial provision for the rehabilitation, closure and on-going post decommissioning management of negative environmental impacts."

Appendix 3 of the EIA Regulations of 2014 promulgated under NEMA regulates the content of the Environmental Impact Report (EIR). It indicates that details of the financial provisions for rehabilitation, closure and on-going post decommissioning management of negative environmental impacts must be included in the EIR. Appendix 4 of the regulations also requires the inclusion of financial provisions for rehabilitation.

The EIR and EMPr are considered part and parcel documents. To avoid duplication the financial provision has been included in the EMPr.

8.1 Describe the closure objectives and the extent to which they have been aligned to the baseline environment

The closure objectives have been described under Section 6.1 of the EMPr. The objectives are resultant from the Conceptual Rehabilitation and Closure Plan which have been prepared for the Geluk Mine Project. The rehabilitation and closure plan has been informed by various specialist studies conducted as part of the EIA process for the proposed project site, in which the baseline environment is methodically described and considered. The rehabilitation and closure objectives have been tailored to the project at hand and its baseline environment.

Specialist Studies used to base the Geluk Mine project Rehabilitation and Closure Plan include:

- Geohydrological Impact Assessment, Naledzi Waterworks, May 2016;
- Soils, Land Capability and Agricultural Potential Assessment, Afzelia Environmental Consultants May 2016;
- Ecological Impact Assessment, Afzelia CC, May 2016;
- Aquatic Ecosystem and Wetland Impact Assessment, May 2016;
- Geochemistry Desktop Analysis, Digby Wells, May 2016

8.2 Confirm that the environmental objectives in relation to closure have been consulted with the Landowner and Interested and Affected Parties

The closure objectives are outlined in the EMPr which will be made available to I&APs, traditional authorities of the Geluk Mine study area (allocation rights holders), local communities including organs of state which includes Department of Rural Development and Land Reform entrusted to manage state owned property. The EIR & EMPr will made

available for public review and comment for a period of 30 calendar days. Any comments received will be included in the final report to be submitted to DMR for approval.

8.3 Provide a rehabilitation plan that describes and shows the scale and aerial extent of mining activities including mining area at time of closure

A Rehabilitation and Closure Plan has been prepared by Digby Wells Environmental for the Geluk Mine project. The report is attached as Annexure A to the EMPr and contains under Section 8.1 (Figure 8-1) the required plan indicating the scale and aerial extent of the mining activities including the mining area at time of closure.

8.4 Compatibility of Rehabilitation Plan with Closure Objectives

The Rehabilitation Plan has been drafted to be compatible with the closure objectives.

8.5 Quantum of Financial Provision required to manage and rehabilitate the environment

The Quantum of Financial Provision required to manage and rehabilitate the environment has been included in the Rehabilitation and Closure and Rehabilitation Plan attached to the EMPr under Annexure A. The cost for rehabilitation and closure of the mine according to the DMR methodology and rates is R 71 064 086 (Incl. VAT).

8.6 Confirm that the financial provision will be provided as determined

The applicant will submit a bank guarantee to the Department of Mineral Resources.

9. MONITORING COMPLIANCE WITH PERFORMANCE ASSESSMENT AGAINST THE EMPR

9.1 Monitoring compliance with performance assessment against the EMPr

The monitoring requirements have been included in Table 1, 2, 3 and 4 under Section 7 of this EMPR which include the environmental management measures, monitoring requirements, frequency of monitoring and who is to take on the responsibility for monitoring.

The Environmental Control Officer will be responsible for the review of the environmental management performance and all monitoring programmes to be conducted as per the approved EMPr. The monitoring programmes will ensure that management measures implemented are adequate and will also detect shortcomings on management measures and exceedances of perimeters set by legislation, regulations and guidelines.

The Environmental Control Officer shall review the environmental management performance of the appointed Mine Contractor and its subcontractors and overall mine operations on a regular basis. The ECO shall conduct site inspections and audits and progress reporting on a regular basis (quarterly).

The environmental aspects affected by the proposed Geluk Mine and which require monitoring is detailed below:

i. Topography

The alignment of the final topography should be line up to the actual agreed final landform (grazing). Topography achieved is to be monitored and compared to the planned topography during rehabilitation to ensure a profile acceptable for surface water drainage. The constructed landscape is to be verified by a surveyor during the closure phase.

ii. Soils, Land Use Capability

Care must be taken when rehabilitation activities are undertaken to ensure that soil resources are protected and not lost through erosion, compaction or contamination. Correct topsoil stripping and stockpiling will ensure that enough soil is available for rehabilitation and for soils to have adequate quality to support vegetation growth to ensure successful rehabilitation.

Progressive monitoring of soils must take place on a quarterly basis and involve the following:

- Inspection of stripping depths;
- Inspection of stockpiles to check degradation and /pollution;
- Soil Compaction levels as measured with a penetrometer in stockpiles
- Erosion occurrences Monitor rehabilitated areas and identify zones with excessive erosion. It can be quantified or recorded for specific location;
- Inspection of soil surfaces before replacing soil to ensure pre-mining topography is matched:
- Fertility analysis (exchangeable cations K, Ca, Mg and Na and P, soil acidity) every 16 ha (400 x 400 m).

Stockpiled soil qualities will be monitored during construction and a fertility analysis will be done to determine the fertilizer requirements for soil to be used for decommissioning and closure phase. Monitoring will also take place during decommissioning where soils have been placed on disturbed areas to monitor erosion and revegetation.

All stockpiles should be clearly and permanently demarcated and located in defined no-go areas, re-vegetated and monitored on an annual basis during construction and operation.

iii. Surface Water

Monitoring of surface water will include:

- Monitoring of surface water drainage systems; and
- Surface water quality

As part of the rehabilitation plan, a review and monitoring of the water management plan (action for implementation during all phases of mining) has to be conducted on an ongoing basis. In addition the following will be implemented:

Surface water drainage systems

The functionality of the surface water drainage systems should be assessed on an annual basis. This should preferably be done after the first major rains of the season and then after any major storm. An assessment of these structures will ensure that the drainage on the recreated profile is correct as well as to detect early on when any drainage structures are not functioning efficiently. These structures can then be repaired or replaced before they cause significant erosion damage.

Water Quality

The quality of all water leaving the property should be monitored on a regular basis to ensure compliance of the various constituents with the standards approved by the government. Samples should be analysed for particulate and soluble contaminants .

iv. Aquatic Ecosystem

Ongoing aquatic bio-monitoring (water quality, habitat, invertebrates and fish, SASS 5) must take place once prior and during construction till one (1) year after construction to determine trends in ecology and assess any impacts requiring mitigation.

Additional bio-monitoring (water quality, habitat, invertebrates and fish, SASS 5) must be undertaken on a bi-annual basis (high and low flows) to determine the ecological functioning and health of the rivers and streams, in and around rehabilitated areas during the closure phase.

Bank erosion must be monitored at regular intervals during the construction (and operational) phase in order to assess whether further river bank protection/stabilisation works are required at the Shakwaneng River.

v. Groundwater

Groundwater quality and quantity monitoring should be implemented during the construction phase to allow for the development of a baseline water quality and quantity dataset. Monthly sampling for water quality analysis for the first 2 years of mining construction and operation must be undertaken. Groundwater monitoring should be conducted to assess the following potential impacts:

- Groundwater Quantity: to monitoring the pit dewatering volumes during operations & groundwater levels at site;
- Groundwater Quality: through sampling of the groundwater in the boreholes.

Groundwater Monitoring should be undertaken to SABS and DWS requirement according to the schedule presented in Table 5 below. The proposed monitoring locations are given in Figure 1.

| Table 5: Groundwater Monitoring Frequencies | | | | | | | | |
|---|--------------------|----------|-----------|---------|--|--|--|--|
| Monitoring | Sampling Intervals | Analysis | Water | Quality | | | | |
| Positions | | | Standards | | | | | |
| CONSTRUCTION AND OPERATIONAL PHASE | | | | | | | | |
| All monitoring | Monthly – | - | - | | | | | |

| boreholes | measurement of water levels | | |
|---------------------------|---|---|---|
| In-pit dewatering volumes | Daily: Measurements and recording of dewatering volumes | - | - |
| All monitoring boreholes | Monthly Sampling of water qualities for first 2 years of mining operations; thereafter on a quarterly basis | Full analysis during monthly sampling. Full analysis in April& October during quarterly sampling and abbreviated analysis in January & July | Standards for |
| De-watering Product | Quarterly: Sampling of water quality analysis | Full Analysis | SA Water Quality Standards for Domestic and Agriculture use |
| Process water (PCD) | Monlty Sampling of water quality analysis for first 2 years of mining operation. Thereafter on a quarterly basis. | Full Analysis | - |
| Rainfall | Daily at the mine | - | - |
| CLOSURE PHASE | | | |
| All monitoring boreholes | Monthly: measurement of water levels | | |
| Decant point | Monthly: visual inspection | | |
| All monitoring boreholes | Monthly: sampling of water quality analysis | Full analysis during monthly sampling. Full analysis in April& October during quarterly sampling and abbreviated analysis in January & July | Standards for |
| Rainfall | Daily at mine | - | - |

Groundwater quality and level sampling/monitoring will be continued with for a period of 2-4 years after mining ceases to establish post-closure groundwater level and quality trends.

Monitoring information is to be used to update, rectify, and recalibrate predictive groundwater tools to increase confidence in closure objectives and management plan. Groundwater monitoring database updates must be updated on a monthly basis. Monitoring parameters are provided in Table 6.

An Annual Compliance Report must be completed and submitted to authorities for evaluation and comment for up to 2 years after closure.




Figure 1: Proposed monitoring network

| Table 6: Groundwater Monitoring Parameters | | | | |
|--|--------------------|--|--|--|
| ANALYSIS | PHYSICAL | CHEMICAL PARAMETERS | | |
| | PARAMETERS | | | |
| Full | Groundwater levels | Field measurements of PH, EC. | | |
| | Dewatering volumes | Laboratory analysis: Anions and cations (Ca, Mg, Na, | | |
| | | K, NO3, SO4, F, Fe, Mn, Al, Cr & Alkalinity; other | | |
| | | parameters (pH, EC, TDS). Include ICP metal scan | | |
| | | Sewage related contaminants (E.Coli, faecal | | |
| | | coliforms) for boreholes close to sewage facilities | | |
| Short | Groundwater levels | Field measurements of pH and EC | | |
| | Dewatering volumes | Laboratory analysis of major cations and anions (CA, | | |
| | | Na, Fe, Mn, Cl, SO4, NO3) and EC | | |

Laboratory analysis techniques should comply with SABS guidelines. Monitoring database should be updated on monthly basis. Database used to analyse information and evaluate trends. An annual compliance report should be compiled and submitted to authorities for

evaluation and comment. The compliance report is to be submitted annually for all phases of the mine as well as 2 years after mining ceases.

vi. Vegetation / Biodiversity

Monitoring is to include:

- Vegetation basal cover
- Vegetation species diversity

Sekhukhune Mountain Bushveld will be removed and cleared to make way for mining pits and infrastructure. The management measures to address the impact will include rehabilitation of disturbed areas by revegetating and landscaping the site to end land use suitable for grazing. Rehabilitated areas must be monitored to ensure the establishment of revegetated areas to a ground cover of at least 85%. Monitoring will measure if the land has been restored to a stable rehabilitated area covered with a well-established and desired ecosystem with higher species diversity. A target of at least 10-15% basal cover should be set for fully established vegetation.

A Vegetation Monitoring Programme is to be implemented. Biodiversity Assessments and site surveys are to be undertaken by external specialists to establish the full range of plants that have become established. Summer and winter sampling should be done during the surveys post the rehabilitation phase for up to 5 years.

Alien Invasive Plant Monitoring is to be undertaken to monitor the introduction / spread of alien invasive species and ensure the rehabilitation of transformed areas. Annual surveys, aimed at updating the alien plant list and establishing and updating the invasive status of each species, should be carried out during rehabilitation phase.

vii. Noise and ground vibration

Noise levels will increase during the construction, operational and decommissioning phase of the Geluk Mine. There will be a temporary shift in noise levels during construction and permanent shift in noise levels during operation.

Noise and vibration monitoring must take place on a monthly basis during construction and operational phases of the project after which the frequency may be changed to quarterly. Monitoring will measure the noise levels to demonstate compliance with the SANS 10103 noise standards and guidelines, the local noise by-laws, and the International Finance Corporation's Environmental Health and Safety Guidelines. Regular feedback to the community leaders during the operational phase noise and vibration monitoring must take place.

When blasting is undertaken at the open cast mine, permanent ground vibration monitoring to be carried out at abutting noise sensitive areas. Blasting activities are to be monitored and ground vibration and a noise survey is to be done on a monthly basis after which the frequency may change to quarterly basis. Monitoring will be done to ensure that site vibration limit is not exceeded and to mitigate any environmental effects of blasting.

Operation of crushing activities is to be monitored and noise survey is to be done on a monthly basis after which the frequency may change to quarterly basis.

During decommissioning phase noise monitoring will only to be carried out on a quarterly basis.

viii. Air quality and Dust

The construction, operation and decommissioning phase will increase the ambient air quality. The main contributing activities during operation will be vehicle entrainment from unpaved haulage roads (both mine and rail siding) and the crushing and screening plant. A dust fallout monitoring network is to be implemented and the proposed Geluk Mine and Roossenekal Rail Siding product stockpile in order to monitor the impacts.

7 Single dust monitoring buckets will be implemented at the mine site and 3 single dust monitoring buckets at the rail siding. The management and monitoring of all operations at the mine and railway siding should be evaluated on a daily basis.

The source based performance indicators for proposed routine operations for the project would include the following:

Unpaved roads: For unpaved roads on-site of the mine it is recommended that dustfall in the immediate vicinity be $<1~200~mg/m^2/day$ and dustfall at sensitive receptors to be $<600~mg/m^2/day$. PM10 and PM2.5 concentrations at the closest sensitive receptor should be within NAAQS.

Crushing and screening plant: The absence of visible dust plume at all tipping points and outside the crushers during crushing operations would be the best indicator of effective control equipment in place. In addition the dustfall in the immediate vicinity of various sources should be <1 200 mg/m2/day and dustfall at sensitive receptors to be <600 mg/m²/day. PM10 and PM2.5 concentrations at the closest sensitive receptor should be within the NAAQ within NAAQS.

The sampling technique

Dust fallout sampling measures the fallout of windblown settle able dust. Single bucket fallout onitors to be deployed following the American Society for Testing and Materials standard method for collection and analysis of dustfall (ASTM D1739). This method employs a simple device consisting of a cylindrical container exposed for one calendar month (30 days, ± 2 days). On-going, continuous monitoring to be implemented facilitating data collection over 1-month averaging period.

Progress Report must take place at least annually to the necessary authorities and community forum.

Record keeping and Environmental Reporting

Site inspections and progress reporting are recommended to take place at least quarterly during rehabilitation, with annual environmental audits being conducted.

Annual environmental audits should be continued at least until closure. Progress Reporting must be done to all I&AP's, authorities and persons affected by pollution.

For operations for which un-rehabilitated or party rehabilitated impoundments are located in close proximity (within 3 km) from residential areas, it is recommended that Community Forum meetings be scheduled and held at least on a bi-annual basis.

ix. Settlements, Community Liaison

A Complaints register must be kept at the Geluk Mine to record any complaints from the local / surrounding communities. Any complaints laid need to be recorded and addressed through the community forum meetings.

It is proposed that bi-annual meetings are held with the traditional leadership / Community Forum to discuss and record any issues and where possible address such. Regular feedback on blasting schedules, noise and vibration monitoring as well as air quality monitoring will be made to the Community Forum.

LEGAL PERMITS AND ADMINISTRATIVE RECORDS TO BE KEPT ON SITE

All legal documents required for the operation of the mine must be available at the Geluk Mine offices:

- Mining Right/License issued by DMR;
- Environmental Authorisation and Waste Management License issued by DMR
- Water Use License issued by DWS
- EMPr
- Environmental Performance Audits (against the EMPr)
- Public Complaints register

The permits should be reviewed on an annual basis to verify validity, specifically the waste management license. Expiry of permits/licenses should be foreseen and renewed in time. Records to be kept at the Geluk Mine offices at all times include:

- Groundwater Quality and Quantity monitoring results
- Dust fallout monitoring results
- Surface Water Quality and Bio-monitoring (invertebrate, habitat, SASS 5, water quality) analysis results;
- Noise and Vibration Monitoring Results
- Waste manifest / Safe disposal documents

Records should be kept of Health and Safety Training provided to employees in terms of MHSA. The Occupation Health and Safety Act risk assessment and monitoring results are to be kept on site.

9.2 Indicate the frequency of submission of Performance Assessment Report

In terms of NEMA a Performance Assessment Report is referred to as an Environmental Audit Report.

The Environmental Audit report must comply with Appendix 7 of the EIA Regulations of 2014. It is to report on the level of compliance with the conditions of permits, the EMPr and closure plan; also the extent to which impact avoidance is achieved. It will evaluate the effectiveness of the EMPr, identify shortcomings and need for any changes to avoidance, management and mitigation measures provided.

Rakhoma Mining Resources will conduct continuous monitoring on environmental aspects (tables 1-4) and conduct performance assessments bi-annually to measure the Geluk Mine's performance against its approved EMPR.

A Performance Assessment Report demonstrating compliance with the approved EMPr will be submitted annually to the minister. The report will contain the following:

- Information regarding the period applicable to the performance assessment;
- Scope and purpose of the assessment;
- The methodology adopted in preparing the assessment (procedure followed)
- Interpretation of the information obtained from monitoring the status quo at Geluk Mine against the approved EMPr;
- The outcome of the audit / assessment;
- Recommendations on how and when non-compliance with the EMPr will be rectified;
- Recommendations on the adequacy / inadequacy of the EMPr.

10. ENVIRONMENTAL AWARENESS PLAN

In line with Appendix 4 the content of an EMPr must include an Environmental Awareness Plan describing the manner in which:

- i. The applicant intends to inform his or her employees of any environmental risk which may result from their work; and
- ii. Risks must be dealt with in order to avoid pollution or the degradation of the environment

10.1Manner in which applicant intends to inform his/her employees of any environmental risks resultant from their work

The training of employees and contractors in environmental awareness at the proposed Geluk Mine is a prerequisite for reducing potential liabilities of Rakhoma Mining Resources. The training of employees is a reasonable measure to ensure that the environment is protected. Rakhoma will perform environmental training to reduce exposure to liability for environmental degradation caused by errant employees.

Rakhoma Mineral Resources will need to appoint an Environmental Control Officer (ECO) / responsible person which are to ensure that environmental awareness is carried out at the

proposed mine and the environmental awareness plan's objectives are met on an ongoing basis.

OBJECTIVES OF THE ENVIRONMENTAL AWARENESS PLAN

- ➤ Inform employees and contractors of any environmental risks which may result from their work, and
- ➤ Inform employees and contractors of the manner in which the identified possible risks must be dealt with in order to prevent degradation of the environment.
- In general, the purpose of implementing an plan is to optimise the awareness of those partaking in the mining and related activities which have the potential to impact negatively on the environment (e.g. spillages from dirty water dams)

RESPONSIBILITY FOR IMPLEMENTING THE EMPR

The environmental management programme will ensure environmental commitments are adhered to and will be used to evaluate the effectiveness of mitigation measures.

Environmental principles will be communicated effectively to newly appointed employees, employees returning from annual leave, as well as to contractors and visitors upon entering the mining area. The applicant shall ensure that all staff members, sub-contractors and suppliers understand and adhere to the Environmental Management Programme. The applicant shall ensure that all contractors, sub-contractors and suppliers are contractually bound to adhere to the Environmental Management Programme. All contractors, sub-contractors and suppliers have to give assurance that they understand the Environmental Management Programme and that they undertake to comply with its conditions.

AWARENESS CONTEXT

The worksforce, contractors are not informed about the environment and need to be informed of key elements that the EMPr strives to manage:

- Description of the environment and sensitive features;
- Explain simple key concepts;
- Introduce the environment of proposed mining right area and adequate management thereof:
- Provide examples of environmental degradation and pollution sources
- Explain the roles and responsibilities of the contractors, employees in managing the environment;
- Devise basic principles to manage the environment
- Indicate laws applicable to the management and protection of the environment;
- Indicate day to day preventative measures to assist elimination of pollution and degradation (presentation is better than cure)

SENIOR AND SUPERVISORY PERSONNEL

All senior and supervisory staff members shall familiarise themselves with the full contents of the EMPr. They shall understand and know how to implement the control measures of the EMPr and shall be able to assist other staff members in matters relating to the EMPr. Senior

and Supervisory personnel are to be identified and presented to the workforce, sub-contractors during training.

COMMUNICATION TO EMPLOYEES

Environmental awareness training courses shall be run for all personnel on site. Two types of course shall be run, one for Management and one for contractor's and labourers. A maximum of 20 people will be allowed per sessions. Courses shall be run in the morning during normal working hours at a suitable venue provided by the mine contractor/mine manager. All attendees shall remain for the duration of the course and sign an attendance register on completion that clearly indicates participant's names, a copy of which shall be handed to the ECO and kept on record at the Geluk Mine.

The ECO/responsible person shall allow for sufficient sessions to train all personnel. Subsequent sessions shall be run for any new personnel coming onto site. The type of training courses to the provided and to which groups are detailed below.

During the construction phase the following training and communication will take place:

- Management, the appointed mine contractor/engineer will attend an environmental awareness training workshop;
- Administration personnel, mine workers and sub-contractors are to attend an environmental induction course.

During operation the following training and communication will take place:

- Management, the appointed mine contractor/engineer will attend training through a detailed environmental awareness workshop with refresher training (status quo of environment, objectives to be met) on an annual basis;
- Administration staff will attend an environmental induction course;
- Mine workers/labourers and sub-contractors will attend an environmental induction course and monthly meetings for the LoM.

<u>During the decommissioning phase the following training and communication will take</u> place:

- Management and the appointed decommissioning contractor will attend and complete a detailed environmental awareness workshop;
- Mine workers/labourers, sub-contractors will receive an environmental induction course

All employees who start at the mine, and return from leave (3 weeks leave) must attend an environmental induction course.

ADDITIONAL TRAINING:

- Skills training will be provided to employees and contractors;
- The skills of employees and contractors will be evaluated and the extent to which they are equipped to manage environmental impacts through competency tests (testing training received);

• Job specific training (workshop, fuel depot, PCD, stockpile areas, transportation) training on emergency response as well as chemical spills and leaks will be provided. Regular refreshment training will be provided;

It may also be necessary to present the project EMPr to employees to highlight specific requirements and sensitivities.

The appointed person / ECO at Geluk Mine will be responsible to re-evaluate the need for environmental awareness training based on recorded incidents, developing issues and need to improve skills to manage environmental impacts.

10.2 Manner in which risks will be dealt with to avoid pollution/degradation of environment

An environmental risk deals with the probability of an event causing a potentially undesirable effect on the environment. It can be defined as an accident causing adverse effects by effluents, emissions, wastes, veld fires, chemical spills and leaks which result from natural, technological or human-induced factors.

The manner in which risks will be dealt with include:

- Contain potential pollutants and contaminants;
- Ensure that handling of potential pollutants and contaminants are conducted in a bunded area on impermeable surfaces;
- Implement the waste management plan prepared for all waste streams on site;

Where environmental emergencies arise, applicable emergency procedures must be followed. The name of responsible personnel and emergency services shall be available to staff and shall be clearly displayed at relevant locations within the proposed Geluk Mine site.

The Mine Manager shall advise the ECO of any emergencies on Site, together with a record of action taken, within 24 hours of the emergency occurring. Telephone numbers of emergency services shall be with the Site Officer at all times.

The responsibility of the ECO is;

- Identify problem areas and provide action plans to avoid further environmental damage;
- Review the proposals for pollution control measures and advise on its adequacy;
- Ensure that significant environmental incidents are reported to DWS and DMR.

The mine manager is responsible for the practical implementation of the EMPr and will be responsible for reporting the environmental incident/risk to the ECO.

(a) Fire

The mine manager shall advise the relevant authority of a fire as soon as one starts and shall not wait until he can no longer control it. The mine manager shall ensure that his employees are aware of the procedures to be followed in the event of a fire.

(b) Accidental leaks and spillages

The mine contractor/mine manager shall ensure that his employees are aware of the procedures to be followed for dealing with spills and leaks, which shall include notifying the ECO and the relevant authorities. The mine manager shall ensure that all the necessary materials and equipment for dealing with spills and leaks are available on Site at all times. Treatment and remediation of the spill areas shall be undertaken to the reasonable satisfaction of the ECO.

In the event of a hydrocarbon spill, the source of the spillage shall be isolated and the spillage contained. The area shall be cordoned off and secured. The mine manager shall ensure that there is always a supply of absorbent material readily available to absorb/ breakdown or where possible, be designed to encapsulate minor hydrocarbon spillages. The quantities of such materials shall be able to handle a minimum of 200 ℓ of hydrocarbon liquid spill. Any spills must be cleared and the contaminated soil/sludge disposed of in an appropriate manner, approved by the ECO, or at a licensed hazardous waste disposal site.

(c) Noncompliance with the EMPr or any applicable legislation

(d) Environmental incidents shall be investigated by the competent person and an environmental incident report shall be forwarded to the holder of the mining right. Incidents are to be reported to the DWS (relevant catchment management agency) and DMR. The incident report shall be filed within 5 working days.

11. SPECIFIC INFO REQUIRED BY COMPETENT AUTHORITY

The environmental liability figures contained in the financial provision will be updated on an annual basis as required in terms of NEMA. Costs will become more accurate over time and will reflect current market conditions.

12. UNDERTAKING BY EAP

The EAP confirms,

- The correctness of the information provided in the reports;
- The inclusion of comments and inputs from stakeholders and I&AP's;
- The inclusion of inputs and recommendations from the specialist reports where relevant; and
- That the information provided by the EAP to interested and affected parties and any
 responses by the EAP to comments or inputs made by interested and affected parties
 are correctly reflected herein.

| A LINIDEDE AVING DV A DDI LGANE | | | | |
|---------------------------------|--|--|--|--|
| 13. UNDERTAKING BY APP | LICANT | | | |
| \mathcal{E} | ty Ltd understand the content of this EMPr and undertake to ut herein agreed to by the Limpopo Department of Mineral | | | |
| Resources: Regional Manager. | | | | |

| Signed | on this day | of 2016. |
|--------|-------------|----------|
|--------|-------------|----------|

14. CONCLUSION

This Environmental Management Programme has been compiled by Naledzi Group Pty Ltd. The correctness of information contained in the report relies upon information provided on the project scope and method of mining from Rakhoma Mining Resources. Naledzi trusts that the information provided by Rakhoma is true and correct.

At the time of compilation of both the EIR and EMPr a final/detailed mine layout plan was not available and specific factual information on services provision was not detailed. The reports are thus based on the current available information.

The public participation process undertaken thusfar for the Scoping and EIA process has resulted in several inputs/comments from I&APs, traditional authorities and organs of state. Such inputs have been included in Part A of this document (EIR) under Volume 1 Appendix 13 – Issues and Response Report. Further inputs will be solicited during the public review period of the EIR&EMPr.

Several specialist investigations were undertaken as part of the EIA process which have informed the EIR and set the target for monitoring and management of identified and ranked impacts in the EMPr.

The EIR and EMPr do not define whether the project should be approved or not. It provides a neutral, independent assessment of the proposed project's impact on the environment to help DMR make a decision on the application.

This EMPr has been compiled by Ms. Marissa Ilse Botha. Mr. Desmond K. Musetsho has reviewed the EMPR before release for public review in order to ensure quality control and accuracy of information.

Report Author 1:

Report Author 2:

Marissa Botha

Environmental Assessment Practitioner

Desmond Musetsho

MD & Environmental Assessment Practitioner

ANNEXURE A REHABILITATION AND CLOSRE PLAN INCLUDING FINANCIAL PROVISION