

ZAMA MINING RESOURCES (PTY) LTD ENVIRONMENTAL IMPACT ASSESSMENT IN SUPPORT OF A MINING RIGHT APPLICATION IN THE GAMAGARA AND

TSANTSABANE LOCAL MUNICIPALITIES

Part B

Environmental Management Programme in support of the EIR for Open Pit Mining and Prospecting Activities at MaCarthy-Zama

Draft For Public Comment

DMRE REF: NC30/5/1/2/2/10219MR

Office B101, Izulu Office Part, Rey's Place, Dolphin Coast, Ballito, 4399

071 689 2229 trevor@exm.co.za





ZAMA MINING RESOURCES (PTY) LTD

June 2023

Revision 1

Environmental Management Programme in support of the application for Open Pit Mining and Prospecting Activities at MaCarthy-Zama.

Draft for Public Comment

DMRE REF: NC30/5/1/2/2/10219MR

This document has been prepared by EXM Advisory Services (Pty) Ltd. and is intended for the use and distribution of the readers included in the distribution list.

Distribution List					
Nr	Name Designation		Affiliation		
1.	Case Officer	Competent Authority	Department Of Mining Resources		
2.	Interested and Affected Parties	Various	Various		
3.	Commenting Authorities	Various	Various		

Name	Designation	Signature	Date
Trevor Hallatt	EXM Advisory Services (Pty) Ltd Environmental Assessment Practitioner ("EAP") EAPASA (Reg. nr. 2019/1758) Report Author	thee	2023/07/21
Thashnee Moodley	EXM Advisory Services (Pty) Ltd Candidate Environmental Assessment Practitioner ("EAP") EAPASA (Reg. nr. 2019/ 358) Report Writer	Noodley	2023/07/21
Roelof Letter	EXM Advisory Services (Pty) Ltd Report Reviewer	At	2023/07/21

SOLUTIONS | PROGRESS | PARTNERS



TABLE OF CONTENTS

1.	INTROD	UCTIONi
	1.1	Project Backgroundi
	1.2	Authorisations Required1
	1.2.1	Full Environmental Impact Assessment1
	1.2.2	Waste Management Licence Application1
	1.2.3	Water Use Licence Application1
	1.3	Objectives and Purpose of the Environmental Management
		Programme ("EMPr")1
	1.4	Public participation2
2.	ENVIRO	NMENTAL ASSESSMENT PRACTITIONER
	2.1	Details of EAP3
	2.2	Qualifications and Experience3
	2.3	Declaration of Independence4
3.	DESCRI	PTION OF THE ASPECTS OF THE ACTIVITY
	3.1	Description of activities to be undertaken5
	3.1.1	MaCarthy Mining Operations5
	3.1.1.1	Life of Mine ("LoM") Planning
	3.1.1.2	Estimated Reserves and Production Rates
	5.2.1.3.	Opencast Pits and Mining Method
	3.1.1.3	Waste Rock Dumps7
	3.1.1.4	Backfilling7
	3.1.1.5	Internal, Access and Haul Roads7
	3.1.1.6	Water Requirements and Supply9
	3.1.1.7	Dirty Water and Stormwater Management9
	3.1.1.8	Electricity Supply10
	3.1.1.9	Sewage Management10
	3.1.1.10	Explosives Management
	3.1.2	Fuel Storage
	3.1.2.1	Soil Stockpiling
	3.1.2.2	Future Infrastructure Area
	3.1.3	Dewatering Volume and Infrastructure11
	3.1.3.1	Supporting infrastructure

i



	3.1.3.2	Waste management	.12
	3.1.4	Western Properties (Prospecting Activities)	.12
	3.1.4.1	Background	.12
	3.1.4.2	Description of Drilling Operations	.12
	3.1.4.3	Rehabilitation measures	.13
4.	COMPO	DSITE MAP	.13
5.	IMPACI	MANAGEMENT OBJECTIVES	. 16
	5.1	Proposed management objectives and the impact management	
		outcomes for inclusion in the EMPr	. 16
6.	ENVIRC	NMENTAL MANAGEMENT PROGRAMME	. 17
7.	FINANC	CIAL PROVISIONING	. 37
	7.1	Closure objectives and the extent to which they have been aligned	
		with the baseline environment	. 37
	7.2	Closure Principles	. 37
	7.3	Closure Objectives	. 38
	7.4	Confirmation of consultation of closure objectives with landowners	. 39
	7.5	Explain how the rehabilitation plan is compatible with the closure	
		objectives	. 40
	7.6	Quantum of Financial Provision required to manage and rehabilitate	
		the environment	. 41
	7.7	Bill of Quantities	. 41
	7.8	Confirm how the financial provision will be provided	. 42
	7.9	Financial Provision Estimate	. 43
	7.9.1	Closure Liability	. 43
8.	MECHA	NISMS FOR MONITORING COMPLIANCE	.43
	8.1	Control and auditing	. 44
	8.1.1	Appointment of an ECO	. 44
	8.1.2	Internal Environmental Compliance Audits	. 44
	8.1.3	External Compliance Audits	. 44
	8.1.4	External Water Use Licence Audit	. 44
	8.2	Noise Monitoring	. 44



EXM ENVIRONMENTAL SCIENCE

	8.3	Dust Fall Monitoring	. 45
	8.4 Aquatic Biomonitoring	. 45	
	8.5	Groundwater	. 48
9.	SUBMIS	SION OF AUDIT REPORTS	. 51
10.	SPECIFI	C INFORMATION REQUIRED BY THE COMPETENT AUTHORITY	. 51
11.	UNDERT	AKING	.51

LIST OF APPENDICES

Appendix A: Curriculum Vitae of EAP	52
Appendix B: Scope of EMP	53

LIST OF TABLES

Table 1-1: Properties included in mining right application areas.	i
Table 2-1: Details of the Independent EAP	3
Table 2-2: Declaration of EAP	4
Table 3-1: Summary of Opencast Pits	6
Table 3-2: Summary of Waste Rock Dumps	7
Table 3-3: MaCarthy Water Requirements	9
Table 6-1: Measures to Prevent/Minimise Potential Environmental Impacts Associated	
with the Prospecting Activities	17
Table 6-2: Measures to Prevent/Minimise Potential Environmental Impacts Associated	
with the Mining Activities at MaCarthy	24
Table 6-3: Measures to Prevent/Minimise Potential Socioeconomic Impacts Associated	
with the Mining Activities (All Properties)	35
Table 7-1: Mine Closure Principles	38
Table 7-2: Physical, Biophysical and Social Closure Objectives	38
Table 7-3: Operational Zones of the Zama Mining Project	42
Table 8-1: Noise Monitoring Locations	44
Table 8-2: Dust Fall Monitoring Locations	45
Table 8-3: Biomonitoring Locations	45



EXM ENVIRONMENTAL SCIENCE

Table 8-4: Monitoring Boreholes4	8
Table 11-1: Details of the Undertaking EAP5	51

LIST OF FIGURES

Figure 1-1: General Location Map	i
Figure 3-1: MaCarthy Production Schedule	6
Figure 3-2: Access Road/Haul Routes	8
Figure 3-3: Conceptual/Typical Drill Site Layout	13
Figure 4-1: Overall Environmental Sensitivity Map (MaCarthy)	14
Figure 4-2: Overall Sensitivity (Priority Prospecting Areas)	15
Figure 8-1: Dust and Noise Monitoring Locations	46
Figure 8-2: Biomonitoring Locations	47
Figure 8-3: Groundwater Monitoring Location	50





ACRONYMS AND ABBREVIATIONS

۷

Zama Mining Resources (Pty) Ltd Mining Right for Open Pit Mining and Prospecting Activities Draft Environmental Management Programme

EXM Advisory Services (Pty) Ltd



EXM	ENVIRONMENTAL	SCIENC
-----	---------------	--------

Abbreviations	Definition	
СА	Competent Authority	
САА	Civil Aviation Authority	
СВА	Critical Biodiversity Area	
DWS	Department of Water and Sanitation (Northern Cape)	
EAP	Environmental Assessment Practitioner	
EIA	Environmental Impact Assessment	
EMPr	Environmental Management Programme	
ESA	Ecological Support Area	
EXM	EXM Environmental Advisory (Pty) Ltd	
FEPA	Freshwater Ecosystem Priority Areas	
GNR	Government Notice Regulation	
HIA	Heritage Impact Assessment	
IAP	Interested and Affected Party	
IWWMP	Integrated Water and Waste Management Plan	
LoM	Life Of Mine	
mamsl	Metres above mean sea level	
NDCR	National Dust Control Regulations	
NEMA	National Environmental Management Act	
NEM: BA	National Environmental Management Biodiversity Act	
NEM: WA	National Environmental Management Waste Act	
NFEPA	National Freshwater Ecosystem Priority Areas	
NHRA	National Heritage Resources Act	
NIA	Noise Impact Assessment	
NSRs	Noise Sensitive Receptors	
NWA	National Water Act	
PPP	Public Participation Process	
Sacnasp	South African Council for Natural & Scientific Professionals	
SAHRA	South African Heritage Resource Agency	
SANS	South African National Standards	
SLP	Social Labour Plan	
SWSA	Strategic Water Source Areas	
TOPS	Threatened or Protected Species	
TIA	Traffic Impact Assessment	
WUL	Water Use Licence	

1. INTRODUCTION

1.1 Project Background

Zama Mining Resources (Pty) Ltd ("Zama Mining") is in the process of applying for a Mining Right application at the Department of Mineral Resources and Energy ("DMRE") on the for iron ore, manganese and other minerals on the properties listed in Table 1-1. The extent of the application area is shown in Figure 1-1. The individual properties are included in the land tenure map as shown in **Error! Reference source not found.** of the EIR (Part A). The required Environmental Authorisation ("EA") processes are currently undertaken in accordance with relevant legislation in support of the Mining Right application.

The mining right area covers approximately 43 557.5 hectares ("ha") and includes properties on which Zama Mining has held a prospecting right since 2013. For the purposes of the Zama Mining Project, the mining right application area has been divided into 2 sections, including MaCarthy and the Western Properties.

Open pit mining activities for the extraction of Iron Ore are currently only planned for the MaCarthy Section supported by the development of open pits, waste rock dumps, workshops, administration areas, roads, pipelines, sewage treatment and photovoltaic (PV) solar facilities. The infrastructure associated with the MaCarthy Section will cover approximately 90 hectares and details of the project is provided in Section 5 of this report.

Prospecting activities are planned on the Prospecting Priority Areas of the Western Section of the application area as shown in Figure 1-1 which will entail diamond and percussion drilling.

Compass 665 RE	Dikepeng 661 PT 2	Hartley 573 RE	Lucknow 652 RE	Mamatlun 651 RE	Uys 663 PT 3**
Cox 571 RE	Dikepeng 661 PT 4**	Hilliard 664 RE**	MaCarthy 559 RE*	Mamatlun 651 PT 2	Uys 663 PT 4**
Cox 571 PT 1	Gamaliets 659 RE	Hilliard 664 PT 1**	Makala 646 RE	Tomkins 657 RE	Uys 663 PT 6**
Cox 571 PT 2	Gamaliets 659 PT 1	Knapp 658 RE	Makala 646 PT 1	Tomkins 657 PT 1	Knapp 658 PT 4
Cox 571 PT 3	Gaston 650 RE	Knapp 658 PT 1	Mamaghodi 654 RE	Tomkins 657 PT 2	Knapp 658 PT 5
Crossley 660 RE**	Gaston 650 PT 1	Knapp 658 PT 2	Mamaghodi 654 PT 1	Tomkins 657 PT 3	Knapp 658 PT 7
Dikepeng 661 PT 1**	Groot Venn 777 RE	Knapp 658 PT 3	Uys 663 PT 1	Uys 663 PT 2	

Table 1-1: Properties included in mining right application areas.

*Proposed mining activities

**Prospecting priority areas




Figure 1-1: General Location Map

EXM Advisory Services (Pty) Ltd

1.2 Authorisations Required

1.2.1 <u>Full Environmental Impact Assessment</u>

The proposed Open Pit Mining and Prospecting Activities triggers activities (detailed in Section 5 of this report) published in Listing Notice 1 (GN R. 327) and Listing Notice 2 (GN R. 325), promulgated in terms of the National Environmental Management Act (No. 107 of 1998) ("NEMA"). A full Scoping and Environmental Impact Assessment ("EIA") process in terms of the EIA Regulations (GN R. 326 of 2017) is therefore undertaken to obtain Environmental Authorisation ("EA") prior to commencement. It should be noted that the EIA focussed on both the mining as well as the prospecting activities.

It should be noted that a separate EIA with supporting public participation will have to be undertaken if future mining activities will be conducted on any properties other than the Remaining Extent of the Farm MaCarthy.

1.2.2 <u>Waste Management Licence Application</u>

The proposed establishment of Waste Rock Dumps ("WRDs") as well as backfilling into the open pits as part of the proposed mining operations on the MaCarthy Section triggers activities listed in Category B in GN.R. 921 published in terms of the National Environmental Management Waste Act (No. 59 of 2008) ("NEM: WA") (detailed in Section 5 of this report). Therefore, a Waste Management Licence ("WML") is required prior to commencement. An Integrated EA application is therefore undertaken to obtain authorisation for NEMA and NEM: WA listed activities.

1.2.3 <u>Water Use Licence Application</u>

Undertaking Activities listed in Section 21 of the National Water Act (No. 36 of 1998) ("NWA") requires a Water Use Licence ("WUL") prior to commencement. The proposed Open Pit Mining Activities triggers Activities (c), (g), (i) and (j) in Section 21 of the NWA. An Integrated WUL application (DWS Reference: WU26789) is therefore undertaken parallel to the EIA process for the MaCarthy Section to obtain authorisation for the proposed water uses. No water uses are currently planned or applied for the prospecting activities at the Western Properties.

1.3 Objectives and Purpose of the Environmental Management Programme ("EMPr")

This Environmental Management Programme ("EMPr") has been developed according to the requirements of Appendix 4 of the EIA regulations. The content of this report, as

required by the regulations, and where each requirement is addressed within this report is provided in **Appendix B**. The purpose of the EMP phase of the EIA and the supporting report is as following:

- Details of the EAP who prepared the EMPr; and the expertise of that EAP to prepare an EMPr.
- A detailed description of the aspects of the activity.
- Maps illustrating the proposed activity, its associated structures, and infrastructure on the environmental sensitivities of the preferred site.
- A description of the impact management objectives outcomes identifying the impacts and risks that need to be avoided, managed, and mitigated for all phases.
- A description of the manner in which the impact management will be achieved.
- The method and frequency of monitoring the implementation of the impact management actions.
- An indication of the persons who will be responsible for the implementation of the impact management actions.
- The time periods within which the impact management actions must be implemented.
- The mechanism for monitoring compliance with the impact management actions and a program for reporting on compliance, taking into account the requirements as prescribed by the Regulations.

1.4 Public participation

EXM Advisory Services (Pty) Ltd ("EXM") has been appointed as the independent Environmental Assessment Practitioner ("EAP") to facilitate the EIA, including the supporting Public Participation Process ("PPP"). This scoping report has been developed according to the requirements of the EIA regulations to verify, assess, and obtain the required approval of the scope of work for the EIA. The scoping phase has been completed, as the final scoping report was submitted on the 10th of February 2023, and the comments have been incorporated into the draft EIR. A PPP has been conducted in terms of Chapter 6 of the NEMA and the EIA regulations as part of the subject EA application. The purpose of the PPP is to inform all the identified Interested and Affected Parties ("IAPs") of the proposed development and associated application process and allow them to raise comments and concerns. The draft EIR and its supporting EMP is circulated to all IAPs for a period of 30 day for comment.

2. ENVIRONMENTAL ASSESSMENT PRACTITIONER

This section provides details of the Independent Environmental Assessment Practitioner ("EAP") that is responsible to facilitate the EIA and public consultation processes in line with NEMA and EIA Regulations (GN R. 326 of 2017).

2.1 Details of EAP

Table 2-1 below contain details of the EAP responsible to facilitate the EIA and public consultation process.

Name of The Practitioner	Trevor Hallatt
Affiliation	EAP/Senior Environmental Scientist at EXM Environmental Advisory Services (Pty) Ltd
Professional registration	EAPASA (Reg. nr. 2019/1758) SACNASP (Reg. nr. 300123/15)
Tel No	071 689 2229
E-mail address	trevor@exm.co.za

Table 2-1: Details of the Independent EAP

2.2 Qualifications and Experience

Trevor obtained a B.Sc. degree from the North-West University (Potchefstroom campus) in Geography, Zoology and Tourism in 2010. This degree provided him with a sound base and understanding of the environment and human impacts on the environment. He also obtained honours and master's degrees (both cum laude) in Environmental Management at the NWU in 2011. Furthermore, Trevor obtained a master's degree in environmental management (cum laude) in 2014.

Trevor Hallatt has more than 11 years of environmental management experience in mining, power generating, industrial and local government sectors. His duties entail the planning and execution of projects related to environmental management, including ISO 14001: 2004 and legal compliance audits, EIA, Compilation of Environmental Management Programmes, Environmental Risk Assessments and Environmental Management Systems. Furthermore, he performed different functions in the planning and delivery of environmental short courses, including the development of modules and presenting on different topics. Trevor is registered with the South African Council for Natural

Scientific Professions (Reg nr: 300123/15) as well as the Environmental Assessment Practitioners Association of South Africa (EAPASA Reg nr. 2019/1758).

2.3 Declaration of Independence

I, <u>Trevor Hallatt</u>, as the independent EAP compiled this report and declare that it correctly reflects the findings made. I further declare that I,

- Have the necessary expertise in conducting environmental impact assessments, including knowledge of the act, regulations and any other guidelines that have relevance to the activity.
- Will comply with the Act, regulations, and all other applicable legislation.
- Will take into account the requirements of the EIA regulations as published in Government Notice R326 as well as other legislation.
- Have no, and will not engage in, conflicting interests in the undertaking of the activity.
- Will ensure that the comments of all interested and affected parties have been considered and are recorded in this report that is submitted to the competent authority in respect of the application.
- Have provided the competent authority with access to all information at my disposal regarding the application, whether such information is favourable to the applicant or not.
- Declare that no information provided to the Department was at no stage influenced by the applicant and that we as the appointed Environmental Assessment Practitioners have explained the potential consequences of submitting this application.
- Will perform all other obligations as expected from an EAP in terms of the Regulations; and
- Realise that a false declaration is an offence in terms of Regulation 71 and is punishable in terms of Section 24F of the Act.

Table 2-2: Declaration of EAP

Name	Affiliation	Designation	Signature	Date
Trevor Hallatt	EXM Environmental Advisory (Pty) Ltd	Senior Environmental Scientist EAP	thees	2023/07/21

3. DESCRIPTION OF THE ASPECTS OF THE ACTIVITY

3.1 Description of activities to be undertaken

Zama Mining is applying for a mining right for iron ore, manganese and other minerals on the properties listed in Section 2, located within the Tsantsabane and Gamagara Local Municipal areas. Zama Mining has been the holder of prospecting rights for iron ore and manganese on these properties since 2013 which is now being converted to a mining right.

The application area has been divided into two sections (see **Error! Reference source not found.**), namely MaCarthy currently the only property designated for mining activities, and the Western Properties with areas prioritised for prospecting activities as described below.

The mining activities are described in Section 5.2.1 and the prospecting activities are described in Section 5.2.2 below:

3.1.1 <u>MaCarthy Mining Operations</u>

The project entails the development of an open cast mining operation on the Remaining Extent of the Farm MaCarthy 559 approximately 24 km south of the town of Kathu (2.7 km north of the R325 regional road) for the extraction of iron ore.

3.1.1.1 Life of Mine ("LoM") Planning

The mine planning phase has commenced and will continue until the end of 2023. Activities at the MaCarthy Section are planned for 12-years, including a construction phase during 2024 ("Year 0"). Current mine planning and production forecasts have scheduled the production Life of Mine ("LoM") for 10 years from 2025 ("Year 1") until at least 2034 ("Year 10"). The mine closure and rehabilitation phase will commence in 2035 ("Year 11"). The LoM is however subject to change, based on ongoing prospecting activities and updated resource statements.

3.1.1.2 Estimated Reserves and Production Rates

The production schedule for the LoM is provided in Figure 3-1. The schedule details tonnages of ore that will be mined and waste that will be produced. The production scheduling strategy is to maintain an Fe-product production rate of 800 kilo tonnes per annum ("ktpa"). A product with a weighted average Fe grade of 66.6% will be produced over the LoM. The waste stripping will commence in 2025. The production build up has been planned for a period of one year to reach steady state production of approximately 980 ktpa ore. Steady state production will be maintained for a period of six years. Run of Mine ("RoM") production will peak at 1.58 million tonnes ("Mt") in 2026 and steadily decline to 0.68 Mt in 2034.




Figure 3-1: MaCarthy Production Schedule

5.2.1.3. Opencast Pits and Mining Method

Five (5) opencast pits will be developed as part of the mining operations from where ore will be extracted, as summarised in Table 3-1. Pits 1 & 2 will be developed on the western section and Pits 3, 4 & 5 on the eastern section of the property.

Pit	Surface area	Years to be mined
Pit 1	2 ha	2025 to 2033
Pit 2	21 ha	2025 to 2027
Pit 3	6.2 ha	2025 to 2030
Pit 4	1 ha	2025
Pit 5	1 ha	2033

Table 3-1: Summary of Opencast Pits

Iron ore will be extracted from the pits by means of conventional open-pit mining methods entailing drilling and blasting at a rate of approximately 1 million ton per annum. The ore will be temporarily placed in a product stockpile area near the pit, whereafter it will be loaded and hauled for off-site processing. No processing is currently planned to be undertaken at the MaCarthy Section and iron ore will be trucked/hauled to offsite customers where it will be beneficiated.

3.1.1.3 Waste Rock Dumps

Overburden/waste rock that will be removed during the development of the pits to gain access to the ore body will either be used for the backfilling (described in the section below) of the pits or taken to Waste Rock Dumps ("WRD") for disposal. Zama Mining proposes to establish two (2) WRDs in the Western Section and one (1) WRD in the Eastern Section as summarised in the Table 3-2.

Waste Rock Dump	Volume	Surface area	Year to be established							
WRD 1	2 889 049 m³	10 ha	2026							
WRD 2	5 927 047 m³	16 ha	2024							
WRD 3	5 036 140 m³	15 ha	2026							

Table 3-2: Summary of Waste Rock Dumps

3.1.1.4 Backfilling

Backfilling of the pits will be undertaken concurrently with the mining activities. The main purpose of backfilling is to reduce the surface area that is required for WRD development. The exact extent that the pits will be backfilled has not been determined as yet. However, according to the current mine plan Pit 2 which is by far the largest pit will be completely backfilled at LoM, and the remainder of the pits will be partially backfilled with partial void remaining.

3.1.1.5 Internal, Access and Haul Roads

Internal haul roads with a width of 30 meters will be established to transport ore from the pits towards the provincial road (MN 14146) which connects to the northern section of the property as illustrated in Figure 3-2. From here the ore will be transported north and connect to the provincial road (DR 03333) approximately 8km from the site. The route will then cross the N14, and the ore will be off-loaded at the southern section of Sishen Mine for processing. The provincial roads will also be used by construction vehicles and Light Driving Vehicles ("LDV") to gain access to the site. Other internal roads will also be established to connect the western infrastructure with the eastern section.




Figure 3-2: Access Road/Haul Routes

3.1.1.6 Water Requirements and Supply

Table 3-3 provides a summary of the mine's water requirements. The facility will require approximately 305 188 m³ of water per annum or 836 m³ per day. The water will initially be obtained from a water pipeline that will connect to the Vaal-Gamagara water supply scheme. The Sedibeng pipeline to which the supply pipeline will connect runs to the west of the R325 regional road. Therefore, a new pipeline will have to be established from the Sedibeng pipeline to the internal distribution lines. A servitude will need to be established on an adjacent property to establish the new pipeline. Three options for a pipeline route and connection to the Sedibeng pipeline is currently considered as discussed in Section 8.

Internal pipelines on the Farm MaCarthy RE, will be established which will be used to distribute water from the external supply line to the respective operational units. The internal diameter of the supply line will be 0.11m and the peak throughput will be is approximately 5.5l/s. Water will be stored in two tanks prior to distribution with a storage capacity of 318 m³ and 79.5 m³, respectively.

The abstraction of groundwater to supply the mining operations will be considered in future as mining progresses after the required studies & authorisation processes have been undertaken.

Total Annual Water		
literes	Volumes	Volumes
ltems	(m3/annum)	(m3/day)
Dust suppression	270,121	740
Potable Water Usage	10,074	28
Fire Water Required	21,000	58
Solar Panel Wash Water	48	0.13
Washbay Water Usage	3,564	10
Total	305,188	836

Table 3-3: MaCarthy Water Requirements

3.1.1.7 Dirty Water and Stormwater Management

A Stormwater Management Plan and Engineering Design Report was developed by Nurizon Consulting Engineers (2023) which stipulates measures for the separation of clean and dirty water. The following infrastructure will be developed for the containment of contaminated runoff and to manage potential erosion (Details are provided in Section 6):

- Pollution Control Dams (PCDs) at the Eastern infrastructure area;
- Silt Traps;

- Clean water channels; and
- Dirty water channels.

3.1.1.8 Electricity Supply

Zama Mining is planning to establish two Photovoltaic ("PV") Solar Facilities at both the eastern and western infrastructure areas on MaCarthy. The PV panels will have a generating capacity of 1312 kilowatts ("kW") with six (6) 120 kW inverters. A second option will be investigated, if the PV facility does not provide sufficient electricity supply. This option will entail the establishment of electricity transmission lines to connect to the Eskom grid adjacent to the R325 regional road. The line will have a transmission capacity below 33 kilovolts (kV). The alternative routes for the transmission line are discussed in Section 8.

3.1.1.9 Sewage Management

A sewage packaging plant with a treatment capacity of 25 m3 per day will be established on site at the Eastern infrastructure area and a septic tank will be used to store sewerage in a septic tank at the Western infrastructure area.

At the sewage packaging plant, the sewage will firstly be inserted in a septic tank to break down organic solids, by means of microbial digestion, into soluble organic compounds which will then be flushed into the final chamber of the septic tank as sewage effluent with little or no solids. The effluent will then be delivered to the biological filter. The biological filter uses aeration techniques to clean the effluent of the remaining biomass.

The effluent will then be re-circulated and oxygenated on an hourly basis in order to maximise the refinement process. Finally, the treated effluent will be passed through a Bio-Ozonation process which disinfects the effluent for the removal of pathogens and any remaining bacteria. The choice of final disinfection would be dependent on-site specific requirements. Effluent from the treatment process will be used for dust suppression on roads.

3.1.1.10 Explosives Management

Explosives will be supplied as required for blasting events in a standard shipping container, equipped, security and access controlled according to the Mine Health and Safety Act ("MHSA"), is provided for storage of explosives accessories. No explosives will be stored on site. All explosives will be charged directly to blast holes by the explosive's supplier.

3.1.2 <u>Fuel Storage</u>

Fuel will be stored on site in two tanks with a combined capacity of 320 m³. Appropriately sized bunds will be established to place the tanks with sumps in place. A specific area will

be allocated for refuelling purposes with containment measures in place. Runoff from this area will be diverted to the PCD.

3.1.2.1 Soil Stockpiling

Topsoil that will be stripped as part of the mining development will be stored at strategic locations. Sufficient space has been allowed for the stockpiles not to exceed 2 meters in height. A total area of 20 hectares has been allocated for soil stockpiling, based on the availability of topsoil in the area and to accommodate a maximum heigh of 2 meters. The topsoil will be used for concurrent rehabilitation of the WRDs.

3.1.2.2 Future Infrastructure Area

An area has been identified on the eastern section of the property for the development of a future processing facility. The development of the facility will be dependent on market demand. The technology and details of the infrastructure is not available at this stage and the implementation of the processing facility may require future amendments to the EA/EMPr.

3.1.3 Dewatering Volume and Infrastructure

According to the Geohydrological Assessment (Gradient, 2023), dewatering of ground water that will accumulate in the eastern pits will be required. The outcome of the study showed that average dewatering volumes will be approximately 3 970 m3/day from year 3/4 onwards. The study assessed different scenarios to check the dewatering effectiveness of establishing less boreholes with high abstraction rates vs establishing a higher quantity of boreholes with moderate abstraction rates. The study concluded that the establishment of 15 boreholes around pits 3, 4 and 5 would be the best option for optimum dewatering. Dewatering will entail the abstraction of 370m³/day from each borehole.

A total of 15 boreholes will therefore be drilled and installed to intercept groundwater upstream of the pits before groundwater will flow into the pits. It is currently proposed to supply the water via a pipeline to the Vaal-Gamagara water supply scheme. A new pipeline will be required to connect to the Sedibeng pipeline. It is essential to monitor dewatering volumes on an ongoing basis.

3.1.3.1 Supporting infrastructure

Other supporting infrastructure will include administrative buildings, staff quarters, security fencing, and a guard house. A workshop will be developed within the eastern infrastructure area for the servicing of vehicles and machinery. The workshop will be developed in the dirty water management area and runoff will be diverted to the PCD.

3.1.3.2 Waste management

General and hazardous waste from the workshop, staff buildings, canteen, operations will be temporarily stored on site in a designated area before being removed from site for recycling or off-site disposal

3.1.4 <u>Western Properties (Prospecting Activities)</u>

3.1.4.1 Background

Prospecting activities are planned for the Western Properties. The following properties are being prioritised for prospecting and a prospecting work programme has been included as part of the mining right application:

- Hilliard Pt1 and RE/664
- Hilliard 1/664
- Uys Pt3,4&6/663
- Crossley RE/660
- Dikepeng 1&4/661

3.1.4.2 Description of Drilling Operations

Prospecting will involve diamond and percussion drilling. The layout of a typical drill site is given in Figure 3-3. The boreholes that will be drilled as part of the prospecting activities are characterised as follows.

- All borehole sites are identified based on environmental sensitivities at each drill site (e.g., protected trees and proximity to wetlands) and the area is clearly demarcated to limit disturbance. The selection is made by the environmental officer and drill manager.
- Plastic sheeting with temporary bunds is put in place in areas where drill fluids (hydrocarbons) and fuel are placed. Designated bins are also provided for waste generated on site.
- The operational area is fenced off (10 m x 10 m) to limit access.
- Cores are removed to the core shed located near the main offices.
- During decommissioning all infrastructure (waste bins, fencing) is removed from site for placement at the next site.
- The borehole is cased in a concrete slab and the hole is capped over the protruding casing.
- Chemical toilets are provided at each drill site.





Figure 3-3: Conceptual/Typical Drill Site Layout

3.1.4.3 Rehabilitation measures

Concurrent rehabilitation will be undertaken at all the identified areas allocated for prospecting. As soon as a drill site is decommissioned, it will be scheduled for rehabilitation. Rehabilitation will entail the remediation of any spillages, ripping of compacted areas, placement of brush (from cleared vegetation), to augment vegetation establishment and vegetation is left to establish naturally. Access roads (if any) are only ripped once all exploration activities have ceased, as it may be necessary to access drill sites at any time during the operational phase of the exploration right.

4. COMPOSITE MAP

A map which superimposes the proposed activity, its associated structures, and infrastructure on the environmental sensitivities showing how areas are to be avoided is provided as Figure 4-1. Sensitivities include water courses delineated, high biodiversity sensitive areas, heritage sites, and floodlines.








Figure 4-2: Overall Sensitivity (Priority Prospecting Areas)

5. IMPACT MANAGEMENT OBJECTIVES

5.1 Proposed management objectives and the impact management outcomes for inclusion in the EMPr

The key management outcomes and associated mitigation measures to be included in the EMPr are as follows:

- Preference should be given to local employment and procurement to ensure that local communities obtain maximum benefit from the project.
- Implementation of the mitigated layout to prevent encroachment of water courses. The water courses and 100 m buffers as well as 100-year Floodlines must be regarded as no-go areas (unless authorised).
- Concurrent rehabilitation should be prioritised, including optimisation of pit backfilling.
- Effective management of stormwater to prevent erosion, loss of topsoil and sedimentation of water courses. Implement a Stormwater Management Plan ("SWMP") to minimise soil erosion that may lead to sedimentation of downstream.
- Care must be taken to minimise impacts on biodiversity and measure should include obtain of permits for the removal of protected and relocation of certain bulbous/succulent species, prohibit poaching, restrict activities to demarcated/approved footprints.
- Groundwater dewatering must be monitored and ensure that the volumes do not exceed authorised volumes.
- The establishment of access agreements with land owners to undertake prospecting activities must be done proactively.
- Adequate measures must be implemented to ensure that the safety of land owners are not compromised.
- The monitoring of compliance to the provisions of the EMPr should be prioritised, including the appointment of an Environmental Control Officer ("ECO") to oversee the implementation of mitigation measures.

6. ENVIRONMENTAL MANAGEMENT PROGRAMME

17

Table 6-1 below contain the measures that must be implemented to prevent/minimise potential environmental impacts associated with the prospecting activities and Table 6-2 for the Mining Operations at MaCarthy.

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
	T	I.	Biodiversi	ly Management		
Removal of topsoil and vegetation during infrastructure development.	Impacts on floral habitat and Species of Conservation Concern Impact on habitat units with High Site Ecological Importance Encroachment of invader plant species	Minimise disturbance to natural habitat	Planning Construction	Clearly demarcate prospecting site footprint prior to commencement. Vegetation clearance only allowed in demarcated area. Avoid sensitive areas such as ridges/koppies (where possible) Existing farm roads to be used as far as possible. Additional roads only to be established in agreement with landowners. Obtain permits for the removal/relocation of protected species. Consideration should be given to rescue and relocation of protected succulent and bulbous species. Concurrent rehabilitation of drill sites and must be signed off by the environmental officer. Monitoring of rehabilitated sites to ensure that rehabilitation was successfully implemented. Develop and implement a plan which contains measures to eradicate Alien Invasive Plants.	National Environmental Management Biodiversity Act (No 10 of 2004). Conservation of Agricultural Resources Act (No 43 of 1983) National Forests Act (No 30 of 1998).	ECO to monitor site during construction.

Table 6-1: Measures to Prevent/Minimise Potential Environmental Impacts Associated with the Prospecting Activities

Aspect (activities product, services	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
				Use only registered Pest Control Operators (PCOs) for the use of any herbicides.		

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle ph	nase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Disturbance/ destruction of habitat	Impacts on faunal habitat and Species of Conservation Concern Impact on habitat units with High Site Ecological Importance. Faunal mortalities	Minimise disturbance to natural habitat.	Planning, construction operational	and	Implement strict speed limits to prevent vehicles colliding with or running over animals. Prospecting area to be fenced to prevent animals from entering. Conduct a walk through to ensure that all faunal species (where practicable) have left the demarcated area prior to the commencement of construction activities. Hunting/trapping or collecting of any faunal species is strictly prohibited. Awareness training during regarding the presence of faunal species on site. Limit disturbance to demarcated/authorised areas and restrict access to other areas.	National Environmental Management Biodiversity Act (No 10 of 2004)	None
			Su	rface v	vater resources		
Pollution caused by hazardous substances	Pollution of surface water resources Temporary toilets	Prevent Spillages	Construction operations	and	Refer to section related to hazardous substances management. Servicing of vehicles to be conducted off site or in dedicated areas with measures in place for the containment of runoff. Temporary toilets must be located outside of the 100m buffer from water courses.	National Water Act (No 36 of 1998)	None
Construction infrastructure	Loss of wetlands and episodic drainage lines	Protect cryptic wetlands	Planning construction	and	The 100m development buffer from water courses and 500m wetland buffers must be dedicated/marked no go areas. Obtain a WUL if prospecting activities will intrude regulated buffer zones Undertake concurrent rehabilitation of all prospecting areas Implement adequate measures for waste and hazardous substances management at all drill sites.	Water Use Licence	Undertake biannual biomonitoring in pans close to the development. None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle pha	se	Impact management actions	Compliance with Standards/Acts	Monitoring required
Runoff from disturbed areas	Soil Erosion and Sedimentation of Water Courses	Manage disturbed areas correctly to minimise sediment load	Construction operations	and	Refer to section related to soil management.	Water Use Licence	
				Gro	undwater		
Use of hazardous substances	Spillages - seepage	Potential pollution/Cont amination of groundwater	Construction c operational	and	Refer to section related to sewerage management Use a drill sock to soak up any hydrocarbons in the boreholes once drilling has been completed	National Water Act (No 36 of 1998) Water Use Licence	Groundwater Monitoring
	<u> </u>	<u> </u>	S	oil M	anagement	<u> </u>	
Incorrect planning of stormwater infrastructure Removal of topsoil Hazardous substances management. Soil erosion Contamination of soil	Loss of soil Sedimentation of downstream water courses Incorrect Removal – loss of topsoil Pollution of soil resources Loss of soil and land capability	Prevent Soil erosion Prevent soil contamination	Planning Construction. Operations. Closure.		Implement a soil management procedure that stipulates measures for the removal, stockpiling and use of soil for rehabilitation purposes. Clearly demarcate prospecting area and limit topsoil removal in the specified footprint. Soil stockpiles not to exceed 2.5 meters and must be placed in a dedicated area separate from drill rig.	National Environmental Management Biodiversity Act (No 10 of 2004) Conservation of Agricultural Resources Act (No 43 of 1983) National Forests Act (No 30 of 1998)	ECO to monitor site
				Land	capability		
Footprint development	Loss of grazing land and change in land use.	Effective management of the use and development of land resources		and	Concurrent rehabilitation of drill sites and the success thereof must be signed off by the environmental officer. Refer to section related to impacts on vegetation and soil.	None	None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle p	hase	Impact management actions	Compliance with Standards/Acts	Monitoring required
	Impact on current farming activities						
	1	1	Ai	r quality	y management		
Establishment and operations of prospecting sites Exposed surfaces. Vehicle movement on exposed areas	Increased dust fall Nuisance conditions for landowners	Minimise atmospheric emissions	Construction, operations, closure.	and	Implement strict speed limits on all roads/exposed areas. Dust suppression on roads and exposed areas according to a schedule if increased dust fall is detected or if complaints are received. Implement a community grievances and complaints management procedure. All complaints must be investigated and responded to.	National Dust Control Regulations. National Environmental Management Air Quality Act (No 39 of 2004)	Dust fall monitoring during construction
				Noise <i>N</i>	N anagement		
Increased noise levels Establishment and operations of prospecting sites	Nuisance conditions for receptors/land owners in the area.	Minimise noise generation.	Construction Operations	and	Implement a community grievances and complaints management procedure. All complaints must be investigated and responded to. All diesel-powered equipment and plant vehicles should be kept at a high level of maintenance. Avoid unnecessary equipment idling. No drilling to be undertaken at night. Avoid driving past homesteads as far as possible.	Noise Control Regulations (No. 627 of 1998)	Biannual noise monitoring
	7	1	1	Safety	and security		
Movement of drilling contractors and influx of workers	Increase in crime	Prevent access to adjacent properties	Construction operations	and	Establish access agreements with landowners with specific measures as agreed with regards to security. Drilling contractors should not be allowed to move outside of designated areas.	None	None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Prospecting activities				Access of personnel related to the prospecting operations will only be allowed on approval by the project manager. All personnel that have access to the property needs to be made visible. Drilling contractors to be housed off the drilling property.		
	I		Fire r	nanagement	Γ	
				No smoking allowed at the prospecting sites, or only in dedicated areas according to internal procedures.		
Lightning	The impact of	apact of		Risk of fires must be clearly communicated to all employees at prospecting sites.		
Intentional fire	potential fires on neighbouring	Efficient fire fighting	Construction and operations	Implement an emergency preparedness plan with specific measures related to fire management.	Occupational Health and Safety	Monitor fire breaks
	farming activities	5 5		Firefighting equipment must be placed at strategic locations and serviced according to manufacturer's specifications.	Act (No 85 of 1993)	
				Ensure adequate communication with neighbours regarding fires and collaborate with adjacent farmers with regards to fire management.		
			Sewage	e management		
Management of sewage system	Pollution of surface water resources	Prevent sewage spillages	Construction and operations	Any sewage spillages must be reported and cleaned appropriately. Temporary toilets during construction must be emptied as required by a registered contractor and sludge disposed at the municipal sewer system.	National Environmental Management: Waste Act (No 59 of 2008) and	Regular emptying of temporary toilets
Temporary toilets				Good housekeeping practices must be implemented at the temporary toilets to prevent nuisance conditions.	Waste regulations/norms and standards	Groundwater Monitoring

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle pho	ase	Impact management actions	Compliance with Standards/Acts	Monitoring required
	-	-	W	aste r	nanagement	-	-
Waste Management	Waste/Land Pollution Impacts on Groundwater and Surface Water	Proper discarding of waste	Construction operations	and	Provide designated labelled bins and skips at strategic positions for the placement of general and hazardous waste, separately. These containers must not be overfilled. Good housekeeping practices must be implemented at the waste storage area. No littering must be allowed on site. All hydrocarbon contaminated material (rags, PPE, containers etc.) must be placed in a labelled, skip and disposed at a licenced facility. Contaminated soil must be managed as hazardous waste. Construction waste must be stored in a designated area and disposed at a licenced facility.	National Environmental Management: Waste Act (No 59 of 2008)	Implementatio n of waste/environ mental audits
			Hazardous	s subs	tances management		
Prospecting activities Generation and management of hazardous waste	Water and soil pollution Spillages	Prevent water and soil pollution. Prevent spillages	Construction operations.	and	Incident management procedure. Safety Data Sheets must be available. Spill kits must be available in areas where hazardous substances are used/stored. Spills must be cleaned timeously and appropriately. Refuelling to be conducted off site. Hazardous substances must be stored in an area with containment measures in place.	Hazardous Substances Act (No. 15 of 1973)	Quarterly ECO inspections during construction.

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required		
	Cultural Heritage and Palaeontology							
Footprint of activities	Impact on heritage resources Impact on burial ground and graves	Minimise impact on heritage resources	Planning, Construction,	Implement a chance find procedure during construction in case where possible heritage/fossil finds are uncovered.	- National Heritage Resources Act	None		
			Operations and Closure	Identified heritage resources must be dedicated no go areas.				
				Obtain relevant permits if heritage resources will be impacted.				

Table 6-2: Measures to Prevent/Minimise Potential Environmental Impacts Associated with the Mining Activities at MaCarthy

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Biodiversity Mana	gement	1				
Coalitions with vehicles Vegetation removal for construction purposes	Faunal mortalities Impact on faunal habitat units with High Site Ecological Importance.	Minimise disturbance to natural habitat	Planning and construction	Implement strict speed limits during construction to prevent vehicles colliding with or running over animals. Construction area to be fenced to prevent animals from entering. Conduct a walk through to ensure that all faunal species (where practicable) have left the demarcated area prior to the commencement of construction activities. Hunting/trapping or collecting of any faunal species is strictly prohibited. Limit disturbance to demarcated/authorised areas and restrict access to other areas.	National Environmental Management Biodiversity Act (No 10 of 2004) National Forests Act (No 30 of 1998)	ECO to monitor site during construction.

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Encroachment of Alien Invasive Plants in natural areas – outcompeting natural species. Transformation of habitats	Direct or indirect impacts on habitat Loss of protected species	Prevent encroachment of Alien Invasive Plants	Planning, Construction,	Develop and implement a plan which contains measures to eradicate Alien Invasive Plants.	Conservation of Agricultural Resources Act (No 43 of 1983)	ECO to monitor site during construction.
			Operations and Closure	Topsoil stockpiles to be kept clear of Alien Invasive Plants.	National Environmental Management Biodiversity Act (No 10 of 2004)	
Site clearance for the establishment of infrastructure, roads, WRD, Pits, etc.	Impact on habitat units with High Site Ecological Importance Fragmentatio n of habitat Impact on floral Habitat and Diversity Destruction of protected plant species.	Minimise disturbance to natural habitat	Planning and construction	Vegetation clearance only allowed in demarcated and approved footprints. Placement of construction camps, contractor's laydown areas and other temporary infrastructure are to be placed within areas that have already been modified or fall within the overall development footprint. Retain larger protected trees, where possible, especially along the road development. Obtain permits for the removal/relocation of protected species. Rehabilitation of areas temporarily disturbed by construction activities. Limit road construction to the authorised access roads. Consideration should be given to rescue and relocation of protected succulent or bulbous species	National Forests Act (No 30 of 1998). National Environmental Management Biodiversity Act (No 10 of 2004). Conservation of Agricultural Resources Act (No 43 of 1983)	ECO to monitor site during construction.

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Permanent loss of biodiversity. Ineffective Indigenous Biodiversity Reestablishment Impedance onto wetlands due to decommissionin g activities	Potential risk to biodiversity and habitat health. Possibility of failing to control alien invasive species on rehabilitated land.	Minimise impact on habitats and species	Decommissioning and Closure	RehabilitationtobeundertakenaccordingtotheClosureandRehabilitation PlanRestrict activities to only designated areastopreventfurtherdestructionofvegetation.Useexisting roads during closure to avoidadditional scarring.Implementalieninvasivecontrol/eradicationprogrammeandmonitoralieninvasivepostclosurephase.Edgeeffectcontrolneedstopostclosurephase.Edgeeffectcontrolneedstocontinuousmonitoringandmaintenanceofrehabilitatedareas.Erosionprotectionmeasuresmusteimplementedwheredeemednecessary.	National Environmental Management Biodiversity Act (No 10 of 2004) National Forests Act (No 30 of 1998) Conservation of Agricultural Resources Act (No 43 of 1983)	ECO to monitor site during construction.
Surface water resc	ources	•	·			
Footprint establishment Layout to directly impact cryptic wetlands	Loss of wetlands and episodic drainage lines	Protection of wetlands and episodic drainage lines	Planning, construction, and operations	Implement mitigated layout plan to avoid water courses. Implement mitigated layout plan to avoid wetland pans and other freshwater microhabitats. Water crossings must be designed with measures in place to prevent erosion in episodic drainage lines. Water crossings must be designed to allow for connectivity between the up and downstream aquatic environment	National Water Act (No 36 of 1998) Water Use Licence	Undertake biannual biomonitorin g in pans close to the development

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase		Impact management actions	Compliance with Standards/Acts	Monitoring required
					Implement stormwater control measures as stipulated in the stormwater management plan to prevent sedimentation of water courses. The 100m development buffer from water courses (not authorised in the WUL) must be dedicated/marked no go areas. Water courses must be monitored for the infestation of alien and invader plants and measures must be implemented to eradicate such plants.		
Storage and use of hazardous substances Temporary toilets	Potential spillages of hazardous substances.	Prevent pollution of surface water resources	Planning ar construction	nd	Refer to section related to hazardous substances management. Servicing and washing of vehicles to be conducted in dedicated areas with measures in place for the containment of runoff. Maintenance to be conducted in a roofed area with containment measures in place. Temporary toilets must be located outside of the 100m buffer from water courses.	National Water Act (No 36 of 1998) Water Use Licence	Undertake biannual biomonitorin g.
Runoff from exposed surfaces Runoff from wash bay and workshops	Erosion and sedimentatio n of water courses	Prevent pollution of surface water resources	Planning ar construction	nd	Install dissipating structures (such as gabions) at stormwater discharge points, where necessary, as per the stormwater management plan. Implement measures contained in the site stormwater management plan. Rehabilitation/stabilisation of areas disturbed during construction that will not be used during operations. Monitor downstream for erosion problems.	National Water Act (No 36 of 1998) Water Use Licence	Undertake biannual biomonitorin g.

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Groundwater						
Use of hazardous substances, including hydrocarbons	Potential pollution/Con tamination of groundwater	Prevent spillages and seepage	Construction and operations	Refer to section related to hazardous substances management and sewage management.		
Dewatering activities Use of natural resources	Potential impact on aquifer yield and groundwater users	Conservation of natural resources	Operational	Monitor and record dewatering volumes Dewatering volumes must not exceed authorised volumes. The groundwater flow model should be updated on a regular basis and prior to closure phase with the latest water level data. Implement a complaints management procedure. Groundwater levels should be monitored on-site as well as on surrounding farms. All leaks must be reported and repaired timeously.	National Water Act (No 36 of 1998) Water Use Licence	Groundwater Monitoring
Sewage packaging plant. Pollution control dam Use of hazardous substances.	Spillages/ seepage Potential pollution/Con tamination of groundwater	Prevent contamination of groundwater Prevent contamination of groundwater	Operational	Refer to section related to hazardous substances management and sewage management. Refer to section related to sewerage management. Only competent employees to manage sewage packaging plant. Any sewage spills must be cleaned timeously and appropriately. Installation of PCD liner as per design report. Establish a Class D liner (base preparation layer) for WRDs.	-	

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Establishment of Waste Rock Dumps	Contaminati on of groundwater resources which may affect groundwater users.			Undertake groundwater quality monitoring according to the monitoring programme in the EMPr.		
Soil Management	T	Т			T	
Incorrect soil management Increased volumes and velocity of runoff	Erosion and loss of soil	Prevent loss of topsoil	Planning, construction, and operations	Plan soil stockpile positions according to other future footprints to prevent disturbance. Stripping of topsoil only allowed in demarcated and approved footprints Monitor stockpiles for erosion problems. Topsoil stockpiles may not exceed 2.5 meters. Soil stockpiles must be marked and be managed as no-go areas during operations. No equipment will be allowed on top of stockpiles for any reason including deposition of soil. Refer to section related to hazardous substances management.	Conservation of Agricultural Resources Act (No 43 of 1983)	Erosion monitoring each quarter
Sewage manager	nent					
Sewage spills/leaks Temporary toilets Sewage packaging plant	Impacts on Surface Water	Prevent contamination of surface water resources	Construction and operational	Any sewage spillages must be reported and cleaned appropriately. Temporary toilets during construction must be emptied as required by a registered contractor and sludge disposed at the municipal sewer system.	National Water Act (No 36 of 1998) Water Use Licence	None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
				Good housekeeping practices must be implemented at the temporary toilets to prevent nuisance conditions. Only competent employees to manage sewage packaging plant		
Topography						
Construction of infrastructure and footprints	Change in topography	Prevent alteration of landscape	Operations and closure	Rehabilitation to be undertaken in terms of the Closure and Rehabilitation Plan. Optimise backfilling of pits.	None	None
Land use and land	l capability	L	L		L	I
Establishment of footprint	Loss of grazing land and change in land use			Rehabilitation to be undertaken in terms of the Closure and Rehabilitation Plan. Refer to section related to impacts on vegetation and soil.	None	None
Closure and rehabilitation of facility.	Topsoil deficit inability to adequately undertake rehabilitation activities to achieve post closure land use.	Effective management of the use and development of land resources	Operations and closure	Ensure that maximum volume of topsoil is stripped for rehabilitation purposes. Topsoil stockpiles must not exceed 2 meters and must be protected against erosion. The aim of rehabilitation should be to change the land use from mining back to the desired ELU (grazing/wilderness) Rehabilitation should be done according to guidelines set out in the Guidelines for Rehabilitation of Mined Land.		
Air quality						
Exhaust emissions, construction vehicles	Contribution to greenhouse gas emissions.	Prevention of air pollution	Site Preparation Construction, and Operations	Implement strict speed limits on all roads/exposed areas. Dust suppression on roads and exposed areas according to a schedule.		Dust fal monitoring

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Exhaust emissions, construction vehicles	Contribution to greenhouse gas emissions.			Dust fall monitoring in the area surrounding the property during construction according to the National Dust Control Regulations. Implement a community grievances and complaints management procedure. All complaints must be investigated and responded to.	National Environmental Management Air Quality Act (No 39 of 2004) National Dust Control Regulations.	
Noise manageme	nt	I				
				Biannual noise monitoring		
Increased noise levels from construction and operational activities	Nuisance conditions for Minimise noise receptors in disturbance the area.	Site Preparation Construction, and Operations	Implement a community grievances and complaints management procedure. All complaints must be investigated and responded to.	Noise Control Regulations (No. 627 of 1998)	Biannual noise monitoring	
denvines				Communicate blasting schedule to neighbouring mines		
Fire management						
				Fire breaks must be established and maintained.		
Construction of	The impact of potential fires			Implement an emergency preparedness plan with specific measures related to fire management.	 Occupational Health and Safety Act (No 85 of 1993) Act and and and and and and and and and and	
the proposed surface	on neighbouring	Prevention of fires	Site Preparation Construction, and	Maintenance of grass/vegetation within the fenced area.		Monitor fire breaks
infrastructure	farming and other activities		Operations	Firefighting equipment must be placed at strategic locations and serviced according to manufacturer's specifications.		DIECKS
				Sufficient emergency water must be available on site for firefighting purposes.		

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle pho	ISE	Impact management actions	Compliance with Standards/Acts	Monitoring required
					Ensure adequate communication with neighbours regarding fires and collaborate with adjacent farmers with regards to fire management.		
			W	/aste M	anagement		[
	Impacts on wast	Prevention of waste/land			Provide designated labelled bins and skips at strategic positions for the placement of general and hazardous waste, separately. These containers must not be overfilled. Good housekeeping practices must be		Implementati on of waste/enviro nmental audits
Discarding of			Construction c operations	and	implemented at the waste storage area. Investigate measures to separate and recycle different waste types.	National Environmental Management: Waste Act (No 59 of 2008)	
waste					All hydrocarbon contaminated material (rags, PPE, containers etc.) must be placed in a labelled, skip and disposed at a licenced facility.		
					Contaminated soil must be managed as hazardous waste.		
					Construction waste must be stored in a designated area and disposed at a licenced facility.		
Hazardous substa	nces manageme	ent	1			Γ	Γ
Generation and management of hazardous waste Spillages	Water and soil pollution	Prevention of water and soil pollution	Construction operations	and	Implement an incident management procedure. Bulk fuel storage containers (during operations) must be placed in a bunded area with capacity to contain 110% of the tank volume or 25% of the volume where multiple tanks are stored. Safety Data Sheets must be available on file.	Hazardous Substances Act (No. 15 of 1973)	Quarterly ECO inspections during construction.

Aspect (activities, product, services)	Impact		Objectives management outcome	and	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
						Spill kits must be available in areas where hazardous substances are used/stored. Spills must be cleaned timeously and appropriately. Large spills that cannot be managed by the site must be reported and additional external resources must be used for rectification. Refuelling to be conducted in a dedicated area with stormwater capturing measures in place to capture spillages. Hazardous substances must be stored in an area with containment measures in place.		
Visual Impacts						The WRDs need to be sloped and		
Final rehabilitated footprints (incl. WRDs, Pits and other disturbed areas) and remaining infrastructure	Sense place Visual intrusion	of	Minimise N intrusion	/isual	Decommissioning and Closure	 wegetated as soon as possible. This would significantly contribute to reestablishment of the scenic setting of the impacted landscape. Exposed areas need to be reshaped and revegetated as soon as possible. Backfilling of pits should be done during LOM where possible to reduce the volumes of waste going to the WRDs. Construction of access control measures around remaining pits should, as far as practically possible, blend with the surroundings. This includes revegetation of the berms with trees/ shrubs. 	None	None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Encroachment of identified heritage sites	Impact on burial ground and graves	Protection of heritage resources and infrastructure	Planning, Construction, and operations	Implement a chance find procedure during construction in case where possible heritage/fossil finds are uncovered. In the event that any of the identified archaeological sites will be impacted, a Phase 2 archaeological mitigation process must be implemented. A permit issued under s35 of the NHRA will be required to conduct such work All heritage sites must be dedicated no- go areas.	None	None
Traffic	-					
Additional dust from construction vehicles driving on provincial road. Additional heavy vehicles crossing N14	Poor visibility - increased safety risk for road users Safety of existing road users travelling on N14	Safety of road users	Construction, and operations	Implement dust suppression on provincial road. Avoid crossing N14 during peak traffic periods. All drivers must have valid driver's licences. Risk of crossing the N14 must be clearly communicated to divers and included in Safety Risk Assessments.	None	None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Community safety	1					
Community access to open pit/voids post operational phase Access to an open water body, i.e., increase safety risk.	Unsafe conditions for surrounding landowners and community members leading to injury or death	Community safety	Construction, and operations	Prevent access to the remaining void (not backfilled) by constructing an abandonment bund and trench around the entire pit perimeter. Locate the access control measures outside the ZoR or potential failure zone of the backfilled material. Erect a security fence around the mining area, reducing the risk of free access to the area by people. Decommission ramps into the pit, i.e., drill and blast, excavate trenches or dump waste rock.	None	None

Table 6-3: Measures to Prevent/Minimise Potential Socioeconomic Impacts Associated with the Mining Activities (All Properties)

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Social Impacts (A	li Propenies)	Upskilling of				
Local Employment	Employmen t of local persons	local persons to improve employment opportunities.	Construction	Maximise the employment of local persons (unemployed youth) by contractors.		
Local Procurement	Local Procureme nt	Local contractors used in construction	Construction	Procurement plan to set aside contracts for local contractors where such contracts are suitably sized for local contractors and do not require specialised work. Maximise expenditure within the area of influence.	SLP MPRDA	None

Aspect (activities, product, services)	Impact	Objectives and management outcome	Lice cycle phase	Impact management actions	Compliance with Standards/Acts	Monitoring required
Community expectations	Action from community due to failed expectatio ns	To manage expectations and inform communities.	Construction	Stakeholder engagement aimed at transparency regarding employment and procurement opportunities.		
Infrastructure challenges Infrastructure challenges	Increased			Develop, communicate, and implement an employment strategy focused on local employment.		
	services infrastructu	pressure on infrastructure	Construction and operations	Information regarding employment needs should be communicated well in advance of each phase of the project in which employees will be required.		
		and services		Hiring at both construction and operation phase should take place formally in accordance with relevant legislative requirements and nationally acceptable methods.		
Infrastructure challenges	Social pathologies linked to influx of workers and job seekers.	Decrease risk of getting and transmitting diseases.	Construction and operations	To mitigate the potential increase in drug and alcohol abuse, Zama Mining should develop and implement a Code of Conduct (CoC). The CoC should address drug and alcohol abuse		
Change in sense of place and nuisance factor due to mining and prospecting activities	Change in sense of place	Limit impacts on change in sense of place	Construction and operations	To limit air quality impacts, noise impacts, and impacts of traffic the recommendations of the respective specialist impact assessments should be followed.		

7. FINANCIAL PROVISIONING

A Final Rehabilitation, Decommissioning And Mine Closure Plan (**Appendix K of Part C**) (EXM, 2023) was developed in terms of the Regulation pertaining to the financial provisioning for prospecting, exploration, mining or production operations of 2015 (GN R.1147 of 2015) ("NEMA Financial provisioning regulation, 2015") published in terms of the National Environmental Management Act, 1998 (Act No. 107 of 1998) ("NEMA") for the proposed mining and prospecting activities in support of the application for an integrated EA and WML.

The main purpose of the plan is to provide Zama Mining and the DMRE with a measurable and auditable closure plan that considers the inherent closure risks and takes into consideration the closure criteria required to ultimately achieve the proposed post-mining end land use for the Zama Mining Project.

7.1 Closure objectives and the extent to which they have been aligned with the baseline environment.

The closure vision for the Zama Mining Project is stated below:

"To render a safe, stable, and non-polluting post-mining landform and promoting a sustainable post-closure utilisation of land that is integrated into the current land uses. The post-closure situation should leave behind a positive legacy for the receiving community and our shareholders."

This closure vision is underpinned by a rehabilitation mission to progressively reduce the extent of land affected by mining through implementation of concurrent rehabilitation projects during the operational LoM. In addition, Zama Mining aims to promote the development of innovative solutions to support its rehabilitation initiatives and the implementation of the concurrent rehabilitation plan, aimed at achieving the identified End Land Use ("ELU").

7.2 Closure Principles

Underpinned by the closure vision, Zama Mining aims to achieve the following closure targets:

- Mine closure should be efficient and cost effective.
- Mine closure should be conducted peacefully.
- Closure actions should ensure an ELU with positive socio-economic benefits and no long-term liabilities.
- Issuance of a closure certificate to Zama Mining.

The closure targets, as set out above are supported by the closure principles, which in turn is used to define specific physical, biophysical and social closure objectives. Table 7-1 defines the overreaching mine closure principles for the Zama Mining Project.

Closure principles should be used to guide the closure plan to ultimately realise the closure vision and should be applied in the development of closure objectives and criteria.

Closure Aspect	Closure Principle
	Legislative compliance, including industry good practices, must be ensured during Decommissioning, Rehabilitation, and Mine Closure planning and implementation.
Logal and Degulatory	Mitigate all environmental impacts and aspects according to the provisions and actions of the EMPr(s) and this plan.
Legal and Regulatory	Achieve a 'walk-away' closure scenario with limited long-term liabilities that require minimal to no management and reduce the need for post-closure intervention.
	Facilitate the issuing of a closure certificate with achievable conditions by relevant authorities
	Rehabilitation initiatives should aim to integrate the post-mining landscape back into the regional land use.
Integration of land use	Key objectives for mine closure, including the structural and ecological stability of landforms and associated pollution control (air, soils, groundwater, surface water, etc.) must guide project design development and management of environmental impacts. The objectives must be aligned to the concept of sustainable development and the ELU.
Protection of biodiversity value	The post-closure landscape should ensure the protection of biodiversity value by aiming to minimise degradation and maximise improvement of biodiversity indicators.
	Residual and possible latent environmental impacts must be identified and quantified
Economic sustainability	The operational costs associated with post closure opportunities should have no reliance on mine-provided funding in order to be sustainable. Where relevant, this excludes capital costs required for the initiation of potential opportunities.
Socio-economic value creation	Long-term social performance objectives should be anchored around the objective of building sustainable communities. The post closure landscape should aim to reduce community dependence on the Mine.

Table 7-1: Mine Closure Principles

7.3 Closure Objectives

The overarching mine closure objectives aim to ensure sustainability beyond mine closure and to leave behind a positive legacy. Detailed objectives relating to the physical, biophysical and social closure aspects are given in Table 7-2. The current closure objectives may also be refined as the end of LoM approaches and this plan matures.

Table 7-2: Physical, Biophysical and Social Closure Objectives

Aspect	Environmental Objective		
	Long-term stability of all rehabilitated sites.		
Topography, Stability and Visual	Rehabilitation of residue and waste stockpiles to be done according to		
	engineering design.		

Aspect	Environmental Objective
	Ensure that all residue and waste stockpiles are shaped to manage water and
	to be free draining.
	Minimal visual impact on surrounding observers.
	Topsoil fertility and quality should accommodate successful vegetation
	establishment aligned to the requirements of the ELU.
	Vegetation cover on all rehabilitated sites to avoid erosion.
Soil and Land	Topsoil placement on disturbed areas according to specification for
Capability	rehabilitation, as far possible.
	• Restoring the land to the desired land capability aligned to the requirements of
	the ELU.
	Maximise improvement of biodiversity indicators and minimise degradation.
	Revegetation to enhance the settlement of the local indigenous vegetation,
	vegetation communities and habitat types aligned to the region.
	Ensuring the restoration of affected wetlands and watercourses.
Biodiversity	• Limited weeds, alien and invasive vegetation proliferation on site.
	• To ensure that the rehabilitated habitat will promote the settlement of fauna
	that migrated out of the area and that similar pre-mining fauna numbers and
	diversity is achieved.
	Clean surface water runoff from all rehabilitated sites, including WRD's.
	• To maximise diversion of surface water runoff around rehabilitated sites and
Surface Water	prevent sinks.
	• To ensure that there are no sources of surface water contamination.
	• To ensure that affected drainage patterns and flow is reinstated.
	To ensure that there are no sources of groundwater contamination.
	• To ensure that decanting (if any) is managed, not to impact on surface water
Groundwater:	resources.
	To ensure no long-term groundwater impacts on surrounding users and
	communities.
	Ensure that proposed post-closure land uses are sustainable and pose an
	acceptable level of risk to public health and safety;
	Ensure that meaningful stakeholder engagement is undertaken and that
	stakeholder views are considered in the closure planning process.
Socio-economic	Restore the land to a final, sustainable end land-use that has been defined by
	the interaction with the regulating agencies and communities affected.
	Manage final closure of operations in accordance with the approved Social &
	Labour Plan.

7.4 Confirmation of consultation of closure objectives with landowners

The application is subjected to the required public participation process as defined by the EIA Regulations, 2017. Specific details regarding the Public Participation Process ("PPP") can be found in the EIA report and has also been included in a PPP Report. PPP involved the

placement of site notices on the boundary of the affected properties as well as publicly accessible areas, issuance of notification letters and publishing advertisements to invite interested and affected parties ("I&APs") (including landowners) to register on a database and submit comments on the project.

The comments, as well as response by the Environmental Assessment Practitioner ("EAP"), are captured in the draft EIA report as a comments and response section that forms part of the draft EIA report. Additionally, this Rehabilitation and Closure Plan also forms part of the draft EIA report issued for public review. Comments received during this review period will be captured and included in the Final EIA Report for submission to the Authorities for review and consideration.

7.5 Explain how the rehabilitation plan is compatible with the closure objectives

As part of the closure strategy, various objectives have been established to ensure the affected environment can be rehabilitated to achieve long term sustainability. The identified end land use ("ELU") is therefore a function of the status of the land, feasibility of rehabilitation options that can be applied to certain infrastructure, changes of long-term success, and aligning to surrounding land uses. These factors ultimately aim to achieve the proposed ELU aligned to the closure vision.

Amongst the wide variety of potential ELU options proposed, the agricultural use of the Zama Mining Project properties post-closure is deemed to be the most appropriate in the regional context, and the most likely to achieve long-term sustainability. The proposed agricultural ELU options include livestock farming (cattle, sheep and goats). Light industrial uses could also be considered and would include repurposing selected surface infrastructure (workshops, stores etc.) for commercial use and/or to support of the agricultural activities.

It should also be noted that a large portion of the land will not be changed or disturbed during LoM and therefore the current land utilisation will remain.

The activities associated with the proposed Project will be aligned and integrated with the overreaching ELU plan which is defined as:

- Reinstating the grazing potential of the land, over an area as large as possible.
- Reinstating the grazing potential on the mining areas, including the backfilled pits and WRDs, but control the grazing utilisation to protect the rehabilitated areas that will remain more sensitive and be more prone to erosion (e.g., steeper slopes) than the surrounding natural or other grazing areas.

- Allow grazing by game and/or livestock on sensitive biodiversity areas (as determined to be appropriate by a Biodiversity Management Plan ("BMP")), but control the grazing utilisation to protect the biodiversity; and
- Restrict access to remaining voids due to the safety risk; these areas will therefore have a zero to limited land use after closure (until feasible, novel land uses are identified in the future).

7.6 Quantum of Financial Provision required to manage and rehabilitate the environment.

Refer to Annexure J of Part C for the Closure Plan which contains the methodology used for the quantum calculations.

The quantum of financial provision for the MaCarthy Mine activities have been estimated (FY 2022) using available information and current high-level mine closure objectives as described in this report and/ or appendices. The financial provision associated with the prospecting activities has been calculated separately. The basis of the methodology is aligned with the requirements detailed in regulation 6 of the NEMA Financial Provisioning Regulation, 2015. These regulations prescribe the required minimum content as follows: "a detailed itemisation of all activities and costs, calculated based on the actual costs of implementation of the measures required." The regulation further outlines that closure cost estimation must include the following:

- 1. An explanation of the closure cost methodology.
- 2. Auditable calculations of costs per activity or infrastructure; and
- 3. Cost assumptions.

Cognisance has also been given to the MPRDA Regulations and Guidelines for Evaluation of the Quantum for Closure Related Financial Provision for a Mine issued by DMRE (January 2005) and other relevant industry guidelines¹. The aim is however to align with the NEMA financial Provisioning Regulation, 2015.

7.7 Bill of Quantities

The bill of quantities ("BOQ") used to estimate the decommissioning and rehabilitation liability was developed using Geographic Information System ("GIS") software and Microsoft Excel. The BOQ included all proposed activities associated with the Zama Mining Project (refer to Appendix 4 of the Closure Plan).

¹ Land Rehabilitation Guidelines for Surface Coal Mines. Land Rehabilitation Society of Southern Africa, Coaltech, Minerals Council of South Africa. 2018.

The BOQ includes an itemised list of all the required closure actions, and the costing calculations referenced the areas and specific type of infrastructure that would need to be demolished and disturbance that requires rehabilitation. It also provides for estimated volumes associated with the required earthworks and measurements of the areas to be rehabilitated. Where the information was available the BOQ has also been detailed to include specific sub-infrastructure of buildings to improve the accuracy and completeness thereof.

The closure cost model categorised operational areas into "Zones" according to the specific activities proposed to be undertaken in these zones. Activities within a certain zone generally have similar rehabilitation actions and objectives. The zones relevant to the Zama Mining Project is given in Table 7-3.

Zone	Description
А	Offices, Contractors & Support
В	Plant
С	Other Onsite Infrastructure
D	Pits
E	MRD's
F	Ore Stockpiles, Topsoil Stockpiles & Borrow Pits
G	Water Related Infrastructure
Н	Overland & General
I	Monitoring and Additional Studies
J	Prospecting Activities

Table 7-3: Operational Zones of the Zama Mining Project

The Zones were further sub-divided into management areas, describing the specific activity which would need to be decommissioned and rehabilitated. The areas of disturbance considered in the financial provision assessment was largely based on high-level information available at the time of the assessment. Closure actions were based on the closure criteria as described in Section **Error! Reference source not found.** of Appendix J.

7.8 Confirm how the financial provision will be provided.

Zaman Mining will make financial provision for closure by means of a rehabilitation trust, bank guarantee or cash deposit, with any shortfall between the immediate closure cost estimate and the balance in the Trust Account being funded by means of bank guarantees. Annual reviews will be conducted to evaluate the closure costing and to check whether sufficient provision has been made.

7.9 Financial Provision Estimate

The quantum of financial liability defines both the final (scheduled) and premature (unscheduled) closure estimates for the Zama Mining Project. The quantum includes additional allowances for contingencies at 15% and Preliminary and General ("P&G's") allowance for contractors at 15% and has been reported as excluding VAT. In accordance with the requirements of the NEMA Financial Provision Regulations, the reported quantum of financial liability is not discounted against the potential salvage value of any demolished infrastructure, even though there may be possible re-sale value associated with it. The detailed BOQ and closure cost model is given as Appendix 4 of the Closure Plan with associated layout plans given in Appendix 3 of the Closure Plan.

The reported scheduled and unscheduled closure liability estimates include provision for management of residual risks, i.e., aftercare and maintenance and monitoring. Latent liability estimates are reported as part of the ERR (Part B).

7.9.1 <u>Closure Liability</u>

Premature closure (unscheduled) cost represents the liability, should the mine close and all decommissioning and rehabilitation actions need to be undertaken immediately. The reported premature closure liability for the proposed activities reflects the liability expected to be realised within the 12-month period following approval of the MaCarthy Mine Project. The quantum therefore only considered activities expected to commence within the 12 months following approval. Premature closure liability for the mining activities on the farm MaCarthy is estimated at **R16 501 902,76 (excl. VAT)** and liability associated with the proposed prospecting activities is estimated at **R325 715,45 (excl. VAT)**. The total premature closure liability for the Zama Mining Project is therefore estimated at **R16 827 618,21 (excl. VAT)**.

The results of the assessment for premature closure liability of the proposed mining operations (Zama Mining Project) are summarised in **Error! Reference source not found.** of the Closure Plan with a detailed breakdown of decommissioning and rehabilitation costs given in **Error! Reference source not found.** and **Error! Reference source not found.** of the Closure Plan. The liability associated with the proposed prospecting activities of the Zama Mining Project is given in **Error! Reference source not found.** Please also refer to ERR (Part B), containing details regarding the residual and latent liability costs.

8. MECHANISMS FOR MONITORING COMPLIANCE

A monitoring programme assists in determining whether mitigation and management measures are being implemented and/or if they are effective. Monitoring of the environment prior to the start of activities (establishment of baseline conditions) and continued monitoring throughout the life of the operation will help identify environmental impacts by identifying and tracking potential pollution trends. The monitoring data collected will also provide input into the planning for closure at the end of the life of the MaCarthy Zama project as a whole.

8.1 Control and auditing

8.1.1 Appointment of an ECO

An adequately qualified and experienced Environmental Control Officer ("ECO") will be appointed to oversee the monitoring and ensure implementation of mitigation measures.

An independent qualified and experienced ECO should also be appointed to audit compliance with the EMPr on a bi-annual basis (every 6 months) during construction. During the operational phase, a Health, Safety and Environment ("HSE") Officer or site manager will be appointed to manage the site.

8.1.2 Internal Environmental Compliance Audits

The ECO will audit compliance with environmental management programme on a quarterly basis during the construction phase. Remediation actions for non-compliances are identified and signed-off by the environmental office once implemented.

8.1.3 External Compliance Audits

Compliance Audits will be undertaken in accordance with legislative requirements, i.e. Regulation 34 of the EIA Regulations (GN. 982 of 4 December 2014, as amended). The Compliance audits will be submitted in accordance with the Environmental Authorisation.

8.1.4 External Water Use Licence Audit

An audit of the IWUL must be undertaken in accordance with the requirements and conditions of the IWUL. The outcome of the audits should be solution focused with an action plan. The action plan should however concentrate on prioritising actions to ensure annual targets are achievable and high risks are rectified first. It is proposed that an annual external compliance audit be undertaken by an independent suitably qualified party to monitor compliance with the conditions of the IWUL.

8.2 Noise Monitoring

A biannual noise survey must be undertaken according to the South African National Standards (SANS 10103:2008), IFC Guidelines (IFC 2007) and World Health Organisation ("WHO") Guidelines for Community Noise (WHO 1999) at the receptors indicated in Table 8-1 and Figure 8-1.

 Table 8-1: Noise Monitoring Locations

	Coordinates		
Monitoring location	Latitude	Longitude	
1	27°56'50.58''S	23°2'1.58"E	

2 27°56'18.63''S 23° 2'25.29''E

8.3 Dust Fall Monitoring

Dust fall monitoring must be undertaken according to the National Dust Control Regulations on a monthly basis at the locations indicated in Table 8-2 and Figure 8-1.

Table 8-2: Dust Fall Monitoring Locations

	Coordinates		
Monitoring location	Latitude	Longitude	
1	27°56'50.58''S	23°2'1.58"E	
2	27°55'42.88''S	23° 3'24.97"E	
3	27°54'38.11"S	23° 2'13.19"E	

8.4 Aquatic Biomonitoring

Undertake biomonitoring on a bi-annual basis in the Episodic Drainage Lines and annually at the Cryptic Wetlands as indicated in Table 8-3 and Figure 8-2: Biomonitoring Locations for water quality (if water is present), Diatoms (if water is present), sediment (if water is not present) and Habitat Integrity Assessment.

Table 8-3: Biomonitoring Locations

	Coordinates		
Monitoring location	Latitude	Longitude	
1	27°56'24.01''S	23° 2'56.04"E	
2	27°56'10.28"S	23° 2'55.64"E	
3	27°56'3.59''S	23° 2'7.92"E	
4	27°54'52.08''S	23° 2'14.28"E	




Figure 8-1: Dust and Noise Monitoring Locations




Figure 8-2: Biomonitoring Locations

8.5 Groundwater

8.5.1.1 Monitoring Localities

The Geohydrological Assessment includes a groundwater monitoring programme for MaCarthy. Table 8-4 contains the proposed boreholes that are included in the programme as well as the frequency for quality and water level monitoring.

			Facility / Receptor	Monitorin	g frequency	
Site ID	Latitude	Longitude	Monitored	Water quality	Water level	Parameters
		Proposed M	onitoring Boreholes – Ex	isting boreho	les	
			Eastern open pit			
AKM1/77	-27,911450	23,043130	Eastern waste dump			
			Off-site, downstream	Quarterly	Monthly	As per Chapter 8.9.1.2
MAC5	-27,909953	23,054375	Unnamed drainage			
Mokaning 1	-27.913200	23,044900	Eastern waste dump Eastern open pit 4			
			Eastern waste dump			
Mokaning 2	-27,913500	23,038000	Eastern open pit 3			
			Eastern open pit 4			
MZBH07	-27,946833	23,034359	Offsite, upstream			
MZBH10	-27,938556	23,043601	Onsite, upstream			
MZBH16	-27,919523	23,041570	Eastern open pit 5			
	Pro	oposed Monif	oring Boreholes – Propo	sed New bor	eholes	1
MZBH22	-27,929977	23,032312	Western waste dumps			
			Gamagara tributary			
MZBH23	-27,918321	23,037728	Western waste dumps			As per
			Gamagara tributary	Quarterly	Monthly	Chapter 8.9.1.2
MZBH24	-27,915043	23,038491	Eastern open pit 4			
	27,710040	20,000471	Gamagara tributary			
MZBH25	-27,918833	23,029107	Western open pit (1&2)	-		

Table 8-4: Monitoring Boreholes

8.5.1.2 Determinants for Analysis

The South African National Standards (SANS 241: 2015) should be applied as benchmark for monitoring purposes. Supplementary guidelines i.e., Water Use Licence (WUL) conditions as well as WMA Resource Quality Objectives (RQO) should also be considered as part of the monitoring


protocol. All monitoring localities should be subjected to an initial comprehensive water quality analysis to evaluate hydrochemical composition and identify potentially elevated parameters going forward2. Chemical variables to form part of the sampling run are listed below.

- **Physical and aesthetic determinants:** pH, Electrical Conductivity (EC), Total Dissolved Solids (TDS).
- Macro determinants: Total Alkalinity (MAlk), Sulphate (SO4), Nitrate (NO3), Chloride (Cl), Fluoride (F), Calcium (Ca), Magnesium (Mg), Potassium (K) and Sodium (Na).
- Micro determinants: Aluminium (Al), Iron (Fe), Manganese (Mn), Arsenic (As), Cadmium (Cd), Free Cyanide (CN), Copper (Cu), Lead (Pb), Mercury (Hg), Selenium (Se) and Zinc (Zn).

8.5.1.3 Pit Dewatering Volumes

A calibrated mechanical or electronic flow meter must be installed at all pit operations i.e., abstraction points/ sumps in order to monitor and record abstraction volumes. The latter should be included into monitoring reports submitted to the Regional Head: DWS and used as part of the groundwater flow model update.

² It is recommended that a comprehensive water quality analysis be repeated annually. Also note that should additional parameters be requested in existing permits/licence conditions, these should be adhered to.





EXM Advisory Services (Pty) Ltd

9. SUBMISSION OF AUDIT REPORTS

Compliance Audits will be compiled in accordance with legislative requirements (as applicable at the time) including:

- 1) Regulation 34 of the EIA Regulations;
- 2) Regulation 55 of the Minerals and Petroleum Resource Development Act.

The compliance audits will be submitted in accordance with the Environmental Authorisation.

10. SPECIFIC INFORMATION REQUIRED BY THE COMPETENT AUTHORITY

Non applicable.

11. UNDERTAKING

I, **Trevor Hallatt**, acting as independent environmental assessment practitioner hereby confirm:

- The correctness of the information provided in the reports.
- The inclusion of comments and inputs from stakeholders and I&APs.
- The inclusion of inputs and recommendations from specialist reports, where relevant; and
- The acceptability of the project in relation to the finding of the assessment and the level of mitigation proposed.

Table 11-1: Details of the Undertaking EAP

Report Sign-Off				
Name	Designation	Signature	Date	
Trevor Hallatt	EAP Senior Environmental Scientist Pr.Sci.Nat	thee	2023/07/21	

Appendix A: Curriculum Vitae of EAP

Appendix B: Scope of EMP

Requirement of Appendix 4 - GN 326	EMP Sections
1 (a) details of—	Section 2- Environmental
(i) the EAP who prepared the report; and	Assessment Practitioner
(ii) the expertise of the EAP, including a curriculum vitae;	
(b) a detailed description of the aspects of the activity that are	Section 3- Description of The
covered by the EMPr as identified by the project description;	Aspects of The Activity
(c) a map at an appropriate scale which superimposes the	Figure 2-2: Preliminary Project
proposed activity, its associated structures, and infrastructure on	Layout Map
the environmental sensitivities of the preferred site,	Figure 4 1: Overall
indicating any areas that should be avoided, including buffers;	Environmental Sensitivity Map
(d) a description of the impact management objectives	
outcomes, including management statements, identifying the	
impacts and risks that need to be avoided, managed, and	
mitigated as identified through the environmental impact	
assessment process for all phases of the development including-	
(i) planning and design;	Section 5- Impact
(ii) pre construction activities;	Management Objectives
(iii) construction activities;	
(iv) rehabilitation of the environment after construction and where	
applicable post	
closure; and	
(v) where relevant, operation activities;	
A description and identification of impact management	
objectives outcomes required for the aspects contemplated in	Section 5- Impact
paragraph (d)	Management Objectives
(f) a description of proposed impact management actions,	
identifying the manner in which	
the impact management objectives and outcomes contemplated	
in paragraph (d) and (e) will be achieved, and must, where	
applicable, include actions to —	
(i) avoid, modify, remedy, control or stop any action, activity, or	
process which	
causes pollution or environmental degradation;	Section 5- Impact
(ii) comply with any prescribed environmental management	Management Objectives
standards or practices;	Management Objectives
(iii) comply with any applicable provisions of the Act regarding	
closure, where	
applicable; and	
(iv) comply with any provisions of the Act regarding financial	
provision for	
rehabilitation, where applicable;	
(g) the method of monitoring the implementation of the impact	-
	Section 8- Mechanisms for
management actions	Monitoring Compliance
contemplated in paragraph (f);	
(h) the frequency of monitoring the implementation of the impact	Section 8- Mechanisms for
management actions contemplated in paragraph (f);	Monitoring Compliance
(i) an indication of the persons who will be responsible for the	
implementation of the impact management actions;	
(j) the time periods within which the impact management actions	
contemplated in paragraph (f) must be implemented;	
(k) the mechanism for monitoring compliance with the impact	Section 8- Mechanisms for
management actions	Monitoring Compliance
contemplated in paragraph (f);	
(I) a program for reporting on compliance, taking into account the	Section 9- Submission of Audit
requirements as prescribed by the Regulations;	Reports
(m) an environmental awareness plan describing the manner in which—	

Requirement of Appendix 4 - GN 326	EMP Sections
 (i) the applicant intends to inform his or her employees of any environmental risk which may result from their work; and (ii) risks must be dealt with in order to avoid pollution or the degradation of the environment; and 	
(n) any specific information that may be required by the competent authority.	Section 10- Specific Information Required by The Competent Authority