ACTION PLAN: ENGRAVING SITE ON THE FARM BEESHOEK 448, POSTMASBURG DISTRICT, NORTHERN CAPE.

NTRODUCTION

and the following plan is therefore proposed to salvage these fascinating and enigmatic creations of the past. scheduled to commence over an area that encompasses the site in August 1998 ladder forms and some animal images also occur. Large-scale open-cast mining is rupules (cup-like depressions), but pecked concentric circles, wavy lines, grid and 1960s (Fock 1969, Fock & Fock 1984), and has been subject of an archaeological scoping assessment (Morris 1992) and phase 1 salvage work (Morris 1993). Figure depicts the distribution of the individual engravings there, which are dominated by of the Northern Cape. It has been known since at least 1949, was recorded The site Beeshoek 1 (28°18' S, 23°0' E) is located some 8 km WNW of Postmasburg and 2 km SSE of Beeshoek, on the farm Beeshoek 448, in the Postmasburg district in the

ACTION PLAN

with 15 years of service at UCT. many of the original engraved stones as possible, on a portion of the mine property next to the main road, where it would be accessible to tourists. As the McGregor this work be undertaken on a contract basis by Royden Yates, a gifted field-worker Museum archaeology staff are already over-committed, it is further proposed that The objective of the plan is to re-assemble an exact replica of the site, using as

TASK LIST

requirements of the National Monuments Council. The following tasks would need to be fulfilled by him in order to meet the permit

- 1. A foot survey of the entire mining area, to establish if any other sites occur within it.
- necessary by the archaeologist. If such sites do occur, then remedial actions will be required, đ OXIODIXO deemed
- cultural debris occurs there Test trenching in the vicinity of the defunct spring near Beeshoek 1, o establishif
- within a grid Removal of vegetation at the engraving site and excavation of abutting sediments
- completion of 4. 5. Detailed mapping and photographic coverage of the entire engraving area
- material/s, of the total site, portion by portion Production of a silicon rubber mould, reinforced by fibre-glass or other appropriate
- Removal or loose slabs <u>0</u> an attempt to removed engraved bedrock by way of

vertical and horizontal drilling or other appropriate means

m's M

- Re-assembly of all intact engraved slabs and replica casting of portions damaged remova
- Erection of a rondavel-roofed display structure in the vicinity of the reconstructed
- other Associated 10. Production of photos and texts for eight panels other Associated Manganese Mines sites. Manganese dealing with Beeshoek D D
- Writing of an illustrated report on the project for Associated Manganese Mines National Monuments Council and McGregor Museum

TASK DURATIONS

final two months, with the total being six months Rough estimates, assuming the availability of casual assistants, are that tasks 1-5 will take a month, tasks 6 & 7 about two months, task 8 a month, and tasks 9-11 a

PROJECT COSTS

- processing, silicon rubber and fibre glass, casting material, etc, about R5000,00 1. Materials including excavation equipment and packaging, photographic film and
- 2. Erection of a display structure according to a design available from the Northern Cape office of the National Monuments Council, about R15 000,00
- the McGregor Museum's 3. Production of an 8-panel laminated display, based on texts and photos the McGregor Museum's Roadside History Project, about R5000,00 S part Ω
- 4. Archaeologist's transport, using own vehicle, comprising Cape Town Beeshoek \times 1, Beeshoek Kimberley \times 6, as also daily trip from Beeshoek to sites, about R7000,00
- himself as also to Archaeologist's salary to be based ona viable contract rate that is imself as also to Associated Manganese Ltd, about R50 000 acceptable 8

OTHER COMMENTS

- Ω rental rate that is archaeologist's accommodation should, ideally, be at the acceptable to him. Beeshoek mine, at
- and meeting the requirements thereof archaeologistis responsible for obtaining a National Monuments Council
- tasks S 70 archaeologist must at all times 0 completely free ō carry 0 specified
- 17 All collections that may result from this project and full documentation must be

eventually housed at the McGregor Museum

- all times have free access during the project. Officers of the McGregor Museum and the National Monuments Council must at
- Annette Coetzee of the McGregor Museum. (0) Information on casting procedures and casting material sources is available from

CONCLUSION

many other interesting and important heritage sites around Postmasburg archaeo-tourism infrastructure for the region, which is richly endowed by way of The reconstructed site and accompanying display would mark the beginning of an

Peter B. Beaumont Head, Archaeology McGregor Museum 3 April 1998

REFERENCES

FOCK, Cape G.J. 1969. Non-representational rock art in the Northern Cape. Annals of the Provincial Museums 6(9):103-136

TOOK, Köln: Böhlau Verlag. G.J. & Fock, D.M.L. 1984. Felbilder in Südafrika: Kinderdam und Kalahari

the mining property at Beeshoek. Unpublished report to the National Monuments Council and Associated Manganese Mines of South Africa, Ltd. Morris. D. 1992. An archaeological impact assessment of a rock engraving site on

Manganese Mines of South Africa, Ltd Beeshoek. Unpublished report to the National Monuments Council and Associated Morris, 1993. Interim report, Phase 1: the salvage of rock engravings from