

Annex B - Distribution Environmental Screening Document (DESD)
(Informative)

Reticulation Powerlines and Ancillary Services

Ratified and accepted by
Environmental Practitioner
Environmental Specialist
Head of Engineering Survey
(one signature please)
Accepted by Land Owner/s/Users
I have seen the completed document and accept the
recommendations made

Assessor/s

A. Meehan

Signature:

Form completed by

Signature:

in consultation with

Signature:

CAPACITY (e.g. land owner, specialist)

DATE COMPLETED: x

14/08/2015

Instructions

1. Fill the report in as neatly and completely as possible.
2. Where the question / statement is not applicable mark N/A.
3. Indicate sensitive areas on a map and/or spanning plans.
4. When in doubt, consult the Environmental Practitioner in your region.
The purpose of this DESD is to:

- Determine whether or not the project should be subject to R543-7, published in terms of the National Environmental Management Act 107 of 1998.
- Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both Legislation and Eskom's Environmental Policies.
- This report is a guide to Route Selection, Construction and Field Services.

NOTE Complete the report before the survey!!!

This is not an office exercise.

Extra sheets of paper may be added and referenced if insufficient space has been provided.

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB

Annex B
(continued)

1 Project description

Project name/Survey: Hama Consulting Engineers
Request: Charlstrom Village Electrification
Project number: File number
Rural scheme/ Feeder: Vokstroom NB 10
Supply from: Various
(scheme name, pole numbers for lee-off)
Supply to: Various
(Farm name, etc.)

2 Properties traversed

Farm name: Codstream A
Registration number and Division: 3168 HS
Compilation number: 2728
Farm name: Sub-division: Remainder
Registration number and Division: Nwv LV 1448m
Compilation number: Sub-division: Line length/ Site area (m²)

3 Brief description of the surrounding area

Charlstrom village in the Vokstroom area. Portions of village to be electrified is on the outskirts of the village. Portions are constructed with long stands and houses far from each other. Some gravel roads are found in area with existing 3 phase MV power lines. Some visible water pipes are found in the area. Area is mostly flat with some hills. No big trees or dense bushes are present. Some gravel roads are found near the existing MV power lines.

Could the proposed project have an impact on or be constrained by any of the following environmental aspects?

Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB

Annex B
 (continued)
4 Physical environment

4.1 Water: streams rivers dams wetlands springs floodplains OTHER

Present condition: Some small streams are present on site

Potential impact (e.g. threat of pollution): N/A

4.2 Soil: sandy rocky clayey OTHER

Present condition: Soft soil throughout the village with some small areas covered with rock

Potential impact (e.g. of erosion): N/A
4.3 Topography mountains ridges valleys ravines dongas OTHER

Present condition: Area is mostly flat with some hills

Potential impact (e.g. of erosion): Top soil is covered with grass

Comments/mitigating measures:

Annex B
 (continued)

5 Natural environment

5.1 Flora: indigenous protected exotic OTHER

Brief description and conservation status (e.g. rare, etc., mention trees/bush/grass)

Potential impact (e.g. permit applications): N/A

5.2 Fauna: mammals birds OTHER

Brief description and conservation status:
 (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)
 None

Potential impact (e.g. threat of electrocution, collision, etc.): N/A

Comments/mitigating measures:

6 Social environment

6.1 Restricted areas: nature/game reserves hiking trails tourism routes parks recreational areas
 Residential- green belts sacred/holy grounds OTHER

Brief description: Village area with stand, streets and houses

Annex B
(continued)

Potential impact e.g. threat of encroachment, etc. N/A
 6.2 Visual aesthetics: easily seen hidden partially ✓

Brief description: Portions of new MV and LV lines are easily seen next to fences and streets, some are further away from streets

Potential impact: Bags marked with red and white markers

6.3 Natural heritage: cultural significance ✓
 archaeological objects
 monuments
 palaeontological objects
 ruins
 OTHER

Note: Should any natural heritage resource as listed above, or as defined in the National Heritage Resource Act, No 25 of 1999 be identified, the requirements of Act 25 of 1999 shall be followed by notifying the SAHRA. If line or access road length exceeds 300m SAHRA shall be notified.

Potential impact: Some graves were found on site next to existing MV power lines

Comments/mitigating measures: N/A

7 Economic environment

7.1 Land use: crops ✓, game farming, orchards, forestry areas, mining, grazing ✓, crop spraying, OTHER

Brief description: Some LV lines were surveyed in crops and areas where cows, sheep and goats graze

Annex B
(continued)

Potential impact: N/A

7.1.1 Commercial: factories, shops, OTHER

Brief description: *REMOVES & POTENTIAL FUTURE QUARRY*
 Potential impact: *ESKOM NOT TO IMPEDDE POTENTIAL FUTURE OPERATION AND IF SO TO*

7.1.2 Infrastructure: roads ✓, pipelines ✓, railways, sewage, OTHER, power lines ✓, air fields

Brief description: Grave roads were crossed during survey
 Existing MV power lines found in village
 Water pipelines are present in village

Potential impact: N/A

Comments/mitigating measures: None

*RELOCATE IN ANNEK HACT
 FACILITIES WERE REQUESTED TO DO SO AND
 A9 ESKOM'S COST*

Annex B
 (continued)

What impact will this project have on elements 4 to 7?

1. Physical	Medium impact (2)	High impact (4)
2. Natural	Medium impact (2)	High impact (4)
3. Social	Medium impact (2)	High impact (4)
No impact (0)	Medium impact (2)	High impact (4)

Overall impact:
 This section addresses the overall environmental impact of the project. The impacts as assessed in the above three spheres (physical, natural and social) need to be considered to determine the overall impact

No impact	Medium impact	High impact
0	2	4

If the overall impact is between 2 and 4, contact the Environmental Management Officer or the Environmental Senior Superintendent.

Alternatives

Have alternative routes been discussed with the relevant land owners or users?

Yes No *NO*

Detailed study

Is an environmental assessment required in terms of Regulation R54.3?

Yes No

Should a permit application be made to DWA?

Yes No

Should the SAHRA be notified?

Yes No

Annex C - Environmental Management Plan
 (Normative)

1 General conditions

- 1.1 The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the landowners have been informed before moving onto site.
- 1.2 No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3 Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the landowner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4 Gates shall be left as they are found. I.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or on public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorised persons and vehicles entering into adjacent camps or properties.
- 1.5 Permission shall be obtained from landowners before any water is used.
- 1.6 No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No firewood shall be collected in the veld.
- 1.7 If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8 No property may be accessed after normal working hours except with the permission of the landowner. Privacy shall be respected at all times.
- 1.9 Eskom, Eskom's contractors and their employees shall at all times be courteous towards landowners, tenants and the local community.
- 1.10 Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with landowners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11 Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12 All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

Annex C
 (continued)

- 1.13 If any vehicle should get stuck, the damage shall be repaired immediately so that no deep ruts remain.
- 1.14 Any damage to private property shall immediately be reported to Eskom and the owner. The damage shall be rectified immediately if possible and/or appropriate compensation shall be paid to the owner at the discretion of the project manager/co-ordinator in consultation with the property owner. A record of damages and rectifying action shall be kept. The landowner's satisfaction with the outcome of rectifying action shall be obtained in writing.
- 1.15 A proper system of waste management shall be instituted in the construction camp. This entails that sufficient waste bins are available on site and in the construction camp. The waste shall be dumped at an approved waste disposal site. No containers, scrap metal, conductor etc. shall be left on site.
- 1.16 All scrap shall be removed and taken to an appropriate disposal site. No oil, diesel or other chemicals shall be spilled or discarded anywhere. If an accidental spill occurs, it shall be reported immediately and cleaned to the satisfaction of Eskom and the landowner. No waste shall be left in the veld or on the line route.
- 1.17 Washing and toilet facilities shall be provided on site and in the construction camp. The facilities shall comply with Eskom standards and shall have the approval of the landowner.
- 1.18 No human excrement shall be left in the veld. If no toilet facilities are available such waste shall be buried immediately.
- 1.19 Herbicides shall only be applied with Eskom's permission and in accordance with the Eskom Policy on Herbicides ESKPBAD4.
- 1.20 Camp and office sites shall be dismantled and removed after completion of the construction phase of the project. The site shall be rehabilitated to as close as possible to its original condition to the satisfaction of the landowner, which shall be in writing.
- 1.21 All excavations shall be enclosed to prevent animals or people from accidentally falling into excavations.
- 1.22 No trees shall be cut or removed without prior permission from the landowner. Permits shall be obtained for the cutting and removal protected trees (protected trees shall be dealt with in 2, Special conditions).
- 1.22 Should any natural heritage object be found, or exposed during excavations, all work shall be terminated immediately and the finding reported to the Project Manager who shall inform the Eskom Environmental Practitioner and the SAHRA.

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.

Annex C
 (continued)

- 2 Special conditions
 (Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees etc.)

TYPICAL MITIGATION MEASURES

ENVIRONMENTAL CONCERNS	MITIGATION MEASURES
AGRICULTURE Loss of standing crop due to access road and lower work site.	<ul style="list-style-type: none"> - limit width of access and size of lower site. - avoidance of crop areas. - monetary compensation for crop loss. - lime construction to avoid growing season.
Soil Compaction	<ul style="list-style-type: none"> - scheduling activities to times of the year when soils are least susceptible to compaction. - stop activities when ground conditions are poor. - use of equipment with low bearing capacity. - chisel ploughing.
Construction of new lines	<ul style="list-style-type: none"> - locate access roads along existing traffic routes.
Topsoil – subsoil mixing/soil rutting	<ul style="list-style-type: none"> - scheduling activities. - stop activity when ground conditions are poor. - use of equipment with low bearing capacity. - use of gravel roads. - addition of manures to offset fertility loss. - compensation for reduced soil pH/Activity. - removal of spoil and/or bentonite from foundation operations. - Segregation of topsoil and subsoil.
Disturbance to farm operations	<ul style="list-style-type: none"> - maintain contact with landowner/tenant regarding preferences.
Loss of livestock	<ul style="list-style-type: none"> - employ noise control measures near sensitive livestock. - Construction of farm gates. - Securing farm gates. - Clean-up construction materials which could be ingested. - Compensation for lost, injured livestock.
SOCIAL IMPACTS Mud and Dust	<ul style="list-style-type: none"> - wetting down dry soils. - chemical control of dust. - cleaning roads to remove mud. - temporary planting of grasses.

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.

Annex C
 (continued)

Aesthetics	<ul style="list-style-type: none"> - screen with natural of planted vegetation restoration. - avoid linear access down the right-of-way. - addition of topsoil to gravel access roads. - hoarding construction sites. - installation of landscaping in advance of site completion.
Inconvenience	<ul style="list-style-type: none"> - select route and method of installation to suit landowners' conditions. - select timing of activity.
Heritage resources	<ul style="list-style-type: none"> - avoidance/isolation. - design measures to make facility less obtrusive. - screening. - alternate methods of equipment. - protection by use of enclosures, barrier fencing, covering.
Tourism and recreation resources	<ul style="list-style-type: none"> - salvage in conjunction with SAHRA. - relocation in conjunction with SAHRA. - design measures to make facility less obtrusive of disruptive. - screening and restoration. - minimise noise and dust. - safety precautions to protect the public. - scheduling to avoid peak use periods.
WATER QUALITY	
Sedimentation of streams due to erosion from the right-of-way.	<ul style="list-style-type: none"> - minimise use of slopes adjacent to streams during soils testing, construction and maintenance. - maintain a cover crop. - retain buffers.
Stream bank erosion.	<ul style="list-style-type: none"> - mechanical erosion control. - retain shrubby stream bank vegetation and selectively cut or prune trees during line clearing/maintenance. - selective spraying of herbicides. - Mechanical erosion control. - use and maintenance of appropriate stream crossing device.
Impedance of natural flow streams/others surface waters.	<ul style="list-style-type: none"> - timing activities to stable ground conditions. - use of gravel roads.
Ponding or channelization of surface waters due to rutting.	<ul style="list-style-type: none"> - spill control material and procedures readily available. - site selection where possible.
Contamination of surface or ground waters through spills or leaks of toxic substances.	<ul style="list-style-type: none"> - avoidance of rutting by vehicles where possible. - construction lining. - use of gravel roads. - use of vehicles with low bearing pressures. - stop activities when ground conditions are poor. - avoidance of areas with high erosion potential. - timing activities to the most stable ground conditions. - slope stabilisation. - mechanical erosion control. - vegetation erosion control. - recompaction of trenches. - avoid trenching parallel to the fall of a slope.
Soil compaction/topsoil-subsoil mixing.	
Wind/water erosion.	

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.