

[Handwritten scribble]

NOTE: Complete the report before the survey!
This is not an office exercise.
Extra sheets of paper may be added and referenced if insufficient space has been provided.

- 1. All the report in as neatly and completely as possible.
 - 2. Where the question / statement is not applicable mark N/A.
 - 3. Indicate sensitive areas on a map and/or spreading plans.
 - 4. When in doubt, consult the Environmental Practitioner in your region.
- The purpose of this DESD is to:
- Determine whether or not the project should be subject to R44-G-T, published in terms of the National Environmental Management Act 107 of 1998.
 - Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both legislation and Eskom's Environmental Policies.
- This report is a guide to Route Selection, Construction and Field Services.

Instructions

Form completed by: **L. Hammer** Signature: *[Signature]*
 in consultation with: **W. J. L. ...** Signature: *[Signature]*
 CAPACITY (e.g. land owner, specialist): **L. Hammer** Signature: *[Signature]*
 DATE COMPLETED: **7 SEPTEMBER 2018**

Reviewed and accepted by: **L. Hammer** Signature: *[Signature]*
 Environmental Practitioner
 Head of Engineering Survey
 (one signature please)
 Accepted by Land Owners/Users
 I have seen the completed document and accept the recommendations made

Appendix B - Distribution Environmental Screening Document (DES2)
 (Information)
 Particulation Powerlines and Ancillary Services

Document Classification / Control and Disclosure	ENVIRONMENTAL IMPACT ASSESSMENT FOR	DISTRIBUTION ACTIVITIES
Urduve Identifier: 240-23397222	Revision: 1	Page: 18 of 71

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 19 of 70

Annex B

(continued)

1 Project description

Project name/Survey: *Weyerboer-Sarboe*
 Request Area: *CHRISTINA*
 Project number: *22KV*
 Rural scheme/Feeder: *BLOEMHOUT - WABERON*
 Supply from: *BKW 138-74-96-2*
 (scheme name, pole numbers for tee-off)
 Supply to: *SEE 1:5000 (2825 AA) ATTACHED*
 (Farm name, etc.)

2 Properties traversed

Farm name: *SEE KOCALITY farm (2825 AA) ATTACHED*
 Registration number and Division: *SEE WILLYEVES*
 Completion number: *4014 m*
 Line length (m): *4014 m*
 Farm name: *.....*
 Registration number and Division: *.....*
 Completion number: *.....*
 Line length/site area (m²): *.....*

3 Brief description of the surrounding area
*AL DIE EINGEOMME WERD TRAS VIE BOEDERY OORTRANDS
 GETREUK WINKEL VAN BEES, SWAR, WILD EN SMARBOEDERY DIE
 OORSTE DEEL UITMANK DIE GROUND FORMASIE IS KRANTIG
 EN KLEINERDE AL DIE WINKELIET KOM WERD DIE WINKELIET
 IS IN DIE NABYE OMTREKING EN WINTER VIE BESODDING WERD
 OPMANK GETREUK.*
 Could the proposed project have an impact on or be constrained by any of the following environmental aspects?
 Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 20 of 70

Annex B (continued)

4 Physical environment

4.1 Water: streams rivers dams wetlands springs floodplains OTHER

Present condition: WAARLOPE EN OROE "GROENDDRAME KOM VEEL"

Potential impact (e.g. threat of pollution): ZEEN

4.2 Soil: sandy rocky clayey OTHER

Present condition: (GEBIED KANIGES DIE WINTERLOPE EN MEER SMOEDIG WERD VAN BUIER AF KLIPPE IN WINTERLOPE EN MEER SMOEDIG WERD VAN BUIER AF)

Potential impact (e.g. of erosion): (ZEEN KLOE KRO SIE KOM WED NIE)

4.3 Topography mountains ridges hills valleys ravines dongas OTHER

Present condition: DIE GEBIED BESTAAN UIT BUIER-DEUR, SLOTE EN DONGAS

Potential impact (e.g. of erosion): ZEEN

Comments/mitigating measures:

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 21 of 70

Annex B (continued)

5 Natural environment

5.1 Flora:

indigenous

protected

exotic

OTHER

Brief description and conservation status (e.g. rare, protected, etc., mention trees/bush/grass) Die Plantegroei

Kampas spesies status (e.g. rare, protected, etc., mention trees/bush/grass) Die Plantegroei

Potential impact (e.g. permit applications) Kimpas spesies status (e.g. rare, protected, etc., mention trees/bush/grass) Die Plantegroei

Mest die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention trees/bush/grass) Die Plantegroei

Potential impact (e.g. permit applications) Kimpas spesies status (e.g. rare, protected, etc., mention trees/bush/grass) Die Plantegroei

Mest die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention trees/bush/grass) Die Plantegroei

5.2 Fauna:

mammals

birds

OTHER

Brief description and conservation status:

(e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Mest die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Potential impact (e.g. threat of electrocution, collision, etc.) Die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

IS ONTOESPORBARR DALS DIE IMPAKT IS MINIMALE

Comments/mitigation

Die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Mest die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Potential impact (e.g. threat of electrocution, collision, etc.) Die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Mest die Nodige Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

6 Social environment

6.1 Restricted areas:

nature/game reserves

hiking trails

tourism routes

parks

recreational areas

Residential-areas

green belts

sacred/holy grounds

OTHER

Brief description

Plantegroei spesies status (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 22 of 70

Annex B

(continued)

Potential Impact e.g. threat of encroachment, etc.

Green

6.2 Visual aesthetics:

easily seen

hidden

partially

Brief description

KWAGLYNI IS DUIDEIK SIGBARR UNNAR PLUNTS PARRIC

Potential impact

Green

6.3 Natural heritage:

- cultural significance
- archaeological objects
- meteorites
- ruins
- monuments
- palaeontological objects
- OTHER

Note: Should any natural heritage resource as listed above, or as defined in the National Heritage Resource Act, No 25 of 1999 be identified, the requirements of Act 25 of 1999 shall be followed by notifying the SAHRA. If line or access road length exceeds 300m SAHRA shall be notified.

Potential impact

NVI

Comments/mitigating measures

Green

7 Economic environment

7.1 Land use:

- crops
- game farming
- orchards
- forestry areas
- grazing
- mining
- crop spraying
- OTHER

Brief description

KHUBUYE VAN MIZILES, WOKELS, PERHAYUTE EN WIKO EN VE BOK BOK KEM VOK. LUGESPUNTING WIKO GEOMAN EN OHPANIT MYALE KEM BOK IN DIE GEBIED WOK.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 23 of 70

Annex B (continued)

Potential impact: *Green*

7.1.1 Commercial:

factories

shops

OTHER

Brief description: *Green*
Potential impact: *Green*

.....
.....
.....

7.1.2 Infrastructure:

roads

railways

sewage

pipelines

communications

power lines

air fields

OTHER

Brief description: *Green*
geïsoleerde paneel, spreekruite, telefoonruite, bestuursruite, kluisruite, ruime voor de inplanting van B&S-planten. Kom in dit gebied voor.
Potential impact: *Green*

Comments/mitigating measures:

.....
.....
.....
.....

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 24 of 70

Annex B

(continued)

What impact will this project have on elements 4 to 7?

1. Physical

Medium impact (2) High impact (4) **No impact (0)**

2. Natural

Medium impact (2) High impact (4) **No impact (0)**

3. Social

Medium impact (2) High impact (4) **No impact (0)**

Overall impact:

This section addresses the overall environmental impact of the project. The impacts as assessed in the above three spheres (physical, natural and social) need to be considered to determine the overall impact

0 Medium impact 2 High impact 4

If the overall impact is between 2 and 4, contact the Environmental Management Officer or the Environmental Senior Superintendent.

Alternatives

Have alternative routes been discussed with the relevant land owners/ or users?

Yes No

Detailed study

Is an *environmental assessment* required in terms of Regulation R543?

Yes No

Should a permit application be made to DWA?

Yes No

Should the SAHRA be notified?

Yes No

**ENVIRONMENTAL IMPACT ASSESSMENT FOR
DISTRIBUTION ACTIVITIES**

Unique Identifier: 240-72597722

Revision: 1

Page: 25 of 70

Annex C - Environmental Management Plan
(Normative)

1 General conditions

- 1.1 The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the landowners have been informed before moving onto site.
- 1.2 No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3 Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the landowner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4 Gates shall be left as they are found, i.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or onto public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorised persons and vehicles entering into adjacent camps or properties.
- 1.5 Permission shall be obtained from landowners before any water is used.
- 1.6 No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No firewood shall be collected in the veld.
- 1.7 If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8 No property may be accessed after normal working hours except with the permission of the landowner. Privacy shall be respected at all times.
- 1.9 Eskom, Eskom's contractors and their employees shall at all times be courteous towards landowners, tenants and the local community.
- 1.10 Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with landowners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11 Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12 All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 26 of 70

Annex C
(continued)

- 1.13 If any vehicle should get stuck, the damage shall be repaired immediately so that no deep ruts remain.
- 1.14 Any damage to private property shall immediately be reported to Eskom and the owner. The damage shall be rectified immediately if possible and/or appropriate compensation shall be paid to the owner at the discretion of the project manager/co-ordinator in consultation with the property owner. A record of damages and rectifying action shall be kept. The landowner's satisfaction with the outcome of rectifying action shall be obtained in writing.
- 1.15 A proper system of waste management shall be instituted in the construction camp. This entails that sufficient waste bins are available on site and in the construction camp. The waste shall be dumped at an approved waste disposal site. No containers, scrap metal, conductor etc. shall be left on site.
- All scrap shall be removed and taken to an appropriate disposal site. No oil, diesel or other chemicals shall be spilled or discarded anywhere. If an accidental spill occurs, it shall be reported immediately and cleaned to the satisfaction of Eskom and the landowner. No waste shall be left in the veld or on the line route.
- 1.16 Washing and toilet facilities shall be provided on site and in the construction camp. The facilities shall comply with Eskom standards and shall have the approval of the landowner.
- 1.17 No human excrement shall be left in the veld. If no toilet facilities are available such waste shall be buried *immediately*.
- 1.18 Herbicides shall only be applied with Eskom's permission and in accordance with the Eskom Policy on Herbicides ESKPBAA4.
- 1.19 Camp and office sites shall be dismantled and removed after completion of the construction phase of the project. The site shall be rehabilitated to as close as possible to its original condition to the satisfaction of the landowner, which shall be in writing.
- 1.20 All excavations shall be enclosed to prevent animals or people from accidentally falling into excavations.
- 1.21 No trees shall be cut or removed without prior permission from the landowner. Permits shall be obtained for the cutting and removal of protected trees (protected trees shall be dealt with in 2, **Special conditions**).
- 1.22 Should any natural heritage object be found, or exposed during excavations, all work shall be terminated immediately and the finding reported to the Project Manager who shall inform the Eskom Environmental Practitioner and the SAHRA.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 27 of 70

Annex C

(continued)

2 Special conditions

(Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees, etc.)

There is a small area of protected trees near the site. The trees are located in the area of the site and are protected trees. The trees are located in the area of the site and are protected trees. The trees are located in the area of the site and are protected trees.

TYPICAL MITIGATION MEASURES

ENVIRONMENTAL CONCERNS	MITIGATION MEASURES
AGRICULTURE	
Loss of standing crop due to access road and tower work site.	limit width of access and size of tower site. avoidance of crop areas. monetary compensation for crop loss. time construction to avoid growing season.
Soil Compaction	scheduling activities to times of the year when soils are least susceptible to compaction. stop activities when ground conditions are poor. use of equipment with low bearing capacity. chisel ploughing.
Construction of new lines	locate access roads along existing traffic routs.
Topsoil – subsoil mixing/soil rutting	scheduling activities. stop activity when ground conditions are poor. use of equipment with low bearing capacity. use of gravel roads. addition of manures to offset fertility loss. compensation for reduced soil pEAuctivity. removal of spoil and/or bentonite from foundation operations. Segregation of topsoil and subsoil.
Disturbance to farm operations	maintain contact with landowner/tenant regarding preferences.
Loss of livestock	employ noise control measures near sensitive livestock. Construction of farm gates. Securing farm gates. Clean-up construction materials which could be ingested. Compensation for lost, injured livestock.
SOCIAL IMPACTS	
Mud and Dust	wetting down dry soils. chemical control of dust. cleaning roads to remove mud. temporary planting of grasses.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 28 of 70

Annex C

(continued)

<ul style="list-style-type: none"> - screen with natural of planted vegetation restoration. - avoid linear access down the right-of-way. - addition of topsoil to gravel access roads. - hoarding construction sites. - installation of landscaping in advance of site completion. 	<p>Aesthetics</p>
<ul style="list-style-type: none"> - select route and method of installation to suit landowners' conditions. - select timing of activity. 	<p>Inconvenience</p>
<ul style="list-style-type: none"> - avoidance/isolation. - design measures to make facility less obtrusive. - screening. - alternate methods of equipment protection by use of enclosures, barrier fencing, covering. - salvage in conjunction with SAHRA. - relocation in conjunction with SAHRA. 	<p>Heritage resources</p>
<ul style="list-style-type: none"> - design measures to make facility less obtrusive of disruptive. - screening and restoration. - minimise noise and dust. - safety precautions to protect the public. - scheduling to avoid peak use periods. 	<p>Tourism and recreation resources</p>
<p>WATER QUALITY</p>	
<ul style="list-style-type: none"> - minimise use of slopes adjacent to streams during soils testing, construction and maintenance. - maintain a cover crop. - retain buffers. 	<p>Sedimentation of streams due to erosion from the right-of way.</p>
<ul style="list-style-type: none"> - mechanical erosion control. - retain shrubby stream bank vegetation and selectively cut or prune trees during line clearing/maintenance. - selective spraying of herbicides. - Mechanical erosion control. 	<p>Stream bank erosion.</p>
<ul style="list-style-type: none"> - use and maintenance of appropriate stream crossing device. 	<p>Streams/others surface waters.</p>
<ul style="list-style-type: none"> - timing activities to stable ground conditions. - use of gravel roads. 	<p>Ponding or channelization of surface waters due to rutting. </p>
<ul style="list-style-type: none"> - avoidance of rutting by vehicles where possible. - construction timing. - use of gravel roads. - use of vehicles with low bearing pressures. - stop activities when ground conditions are poor. 	<p>Soil compaction/topsoil-subsoil mixing.</p>
<ul style="list-style-type: none"> - avoidance of areas with high erosion potential. - timing activities to the most stable ground conditions. - slope stabilisation. - mechanical erosion control. - vegetation erosion control. - recompaction of trenches. - avoid trenching parallel to the fall of a slope. 	<p>Wind/water erosion.</p>

**ENVIRONMENTAL IMPACT ASSESSMENT FOR
DISTRIBUTION ACTIVITIES**

Unique Identifier: 240-72597722

Revision: 1

Page: 29 of 70

Annex C
(continued)

<ul style="list-style-type: none"> - spill control material and procedures made readily available. - restoration methods investigated. 	<p>Contamination by petrochemicals.</p>
<ul style="list-style-type: none"> - environmental mapping to identify sensitive areas. - avoidance of areas containing rare/endangered species. - construction and maintenance activities to be timed where possible to avoid peak breeding periods. - the creation of "edge" (may be considered a positive impact) - promotion of wildlife habitat through vegetation control. - avoid the filling of small wetlands. - use design with low risk to wildlife electrocution or collision - fit bird flight divertors to powerlines in bird migration areas. 	<p>Loss of habitat, breeding and/or food source for terrestrial wildlife.</p> <p>Changes in composition of vegetation as a result of disturbance.</p>
<ul style="list-style-type: none"> - construction timing to minimize soil disturbance. - restoration of soils to a stable condition. - minimize erosion from the right-of-way by maintaining a cover crop. - mechanical erosion control. - minimize stream bank erosion by retaining shrubby bank vegetation and selective cutting, pruning of trees near watercourses. - installation of sediment traps when necessary. 	<p>Removal or burial of stream bottom habitat and increased turbidity due to sedimentation.</p>
<ul style="list-style-type: none"> - avoid filling small wetlands servings as staging areas for waterfowl migration. - installation and maintenance of a proper stream crossing device. - time construction activities to avoid disturbance to migrating fish and wildlife or during breeding. - Follow Eskom standards for the application of herbicides near watercourses. - Preserve and/or augment existing natural corridor crossings; investigate tower placement to optimise clearances to preserve existing vegetation. 	<p>Possible loss of wildlife/fish migration/travel routes.</p>
<ul style="list-style-type: none"> - use of native species for erosion control. 	<p>InteAuction of exotic plant species resulting from vegetative erosion control.</p>
<ul style="list-style-type: none"> - erosion control measures. 	<p>Vegetation stress due to nutrient loss as a result of soil deterioration.</p>
<ul style="list-style-type: none"> - time construction/clearing to take advantage of stable soil conditions. 	<p>Changes in vegetation due to soil disturbance (topsoil-subsoil mixing).</p>

