

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 2401289722

Revision: 1

Page: 18 of 70

Annex B - Distribution Environmental Screening Document (DESD) (Informative)

Particular Powers and Ancillary Services

Rated and accepted by:

Environmental Practitioner

Environmental Specialist

Head of Engineering Survey

(one signature please)

Accepted by Land Owner/User:

I have seen the completed document and accept the recommendations made

Form completed by: L. Hamm

Signature: L. Hamm

Signature: L. Hamm

CAPACITY (e.g. land owner, specialist)

DATE COMPLETED: 7 SEPTEMBER 2018


Instructions

1. Fill the report in as neatly and completely as possible.
 2. Where the question / statement is not applicable mark N/A.
 3. Indicate sensitive areas on a map and/or spanning plans.
 4. When in doubt, consult the Environmental Practitioner in your region.
- The purpose of this DESD is to:
- Determine whether or not the project should be subject to RdG-T, published in terms of the National Environmental management Act (07 of 1998)
 - Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both Legislation and Eskom's Environmental Policies.
 - This report is a guide to Route Selection, Construction and Field Services.

NOTE: Complete the report before the survey!

This is not an office exercise.

Extra sheets of paper may be added and referenced if insufficient space has been provided.



ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 19 of 70

Annex B

(continued)

1 Project description

Project name/Survey: CHRISTINA

Request:

Project number:

Rural scheme/Feeder: Bloomhewer - Beer

Supply from: BL-BE 143-24

(scheme name, pole numbers for tee-off)

Supply to: GLEN 1:50000 (2725 CC) TOP SHEET ATTACHED

(Farm name, etc.)

2 Properties traversed

Farm name: GLEN 1:50000 TOP SHEET

Registration number and Division: GLEN 1:50000

Completion number: 3156m

Farm name:

Registration number and Division:

Completion number:

Farm name:

Registration number and Division:

Completion number:

Line length (m):

Sub-division:

Line length/Site area (m²):

3 Brief description of the surrounding area

HL DIE KLEINERNE WÜRD TUNS IIR BÜDDY
 DECKNDES GEBLICK WITHE VNI GINI, BEZS SKHATEM
 WIP BÜDDY DIE GRETSIE DEZ WITHE

Could the proposed project have an impact on or be constrained by any of the following environmental aspects?
 Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 20 of 70

Annex B (continued)

4 Physical environment

4.1 Water: streams rivers dams wetlands springs floodplains OTHER

Present condition: DIE WAALPIJPER IS IN DIE DIREKTE OMGEWING MET WITTEKOPPE WAT REKULWATERS WAT DIE RIVER AFVLOEP, KOM VOOR. GREEN
Potential impact (e.g. threat of pollution):

4.2 Soil: sandy rocky clayey OTHER

Present condition: DIE GEBIED IS KIEKINGTIG EN KLEINAGTIGE KETTINGENDE KOM OF RIVIERKOPPE EN SANDKLEINING OF KLEINAGTIGE WITTEKOPPE WAT REKULWATERS EN SANDKLEINING EN. GREEN
Potential impact (e.g. of erosion):

4.3 Topography mountains ridges hills valleys ravines dongas OTHER

Present condition: DIE GEBIED BESTAAN UIT RIVER - CEWEL STEDE, DONGAS EN OOR WITTEKOPPE WAT REKULWATERS AFVLOEP. GREEN
Potential impact (e.g. of erosion):

Comments/mitigating measures:

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 23 of 70

Annex B (continued)

Potential impact: *Green*

7.1.1 Commercial: factories

shops

OTHER

Brief description: *DESIGNEERDE WERD SLEGS IN DIE DOOR CHRISTINA ISLAM AEFVANDMAN HANGETER*

Potential impact: *Green*

7.1.2 Infrastructure: roads

roads

railways

sewage

pipelines

OTHER

communications

power lines

air fields

Brief description: *GEWENDE BINNE STELVOLIE TEKENAARIE, BESTIHUDE KENGEYI PIVHAI ANWAGSTREK EN DYPVANE VIE BESPEETING KEN IN DIE DIREKTE GEBIED VOR*

Potential impact: *LEGAL IMPAK NIE CHINHI NUWE KRIGEN STRUKTURE SO ONTWERP EN GEPHAS WERD DAT IMPAK MINIMAL IS.*

Comments/mitigating measures:

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 24 of 70

Annex B

(continued)

What impact will this project have on elements 4 to 7?

1. Physical

No impact (0) Medium impact (2) High impact (4)

2. Natural

No impact (0) Medium impact (2) High impact (4)

3. Social

No impact (0) Medium impact (2) High impact (4)

Overall impact:

This section addresses the overall environmental impact of the project. The impacts as assessed in the above three spheres (physical, natural and social) need to be considered to determine the overall impact. If the overall impact is between 2 and 4, contact the Environmental Senior Superintendent. Environmental Management Officer or the

Alternatives

Have alternative routes been discussed with the relevant land owners/ or users?

Yes No

Detailed study

Is an environmental assessment required in terms of Regulation R543?

Yes No

Should a permit application be made to DWA?

Yes No

Should the SAHRA be notified?

Yes No

**ENVIRONMENTAL IMPACT ASSESSMENT FOR
DISTRIBUTION ACTIVITIES**

Unique Identifier: 240-72597722

Revision: 1

Page: 25 of 70

Annex C - Environmental Management Plan

(Normative)

1 General conditions

- 1.1 The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the landowners have been informed before moving onto site.
- 1.2 No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3 Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the landowner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4 Gates shall be left as they are found, i.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or onto public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorised persons and vehicles entering into adjacent camps or properties.
- 1.5 Permission shall be obtained from landowners before any water is used.
- 1.6 No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No firewood shall be collected in the veld.
- 1.7 If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8 No property may be accessed after normal working hours except with the permission of the landowner. Privacy shall be respected at all times.
- 1.9 Eskom, Eskom's contractors and their employees shall at all times be courteous towards landowners, tenants and the local community.
- 1.10 Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with landowners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11 Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12 All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 27 of 70

Annex C

(continued)

2 Special conditions

(Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees, etc.)

The system identified by the scoping is limited by the following special conditions:

TYPICAL MITIGATION MEASURES

ENVIRONMENTAL CONCERNS	MITIGATION MEASURES
<ul style="list-style-type: none"> Loss of standing crop due to access road and tower work site. Limit width of access and size of tower site. Avoidance of crop areas. Monetary compensation for crop loss. Time construction to avoid growing season. 	<ul style="list-style-type: none"> Scheduling activities to times of the year when soils are least susceptible to compaction. Stop activities when ground conditions are poor. Use of equipment with low bearing capacity. Chisel ploughing.
<ul style="list-style-type: none"> Soil Compaction 	<ul style="list-style-type: none"> Scheduling activities to times of the year when soils are least susceptible to compaction. Stop activities when ground conditions are poor. Use of equipment with low bearing capacity. Chisel ploughing.
<ul style="list-style-type: none"> Construction of new lines Topsoil – subsoil mixing/soil rutting 	<ul style="list-style-type: none"> Scheduling activities. Stop activity when ground conditions are poor. Use of equipment with low bearing capacity. Use of gravel roads. Addition of manures to offset fertility loss. Compensation for reduced soil pEAuctivity. Removal of spoil and/or bentonite from foundation operations. Segregation of topsoil and subsoil.
<ul style="list-style-type: none"> Disturbance to farm operations Loss of livestock 	<ul style="list-style-type: none"> Maintain contact with landowner/tenant regarding preferences. Employ noise control measures near sensitive livestock. Construction of farm gates. Securing farm gates. Clean-up construction materials which could be ingested. Compensation for lost, injured livestock.
<ul style="list-style-type: none"> SOCIAL IMPACTS Mud and Dust 	<ul style="list-style-type: none"> Wetting down dry soils. Chemical control of dust. Cleaning roads to remove mud. Temporary planting of grasses.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 28 of 70

Annex C
(continued)

<ul style="list-style-type: none"> - screen with natural of planted vegetation restoration. - avoid linear access down the right-of-way. - addition of topsoil to gravel access roads. - hoarding construction sites. - installation of landscaping in advance of site completion. 	<p>Aesthetics</p>
<ul style="list-style-type: none"> - select route and method of installation to suit landowners' conditions. - select timing of activity. 	<p>Inconvenience</p>
<ul style="list-style-type: none"> - avoidance/isolation. - design measures to make facility less obtrusive. - screening. - alternate methods of equipment. - protection by use of enclosures, barrier fencing, covering. - salvage in conjunction with SAHRA. - relocation in conjunction with SAHRA. 	<p>Heritage resources</p>
<ul style="list-style-type: none"> - design measures to make facility less obtrusive of disruptive. - screening and restoration. - minimise noise and dust. - safety precautions to protect the public. - scheduling to avoid peak use periods. 	<p>Tourism and recreation resources</p>
<ul style="list-style-type: none"> - minimise use of slopes adjacent to streams during soils testing, construction and maintenance. - maintain a cover crop. - retain buffers. 	<p>Sedimentation of streams due to erosion from the right-of-way.</p>
<ul style="list-style-type: none"> - mechanical erosion control. - retain shrubby stream bank vegetation and selectively cut or prune trees during line clearing/maintenance. - selective spraying of herbicides. - Mechanical erosion control. 	<p>Stream bank erosion.</p>
<ul style="list-style-type: none"> - use and maintenance of appropriate stream crossing device. - timing activities to stable ground conditions. - use of gravel roads. - spill control material and procedures readily available. - site selection where possible. 	<p>Contamination of surface or ground waters through spills or leaks of toxic substances.</p>
<ul style="list-style-type: none"> - avoidance of rutting by vehicles where possible. - construction timing. - use of gravel roads. - use of vehicles with low bearing pressures. - stop activities when ground conditions are poor. 	<p>Soil compaction/topsoil-subsoil mixing.</p>
<ul style="list-style-type: none"> - avoidance of areas with high erosion potential. - timing activities to the most stable ground conditions. - slope stabilisation. - mechanical erosion control. - vegetation erosion control. - recompaction of trenches. - avoid trenching parallel to the fall of a slope. 	<p>Wind/water erosion.</p>

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 29 of 70

Annex C
(continued)

Contamination by petrochemicals.	- spill control material and procedures made readily available.	- restoration methods investigated.
FAUNA & FLORA		
Loss of habitat, breeding and/or food source for terrestrial wildlife.	- environmental mapping to identify sensitive areas.	- avoidance of areas containing rare/endangered species.
	- construction and maintenance activities to be timed where possible to avoid peak breeding periods.	- the creation of "edge" (may be considered a positive impact)
	- promotion of wildlife habitat through vegetation control.	- avoid the filling of small wetlands.
	- use design with low risk to wildlife electrocution or collision	- fit bird flight divertors to powerlines in bird migration areas.
Changes in composition of vegetation as a result of disturbance.	- construction timing to minimize soil disturbance.	- restoration of soils to a stable condition.
Removal or burial of stream bottom habitat and increased turbidity due to sedimentation.	- minimize erosion from the right-of-way by maintaining a cover crop.	- mechanical erosion control.
	- minimize stream bank erosion by retaining shrubby bank vegetation and selective cutting, pruning of trees near watercourses.	- installation of sediment traps when necessary.
Possible loss of wildlife/fish migration/travel routes.	- avoid filling small wetlands servings as staging areas for waterfowl migration.	- installation and maintenance of a proper stream crossing device.
	- time construction activities to avoid disturbance to migrating fish and wildlife or during breeding.	- Follow Eskom standards for the application of herbicides near watercourses.
	- Preserve and/or augment existing natural corridor crossings; investigate tower placement to optimise clearances to preserve existing vegetation.	- use of native species for erosion control.
IntAction of exotic plant species resulting from vegetative erosion control.		
Vegetation stress due to nutrient loss as a result of soil deterioration.	- erosion control measures.	
Changes in vegetation due to soil disturbance (topsoil-subsoil mixing).	- time construction/clearing to take advantage of stable soil conditions.	

