

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF
RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE
CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 1 of 9

Annex B

Distribution Environmental Screening Document (DESD)
Reticulation Powerlines and Ancillary Services

Ratified and accepted by
Environmental Practitioner
Environmental Specialist
Head of Engineering Survey
(one signature please)

Accepted by Land Owner/s/Users
I have seen the completed document and accept the
recommendations made

Amashangane T/C

Assessor/s

Form completed by P. MGOBENI Signature: [Signature]
in consultation with: KHOSA M.A. Signature: [Signature]
CAPACITY (e.g. land owner, specialist): SECRETARY
Date: 30/07/2014

Instructions

1. Fill the report in as neatly and completely as possible.
2. Where the question / statement is not applicable mark N/A.
3. The form must be completed in consultation with someone who knows the area well and who can also predict if any future development is envisaged (e.g. a landowner, land user, specialist, etc.).
4. Indicate sensitive areas on a map and/or spanning plans.
5. When in doubt, consult the Environmental Practitioner in your region.


The purpose of this DESD is to:

1. Determine whether or not the project should be subject to R1183, published in terms of the Environment Conservation Act No. 73 of 1989.
2. Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both Legislation and Eskom's Environmental Policies.
3. This report is a guide to Route Selection, Construction and Field Services.

NOTE Complete the report before the survey!!!

This is not an office exercise.

Extra sheets of paper may be added and referenced if insufficient space has been provided.



PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 2 of 9

Annex B

1 Project description

Project name/Survey
Request DARK CITY Area THULAMASHHE
Project number DARK CITY File number
Rural scheme/
Feeder Voltage
Supply from TW40/6
(scheme name, pole numbers for tee-off)
Supply to NEWFOREST
(Farm name, etc.)

2 Properties traversed

Farm name NEWFOREST
Registration number and Division 234 Sub-division KU
Compilation number Line length/Site area (m²)
Farm name
Registration number and Division Sub-division
Compilation number Line length/Site area (m²)

3 Brief description of the surrounding area

The area is open with no mountains or rivers. The lines are in a residential village.
.....
.....
.....
.....

Could the proposed project have an impact on or be constrained by any of the following environmental aspects?

Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 3 of 9

Annex B

4 Physical environment

4.1 Water: streams rivers dams wetlands springs floodplains OTHER

Present condition: None affected negatively

Potential impact (e.g. threat of pollution):

No negative impact

4.2 Soil: sandy rocky clayey OTHER

Present condition:

Gentle Stable

Potential impact (e.g. of erosion)

4.3 Topography mountains ridges hills valleys ravines dongas OTHER

Present condition: Gentle Slope

Potential impact (e.g. of erosion) Minimum

Comments/mitigating measures:

No negative impact

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 4 of 9

Annex B

5 Natural environment

5.1 Flora: Indigenous protected exotic OTHER

Brief description and conservation status (e.g. rare, etc., mention trees/bush/grass)
.....Two Marula trees needs to be trimmed.

Potential impact (e.g. permit applications) Permit needed.

5.2 Fauna: mammals birds OTHER

Brief description and conservation status:
(e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

..... Domestic

Potential impact (e.g. threat of electrocution, collision, etc) N/A

Comments/mitigating measures:

.....
..... No negative impact.
.....
.....

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 5 of 9

Annex B

6 Social environment

6.1 Restricted areas: nature/game reserves hiking trails tourism routes parks recreational areas

residential-areas green belts sacred/holy grounds OTHER

Brief description
 Not indicated

Potential impact e.g. threat of encroachment, etc. NIA

6.2 Visual aesthetics: easily seen hidden partially.....

Brief description
 The area is a residential village

Potential impact No negative impact

6.3 Natural heritage: cultural significance archaeological objects monuments palaeontological objects graves meteorites ruins OTHER.....

Note: Should any natural heritage resource as listed above, or as defined in the National Heritage Resource Act, No 25 of 1999 be identified, the requirements of Act 25 of 1999 shall be followed by notifying the SAHRA.

Potential impact None

Comments/mitigating measures No negative impact

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 6 of 9

Annex B

7 Economic environment

7.1 Land use: crops orchards grazing crop spraying
game farming forestry areas mining OTHER

Brief description Residential
.....
.....

Potential impact N/A
.....
.....

7.1.1 Commercial: factories shops OTHER

Brief description None
.....
.....

Potential impact N/A
.....
.....

7.1.2 Infrastructure: roads railways communications power lines air fields
pipelines sewage OTHER

Brief description: None
.....
.....
.....

Potential impact N/A
.....
.....

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 7 of 9

Annex B

Comments/mitigating measures:

.....
..... *No negative impact.*

7.1.3 Impact

What impact will this project have on elements 4 to 7?

1. Physical

No impact (0) Medium impact (2) High impact (4)

2. Natural

No impact (0) Medium impact (2) High impact (4)

3. Social

No impact (0) Medium impact (2) High impact (4)

Overall impact:

This section addresses the overall environmental impact of the project. The impacts as assessed in the above three spheres (physical, natural and social) need to be considered to determine the overall impact

0 2 4
No impact Medium impact High impact

If the overall impact is between 2 and 4, contact the Environmental Practitioner or specialist.

Alternatives

Have alternative routes been discussed with the relevant land owner/s or users?

Yes
No

Detailed study

Is an *environmental scoping* required in terms of Regulation 1183?

Yes
No

Should the SAHRA be notified?

Yes
No

Annex B

Environmental Management Plan

1 General conditions

- 1.1 The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the landowners have been informed before moving onto site.
- 1.2 No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3 Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the landowner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4 Gates shall be left as they are found, i.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or onto public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorised persons and vehicles entering into adjacent camps or properties.
- 1.5 Permission shall be obtained from landowners before any water is used.
- 1.6 No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No firewood shall be collected in the veld.
- 1.7 If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8 No property may be accessed after normal working hours except with the permission of the landowner. Privacy shall be respected at all times.
- 1.9 Eskom, Eskom's contractors and their employees shall at all times be courteous towards landowners, tenants and the local community.
- 1.10 Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with landowners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11 Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12 All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

Annex B

PROCEDURE FOR THE ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF THE CAPITAL INVESTMENT PROCEDURE SCSPVABP7 Page 9 of 9

- 1.13 If any vehicle should get stuck, the damage shall be repaired immediately so that no deep ruts remain.
- 1.14 Any damage to private property shall immediately be reported to Eskom and the owner. The damage shall be rectified immediately if possible and/or appropriate compensation shall be paid to the owner at the discretion of the project manager/co-ordinator in consultation with the property owner. A record of damages and rectifying action shall be kept. The landowner's satisfaction with the outcome of rectifying action shall be obtained in writing.
- 1.15 A proper system of waste management shall be instituted in the construction camp. This entails that sufficient waste bins are available on site and in the construction camp. The waste shall be dumped at an approved waste disposal site. No containers, scrap metal, conductor etc. shall be left on site.

All scrap shall be removed and taken to an appropriate disposal site. No oil, diesel or other chemicals shall be spilled or discarded anywhere. If an accidental spill occurs, it shall be reported immediately and cleaned to the satisfaction of Eskom and the landowner. No waste shall be left in the veld or on the line route.
- 1.16 Washing and toilet facilities shall be provided on site and in the construction camp. The facilities shall comply with Eskom standards and shall have the approval of the landowner.
- 1.17 No human excrement shall be left in the veld. If no toilet facilities are available such waste shall be buried *immediately*.
- 1.18 Herbicides shall only be applied with Eskom's permission and in accordance with the Eskom Policy on Herbicides ESKPBAAD4.
- 1.19 Camp and office sites shall be dismantled and removed after completion of the construction phase of the project. The site shall be rehabilitated to as close as possible to its original condition to the satisfaction of the landowner, which shall be in writing.
- 1.20 All excavations shall be enclosed to prevent animals or people from accidentally falling into excavations.
- 1.21 No trees shall be cut or removed without prior permission from the landowner. Permits shall be obtained for the cutting and removal protected trees (protected trees shall be dealt with in 2, **Special conditions**).
- 1.22 Should any natural heritage object be found, or exposed during excavations, all work shall be terminated immediately and the finding reported to the Project Manager who shall inform the Eskom Environmental Practitioner and the SAHRA.

2 Special conditions

(Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees, etc.).

None