



Annex A
(informative)

Distribution environmental screening document (DESD)
Reticulation Powerlines and Ancillary Services

Ratified and accepted by
Environmental Practitioner
Environmental Specialist
Head of Engineering Survey
(one signature please)

Accepted by Land Owner/s/Users
I have seen the completed document and accept the
recommendations made

Assessor/s
Form completed by P. DMTSHO Signature: [Signature]
in consultation with : Signature:
CAPACITY (e.g. land owner, specialist): SURVEYOR

Instructions

1. Fill the report in as neatly and completely as possible.
2. Where the question / statement is not applicable mark N/A.
3. The form must be completed in consultation with someone who knows the area well and who can also predict if any future development is envisaged (e.g. a land owner, land user, specialist, etc.).
4. Indicate sensitive areas on a map and/or spanning plans.
5. When in doubt, consult the Environmental Practitioner in your region.

The purpose of this *DESD* is to:

1. Determine whether or not the project should be subject to R1183, published in terms of the Environment Conservation Act No. 73 of 1989.
2. Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both Legislation and Eskom's Environmental Policies.
3. This report is a guide to Route Selection, Construction and Field Services.

NOTE Complete the report before the survey!!!

This is not an office exercise.

Extra sheets of paper may be added and referenced if insufficient space has been provided.

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE SCSPVABP7
PAGE 2 OF 16
REV 0

Annex A
(informative)

1 Project description

Project name/Survey PROPOSED LINE Area GA-MTATELANG
 Request File number
 Project number Voltage
 Rural scheme/ Feeder
 Supply from (scheme name, pole numbers for tee-off)
 Supply to (Farm name, etc.)

2 Properties traversed

Farm name
 Registration number and Division Sub-division.....
 Compilation number Line length/Site area (m²).....
 Farm name
 Registration number and Division Sub-division.....
 Compilation number Line length/Site area (m²)

3 Brief description of the surrounding area

Its a rural formal Settlement that have few infrastructures like Eskom powerlines, Sewages as well as provincial roads

Could the proposed project have an impact on or be constrained by any of the following environmental aspects ?

Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. **Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.**

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE
SCSPVABP7
PAGE 3 OF 16
REV
0

Annex A
(continued)

4 Physical environment

4.1 Water: streams rivers dams wetlands springs floodplains OTHER

Present condition: There is a river along the proposed line

Potential impact (e.g. threat of pollution):

4.2 Soil: sandy rocky clayey OTHER

Present condition: The soil is sandy and there are few rocks found along the provincial road and proposed line

Potential impact (e.g. of erosion)

4.3 Topography: mountains ridges hills valleys ravines dongas OTHER

Present condition: Some parts of the road where the proposed lines goes, are steep

Potential impact (e.g. of erosion) NO

Comments/mitigating measures:

It is a flat area without complications but only the road with few steeps.

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE
SCSPVABP7
PAGE 4 OF 16
REV
0
16

Annex A
(continued)

5 Natural environment

5.1 Flora: indigenous protected exotic OTHER

Brief description and conservation status (e.g. rare, etc., mention trees/bush/grass)

Few Indigenous Found on the Proposed line

Potential impact (e.g. permit applications) *NO*

5.2 Fauna: mammals birds OTHER

Brief description and conservation status:
(e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Live Stocks, Cattles, Goats, Donkeys and Sheep

Potential impact (e.g. threat of electrocution, collision, etc) *No Potential Impact*

Comments/mitigating measures:

Camel thorn trees in the stands

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE
SCSPVABP7
PAGE 5 OF 16

REV
0
16

Annex A
(continued)

6 Social environment

6.1 Restricted areas: nature/game reserves hiking trails tourism routes parks recreational areas

residential-areas green belts sacred/holy grounds OTHER Sport Ground

Brief description There are houses along the proposed line.

Potential impact e.g. threat of encroachment, etc. The line will run over a river and also at some places might need to run over some house stands

6.2 Visual aesthetics: easily seen hidden partially.....

Brief description The area is fairly flat, so it can be easily seen.

Potential impact No

6.3 Sensitive areas: historical sites archaeological landmarks monuments ruins natural heritage sites OTHER.....

graves

Present condition There is a Cemetery area at the edge of the village and few along the road

Potential impact No

Comments/mitigating measures The area have no complications that might cause negative impact on the proposed line

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE SCSPVABP7
PAGE 6 OF 16
REV 0

Annex A
(continued)

7 Economic environment

7.1 Land use: crops orchards grazing crop spraying
game farming forestry areas mining OTHER

Brief description *Its a wetland area with lots of grass and reeds*

Potential impact *No*

7.1.1 Commercial: factories shops OTHER

Brief description *Few small shops within the village*

Potential impact *No*

7.1.2 Infrastructure: roads railways communications power lines air fields
pipelines sewage OTHER

Brief description: *There are provincial roads, existing powerlines and also sewage next to the road*

Potential impact *No*

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS: ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE SCSPVABP7
PAGE 7 OF REV 0 16

Annex A
(continued)

Comments/mitigating measures:

There is encroachment of the road by land owners and households.

7.1.3 Impact

What impact will this project have on elements 4 to 7?

1. Physical

No impact (0) Medium impact (2) High impact (4)

2. Natural


No impact (0) Medium impact (2) High impact (4)

3. Social

No impact (0) Medium impact (2) High impact (4)

Overall impact:

This section addresses the overall environmental impact of the project. The impacts as assessed in the above three spheres (physical, natural and social) need to be considered to determine the overall impact



If the overall impact is between 2 and 4, contact the Environmental Practitioner or specialist.

Alternatives

Have alternative routes been discussed with the relevant land owner/s or users?

Yes _____
No _____

Detailed study

Is an *environmental scoping* required in terms of regulation 1183?

Yes _____
No _____

**PROCEDURE FOR
ENVIRONMENTAL
ASSESSMENT OF RETICULATION AND SUB-
TRANSMISSION PROJECTS:
ANNEX Q OF CAPITAL INVESTMENT IN THE
DISTRIBUTION BUSINESS**

REFERENCE
SCSPVABP7
PAGE 8 OF 16
REV
0
16

Annex A
(continued)

Environmental Management Plan

1 General conditions

- 1.1 The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the land owners have been informed before moving onto site.
- 1.2 No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3 Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the land owner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4 Gates shall be left as they are found, i.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or onto public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorized persons and vehicles entering into adjacent camps or properties.
- 1.5 Permission shall be obtained from land owners before any water is used.
- 1.6 No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No fire wood shall be collected in the veld.
- 1.7 If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8 No property may be accessed after normal working hours except with the permission of the land owner. Privacy shall be respected at all times.
- 1.9 Eskom, Eskom's contractors and their employees shall at all times be courteous towards land owners, tenants and the local community.
- 1.10 Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with land owners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11 Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12 All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

PROCEDURE FOR ENVIRONMENTAL ASSESSMENT OF RETICULATION AND SUB-TRANSMISSION PROJECTS; ANNEX Q OF CAPITAL INVESTMENT IN THE DISTRIBUTION BUSINESS

REFERENCE
SCSPVABP7
PAGE 9 OF 16
REV
0
16

Annex A
(concluded)

- 1.13 If any vehicle should get stuck, the damage shall be repaired immediately so that no deep ruts remain.
- 1.14 Any damage to private property shall immediately be reported to Eskom and the owner. The damage shall be rectified immediately if possible and/or appropriate compensation shall be paid to the owner at the discretion of the project manager/co-ordinator in consultation with the property owner. A record of damages and rectifying action shall be kept. The land owner's satisfaction with the outcome of rectifying action shall be obtained in writing.
- 1.15 A proper system of waste management shall be instituted in the construction camp. This entails that sufficient waste bins are available on site and in the construction camp. The waste shall be dumped at an approved waste disposal site. No containers, scrap metal, conductor etc. shall be left on site.

All scrap shall be removed and taken to an appropriate disposal site. No oil, diesel or other chemicals shall be spilled or discarded anywhere. If an accidental spill occurs, it shall be reported immediately and cleaned to the satisfaction of Eskom and the land owner. No waste shall be left in the veld or on the line route.
- 1.16 Washing and toilet facilities shall be provided on site and in the construction camp. The facilities shall comply with Eskom standards and shall have the approval of the land owner.
- 1.17 No human excrement shall be left in the veld. If no toilet facilities are available such waste shall be buried *immediately*.
- 1.18 Herbicides shall only be applied with Eskom's permission and in accordance with the Eskom Policy on Herbicides ESKPBAAD4.
- 1.19 Camp and office sites shall be dismantled and removed after completion of the construction phase of the project. The site shall be rehabilitated to as close as possible to its original condition to the satisfaction of the land owner which shall be in writing.
- 1.20 All excavations shall be enclosed to prevent animals or people from accidentally falling into excavations.
- 1.21 No trees shall be cut or removed without prior permission from the landowner. Permits shall be obtained for the cutting and removal protected trees (protected trees shall be dealt with in 2, **Special conditions**).

2 Special conditions

(Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees. etc.).

.....

.....

.....

.....

.....