

Annex B - Distribution Environmental Screening Document (DESD) (Informative)

Reticulation Powerlines and Ancillary Services

Ratified and accepted by

Environmental Practitioner

Environmental Specialist

Head of Engineering Survey

(one signature please)

*Accepted by Land Owners/Users

XI have seen the completed document and accept the

recommendations made

Mrs T. M. [Signature]

Form completed by Mpolawa J. Assessor/Signatory

X in consultation with: Mrs T. M. [Signature]

X CAPACITY (e.g. land owner, specialist): Mrs T. M. [Signature]

DATE COMPLETED: 2015-07-28

Instructions

1. Fill the report in as neatly and completely as possible.
 2. Where the question / statement is not applicable mark N/A.
 3. Indicate sensitive areas on a map and/or spanning plans.
 4. When in doubt, consult the Environmental Practitioner in your region.
- The purpose of this DESD is to:
- Determine whether or not the project should be subject to R543-7, published in terms of the National Environmental management Act 107 of 1998.
 - Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both Legislation and Eskom's Environmental Policies.
 - This report is a guide to Route Selection, Construction and Field Services.
- NOTE Complete the report before the survey!!!
This is not an office exercise.
Extra sheets of paper may be added and referenced if insufficient space has been provided.

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.

MNISI TRADITIONAL COUNCIL
PRIVATE BAG X 1403
HLUVUKANI 1273
2015-07-28

TEL: 013 735 5400
MNISI TRADITIONAL COUNCIL
BUSHBUCKRIDGE REGION

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 19 of 70

Annex B (continued)

1 Project description

Project name/Survey: Arcouhserk
 Request: H137204889B
 Project number: Arcouhserk
 Rural scheme/Feeder: Arcouhserk
 Supply from: AK 43
 (scheme name, pole numbers for tee-off)
 Supply to: NICHOLAS 21THA
 (Farm name, etc.)

2 Properties traversed

Farm name: Fleur De Lys 194 ku phn
 Registration number and Division: ~~24314~~
 Completion number: 462,747
 Line length (m):
 Sub-division:
 Farm name:
 Registration number and Division:
 Completion number:
 Line length/site area (m²):

3 Brief description of the surrounding area

There are four H lines on the main road in the area, there is a change in slope in the area.
 Could the proposed project have an impact on or be constrained by any of the following environmental aspects?
 Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.

ESKOM COPYRIGHT PROTECTED

Annex B (continued)

4 Physical environment

4.1 Water: streams rivers dams wetlands springs floodplains OTHER *W/A*

Present condition: *W/A*

Potential impact (e.g. threat of pollution):

4.2 Soil: sandy rocky clayey OTHER

Present condition: *The Area is flat*

Potential impact (e.g. of erosion)

4.3 Topography mountains ridges hills valleys ravines dongas OTHER

Present condition: *The Area is crossing the dongas*

Potential impact (e.g. of erosion)

Comments/mitigating measures:

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.

Annex B
 (continued)

5 Natural environment

5.1 Flora:

indigenous protected exotic OTHER

Brief description and conservation status (e.g. rare, etc., mention trees/bush/grass)

1 Mangrove tree 1 In situ cut mangos - cut
 Potential impact (e.g. permit applications) Permit is required

5.2 Fauna:

mammals birds OTHER N/A

Brief description and conservation status:

(e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)

Potential impact (e.g. threat of electrocution, collision, etc.)

Comments/mitigating

measures:

6 Social environment

6.1 Restricted areas:

nature/game reserves hiking trails tourism routes parks recreational areas
 green belts sacred/holy grounds OTHER
 Residential- areas

Brief description

Annex B (continued)

Potential impact e.g. threat of encroachment, etc.

6.2 Visual aesthetics:

easily seen

hidden

partially

Brief description

Existing the line and in line

6.3 Natural heritage:

cultural significance objects archaeological monuments palaeontological objects ruins meteorites graves

Note: Should any natural heritage resource as listed above, or as defined in the National Heritage Resource Act, No 25 of 1999 be identified, the requirements of Act 25 of 1999 shall be followed by notifying the SAHRA. If line or access road length exceeds 300m SAHRA shall be notified.

Potential impact

SAHRA IS REQUIRED

Comments/mitigating measures

7 Economic environment

7.1 Land use:

crops orchards grazing OTHER
game farming forestry areas mining crop spraying

Brief description

N/A

Annex B
(continued)

Potential impact: N/A

7.1.1 Commercial: factories shops OTHER N/A

Brief description: N/A

Potential impact: N/A

7.1.2 Infrastructure: roads railways power lines air fields OTHER communications

Brief description: Proposed 11 crossing the line

Potential impact: Less must be targeted

Comments/mitigating measures:

.....
.....
.....
.....

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.

ENVIRONMENTAL IMPACT ASSESSMENT FOR DISTRIBUTION ACTIVITIES

Unique Identifier: 240-72597722

Revision: 1

Page: 24 of 70

Annex B
(continued)

What impact will this project have on elements 4 to 7?

1. Physical

No impact (0) Medium impact (2) High impact (4)

2. Natural

No impact (0) Medium impact (2) High impact (4)

3. Social

No impact (0) Medium impact (2) High impact (4)

Overall impact:

This section addresses the overall environmental impact of the project. The impacts as assessed in the above three spheres (physical, natural and social) need to be considered to determine the overall impact

No impact 0 Medium impact 2 High impact 4

If the overall impact is between 2 and 4, contact the Environmental Management Officer or the Environmental Senior Superintendent.

Alternatives

Have alternative routes been discussed with the relevant land owners or users?

Yes No

Detailed study

Is an environmental assessment required in terms of Regulation R543?

Yes No

Should a permit application be made to DWA?

Yes No

Should the SAHRA be notified?

Yes No

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.

Annex C - Environmental Management Plan

(Normative)

1 General conditions

- 1.1 The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the landowners have been informed before moving onto site.
- 1.2 No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3 Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the landowner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4 Gates shall be left as they are found, i.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or onto public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorised persons and vehicles entering into adjacent camps or properties.
- 1.5 Permission shall be obtained from landowners before any water is used.
- 1.6 No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No firewood shall be collected in the veld.
- 1.7 If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8 No property may be accessed after normal working hours except with the permission of the landowner. Privacy shall be respected at all times.
- 1.9 Eskom, Eskom's contractors and their employees shall at all times be courteous towards landowners, tenants and the local community.
- 1.10 Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with landowners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11 Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12 All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

ESKOM COPYRIGHT PROTECTED

**ENVIRONMENTAL IMPACT ASSESSMENT FOR
DISTRIBUTION ACTIVITIES**

Unique Identifier: 240-72597722

Revision: 1

Page: 26 of 70

Annex C
(continued)

1.13 If any vehicle should get stuck, the damage shall be repaired immediately so that no deep ruts remain.

1.14 Any damage to private property shall immediately be reported to Eskom and the owner. The damage shall be rectified immediately if possible and/or appropriate compensation shall be paid to the owner at the discretion of the project manager/co-ordinator in consultation with the property owner. A record of damages and rectifying action shall be kept. The landowner's satisfaction with the outcome of rectifying action shall be obtained in writing.

1.15 A proper system of waste management shall be instituted in the construction camp. This entails that sufficient waste bins are available on site and in the construction camp. The waste shall be dumped at an approved waste disposal site. No containers, scrap metal, conductor etc. shall be left on site.

All scrap shall be removed and taken to an appropriate disposal site. No oil, diesel or other chemicals shall be spilled or discarded anywhere. If an accidental spill occurs, it shall be reported immediately and cleaned to the satisfaction of Eskom and the landowner. No waste shall be left in the veld or on the line route.

1.16 Washing and toilet facilities shall be provided on site and in the construction camp. The facilities shall comply with Eskom standards and shall have the approval of the landowner.

1.17 No human excrement shall be left in the veld. If no toilet facilities are available such waste shall be buried *immediately*.

1.18 Herbicides shall only be applied with Eskom's permission and in accordance with the Eskom Policy on Herbicides ESKPBAAD4.

1.19 Camp and office sites shall be dismantled and removed after completion of the construction phase of the project. The site shall be rehabilitated to as close as possible to its original condition to the satisfaction of the landowner, which shall be in writing.

1.20 All excavations shall be enclosed to prevent animals or people from accidentally falling into excavations.

1.21 No trees shall be cut or removed without prior permission from the landowner. Permits shall be obtained for the cutting and removal protected trees (protected trees shall be dealt with in 2. **Special conditions**).

1.22 Should any natural heritage object be found, or exposed during excavations, all work shall be terminated immediately and the finding reported to the Project Manager who shall inform the Eskom Environmental Practitioner and the SAHRA.

ESKOM COPYRIGHT PROTECTED

Annex C
 (continued)

2 Special conditions

(Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees, etc.).

.....

.....

.....

.....

TYPICAL MITIGATION MEASURES

ENVIRONMENTAL CONCERNS	MITIGATION MEASURES
AGRICULTURE	
Loss of standing crop due to access road and tower work site.	limit width of access and size of tower site.
	avoidance of crop areas.
	monetary compensation for crop loss.
	time construction to avoid growing season.
Soil Compaction	scheduling activities to times of the year when soils are least susceptible to compaction.
	stop activities when ground conditions are poor.
	use of equipment with low bearing capacity.
	chisel ploughing.
Construction of new lines	locate access roads along existing traffic routs.
Topsoil – subsoil mixing/soil rutting	scheduling activities.
	stop activity when ground conditions are poor.
	use of equipment with low bearing capacity.
	use of gravel roads.
	addition of manures to offset fertility loss.
	compensation for reduced soil pEAuctivity.
	removal of spoil and/or bentonite from foundation operations.
	Segregation of topsoil and subsoil.
Disturbance to farm operations	maintain contact with landowner/tenant regarding preferences.
Loss of livestock	employ noise control measures near sensitive livestock.
	Construction of farm gates.
	Securing farm gates.
	Clean-up construction materials which could be ingested.
	Compensation for lost, injured livestock.
SOCIAL IMPACTS	
Mud and Dust	wetting down dry soils.
	chemical control of dust.
	cleaning roads to remove mud.
	temporary planting of grasses.

ESKOM COPYRIGHT PROTECTED

When downloaded from the WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorized version on the WEB.