

Date 29-05-2012

PRIVATE SIDING - INSPECTION REPORT - ANNEXURE

Siding no: 141879

COMPONENT	ACCEPTABLE YES OR NO	CORRECTIVE ACTIONS	CODE
	No	COVERED IN SOIL, 2X9M RAILS MISSING	
Plates and bolts	No	222 PAIR MISSING, 24 FISHBONES MISSING	
Warts	No	19 X 2.1M SLEEPERS MISSING ± 420 WRITTEN, COVERED IN SOIL	
Fastenings	No	± 450 SLEEPERS & SCREWS MISSING	
Warts	No	SLEEPERS WRITTEN, FASTENINGS MISSING, COVERED IN SOIL	

COMPONENT	ACCEPTABLE YES OR NO	CORRECTIVE ACTIONS	CODE
Warts	No		
Warts	No	FASTENINGS, SLEEPERS & RAILS MISSING, SLEEPERS WRITTEN	
Stacks	No		
Warts	No		
Warts	No	LINE COVERED IN SOIL, TOTALLY OVERGROWN - NO WEED CONTROL	

A = Material by owner and labour by owner
 B = Material by Transnet and labour by Transnet
 C = Material by owner and labour by Transnet

SIDING NOT IN USE

Allowed for the repair of the siding: _____

OWNER / REPRESENTATIVE _____

TRACK INSPECTOR _____