

Annex B - Distribution Environmental Screening Document (DESD)

(Informative)

Reticulation Powerlines and Ancillary Services

Ratified and accepted by
Environmental Practitioner
Environmental Specialist
Head of Engineering Survey
(one signature please)

Accepted by Land Owner/s/Users

I have seen the completed document and accept the
recommendations made

Form completed by Rimokolo M.M.

Assessor/s

Signature: [Signature]

in consultation with: A.R. Chueni

Signature: [Signature]

CAPACITY (e.g. land owner, specialist): MDUNA

DATE COMPLETED: 28-04-2015

Instructions

1. Fill the report in as neatly and completely as possible.
 2. Where the question / statement is not applicable mark N/A.
 3. Indicate sensitive areas on a map and/or spanning plans.
 4. When in doubt, consult the Environmental Practitioner in your region.
- The purpose of this DESD is to:
- Determine whether or not the project should be subject to R543 -7, published in terms of the National Environmental Management Act 107 of 1998.
 - Identify and mitigate the negative impact of Eskom's activities to a minimum in line with both Legislation and Eskom's Environmental Policies.
 - This report is a guide to Route Selection, Construction and Field Services.

NOTE Complete the report before the survey!!

This is not an office exercise.

Extra sheets of paper may be added and referenced if insufficient space has been provided.

ESKOM COPYRIGHT PROTECTED

When downloaded from the IARC WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the WEB.

Annex B (continued)

1 Project description

Project name/Survey Request *SEpanapudi Electrification Area*
 Project number *SEpanapudi Elec.* File number
 Rural scheme/ Feeder *SEpanapudi* Voltage
 Supply from *LGM 16/16*
 (scheme name, pole numbers for tee-off)
 Supply to *SWARTRAND*
 (Farm name, etc.)

2 Properties traversed

Farm name *SWARTRAND*
 Registration number and Division *113* Sub-division *KS*
 Compilation number *92429AD* Line length (m) *7070,555m*
 Farm name
 Registration number and Division Sub-division
 Compilation number Line length/Site area (m²)

3 Brief description of the surrounding area

*SEpanapudi is a gentle slope area with
 characterised by Red sand and sandy soil.
 There is indigenous and protected trees.*

Could the proposed project have an impact on or be constrained by any of the following environmental aspects?

Encircle the appropriate aspect, giving a description of the present state as well as an indication of the possible negative impact. **Note that mitigating measures for these impacts are to be included in the Environmental Management Programme.**

ESKOM COPYRIGHT PROTECTED

Annex B
(continued)

4 Physical environment

4.1 Water: streams rivers dams wetlands floodplains Springs OTHER
... N/A.....

Present condition: N/A There is streams and rivers around the area.

Potential impact (e.g. threat of pollution): partial impact.

.....
.....
.....

4.2 Soil: sandy Rocky clayey OTHER

Present condition: Characterised by sandy and Rocky soil.

Potential impact (e.g. of erosion) N/A.

4.3 Topography mountains ridges hills Valley Ravines dongas OTHER

Present condition: Only small hill around the area.

Potential impact (e.g. of erosion) N/A

Comments/mitigating measures:

.....

.....
N/A

.....

.....

ESKOM COPYRIGHT PROTECTED

When downloaded from the IARC WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the WEB.

Annex B
(continued)

5 Natural environment

5.1 Flora: indigenous Protected exotic OTHER

Brief description and conservation status (e.g. rare, etc., mention trees/bush/grass) *There are indigenous and protected trees.*
 Potential impact (e.g. permit applications) *N/A.*

5.2 Fauna: mammals Birds OTHER

Brief description and conservation status:
 (e.g. rare, protected, etc., mention giraffe, elephants, eagles, vultures, etc., mention migratory paths)
There is mammals and birds around the area.

Potential impact (e.g. threat of electrocution, collision, etc) *N/A.*

Comments/mitigating measures:

6 Social environment

6.1 Restricted areas: Residential-areas nature/game reserves hiking trails tourism routes parks recreational areas
 green belts sacred/holy grounds OTHER

Brief description *The area is residential.*

Annex B
(continued)

Potential impact e.g. threat of encroachment, etc. N/A

6.2 Visual aesthetics: easily seen Hidden partially.....

Brief description The lines are easily seen.

Potential impact N/A.

6.3 Natural heritage: cultural significance archaeological objects monuments palaeontological objects
graves Meteorites Ruins OTHER.....

Note: Should any natural heritage resource as listed above, or as defined in the National Heritage Resource Act, No 25 of 1999 be identified, the requirements of Act 25 of 1999 shall be followed by notifying the SAHRA. **if line or access road length exceeds 300m SAHRA shall be notified.**

Potential impact There is graves around the area.

Comments/mitigating measures N/A.

7 Economic environment

7.1 Land use: crops game farming forestry areas orchards grazing mining crop spraying OTHER.....

Brief description People in the area crop at their own yards.

ESKOM COPYRIGHT PROTECTED

When downloaded from the IARC WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the WEB.

Annex B
(continued)

Potential impact M/A

7.1.1 Commercial: factories Shops OTHER

Brief description There is shops around the area.
Potential impact

7.1.2 Infrastructure: roads railways pipelines communications power lines air fields
sewage OTHER

Brief description: Road power lines and pipelines
are in good condition.
Potential impact

Potential impact N/A

Comments/mitigating measures:
.....
.....
.....
.....
.....
.....

ESKOM COPYRIGHT PROTECTED

When downloaded from the IARC WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the WEB.

Annex B - Environmental Management Plan

(continued)

1 General conditions

- 1.1** The Eskom project manager or co-ordinator shall be responsible for ensuring that the land owners have been informed before any work is carried out on site. Contractors shall find out if the landowners have been informed before moving onto site.
- 1.2** No fences, gates or locks shall be damaged to obtain access onto a line route. Arrangements shall be made in advance to obtain permission for access.
- 1.3** Use of private roads shall be arranged in advance. Any damage to private roads shall be repaired at the contractor's expense and to the satisfaction of the landowner. This shall be the responsibility of the project manager or co-ordinator.
- 1.4** Gates shall be left as they are found, i.e. closed gates shall be kept closed and open gates shall be left open. Gates to adjacent properties or onto public roads shall be closed at all times. Any Eskom gates installed on the line route shall be kept closed and locked except while stringing is taking place. Open gates shall be guarded to prevent animals straying and unauthorised persons and vehicles entering into adjacent camps or properties.
- 1.5** Permission shall be obtained from landowners before any water is used.
- 1.6** No fires shall be lit on private property. If fires are lit on Eskom's property or in the construction camp, provision shall be made that no accidental fires are started. No firewood shall be collected in the veld.
- 1.7** If activities that can cause a fire are carried out, fire extinguishers shall be available on site and in the construction camp.
- 1.8** No property may be accessed after normal working hours except with the permission of the landowner. Privacy shall be respected at all times.
- 1.9** Eskom, Eskom's contractors and their employees shall at all times be courteous towards landowners, tenants and the local community.
- 1.10** Eskom, Eskom's contractors and their employees shall not cause damage to property, crops or animals. Activities that may cause conflict with landowners, tenants, the local work force or the local community shall be avoided. Should conflict arise it shall be immediately reported to the Eskom project manager or co-ordinator.
- 1.11** Vehicles shall be driven at a moderate speed on private roads and stay within the statutory speed limit on public roads.
- 1.12** All movement of vehicles shall take place on the established Eskom servitude road or on private roads as agreed in advance. Keep to existing tracks. No movement shall take place through the veld. Special care shall be taken to prevent excess damage during wet weather.

ESKOM COPYRIGHT PROTECTED

Annex B

(continued)

- 1.13** If any vehicle should get stuck, the damage shall be repaired immediately so that no deep ruts remain.
- 1.14** Any damage to private property shall immediately be reported to Eskom and the owner. The damage shall be rectified immediately if possible and/or appropriate compensation shall be paid to the owner at the discretion of the project manager/co-ordinator in consultation with the property owner. A record of damages and rectifying action shall be kept. The landowner's satisfaction with the outcome of rectifying action shall be obtained in writing.
- 1.15** A proper system of waste management shall be instituted in the construction camp. This entails that sufficient waste bins are available on site and in the construction camp. The waste shall be dumped at an approved waste disposal site. No containers, scrap metal, conductor etc. shall be left on site.
- All scrap shall be removed and taken to an appropriate disposal site. No oil, diesel or other chemicals shall be spilled or discarded anywhere. If an accidental spill occurs, it shall be reported immediately and cleaned to the satisfaction of Eskom and the landowner. No waste shall be left in the veld or on the line route.
- 1.16** Washing and toilet facilities shall be provided on site and in the construction camp. The facilities shall comply with Eskom standards and shall have the approval of the landowner.
- 1.17** No human excrement shall be left in the veld. If no toilet facilities are available such waste shall be buried *immediately*.
- 1.18** Herbicides shall only be applied with Eskom's permission and in accordance with the Eskom Policy on Herbicides ESKPBAAD4.
- 1.19** Camp and office sites shall be dismantled and removed after completion of the construction phase of the project. The site shall be rehabilitated to as close as possible to its original condition to the satisfaction of the landowner, which shall be in writing.
- 1.20** All excavations shall be enclosed to prevent animals or people from accidentally falling into excavations.
- 1.21** No trees shall be cut or removed without prior permission from the landowner. Permits shall be obtained for the cutting and removal protected trees (protected trees shall be dealt with in 2, **Special conditions**).
- 1.22** Should any natural heritage object be found, or exposed during excavations, all work shall be terminated immediately and the finding reported to the Project Manager who shall inform the Eskom Environmental Practitioner and the SAHRA.

ESKOM COPYRIGHT PROTECTED

Annex B
(continued)

2 Special conditions

(Specific issues identified during the scoping as needing attention i.e. erosion berms, bird flappers, protected trees, etc.)

there is no special attention except
the trimming of indigenous trees

ESKOM COPYRIGHT PROTECTED

When downloaded from the IARC WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the WEB.

HANDOVER DOCUMENT:

PERMITS AND LICENSES ASSOCIATED WITH NEW Eskom Dx 11-132 kV PROJECTS AND MAINTENANCE PROJECTS REQUIRING ENVIRONMENTAL PERMITS AND LICENCES

NEW PROJECTS (A-D)

A) National Environmental Management Act No. 107 of 1998

Section	Description	Y/N	If Yes [Land Development] Have you submitted an application to DEA?	Project Management	
				Y	N
24	Is this a listed activity according to the Environmental Impact Assessment or Waste regulations?			Y	N
30	Is this activity being carried out under an emergency ?		Has an application been submitted to DEA	Y	N

B) National Water Act No. 36 of 1998

Section	Description	Y/N	If Yes [Land Development] Have you applied for a water use license from DWA?	Project Management	
				Y	N
21 (c)	Can this activity be deemed to divert the flow of water in a watercourse ?			Y	N
21 (i)	Can this activity be deemed to be altering the bed, banks, course or characteristics of a watercourse (e.g. wetlands, rivers, springs etc)?			Y	N

C) National Heritage Resources Act No. 25 of 1999

Section	Description	Y/N	If Yes [Land Development] Have you applied for a license from the applicable heritage authority?	Project Management	
				Y	N
34	Are you likely to disturb any structure that is older than 60 years, archaeological or palaeontological site or any meteorite or grave ?			Y	N
38	Is the power line or access road longer than 300m ?		Has the applicable heritage authority been notified?	Y	N

D) National Forests Act No. 84 of 1998

Section	Description	Y/N	If Yes [Land Development] Have you applied for a license from the regional Department of Agriculture, Forestry and Fisheries?	Project Management Has the license been obtained?
7	Are you likely to cut, disturb, damage or destroy any indigenous, living tree in, or remove or receive any such tree from, a natural forest ?		Y N	Y N
15	Are you likely to cut, disturb, damage, destroy or remove any protected tree or collect, remove, transport, export, purchase, sell, donate any protected tree ?		Y N	Y N
	Are you likely to encounter a champion tree ?		Y N	Y N

E) Mineral Resource Development Act (Act 28 of 2002)

Section	Description	Y/N	If Yes [Land Development] Have you applied for a permit from the regional Department of Mineral Resources?	Project Management Has the license been obtained?
	Do you need to obtain material from a borrow pit?		Y N	Y N

OPERATION AND MAINTENANCE PROJECTS (A-B).

A) National Forests Act No. 84 of 1998

Section	Description	Y/N	If Yes [Field Services] Have you applied for a license from the regional Department of Agriculture, Forestry and Fisheries?	Project Management/Field Services Has the license been obtained?
7	Are you likely to cut, disturb, damage or destroy any indigenous, living tree in, or remove or receive any such tree from, a natural forest ?		Y N	Y N
15	Are you likely to cut, disturb, damage, destroy or remove any protected tree or collect, remove,		Y N	Y N

ESKOM COPYRIGHT PROTECTED

	transport, export, purchase, sell, donate any <u>protected tree</u> ?				
	Are you likely to encounter a <u>champion tree</u> ?	Y	N	Has the permit been obtained?	Y N

B) National Water Act No. 36 of 1998

Section	Description	Y/N	If Yes [Field Services]	Project Management/ Field Services
21 (c)	Can this activity be deemed to <u>divert the flow of water in a watercourse (e.g. repairing a cable)</u> ?		Have you applied for a water use license from DWA?	Y N
21 (i)	Can this activity be deemed to be <u>altering the bed, banks, course or characteristics of a watercourse</u> (e.g. wetlands, rivers, springs etc)?		Have you applied for a water use license from DWA?	Y N

COMMENTS

Signed by: _____
 Date: _____

Designation: _____

ESKOM COPYRIGHT PROTECTED

When downloaded from the IARC WEB, this document is uncontrolled and the responsibility rests with the user to ensure it is in line with the authorised version on the WEB.