VRYSTAAT LANDMETING

KIMBERLEY FSA

P.O.BOX 606
KIMBERLEY
8300

Eskom Distribution

TEL: (053)8305786
FAX: (053)8305773

FEEDER : ULCO KNEUKEL			EXISTING POWERLINE INFORMATION
PROJECT No.: CBW14-18	kV	11	STRUCTURE TYPE : HORIZONTAL
CONSUMER : MTN			ADMIN DISTRICT : BARKLEY WEST

CONDUCTOR LENGTH	FOX (m)	MINK (m)	HARE (m)	SWER (m)	TOTAL (m)		
	1319	0	0	0	1319	SURVEYED : MATHIBA Z	DATE : 16 AUG 2011
						DRAWN : MATHIBA Z	DATE : 17 AUG 2011

MATERIAL LIST

DRAWING No.	DESCRIPTION	QTY
	FOX STRUCTURES	
DDT1814	PH/PH TAKE-OFF-2,5M WOODEN X-ARM	3
DDT1848	SECTION LINKS-CUT-OUTS-2,5M WOOD X-ARM/SINGLE POLE	1
DDT1343	PH/PH-DELTA/2,5M WOOD X-ARM-STRAIN-0DEG DEV	1
DDT1374	PH/PH-H-POLE/4,5M WOOD X-ARM-STRAIN-MED(1DEG-60DEG) DEV	2
DDT1346	PH/PH-DELTA/2,5M WOOD X-ARM-STRAIN-TERMINAL	3
DDT1860	MV RETIC TRFR 5-100KVA/SINGLE POLE MOUNTED-G.A.	1
DDT1849	EQ LINKS-CUT-OUTS-2,5M WOOD X-ARM/SINGLE POLE	1
DDT1390	PH/PH-T-FRAME/2M STEEL X-ARM-INT-0DEG DEV	7
	120m FENCE REQUIRED + 1 GATE	
	BUSH CLEARING REQUIRED	

POLES	9m	2	11m	13	12m		13m		14m		15m		16m		18m		STAYS	13	STRUTS	

GATES D-FS-1 SHEET 2	TOTAL	0	GPS FILE: CBW13-11.ASC	TRANSFORMERS

TYPE OF CROSSING	ROAD	TELKOM	RAILWAY	NAS. ROAD	POWERLINE	RIVER
TOTAL	0	0	0	0	4	0

16kVA		25kVA	1	32kVA		50kVA	
100kVA		200kVA		315kVA		500kVA	

PROPERTY OWNER DETAIL

FARM DESCRIPTION	REGISTERED OWNER	TELEPHONE No.	CONDITIONS

CERTIFIED THAT POWERLINE WAS CONSTRUCTED AS PER SPANNING SHEET AND ANY CHANGES WERE NOTED ON SPANNING SHEET

SIGNATURE

DATE

 PLAN No. REV: 1